

NRC DISTRIBUTION FOR PART 50 DOCKET MATERIAL
(TEMPORARY FORM)

CONTROL NO: 3454

FILE: _____

| | | | | | | | | |
|--|-------------------|-----------|------------------------|----------------------|-------------|-----------------------|-----|-------|
| FROM: Iowa Electric Light & Power Co. Cedar Rapids, Iowa GG. Hunt | | | DATE OF DOC 3-21-75 | DATE REC'D 4-2-75 | LTR xxxx | TWX | RPT | OTHER |
| TO: Mr. James G. Keppler | | | ORIG 1-signed | CC | OTHER | SENT AEC PDR xxx | | |
| | | | | | | SENT LOCAL PDR xxxxxx | | |
| CLASS | UNCLASS xxxxxx | PROP INFO | INPUT | NO CYS REC'D 1 | | DOCKET NO: 50-331 | | |

| | |
|--|--|
| DESCRIPTION: Ltr trans the following: | ENCLOSURES: Appendix B to DAEC Startup Test Results |
|--|--|

PLANT NAME: Duane Arnold

FOR ACTION/INFORMATION 4-4-75 JGB

| | | | |
|-------------------------|----------------------------|-----------------------------|------------------------|
| BUTLER (L) W/ Copies | SCHWENCER (L) W/ Copies | ZIEMANN (L) W/ Copies | REGAN (E) W/ Copies |
| CLARK (L) W/ Copies | STOLZ (L) W/ Copies | DICKER (E) W/ Copies | LEAR (L) W/ Copies |
| PARR (L) W/ Copies | VASSALLO (L) W/ Copies | KNIGHTON (E) W/ Copies | SPELS W/ Copies |
| KNIEL (L) W/ Copies | PURPLE (L) W/ Copies | YOUNGBLOOD (E) W/ Copies | |

INTERNAL DISTRIBUTION

| | | | | |
|---|---|--|---|--|
| REG FILE NRC PDR OGC, ROOM P-506A GOSSICK/STAFF CASE GIAMBUSSO BOYD MOORE (L) DEYOUNG (L) SKOVHOLT (L) GOLLER (L) (Ltr) P. COLLINS DENISE REG OPR FILE & REGION (2) T.R. WILSON (2) STEELE | TECH REVIEW SCHROEDER MACCARY KNIGHT PAWLICKI SHAO STELLO HOUSTON NOVAK ROSS IPPOLITO TEDESCO LONG LAINAS BENAROYA VOLLMER | DENTON GRIMES GAMMILL KASTNER BALLARD SPANGLER ENVIRO MULLER DICKER KNIGHTON YOUNGBLOOD REGAN PROJECT LDR HARLESS | LIC ASST R. DIGGS (L) H. GEARIN (L) E. GOULBOURNE (L) P. KREUTZER (E) J. LEE (L) M. MAIGRET (L) S. REED (E) M. SERVICE (L) S. SHEPPARD (L) M. SLATER (E) H. SMITH (L) S. TEETS (L) G. WILLIAMS (E) V. WILSON (L) R. INGRAM (L) | A/T IND. BRAITMAN SALTZMAN MELTZ PLANS MCDONALD CHAPMAN DUBE (Ltr) E. COUPE PETERSON HARTFIELD (2) KLECKER EISENHUT WIGGINTON |
|---|---|--|---|--|

H. Mueller

HANAUER

EXTERNAL DISTRIBUTION

| | |
|----------------------------------|---|
| ✓ - LOCAL PDR Cedar Rapids, Iowa | |
| 1 - TIC (ABERNATHY) (1)(2)(10) | 1 - NATIONAL LABS |
| 1 - NSIC (BUCHANAN) | 1 - W. PENNINGTON, Rm E-201 GT |
| 1 - ASLB | 1 - CONSULTANTS |
| 1 - Newton Anderson | NEWMARK/BLUME/AGBABIAN |
| - ACRS HOLDING/SENT | |
| | 1 - PDR-SAN/LA/NY |
| | 1 - BROOKHAVEN NAT LAB |
| | 1 - G. ULRIKSON, ORNL |
| | 1 - AGMED (RUTH GUSSMAN) Rm B-127 GT |
| | 1 - J. D. RUNKLES, Rm E-201 GT |

IOWA ELECTRIC LIGHT AND POWER COMPANY

General Office

CEDAR RAPIDS, IOWA

DUANE ARNOLD ENERGY CENTER

PALO, IOWA

MARCH 21, 1975

DAEC - 75 - 117



Mr. James G. Keppler
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, Illinois 60137

50-331

SUBJECT: DAEC Startup Testing Report

REFERENCE: Letter from G. G. Hunt to J. G. Keppler
dated 12-23-74.

FILE: A-289h

Dear Mr. Keppler:

In accord with Technical Specification 6.11.1, please find enclosed one (1) copy of Appendix B to the DAEC Startup Testing Report. This appendix is submitted to fulfill the requirement of the first three (3) month supplementary report subsequent to transmittal of the main body of the report via the above referenced letter. An additional 39 copies are being mailed under separate cover.


Sincerely,

G. G. Hunt
Chief Engineer
DAEC

DAM/GGH/pag

Encl.

cc: C. W. Sandford
J. A. Wallace
E. L. Hammond
B. R. York
J. H. Gebert
R. R. Rinderman
D. L. Wilson
L. D. Root
H. W. Rehrauer



3454

MAR 27 1975


APPENDIX B TO DAEC

STARTUP TEST RESULTS

DUANE ARNOLD ENERGY CENTER


UNIT 1

PREPARED BY:



D. A. Moen
Reactor & Plant Performance Engineer

APPROVED BY:



E. L. Hammond
Assistant Chief Engineer

APPROVED BY:



G. G. Hunt
Chief Engineer

3-21-75

1.0 INTRODUCTION

This Appendix supplements the Startup Testing Report submitted to the USAEC on December 23, 1974 by summarizing testing completed between that date and March 21, 1975. Parenthetical identifiers cited in Section 2 below refer to acceptance criteria stated in Appendix A.

2.0 SUMMARY OF TEST RESULTS

20.28 STI-28 Shutdown from Outside of the Control Room.

This test was performed on February 7, 1975 with the following result.

- (C-28.2.1) The reactor was brought to the point where cooldown could have been initiated without intervention from the Control Room. Reactor vessel pressure and level remained stable.

20.70 STI-70 Reactor Water Cleanup System.

As stated in the body of the Startup Testing Report, a repeat of the normal and hot standby modes of this test was required due to the discovery of incorrect flow orifices in the system. This testing was repeated with the following result.

- (C-70.1.1) Reactor water quality was maintained within Fuel Warranty specifications.
- (C-70.2.1) The non-regenerative heat exchanger tube side outlet temperature remained well below the 130°F limit in all modes. This limit was stated incorrectly as 140°F in Appendix A.
- (C-70.2.2) The available NPSH in hotstandby mode was 371 ft. of 520°F water; far in excess of the 10 ft. required.
- (C-70.2.3) Cooling water supplied to the non-regenerative heat exchangers was maintained within the limits established by the process diagrams.