

June 26, 2012

MEMORANDUM TO: Ronaldo V. Jenkins, Branch Chief
Licensing Branch 3
Division of New Reactor Licensing
Office of New Reactors

FROM: Jerry R. Hale, Project Manager /RA/
Licensing Branch 3
Division of New Reactor Licensing
Office of New Reactors

SUBJECT: SUMMARY OF WEEKLY CONFERENCE CALL MEETING TO DISCUSS
OPEN ITEMS AND OUTSTANDING REQUESTS FOR ADDITIONAL
INFORMATION RESPONSES RELATING TO DETROIT EDISON'S
FERMI 3 COMBINED LICENSE APPLICATION

On Wednesday, June 13, 2012, the U.S. Nuclear Regulatory Commission's (NRC) staff held a public conference call from 10:00 am to 12:00 pm with members of Detroit Edison. The purpose of the conference call was to discuss the status of the remaining open items (OI) related to the Fermi 3 Combined License Application, and the action items from the Soil Structure Interaction Audit at General Electric-Hitachi. In addition, NRC staff discussed the status of current actions related to the Economic Simplified-Water Reactor steam dryer issue. The meeting agenda is listed below and a list of the actions items discussed is enclosed. The due dates for a number of items on the open items list were corrected, based on feedback received during the call.

Staff requested clarification of a question that was asked by Mr. Michael Keegan, Don't Waste Michigan, during the June 7, 2012 open items call, regarding the criteria used by the staff prior to reviewing the direct versus subtraction method. A staff email has been sent to Mr. Keegan asking for clarification of his question.

CONTACT: Jerry R. Hale, NRO/LB3
(301) 415-8148

R. Jenkins

- 2 -

The list of participants for the meeting is included as Enclosure 1, and the staff's updated OI list of issues from the Fermi 3 audit of April 23 – 27, 2012 is included as Enclosure 2.

Docket No.: 52-033

Enclosures:
As stated

ccw/encls: See next page

R. Jenkins

- 2 -

The list of participants for the meeting is included as Enclosure 1, and the staff's OI list of issues from the Fermi 3 audit of April 23 – 27, 2012 is included as Enclosure 2.

Docket No: 52-033

Enclosures:
As stated

ccw/encls: See next page

DISTRIBUTION:

PUBLIC

BWR R/F

AMuniz, NRO

RJenkins, NRO

BThomas, NRO

MChakravorty, NRO

DMisenhimer, NRO

MEudy, NRO

NRO_DNRL_LB3

RidsAcrsAcnwMailCenter

RidsOgcMailCenter

RidsNroDnrILB3

ADAMS Accession No.: ML12171A168

NRO-002

OFFICE	PM:NRO/DNRL/LB3	LA:NRO/DNRL/LB3	PM:NRO/DNRL/LB3
NAME	JHale	SGreen	JHale
DATE	06/26/2012	06/26/2012	06/26/2012

OFFICIAL RECORD COPY

Fermi - Mailing List

(Revised 05/21/2012)

cc:

Michigan Department of Environmental Quality
Resource Management Division
Radiological Protection Section
Constitution Hall, Atrium North
525 West Allegan Street
P.O. Box 30241
Lansing, MI 48909-7741

Mr. Peter W. Smith, Director
Nuclear Development
Licensing and Engineering
337 WCB
DTE Energy
One Energy Plaza
Detroit, MI 48226-1221

U. S. Nuclear Regulatory Commission
Resident Inspectors' Office
6450 North Dixie Highway
Newport, MI 48166

Supervisor-Electric Operators
Michigan public Service Commission
P.O. Box 30221
Lansing, MI 48909

Wayne County Department of Homeland
Security & Emergency Management
10250 Middlebelt Road
Detroit, MI 48242

Mr. Jack M. Davis
Senior Vice President
and Chief Nuclear Officer
Detroit Edison Company
Fermi 2 - 210 NOC
6400 North Dixie Highway
Newport, MI 48166

Mr. Bruce R. Maters
Director - Legal
Detroit Edison Company
688 WCB
1 Energy Plaza
Detroit, MI 48226-1279

Mr. Ronnie A. May
Senior Vice President-Major Enterprise Proj.
Detroit Edison Company
2402 WCB
1 Energy Plaza
Detroit, MI 48226-1279

Fermi - Mailing List

Email

brandonm@dteenergy.com (Michael Brandon)
documentfiling@dteenergy.com (Fermi 3 Records Management)
kcumbow@greatlakes.net (Kay Cumbow)
mkeeganj@comcast.net (M. Keegan)
patriciaL.campbell@ge.com (Patricia L. Campbell)
smithpw@dteenergy.com (Peter W. Smith)
Tom.Bilik@nrc.gov (Thomas Bilik)
walter.schumitsch@ge.com (Walter Schumitsch)

**Wednesday, June 13, 2012
10:00 a.m. – 12:00 p.m.**

**Conference Call With Detroit Edison for Fermi 3
Participant List**

Participants	Organizations
J Hale	NRC/NRO/DNRL
A Muniz	NRC/NRO/DNRL
M Miranda	Brookhaven National Labs
N Latzy	DTE
M Brandon	DTE
E Meyers	DTE
S Schumitsch	GEH
M Keegan	Don't Waste Michigan

Draft issues raised during the Fermi 3 audit April 23 to 27, 2012

List Updated Based On the 6/13/2012 Open Items Call

RAI Letter 70 Question	Issue	Disposition	Action Item Closure
	SSI analysis (licensing basis analysis; i.e., no backfill)	<p>Provide additional information:</p> <ul style="list-style-type: none"> • Structural Model including damping used, which should be consistent with the relative stress level of the structural elements. If SSE damping is used, provide the technical basis for this. • Modeling of floor diaphragms in the structural model, which is not shown in the calculations. This information was shown to the staff but needs to be documented. • Plots of Fourier amplitude/power and cumulative Fourier power spectra for the input in-column motions, in order to identify the relative power of the input between 25 and 50 Hz • Confirm all SSI analyses consider the seismic input in both plus and minus directions • Plots of transfer functions identified as having spikes, with clear representation of computed values and interpolated values, in order to judge numerical accuracy • Clarify why toe bearing pressures reported in GEH Calculation 002 and 006 are the same if the inputs are different (Tables 7-3, 7-4, B-7, and B-8) 	<p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due May 23, 2012 (followup response on June 15, 2012)</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p>

Draft issues raised during the Fermi 3 audit April 23 to 27, 2012

List Updated Based On the 6/13/2012 Open Items Call

		<ul style="list-style-type: none"> • Plots of wall pressures for RB and CB • Explain applicability of DCD mesh sensitivity study (for the excavated soil) to the Fermi site-specific conditions, especially if certain analyses only consider frequencies up to 25 Hz. Staff noted brick elements having aspect ratio 1(vertical):4(horizontal); what is the frequency transmission characteristics for such elements? 	
03.07.01-3 or 01-4	Validation of Quad4 analysis	Supplemental response to provide response spectra computed at the center node at top of the concrete fill, for various widths of the analysis model, which demonstrate that the chosen width of 600 ft adequately represents the lateral boundary conditions. Also provide a discussion on the envelope function used and its impact on the design margin	Response Due May 23, 2012 Response received. (Revised Supplemental Response Due June 15, 2012)
03.07.01-5	Disturbance of the material outside the diaphragm wall	NRC to assess if there is a need to evaluate the disturbance of the material outside the diaphragm wall, and evaluate whether it could cause an increase in the PBSRS as well as its potential impact on the SSI analysis	Per NRC staff discussion, no RAI is needed. No actions for DTE. Closed.
03.07.01-6	Variability/uncertainty in geotechnical data for Bass Island Group and Salina F	Supplemental response to explain variability of Bass Island Group data and the uncertainty in the data for Salina F shown in the calculations	Response Due May 23, 2012 Response received. No comments. Closed
03.07.01-8	Minimum horizontal input for SSI	Supplemental response to provide FSAR markup that indicates minimum horizontal	Response Due May 23, 2012 Response received.

Draft issues raised during the Fermi 3 audit April 23 to 27, 2012

List Updated Based On the 6/13/2012 Open Items Call

		input requirements are met by NUREG/CR-0098 spectral shape for rock sites. Markup reviewed during audit is OK.	No comments. Closed.
03.07.02-5	ITAAC Commitments for Seismic Category II structures	Supplemental response that clearly explains the design intent (i.e., generic DCD Cat. II design to be performed for DCD profiles and DCD seismic input, to address DCD ITAAC commitments), and FSAR markup with indication that all Seismic Category II structures will be founded on bedrock or concrete fill, not on engineered granular backfill, similarly to Seismic Category I structures	<p>NRC Staff followup needed to determine if this is discussed in the FSAR and/or DCD.</p> <p>NRC Staff will discuss during next Open Items call. No further comments.</p> <p>DTE Response due May 23, 2012</p>
03.07.02-6	Embedment effects on SSI response	DTE to respond to outstanding RAI. Any analysis based on the subtraction method requires independent validation using the direct method.	Response Due June 15, 2012.
03.07.02-7	Direct vs. Subtraction method of SASSI2000	<ul style="list-style-type: none"> DTE indicated a direct method-vs.-subtraction method validation study will be provided using the CB 3D model with backfill included. The model may have frequency transmission characteristics adequate up to 25 Hz only. Staff indicated that this validation study needs to provide a comparison of (a) wall pressures on both backfill and bedrock/concrete fill portions, (b) ISRS, and (c) amplified FIRS in adjacent nodes in the soil (used to assess SSSI effects) Validation study should use updated soil profiles and time histories. Use of BE soil profile is adequate. In all cases, the effect of 	<p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p>

Draft issues raised during the Fermi 3 audit April 23 to 27, 2012

List Updated Based On the 6/13/2012 Open Items Call

		<p>the backfill and the SSSI effects need to be differentiated in order to address RAIs 03.07.02-6, 03.07.02-8, and 03.08.05-4.</p> <ul style="list-style-type: none"> • Since only the CB is being used for validation, staff needs to review the computed transfer functions obtained using the direct and subtraction methods with the backfill, to assess potential impact on the RB analysis, which is not part of the validation study • Staff indicated an acceptable alternative to using the subtraction method would be to perform a 2D slice-type analysis in either the time or frequency domain. • Staff will issue new RAI to specifically request the validation study for the SSI analysis using the subtraction method with backfill 	<p>Response Due June 15, 2012</p> <p>2D slice-type analysis will not be submitted.</p> <p>Response Due June 15, 2012 New RAI will not be issued.</p>
03.07.02-8	SSSI effects between RB/FB and CB, and between CB and FWSC	DTE to respond to outstanding RAI. Any analysis based on the subtraction method requires independent validation using the direct method. For the RB acting on the CB, staff indicated the kinematic approach proposed by GEH may not capture inertial effects on wall pressures.	Response Due June 15, 2012 Revised 008 Report and some additional information will be included.
03.08.05-1	ACI 349-01 vs 06	Supplemental response to provide FSAR markup that indicates that ACI 349-01 will be used, consistent with ESBWR DCD.	Response Due May 23, 2012 Response received. No comments. Closed.
03.08.05-2	Sliding factor of safety	Supplemental response to	Response Due

Draft issues raised during the Fermi 3 audit April 23 to 27, 2012

List Updated Based On the 6/13/2012 Open Items Call

	for FWSC	provide FSAR markup that clarifies that the stated factor of safety of 15 is actually an upper bound; to ensure the minimum factor of safety is at least 1.1, a minimum 10% design margin needs to be specified for the design of shear friction reinforcement.	May 23, 2012 Response received. No comments. Closed.
03.08.05-3	SSSI effects and pressures transferred to concrete fill between RB/FB and CB	RAI response reviewed by NRC and not accepted; RAI to be subsumed under 03.08.05-4.	Response Due June 15, 2012 as part of response for 03.08.05-4.
03.08.05-4	Information regarding lateral pressures (backfill and bedrock)	<ul style="list-style-type: none"> Part (a) was reviewed and there are no further issues; Part (b) was reviewed and not accepted; Parts (c) and (d) are dependent on the SSI and SSSI analyses which are outstanding. DTE to provide response to RAI to address staff's concerns regarding lateral wall pressures on both backfill and bedrock/concrete fill portions; in particular, whether the design of embedded sidewalls is adequate to resist the large lateral pressures expected at the top of rock elevation for the licensing basis SSI analysis (i.e., no backfill) The RAI response should include plots of wall pressures for RB and CB for the licensing basis SSI analysis (i.e., no backfill) and for the SSI analyses that include backfill and SSSI. Any analysis based on the subtraction method 	<p>Response Due June 15, 2012</p> <p>008 Report.</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p> <p>Response Due June 15, 2012</p>

Draft issues raised during the Fermi 3 audit April 23 to 27, 2012

List Updated Based On the 6/13/2012 Open Items Call

		requires independent validation using the direct method.	
03.08.05-5	Concrete fill under FWSC and surrounding other Cat I and II structures	<p>Supplemental response to provide FSAR markup that indicates the following:</p> <ul style="list-style-type: none">• Specific measures that will be implemented to control thermal cracking. Markup reviewed during audit is OK.• Past precedent where unreinforced concrete fill has been used under similar conditions of f'c (i.e., high cement content, low water/cement ratio)• Specific criteria to be used during detailed design to determine whether thermal reinforcement needs to be provided• Clarification of which edition of ACI 207R is being referenced• Reference to other applicable standards for mass concrete construction (e.g., ACI 207.1R, 207.4, 211.1)• Explanation that voids under concrete fill are not a concern because of the chemical composition/geological characteristics of the dolomite bedrock and groundwater, and also because of actual conditions observed on the bedrock surface	<p>Response Due May 23, 2012 for all 03.08.05-5 bulleted items.</p> <p>Response received. Staff reviewing response.</p> <p>Staff continues review of last bullet with section 2.5 reviewer.</p>