

Brian H. Whitley
Regulatory Affairs Director
Nuclear Development

Southern Nuclear
Operating Company, Inc.
40 Inverness Center Parkway
Post Office Box 1295
Birmingham, AL 35242

Tel 205.992.7079
Fax 205.992.5296



AUG 18 2014

Docket Nos.: 52-025
52-026

ND-14-1243

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D. C. 20555-0001

Vogtle Electric Generating Plant – Units 3 and 4
Second Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)

References:

1. NRC Order Number EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events, dated March 12, 2012.
2. NRC Interim Staff Guidance JLD-ISG-2012-01, Compliance with Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events, Revision 0, dated August 29, 2012.
3. NEI 12-06, Diverse and Flexible Coping Strategies (FLEX) Implementation Guide, Revision 0, dated August 2012.
4. Vogtle Electric Generating Plant - Units 3 and 4 Overall Integrated Plan in Response to Commission Order with Regard to Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049), dated August 22, 2013.

Ladies and Gentlemen:

On March 12, 2012, the Nuclear Regulatory Commission (NRC) issued an order (Reference 1) to Southern Nuclear Operating Company. Reference 1 was immediately effective and directed the Vogtle Electric Generating Plant - Units 3 and 4 (VEGP 3&4) to develop, implement, and maintain guidance and strategies to maintain or restore core cooling, containment, and spent fuel pool cooling capabilities in the event of a beyond-design-basis external event. Specific requirements are outlined in Attachment 3 of Reference 1.

Reference 1 required submission of an Overall Integrated Plan within one year after issuance of the final NRC Interim Staff Guidance (ISG) (Reference 2). Reference 2 endorses industry guidance document NEI 12-06, Revision 0 (Reference 3) with clarifications and exceptions identified in Reference 2. Reference 4 provided the VEGP 3&4 Overall Integrated Plan.

Reference 1 requires submission of a status report at six-month intervals following submittal of the overall integrated plan. Reference 3 provides direction regarding the content of the status reports and was followed in developing the enclosed report. The purpose of this letter is to provide the second six-month status report pursuant to Section IV, Condition C.2, of Reference 1, that delineates progress made in implementing the requirements of Reference 1. The enclosed report provides an update of milestone accomplishments since the submission of the VEGP 3&4 Overall Integrated Plan, including any changes to the compliance method, schedule, or need for relief and the basis, if any.

This letter contains no new NRC commitments. If you have any questions, please contact John Giddens at 205.992.7924.

Mr. Brian H. Whitley states that: he is the Nuclear Development Regulatory Affairs Director of Southern Nuclear Operating Company; he is authorized to execute this oath on behalf of Southern Nuclear Operating Company; and to the best of his knowledge and belief, the facts set forth in this letter are true.

Respectfully submitted,



B. H. Whitley
Regulatory Affairs Director
Nuclear Development

BHW/JMG

Sworn to and subscribed before me this 18th day of August, 2014.


Notary Public

My commission expires: August 16, 2016



Enclosure: Vogtle Electric Generating Plant - Units 3 and 4
Second Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)

cc:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. S. E. Kuczynski (w/o enclosures)

Mr. J. A. Miller

Mr. D. A. Bost (w/o enclosures)

Mr. B. L. Ivey

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. J. T. Gasser (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Mr. J. R. Johnson (w/o enclosures)

Mr. D. R. Madison

Mr. D. M. Lloyd

Mr. B. H. Whitley

Mr. C. R. Pierce

Mr. J. M. Giddens

Mr. D. L. Fulton

Mr. M. J. Yox

Mr. J. C. Harrelson

Ms. A. G. Aughtman

Mr. W. A. Sparkman

Mr. J. P. Redd

Mr. C. B. Meadors

Ms. K. B. Bivins

Document Services RTYPE: VND.LI.L00

File AR.01.02.06

Nuclear Regulatory Commission

Mr. V. M. McCree (w/o enclosures)

Mr. M. Delligatti (w/o enclosures)

Mr. L. Burkhart (w/o enclosures)

Mr. D. H. Jaffe

Mr. R. G. Joshi

Ms. D. L. McGovern

Mr. B. M. Baval

Ms. R. Reyes

Ms. M. A. Sutton

Mr. M. E. Ernestes

Mr. G. Khouri

Mr. L. M. Cain

Mr. J. D. Fuller

Mr. C. B. Abbott

Mr. C. Huffman

Ms. S. Temple

Oglethorpe Power Corporation

Mr. M. W. Price

Mr. K. T. Haynes

U. S. Nuclear Regulatory Commission

ND-14-1243

Page 4

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

Dalton Utilities

Mr. D. Cope

CB&I

Mr. J. Simmons (w/o enclosures)

Ms. K. Stoner (w/o enclosures)

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. T. C. Geer (w/o enclosures)

Mr. S. W. Gray (w/o enclosures)

Mr. F. G. Gill

Mr. P. A. Russ

Mr. G. F. Couture

Mr. M. Y. Shaqqo

Other

Mr. R. W. Prunty, Bechtel Power Corporation

Ms. K. K. Patterson, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Ms. S. W. Kernizan, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

Enclosure

**Vogtle Electric Generating Plant – Units 3 and 4
Second Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)**

**Vogtle Electric Generating Plant – Units 3 and 4
Second Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)**

1 Introduction

Vogtle Electric Generating Plant - Units 3 and 4 developed an Overall Integrated Plan (Reference 1 in Section 8), documenting the diverse and flexible strategies (FLEX), in response to Reference 2. This enclosure provides an update of milestone accomplishments since submittal of the Overall Integrated Plan, including any changes to the compliance method, schedule, or need for relief/relaxation and the basis, if any.

2 Milestone Accomplishments

In addition to the submittal of status reports, the following milestone(s) directly related to FLEX implementation have been completed since the development of the Overall Integrated Plan (Reference 1), and are current as of June 30, 2014:

- None

3 Milestone Schedule Status

The following provides an update to Attachment 2 of the Overall Integrated Plan. It provides the activity status of each item, and whether the expected completion date has changed. The dates are planning dates subject to change as design and implementation details are developed. The revised milestone target completion date does not impact the Order implementation date.

Milestone	Target Completion Date	Activity Status	Revised Target Completion Date
Submit 60 Day Status Report	Oct 2012	Complete	N/A
Submit Overall Integrated Plan	Aug 2013	Complete	N/A
Submit 6 Month Status Report	Feb 2014	Complete	N/A
Submit 6 Month Status Report	Aug 2014	Complete (see Sec. 2)	N/A
Submit 6 Month Status Report	Feb 2015	Not Started	
Staffing Analysis Completed	May 2015	Not Started	
Submit 6 Month Status Report	Aug 2015	Not Started	
Ensure Operational Procedures include necessary information	Dec 2015	Not Started	
Develop Response Plan with RRC (storage plan and procedural guidance for strategy /maintenance)	Dec 2015	Not Started	
Initiate Phase 3 Equipment Procurement	Jan 2016	Not Started	
Submit 6 Month Status Report	Feb 2016	Not Started	
Submit 6 Month Status Report	Aug 2016	Not Started	
Training Complete for Phase 3 FLEX strategies	Sep 2016	Not Started	
RRC Operational for Vogtle 3&4	Sept 2016	Not Started	
Demonstration for Unit 3	Dec 2016	Not Started	
Submit 6 Month Status Report & Completion Report For Unit 3	Feb 2017	Not Started	

Enclosure to ND-14-1243
Second Six-Month Status Report of FLEX Implementation

Submit 6 Month Status Report	Aug 2017	Not Started	
Demonstration for Unit 4	Dec 2017	Not Started	
Submit Completion Report For Unit 4	Feb 2018	Not Started	

Unit 3 - Full compliance prior to Fuel Load for Unit 3
Unit 4 - Full compliance prior to Fuel Load for Unit 4

4 Changes to Compliance Method

There are no changes to the compliance method as documented in the Overall Integrated Plan (Reference 1 of this enclosure).

5 Need for Relief/Relaxation and Basis for the Relief/Relaxation

Vogtle Electric Generating Plant - Units 3 and 4 expects to comply with the order implementation date and no relief/relaxation is required at this time.

6 Open Items from Overall Integrated Plan and Draft Safety Evaluation

The following tables provide a summary of the open items documented in the Overall Integrated Plan or the Draft Safety Evaluation (SE) and the status of each item.

Overall Integrated Plan Open Item	Status
N/A	N/A

Draft Safety Evaluation Open Item	Status
None Received to date	N/A

7 Potential Draft Safety Evaluation Impacts

There are no potential impacts to the Draft Safety Evaluation identified at this time.

8 References

The following references support the updates to the Overall Integrated Plan described in this enclosure.

1. Vogtle Electric Generating Plant - Units 3 and 4 Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049),” dated August 22, 2013.
2. NRC Order Number EA-12-049, “Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events,” dated March 12, 2012.