



Tennessee Valley Authority, 1101 Market Street, Chattanooga, Tennessee 37402

CNL-15-066

March 30, 2015

10 CFR 50.4

ATTN: Document Control Desk
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555-0001

Sequoyah Nuclear Plant, Units 1 and 2
Facility Operating Licenses Nos. DPR-77 and DPR-79
NRC Docket Nos. 50-327 and 50-328

Watts Bar Nuclear Plant, Unit 1
Facility Operating License No. NPF-90
NRC Docket No. 50-390

Watts Bar Nuclear Plant, Unit 2
Construction Permit No. CPPR-92
NRC Docket No. 50-391

Subject: Eighth Progress Update on Improved Flood Mitigation System Project

- References:**
1. Letter from TVA to NRC, "Commitment to Install Improved Flood Mitigation Systems," dated April 16, 2013 (ML13108A107)
 2. Letter from TVA to NRC, "Progress Update on Improved Flood Mitigation System Project," dated July 1, 2013 (ML13189A135)

By letter dated April 16, 2013, Tennessee Valley Authority (TVA) committed to install improved flood mitigation systems at the Sequoyah Nuclear Power Plant (SQN), Units 1 and 2, and the Watts Bar Nuclear Plant (WBN), Units 1 and 2 (Reference 1). TVA committed to complete implementation of the improved flood mitigation systems at SQN and WBN by December 31, 2016. TVA also committed to provide periodic written updates regarding the progress of the project. The most recent update was in a letter from TVA to NRC dated December 13, 2014 (ML135151A525).

The purpose of this letter is to provide the eighth written update regarding the progress of the improved flood mitigation system project consistent with Commitment 2 in Enclosure 2 of the Reference 1 letter and Commitment 1 in Enclosure 1 of the Reference 2 letter.

During a June 27, 2013 public meeting and in the first update (Reference 2), TVA advised the NRC that engineering design and project controls for the project were being developed consistent with TVA's existing design and project management procedures. The Project Status Schedule, provided in Table 1 of this letter, lists the major tasks associated with the design and project controls developed to implement the flood mitigation system. Table 1 is used to provide the overall status of the improved flood mitigation system project each quarter. The status of the Table 1 tasks from December 12, 2014, to March 20, 2015 is provided below.

- Task 5, Conduct Engineering Design Phase - continues in-progress, however the scheduled finish date is revised from 04/30/15 to 07/31/15. This revised scheduled finish date is due to delays in receiving vendor information to support the system design.
- Task 6, Procure Long-Lead Items - continues in-progress and is on schedule to finish as indicated in Table 1.
- Task 7, Implementation - revised scheduled start date from 05/01/15 to 08/03/15, due to predecessor Task 5 revised scheduled finish date. No impact to the Task 7 scheduled finish date.

Overall, the project remains on schedule to complete by December 15, 2016.

TABLE 1
PROJECT STATUS SCHEDULE
 (updates shown in bold text)


	Task	Scheduled Start	Scheduled Finish	Status
1	Team Organization Structure		05/29/13	Complete
2	Develop Project Plan		10/30/13	Complete
3	Perform Conceptual Design Phase		10/30/13	Complete
4	Perform Preliminary Design Phase		04/30/14	Complete
5	Conduct Engineering Design Phase	05/01/14	07/31/15	In-Progress
6	Procure Long-Lead Items	11/01/14	10/21/15	In-Progress
7	Implementation	08/03/15	12/15/16	Not Started

TVA will provide the ninth quarterly written progress update regarding the improved flood mitigation system project by June 30, 2015, consistent with Commitment 2 in Enclosure 2 of TVA's letter to NRC dated April 16, 2013 (Reference 1).

There are no new regulatory commitments contained in this letter.

If you have questions regarding this update, please contact Beth Wetzel at (423) 751-2403.

Respectfully,

A handwritten signature in blue ink, appearing to read 'J. W. Shea', is written over the word 'Respectfully,'.

J. W. Shea
Vice President, Nuclear Licensing

cc:

- NRR Director - NRC Headquarters
- NRC Regional Administrator - Region II
- NRC Senior Resident Inspector - Sequoyah Nuclear Plant
- NRC Senior Resident Inspector - Watts Bar Nuclear Plant
- NRR Project Manager - Sequoyah Nuclear Plant
- NRR Project Manager - Watts Bar Nuclear Plant, Unit 1
- NRR Project Manager - Watts Bar Nuclear Plant, Unit 2