

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8201060402 DOC. DATE: 81/12/29 NOTARIZED: NO
 FACIL: 50-269 Oconee Nuclear Station, Unit 1, Duke Power Co.
 AUTH. NAME PARKER, W.O. AUTHOR AFFILIATION Duke Power Co.
 RECIP. NAME DENTON, H.R. RECIPIENT AFFILIATION Office of Nuclear Reactor Regulation, Director
 STOLZ, J.F. Operating Reactors Branch 4

DOCKET #
05000269

SUBJECT: Discusses status of TMI action plan mods requiring implementation by 820101, but not yet complete. Installed equipment is undergoing review to confirm necessary criteria have been met during design, procurement & installation.

DISTRIBUTION CODE: A046S COPIES RECEIVED: LTR 1 ENCL 0 SIZE: 1
 TITLE: Response to NUREG -0737/NUREG-0660 TMI Action Plan Rgmts (OL's)

NOTES: AEOD/Ornstein:1cc.

05000269

	RECIPIENT ID CODE/NAME	COPIES LTR ENCL		RECIPIENT ID CODE/NAME	COPIES LTR ENCL
ACTION:	ORB #4 BC 01	7			
INTERNAL:	ELD	1		IE	12
	IE/DEP DIR 33	1		IE/DEP/EPDB	1
	IE/DEP/EPLB	3		NRR/DE DIR 21	1
	NRR/DE/ADCSE 22	1		NRR/DE/ADMGE 23	1
	NRR/DE/ADSA 17	1		NRR/DHFS DIR 28	1
	NRR/DHFS/DEPY29	1		NRR/DL DIR 14	1
	NRR/DL/ADL 16	1		NRR/DL/ADOR 15	1
	NRR/DL/ORAB 18	3		NRR/DSI ADRS 27	1
	NRR/DSI DIR 24	1		NRR/DSI/ADGP 31	1
	NRR/DSI/ADPS 25	1		NRR/DSI/ADRP 26	1
	NRR/DSI/RAB	1		NRR/DST DIR 30	1
	NRR/DST/ADT 32	1		<u>REG FILE</u> 04	1
EXTERNAL:	ACRS 34	10		FEMA-REP DIV	1
	INPO, J. STARNES	1		LPDR 03	1
	NRC PDR 02	1		NSIC 05	1
	NTIS	1			

53

TOTAL NUMBER OF COPIES REQUIRED: LTR 57 ENCL 51

B

DUKE POWER COMPANY

POWER BUILDING

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28242

WILLIAM O. PARKER, JR.
VICE PRESIDENT
STEAM PRODUCTION


TELEPHONE: AREA 704
373-4083

December 29, 1981

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Attention: Mr. J. F. Stolz, Chief
Operating Reactors Branch No. 4

Reference: Oconee Nuclear Station, Unit 1
Docket No. 50-269



Dear Sir:

The status of the TMI Action Plan modifications requiring implementation by January 1, 1982 has been reviewed for Oconee Unit 1. The following paragraphs describe those items for which installation has not been completed.


The control panel for the post accident sampling system (Action Plan Item II.B.3) is not complete. Installation and final checkout is expected to be completed during the first quarter of 1982. All in-containment portions of this item are installed.

The containment high range monitor (Action Plan Item II.E.1) was not installed because qualified components were not available during the outage. Such components are now available and this modification will be installed by the end of the next refueling outage.

The additional instrumentation to detect inadequate core cooling (Action Plan Item II.F.2), beyond that which is presently in the plant, is in the design phase. Proposals for systems have been received from several vendors and are being evaluated. Schedule for completion of design, procurement of equipment, and installation has not been established.

All equipment installed is undergoing final review to confirm that necessary criteria have been met during the process of design, procurement, and installation.

Very truly yours,


William O. Parker, Jr.

RLG/php

A046
5/10

8201060402 811229
PDR ADOCK 05000269
P PDR