

M. J. Yox  
Regulatory Affairs Director  
Vogtle 3&4  
Nuclear Development

Southern Nuclear  
Operating Company, Inc.  
7825 River Road  
Waynesboro, GA 30830  
Tel 706.848.6459



Docket No.: 52-025

OCT 24 2016

ND-16-2142  
10 CFR 52.99(c)(3)

U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 3  
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load  
Item 2.3.10.05a.iii [Index Number 439]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of October 14, 2016, Vogtle Electric Generating Plant (VEGP) Unit 3 Uncompleted Inspection, Test, Analysis, and Acceptance Criteria (ITAAC) Item 2.3.10.05a.iii [Index Number 439] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing ITAAC 2.3.10.05a.iii [Index Number 439]. Southern Nuclear Operating Company will at a later date provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(1) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

  
Michael J. Yox  
Regulatory Affairs Director Vogtle 3&4

U.S. Nuclear Regulatory Commission

ND-16-2142

Page 2 of 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3  
Completion Plan for Uncompleted ITAAC 2.3.10.05a.iii [Index Number 439]

MJY/kms/amm

**To:**

**Southern Nuclear Operating Company/Georgia Power Company**

Mr. S. E. Kuczynski (w/o enclosures)

Mr. D. A. Bost (w/o enclosures)

Mr. M. D. Meier

Mr. M. D. Rauckhorst (w/o enclosures)

Mr. D. H. Jones (w/o enclosures)

Ms. K. D. Fili

Mr. D. L. McKinney

Mr. B. H. Whitley

Mr. D. L. Fulton

Mr. C. E. Morrow

Mr. M. J. Yox

Mr. D. Woods

Ms. A. L. Pugh

Ms. K. M. Stacy

Mr. A. S. Parton

Mr. W. A. Sparkman

Mr. J. P. Redd

Mr. D. R. Culver

Mr. F. H. Willis

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

**cc:**

**Nuclear Regulatory Commission**

Ms. C. Haney (w/o enclosures)

Ms. A. Bradford (w/o enclosures)

Ms. J. L. Dixon-Herrity (w/o enclosures)

Ms. J. M. Heisserer

Mr. C. J. Even

Mr. C. P. Patel

Mr. B. M. Baval

Ms. R. C. Reyes

Ms. M. A. Sutton

Mr. M. E. Ernstes

Mr. G. J. Khouri

Mr. J. D. Fuller

Mr. T. E. Chandler

Ms. S. E. Temple

Ms. P. Braxton

Mr. T. C. Brimfield

Mr. A. J. Lerch

**Oglethorpe Power Corporation**

Mr. M. W. Price

Ms. K. T. Haynes

Ms. A. Whaley

**Municipal Electric Authority of Georgia**

Mr. J. E. Fuller  
Mr. S. M. Jackson

**Dalton Utilities**

Mr. D. Cope

**WECTEC**

Mr. C. A. Castell

**Westinghouse Electric Company, LLC**

Mr. R. Easterling (w/o enclosures)  
Mr. J. W. Crenshaw (w/o enclosures)  
Mr. L. Woodcock (w/o enclosures)  
Mr. C. F. Landon  
Mr. A. F. Dohse  
Mr. M. Y. Shaqqo  
Ms. S. DiTommaso

**Other**

Mr. J. E. Hesler, *Bechtel Power Corporation*  
Ms. L. Matis, *Tetra Tech NUS, Inc.*  
Dr. W. R. Jacobs, Jr., *Ph.D., GDS Associates, Inc.*  
Mr. S. Roetger, *Georgia Public Service Commission*  
Ms. S. W. Kernizan, *Georgia Public Service Commission*  
Mr. K. C. Greene, *Troutman Sanders*  
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company  
ND-16-2142  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3  
Completion Plan for Uncompleted ITAAC 2.3.10.05a.iii [Index Number 439]**

**Subject: Uncompleted ITAAC 2.3.10.05a.iii [Index No. 439]**

## **ITAAC Statement**

### **Design Commitment**

*5.a) The seismic Category I equipment identified in Table 2.3.10-1 can withstand seismic design basis loads without loss of safety function.*

### **Inspections/Tests/Analyses**

*iii) Inspection will be performed for the existence of a report verifying that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.*

### **Acceptance Criteria**

*iii) A report exists and concludes that the as-built equipment including anchorage is seismically bounded by the tested or analyzed conditions.*

## **ITAAC Completion Description**

Multiple ITAAC are performed to demonstrate that the seismic Category I equipment identified in VEGP Unit 3 Combined License (COL) Appendix C Table 2.3.10-1 (Attachment A) can withstand seismic design basis loads without loss of safety function. The subject ITAAC requires that an inspection is performed for the existence of a report verifying that the as-built equipment including anchorage are seismically bounded by the tested or analyzed conditions.

Seismic qualification of the equipment in VEGP Unit 3 COL Appendix C Table 2.3.10-1 is verified by type tests, analyses, or a combination of type tests and analyses in accordance with ITAAC 2.3.10.05a.ii (Reference 1). As part of the seismic qualification program, consideration is given to the definition of clearances needed around the equipment mounted in the plant to permit the equipment to move during a postulated seismic event without causing impact between adjacent pieces of safety-related equipment or between safety-related equipment and adjacent non-safety related structures or components. This is done as part of seismic testing by measuring the maximum dynamic relative displacement of the top and bottom of the equipment. Justification is provided that the equipment will not impact adjacent equipment or structures as part of the Equipment Qualification (EQ) As-Built Reconciliation Report (Reference 2) based on the walkdown inspection.

The qualification reports of the equipment identify the equipment mounting employed for qualification and establish interface requirements for assuring that subsequent in-plant installation does not degrade the established qualification. Interface requirements are defined based on the test configuration and other design requirements.

In accordance with EQ Walkdown Inspection Procedure XYZ (Reference 3), an inspection is conducted of the Liquid Radwaste System (WLS) to confirm the satisfactory installation of the seismically qualified equipment. The inspection includes verification of equipment make/model/serial number; verification of as-built equipment mounting orientation, anchorage and clearances; and verification of electrical and other interfaces.

The documentation of installed configuration of seismically qualified equipment includes photographs and/or sketches of equipment/mounting/interfaces. The verification of installed equipment configuration is documented in the EQ As-Built Reconciliation Report(s).

Attachment A identifies the EQ As-Built Reconciliation Report(s) which verify that the installed configuration of the Seismic Category I equipment identified in VEGP Unit 3 COL Appendix C Table 2.3.10-1, including anchorage, is seismically bounded by the tested or analyzed conditions and IEEE Standard 344-1987 (Reference 4) and NRC Regulatory Guide 1.100, Rev. 2 (Reference 5). The EQ As-Built Reconciliation Report(s) are available for NRC inspection as part of the ITAAC Completion Package (Reference 6).

### **List of ITAAC Findings**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

### **References (available for NRC inspection)**

1. ND-XX-XXXX ITAAC Closure Notification on Completion of ITAAC 2.3.10.05a.ii [Index No. 438]
2. EQ As-Built Reconciliation Report(s) as identified in Attachment A
3. EQ Walkdown Inspection Procedure XYZ
4. IEEE Standard 344-1987, "Recommended Practices for Seismic Qualification of Class 1E Equipment for Nuclear Power Generating Stations"
5. Regulatory Guide 1.100, Rev. 2, "Seismic Qualification of Electric and Mechanical Equipment for Nuclear Power Plants"
6. ITAAC 2.3.10.05a.iii Completion Package
7. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"

**Attachment A: Excerpt from COL Appendix C Table 2.3.10-1**

**ITAAC COMPLIANCE MATRIX FOR SEISMIC CATEGORY I EQUIPMENT  
(LIQUID RADWASTE SYSTEM)**

<b>Equipment Name</b>	<b>Tag No.</b>	<b>Seismic Cat. I</b>	<b>EQ As-Built Reconciliation Report(s)</b>
WLS Containment Sump Level Sensor	WLS-034	Yes	XXX
WLS Containment Sump Level Sensor	WLS-035	Yes	XXX
WLS Containment Sump Level Sensor	WLS-036	Yes	XXX
WLS Drain from Passive Core Cooling System (PXS) Compartment A (Room 11206) Check Valve	WLS-PL-V071B	Yes	XXX
WLS Drain from PXS Compartment A (Room 11206) Check Valve	WLS-PL-V072B	Yes	XXX
WLS Drain from PXS Compartment B (Room 11207) Check Valve	WLS-PL-V071C	Yes	XXX
WLS Drain from PXS Compartment B (Room 11207) Check Valve	WLS-PL-V072C	Yes	XXX
WLS Drain from Chemical and Volume Control System (CVS) Compartment (Room 11209) Check Valve	WLS-PL-V071A	Yes	XXX
WLS Drain from CVS Compartment (Room 11209) Check Valve	WLS-PL-V072A	Yes	XXX