

M. J. Yox
Regulatory Affairs Director
Vogtle 3&4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830

Tel 706.848.6459



Docket No.: 52-025

OCT 28 2016

ND-16-2160
10 CFR 52.99(c)(3)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
Notice of Uncompleted ITAAC 225-days Prior to Initial Fuel Load
Item 2.3.10.02b [Index Number 432]

Ladies and Gentlemen:

Pursuant to 10 CFR 52.99(c)(3), Southern Nuclear Operating Company hereby notifies the NRC that as of October 14, 2016, Vogtle Electric Generating Plant (VEGP) Unit 3 Uncompleted Inspection, Test, Analysis, and Acceptance Criteria (ITAAC) Item 2.3.10.02b [Index Number 432] has not been completed greater than 225-days prior to initial fuel load. The Enclosure describes the plan for completing ITAAC 2.3.10.02b [Index Number 432]. Southern Nuclear Operating Company will at a later date provide additional notifications for ITAAC that have not been completed 225-days prior to initial fuel load.

This notification is informed by the guidance described in NEI-08-01, *Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52*, which was endorsed by the NRC in Regulatory Guide 1.215. In accordance with NEI 08-01, this notification includes ITAAC for which required inspections, tests, or analyses have not been performed or have been only partially completed. All ITAAC will be fully completed and all Section 52.99(c)(1) ITAAC Closure Notifications will be submitted to NRC to support the Commission finding that all acceptance criteria are met prior to plant operation, as required by 10 CFR 52.103(g).

This letter contains no new NRC regulatory commitments.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,


Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

U.S. Nuclear Regulatory Commission

ND-16-2160

Page 2 of 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion Plan for Uncompleted ITAAC 2.3.10.02b [Index Number 432]

MJY/kms/amm

To:

Southern Nuclear Operating Company/Georgia Power Company

Mr. S. E. Kuczynski (w/o enclosures)
Mr. D. A. Bost (w/o enclosures)
Mr. M. D. Meier
Mr. M. D. Rauckhorst (w/o enclosures)
Mr. D. H. Jones (w/o enclosures)
Ms. K. D. Fili
Mr. D. L. McKinney
Mr. B. H. Whitley
Mr. D. L. Fulton
Mr. C. E. Morrow
Mr. M. J. Yox
Mr. D. Woods
Ms. A. L. Pugh
Ms. K. M. Stacy
Mr. A. S. Parton
Mr. W. A. Sparkman
Mr. J. P. Redd
Mr. D. R. Culver
Mr. F. H. Willis
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. C. Haney (w/o enclosures)
Ms. A. Bradford (w/o enclosures)
Ms. J. L. Dixon-Herrity (w/o enclosures)
Ms. J. M. Heisserer
Mr. C. J. Even
Mr. C. P. Patel
Mr. B. M. Baval
Ms. R. C. Reyes
Ms. M. A. Sutton
Mr. M. E. Ernestes
Mr. G. J. Khouri
Mr. J. D. Fuller
Mr. T. E. Chandler
Ms. S. E. Temple
Ms. P. Braxton
Mr. T. C. Brimfield
Mr. A. J. Lerch

Oglethorpe Power Corporation

Mr. M. W. Price
Ms. K. T. Haynes
Ms. A. Whaley

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. D. Cope

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)
Mr. J. W. Crenshaw (w/o enclosures)
Mr. L. Woodcock (w/o enclosures)
Mr. C. F. Landon
Mr. A. F. Dohse
Mr. M. Y. Shaqo
Ms. S. DiTommaso

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., *Ph.D., GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Ms. S. W. Kernizan, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-16-2160
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion Plan for Uncompleted ITAAC 2.3.10.02b [Index Number 432]**

Subject: Uncompleted ITAAC 2.3.10.02b [Index No. 432]

ITAAC Statement

Design Commitment

2.b) The piping identified in Table 2.3.10-2 as ASME Code Section III is designed and constructed in accordance with ASME Code Section III requirements.

Inspections/Tests/Analyses

Inspection will be conducted of the as-built piping as documented in the ASME design reports.

Acceptance Criteria

The ASME Code Section III design reports exist for the as-built piping identified in Table 2.3.10-2 as ASME Code Section III.

ITAAC Completion Description

An inspection is performed in accordance with the American Society of Mechanical Engineers (ASME) Boiler and Pressure Vessel Code (BPVC) Section III (Reference 1) to demonstrate that the as-built piping identified in VEGP Unit 3 Combined License (COL) Appendix C Table 2.3.10-2 as ASME Code Section III (Attachment A) is designed and constructed in accordance with ASME Code Section III requirements. This ITAAC is complete once the as-built ASME Code Section III design reports for the Liquid Radwaste System (WLS) piping in Attachment A are completed, the piping is stamped with a Code Symbol N-Stamp, and the Authorized Nuclear Inspector (ANI) has signed the N-5 Code Data Report(s) (Reference 2) listed in Attachment A indicating the as-built piping is installed in accordance with ASME Code Section III requirements.

The as-built WLS piping listed in Attachment A is subjected to a design report reconciliation process which verifies that the as-built piping complies with all design specification and Code provisions. Design reconciliation of the as-built piping validates that construction completion, including field changes and any nonconforming condition dispositions, is consistent with and bounded by the approved design. All applicable fabrication, installation and testing records, as well as those for the related Quality Assurance verification and inspection activities, which confirm adequate construction in compliance with ASME Code Section III and the design provisions, are referenced in the N-5 Code Data Report(s) and its sub-tier references.

The completed ASME Code Section III design reports for the as-built WLS piping identified in Attachment A exist and document that the piping conforms to approved design details. The design reports support completion of the N-5 Code Data Report(s) signed by the Authorized Nuclear Inspector.

The completion of the WLS piping Code Symbol N-Stamp stamping, and the N-5 Code Data Report(s) which incorporate the design reports for the piping listed in Attachment A, confirm that the as-built piping is designed and constructed in accordance with ASME Code Section III requirements. The N-5 Code Data Report(s) and associated ASME Code Section III design reports are available for NRC inspection as part of the ITAAC Completion Package (Reference 3).

List of ITAAC Findings

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC.

References (available for NRC inspection)

1. American Society of Mechanical Engineers (ASME) Boiler and Pressure Vessel Code (BPVC) Section III requirements as described in VEGP 3&4 Updated Final Safety Analysis Report, Section 5.2.1, Compliance with Codes and Code Cases
2. ASME Section III N-5 Code Data Report(s) XXX identified in Attachment A
3. ITAAC 2.3.10.02b Completion Package
4. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"

Attachment A: Excerpt from COL Appendix C Table 2.3.10-2

Line Name	Line No.	ASME Code Section III	N-5 Code Data Report
WLS Drain from PXS Compartment A	WLS-PL-L062	Yes	XXX
WLS Drain from PXS Compartment B	WLS-PL-L063	Yes	XXX
WLS Drain from CVS Compartment	WLS-PL-L061	Yes	XXX