



NEW
YORK
STATE

ROCHESTER GAS AND ELECTRIC CORPORATION • 89 EAST AVENUE, ROCHESTER, N.Y. 14649-0001

June 19, 1989

TELEPHONE
AREA CODE 716 546-2700

Mr. William T. Russell
Regional Administrator
US Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406

Subject: Inspection Report 50-244/87-11
R.E. Ginna Nuclear Power Plant
Docket No. 50-244

Dear Mr. Russell:

The RG&E response to Inspection Report 50-244/87-11 was transmitted by RG&E letter dated September 1, 1987 from Roger W. Kober to William T. Russell. This response indicated, in part, that construction activities related to Inspection Report Deviation A (seismic analysis and supports for the Standby Auxiliary Feedwater System and portions of the Service Water System) were expected to be completed by the end of the 1989 Refueling Outage.

RG&E has completed significant portions of the engineering and construction of this project, but is unable to complete activities by the projected date. In addition to the work effort required to implement Bulletin 79-02, this work effort is also upgrading the affected piping and pipe supports to a more rigorous level, consistent with the remainder of the Seismic Upgrade Program. This has presented several unanticipated analytical challenges. These analysis complexities, together with higher than expected resource requirements, have resulted in a delay in the expected project completion date.

At present, nine of twelve analysis lines have engineering analysis of the piping and supports complete. Six of these nine lines have been issued for construction and construction activities on these six lines are approximately 80% complete. All work in containment was completed during the 1989 Refueling Outage. The construction activities for all the remaining lines outside containment will be in progress during the post-'89 outage period, and are expected to be completed by December 29, 1989.

Very truly yours,

Robert C. Mecredy
General Manager
Nuclear Production

8907050234
2 pp



GJW\046

xc: U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D.C. 20555

Allen R. Johnson (Mail Stop 14D1)
Project Directorate I-3
Washington, D.C. 20555

U.S. Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406

Ginna Senior Resident Inspector

3



87-11

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8907050234 DOC. DATE: 89/06/19 NOTARIZED: NO DOCKET #
 FACIL: 50-244 Robert Emmet Ginna Nuclear Plant, Unit 1, Rochester G 05000244
 AUTH. NAME: AUTHOR AFFILIATION
 MECREDY, R.C. Rochester Gas & Electric Corp.
 RECIP. NAME: RECIPIENT AFFILIATION
 RUSSELL, W.T. Region 1, Ofc of the Director

SUBJECT: Advises that 870901 commitment to complete const activities by 1989 refueling outage delayed until 891229.

DISTRIBUTION CODE: IE01D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: General (50 Dkt)-Insp Rept/Notice of Violation Response

NOTES: License Exp date in accordance with 10CFR2,2.109(9/19/72). 05000244

RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
	LTTR	ENCL		LTTR	ENCL
PD1-3 PD	1	1	JOHNSON, A	1	1
INTERNAL: AEOD	1	1	AEOD/DEIIB	1	1
AEOD/TPAD	1	1	DEDRO	1	1
NRR SHANKMAN, S	1	1	NRR/DEST DIR	1	1
NRR/DLPQ/PEB	1	1	NRR/DOEA DIR 11	1	1
NRR/DREP/EPB 10	1	1	NRR/DREP/RPB 10	2	2
NRR/PMAS/ILRB12	1	1	NUDOCS-ABSTRACT	1	1
OE LIEBERMAN, J	1	1	OGC/HDS2	1	1
REG FILE 02	1	1	RES MORISSEAU, D	1	1
RGN1 FILE 01	1	1			
EXTERNAL: LPDR	1	1	NRC PDR	1	1
NSIC	1	1			

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK, ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTTR 23 ENCL 23

14





ROCHESTER GAS AND ELECTRIC CORPORATION • 89 EAST AVENUE, ROCHESTER, N.Y. 14649-0001

June 19, 1989

TELEPHONE
AREA CODE 716 546-2700

Mr. William T. Russell
Regional Administrator
US Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406

Subject: Inspection Report 50-244/87-11
R.E. Ginna Nuclear Power Plant
Docket No. 50-244

Dear Mr. Russell:

The RG&E response to Inspection Report 50-244/87-11 was transmitted by RG&E letter dated September 1, 1987 from Roger W. Kober to William T. Russell. This response indicated, in part, that construction activities related to Inspection Report Deviation A (seismic analysis and supports for the Standby Auxiliary Feedwater System and portions of the Service Water System) were expected to be completed by the end of the 1989 Refueling Outage.

RG&E has completed significant portions of the engineering and construction of this project, but is unable to complete activities by the projected date. In addition to the work effort required to implement Bulletin 79-02, this work effort is also upgrading the affected piping and pipe supports to a more rigorous level, consistent with the remainder of the Seismic Upgrade Program. This has presented several unanticipated analytical challenges. These analysis complexities, together with higher than expected resource requirements, have resulted in a delay in the expected project completion date.

At present, nine of twelve analysis lines have engineering analysis of the piping and supports complete. Six of these nine lines have been issued for construction and construction activities on these six lines are approximately 80% complete. All work in containment was completed during the 1989 Refueling Outage. The construction activities for all the remaining lines outside containment will be in progress during the post-'89 outage period, and are expected to be completed by December 29, 1989.

Very truly yours,

Robert C. Mecredy
General Manager
Nuclear Production

8907050234 890619
PDR ADOCK 05000244
Q PDC

IE 01
11



GJW\046

xc: U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D.C. 20555

Allen R. Johnson (Mail Stop 14D1)
Project Directorate I-3
Washington, D.C. 20555

U.S. Nuclear Regulatory Commission
Region I
475 Allendale Road
King of Prussia, PA 19406

Ginna Senior Resident Inspector

