







APRIL 13 1988

L-88-154


U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of March, 1988. The schedules discussed in this report reflect information as of the issuance date of March 15, 1988. Updated information will be provided in subsequent reports. The changes to the schedules discussed in this summary have been reviewed with members of the NRC Staff in accordance with the Integrated Schedule Plan. In accordance with the Turkey Point Facility Licenses, the first Integrated Schedule (I/S) Regulatory Report will be issued in May 1988.

Very truly yours,

  
W. F. Conway  
Acting Group Vice President  
Nuclear Energy

WFC/RG/gp

Attachment

cc: Dr. J. Nelson Grace, Regional Administrator,  
Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

RG/020.ISM



8804210135 880413  
PDR ADOCK 05000250  
R DCD

an FPL Group company



23

## INFORMATION ON NRC MODIFICATIONS

### SCHEDULE A COMMITMENT DATE CHANGES

#### MOD 215 PEP - Project 5 Task 3 - Plant Reference Simulator

Region II was contacted and concurred with an extension for this project. The extension date was not specified in our request as troubleshooting the simulator software was still in progress. Acceptance testing for the Turkey Point simulator as projected by the March I/S was to be completed by April 1, 1988. The actual completion date is now expected to be June 1, 1988. Operator training will begin following completion of the acceptance testing program.

#### MOD 272 PEP - Project 1 Task 4 - Phase IV Site Facility Upgrade

The NRC commitment date of February 29, 1988 was not met for the relocation of personnel into the new maintenance facility. FPL considers this PEP task to be complete as of March 31, 1988.

#### MOD 8972 PEP Project 1 Task 5 Phase V Implementation

NRC completion date of March 1, 1988 was not met. A request for extending this date of completion has been made to Region II and is pending approval at this time. This task involves moving temporary facilities from the site.

### SCHEDULE B COMMITMENT DATE CHANGES

#### MOD 836 MSIV Opening Problem Solution

This completion date has moved from October 30, 1988 to January 11, 1989 because of the change in the Unit 4 refueling date, now scheduled to begin September 1988.

