

## REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

Document Control Branch (Document Control Desk)

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 4  
TITLE: OR Submittal: General Distribution

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTTR	ENCL		ID CODE/NAME		LTTR	ENCL
	PD2-2 LA		1	0		PD2-2 PD		5	5
	EDISON,G		1	1					
INTERNAL:	ARM/DAF/LFMB		1	0		NRR/DEST/ADS 7E		1	1
	NRR/DEST/CEB 8H		1	1		NRR/DEST/ESB 8D		1	1
	NRR/DEST/MTB 9H		1	1		NRR/DEST/RSB 8E		1	1
	NRR/DOEA/TSB 11		1	1		NRR/PMAS/ILRB12		1	1
	NUDOCS-ABSTRACT		1	1		OGC/HDS2		1	0
	REG FILE 01		1	1		RES/DSIR/EIB		1	1
EXTERNAL:	LPDR		1	1		NRC PDR		1	1
	NSIC		1	1					

R  
I  
D  
S  
/  
A  
D  
D  
S  
.  
  
R  
I  
D  
S  
/  
A  
D  
D  
S

TOTAL NUMBER OF COPIES REQUIRED: LTTR 22 ENCL 19



AUGUST 24 1988

L-88-359


U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of August, 1988. The schedules discussed in this report reflect information as of the issuance date of August 19, 1988, which includes a new outage completion date for Unit 4 - Cycle 12. Updated information will be provided in subsequent reports. The changes to the schedules discussed in this summary have been reviewed with members of the NRC Staff in accordance with the Integrated Schedule Plan. FPL will issue the next 6-month Integrated Schedule Report following the November 1988 schedule.

Very truly yours,

  
W. F. Conway  
Senior Vice President-Nuclear

WFC/RG/gp

Attachment

cc: Dr. J. Nelson Grace, Regional Administrator,  
Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

RGISM.JUL

8808300237 880824  
PDR ADDCK 05000250  
R PNU

an FPL Group company

Acc  
11

1944

1944

1944

## INFORMATION ON NRC MODIFICATIONS

### SCHEDULE A ITEMS

#### MOD 14 - CONTROL ROOM HABITABILITY HVAC

The NRC commitment was met on June 13, 1988. The balance of work beyond the commitment date is for implementation of four system enhancements including replacement of a radiation monitor cable and a system actuation test switch.

The commitment dates for the following outage COFO MODs have been rescheduled in accordance with the new Unit 4 - Cycle 12 outage completion date of December 22, 1988, the previous outage completion date was December 31, 1988.

- MOD 268 - 4 MSIV Air Operator Backup N2 Syst
- MOD 355 - 4 Delete CRDM Cooler Fans Autostart
- MOD 385 - 4 S.I. Mini Recirc. Valve Replace
- MOD 428 - 4 PZR Heater AC Power Control
- MOD 511 - C Ident Extraneous IA X-Connections
- MOD 513 - 3 Install WYE Strainers on IA Sys
- MOD 576 - C EDG Air Start Motors Upgrade
- MOD 1040 - 4 P&ID QC WD (ARM PRM NCC) I/CTMT
- MOD 1043 - 4 SM PP WD FNCT I/C (ARM PRM NCC)
- MOD 1047 - 4 Install WYE Strainers on IA Syst
- MOD 1048 - 4 Replace RPS Test Selector Switch
- MOD 8966 - P4T11.21 U4 Safety Engr Grp Final Rpt
- MOD 8968 - P4T11.22 U4 Drawing Folloup

#### MOD 1209 - 3 CONTAINMENT TENDON SURVEILLANCE

The commitment was met on June 20, 1988. Final test report will be issued in conjunction with Unit 4 test results scheduled for completion on September 2, 1988.

#### MOD 1210 - 4 CONTAINMENT TENDON SURVEILLANCE

The commitment was met on July 31, 1988. Final test report will be issued on September 2, 1988.

RGISM.JUL

## SCHEDULE B ITEMS

The commitment dates for the following Schedule B outage MODs have been rescheduled in accordance with the new Unit 4 Cycle 12 outage completion date of December 22, 1988, the previous outage completion date was December 31, 1988.

MOD 610 - C EDG Start Air Sys/Add Air Dryer  
MOD 1110 - 4 MOV Fail Due to Improper SW Setting  
MOD 1253 - 4 Reduction in 4KV BKR Voltage Drop

MOD 886 - 4 INSTALL IST GAGE FOR SFP CLG PPS

The commitment date has been rescheduled from July 25, 1988 to September 17, 1988. Completion of this MOD is required prior to the start of the Unit 4 - Cycle 12 outage.

MOD 1254 - C ADD FUSE SPEC TO BKR LIST & DWGS

The commitment category has been changed from NRR to FPL per JNL-88-265 dated August 10, 1988. This MOD is an enhancement to the breaker list and not part of an NRC commitment.

The commitment category for the following containment isolation "I&E" MODs have been changed to "FPL" in accordance with JNL-88-259 and JNL-88-271 dated August 3, 1988 and August 15, 1988 respectively. These select system punch list items have had their operability reviews completed with "no operability concerns" identified. These MODs are for data to be used in the design basis reconstitution.

MOD 826 - S Revise Tech Spec to CTMT ISO VLV  
MOD 827 - S CTMT ISOL Sys Stroke Time - MOV  
MOD 829 - S PEN #18, Elim One VLVL as CIV  
MOD 830 - S PEN #27, Add RV 6223 & SGWL as CIV  
MOD 831 - S PEN #24, Ck VLV vs. ISI Program  
MOD 832 - S PEN #30, CV 6165 Req Inst Air  
MOD 833 - S Temp Setpoint for H2 Analyzer  
MOD 834 - Leak Rate Spec - Elect Pen RCP 4160V

MOD 1095 - C SEL SYSTEM PRIMARY DOCUMENT UPGRADE

The commitment category has been changed from "I&E" to "FPL" per JNL-88-260 dated August 3, 1988. In addition, the MOD title has been changed to "C Elect DWG (EWD) Separation/Renumbering" per PTNE-88-204 dated June 22, 1988. This MOD is not part of the drawing upgrade program as the original MOD sheet had indicated.

MOD 1238 - C RESOLVE NRC IDENT IEB 79-14 DISCREPANCIES

This is a new I&E modification approved by the PRB via the management rescheduling process. This commitment date was calculated in accordance with current procedure (ie. Schedule Finish + 60 days).

MOD 1269/1270 - 3/4 CARD READERS ON PERS/EQUIP HATCHES

These are new I&E modifications approved by the PRB via the management rescheduling process. The commitment date is based on completion of implementation required prior to the start of each respective upcoming unit refueling outage.

MOD 1256 - 3/4 INSTALL 4 CCTV CAMERAS AT VEHICLE GATE

This is a new NRR MOD to be incorporated as part of the security upgrade project. Scheduled completion date was calculated in accordance with the current procedure (ie. Schedule Finish + 60 days).