

# ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8811030067 DOC. DATE: 88/10/26 NOTARIZED: NO DOCKET #  
 FACILITY: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251  
 AUTH. NAME AUTHOR AFFILIATION  
 CONWAY, W.F. Florida Power & Light Co.  
 RECIP. NAME RECIPIENT AFFILIATION  
 Document Control Branch (Document Control Desk)

SUBJECT: Forwards summary rept of integrated schedule generated for  
 Oct 1988.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2  
 TITLE: OR Submittal: General Distribution

## NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES		
	ID CODE/NAME		LTTR	ENCL		ID CODE/NAME		LTTR	ENCL	
	PD2-2 LA		1	0		PD2-2 PD		2	2	
	EDISON, G		1	1						
INTERNAL:	ARM/DAF/LFMB		1	0		NRR/DEST/ADS 7E		1	1	
	NRR/DEST/CEB 8H		1	1		NRR/DEST/ESB 8D		1	1	
	NRR/DEST/MTB 9H		1	1		NRR/DEST/RSB 8E		1	1	
	NRR/DOEA/TSB 11		1	1		NRR/PMAS/ILRB12		1	1	
	NUDOCS-ABSTRACT		1	1		OGC/HDS2		1	0	
	<u>REG FILE</u> 01		1	1		RES/DSIR/EIB		1	1	
EXTERNAL:	LPDR		1	1		NRC PDR		1	1	
	NSIC		1	1						

TOTAL NUMBER OF COPIES REQUIRED: LTTR 19 ENCL 16

*MR. [Signature]*





OCTOBER 26 1988

L-88-472

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of October, 1988. The schedules discussed in this report reflect information as of the issuance date of October 21, 1988 which includes an outage completion date for Unit 4 - Cycle 12 of January 3, 1989. The previous outage completion date was December 22, 1988. Updated information will be provided in subsequent reports. The changes to the schedules discussed in this summary have been reviewed with members of the NRC Staff in accordance with the Integrated Schedule Plan. FPL will issue the next 6-month Integrated Schedule Report following the November 1988 schedule.

Very truly yours,

W. F. Conway  
Senior Vice President - Nuclear

WFC/RG/gp

Attachment

cc: Malcolm L. Ernst, Acting Regional Administrator,  
Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

8811030067 881026  
PDR ADDCK 05000250  
P PNU

an FPL Group company



## INFORMATION ON NRC MODIFICATIONS

### SCHEDULE A ITEMS

There were no Schedule A date changes beyond the previous scheduled completion dates generated in the September schedule. However, all end of outage modifications did show a new completion date of January 3, 1989 to correspond with the inputted outage completion date.

### SCHEDULE B ITEMS

The following modifications have slipped passed their respective commitment dates. Addition of new modifications with higher priorities, compounded by the engineering resource restrictions imposed because of the Unit 4 Cycle 12 outage, are all factors contributing to schedule slippage:

#### NRR MODIFICATIONS

	<u>SEPT</u>	<u>OCT</u>
MOD 792 - S CNTRL ROOM LIGHTING EVALUATION	5/13/89	7/20/89
MOD 1011 - S CNTRL ROOM HFE ANNUNCIATOR STUDY	5/27/89	6/07/89
MOD 1069 - 3 REACTOR HEAD LIFT RIG LOAD CELL	10/07/89	12/21/89
MOD 1070 - 4 REACTOR HEAD LIFT RIG LOAD CELL	9/26/89	12/21/89

#### IE MODIFICATION

MOD 820 - S RHR VALVE OPERABILITY 864 & OTHERS	2/28/89	6/12/89
--	---------	---------

### MODIFICATIONS OF INTEREST

MOD 268 - COFO 4 MSIV AIR OPERATOR BACKUP N2 SYSTEM

This modification has been replaced by MOD 1258 Unit 4 MSIV air accumulator system. FPL revised response, L-88-402, dated September 22, 1988, to a violation in Inspection Report 85-05 notified the NRC of this scope change due to the continuing problems associated with the N<sub>2</sub> back-up system.

MOD 1256 - INSTALL 4 CLOSED CIRCUIT TELEVISION CAMERAS AT SOUTH VEHICLE GATE

Completed September 21, 1988.

MOD 1270 - UNIT 4 INSTALL PORTABLE CARD READER CAPABILITY AT EQUIPMENT HATCH AND PERSONNEL HATCH

Completed September 20, 1988.

MOD 587 - UNIT 4 ATWS

This modification is now showing a new completion date of November 1990. This is two years ahead of the prior schedule.

