

Bechtel Associates Professional Corporation

Attachment 1
Howe-275-79

SUBJECT: MCAR 29 (issued 8/31/79)
Impact Testing of Main Feedwater Pipe

INTERIM REPORT 4

DATE: October 22, 1979

PROJECT: Consumers Power Company
Midland Plant Units 1 & 2
Bechtel Job 7220

POOR ORIGINAL

Status of Corrective Action and Investigation

The status of actions in progress for resolution of the subject MCAR is as follows.

- 1) Bechtel has received confirmation from Grinnell that spool 1-ELB-2S-638-13-2, Register Number MP-4-11, is being purchased and refabricated from ASME SA 333, Grade 6 material as previously stated in Interim Report 3.
- 2) Grinnell has experienced equipment calibration problems and has subcontracted the impact retesting of heat L-20479 at 70F. The subcontractor has also experienced delays in completing the required impact retesting. Grinnell, upon successful completion of the retesting, will submit an SDDR as stated in Interim Report 3.

Because of the pending disposition of heat L-20479, the reportable condition of pipe remains uncertain at this time.

Forecast Data for Investigation and Corrective Action

The final report is scheduled for November 19, 1979.

Submitted by: *E. J. [Signature]*

Approved by: *[Signature]*

Concurrence by: *[Signature]*

FMM/js
10/13/1

1238 357

7910300 306