

# Bechtel Associates Professional Corporation

Attachment 1  
Howe-275-79

SUBJECT: MCAR 29 (issued 8/31/79)  
Impact Testing of Main Feedwater Pipe

INTERIM REPORT 4

DATE: October 22, 1979

PROJECT: Consumers Power Company  
Midland Plant Units 1 & 2  
Bechtel Job 7220

## Status of Corrective Action and Investigation

The status of actions in progress for resolution of the subject MCAR is as follows.

- 1) Bechtel has received confirmation from Grinnell that spool 1-ELB-2S-638-13-2, Register Number MP-4-11, is being purchased and refabricated from ASME SA 333, Grade 6 material as previously stated in Interim Report 3.
- 2) Grinnell has experienced equipment calibration problems and has subcontracted the impact retesting of heat L-20479 at 70F. The subcontractor has also experienced delays in completing the required impact retesting. Grinnell, upon successful completion of the retesting, will submit an SDI R as stated in Interim Report 3.

Because of the pending disposition of heat L-20479, the reportable condition of pipe remains uncertain at this time.

## Forecast Data for Investigation and Corrective Action

The final report is scheduled for November 19, 1979.

Submitted by: *[Signature]*

Approved by: *[Signature]*

Concurrence by: *[Signature]*

FMN/js  
10/13/1

1215 035

791081034.6