

SOUTH CAROLINA ELECTRIC & GAS COMPANY

POST OFFICE BOX 144

COLUMBIA, SOUTH CAROLINA 29201

T. C. NICHOLS, JR.
VICE PRESIDENT AND GENERAL MANAGER
Nuclear Operations

June 5, 1981

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Subject: Virgil C. Summer Nuclear Station
Docket No. 50/395
Schedules

Dear Mr. Denton:

South Carolina Electric and Gas Company, acting for itself and as agent for South Carolina Public Service Authority, advises that the present fuel load readiness date has moved to November, 1981. Safeguards testing is now underway and should be completed in early July. Our second hot functional tests should start in late September. We have scheduled the fuel load target date to occur as soon as possible after the completion of construction and contingent upon satisfactory resolution of remaining open items with the staff. June, 1982 remains as the schedule commercial operation date.

If you require any additional information, please let us know.


Very truly yours,

T. C. Nichols, Jr.

T. C. Nichols, Jr.

MBW:TCN:rh

cc: V. C. Summer
G. H. Fischer
H. N. Cyrus
T. C. Nichols, Jr.
D. A. Nauman
W. A. Williams, Jr.
R. E. Clery
O. S. Bradham
A. R. Koon
M. W. Browne
R. W. Bursey
J. L. Skolda
J. B. Kuttler, Jr.
NRCF
File



8106120 328

POOR ORIGINAL