

The Light company

Houston Lighting & Power P.O. Box 1760 Houston, Texas 77001 (713) 228-9211

June 24, 1981
ST-HL-AE-688
SFN: V-0530



Mr. Karl Seyfrit
Director, Region IV
Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012


Dear Mr. Seyfrit:

South Texas Project
Units 1 & 2
Docket Nos. STN 50-498, STN 50-499
Fourth Interim Report Concerning
Minimum/Maximum
Soil Density Tests
on ECW Backfill

On June 20, 1980, pursuant to 10CFR50.55(e), Houston Lighting & Power Company notified your office of an item concerning soil density tests on the Essential Cooling Water (ECW) pipeline backfill material. The attached report will provide a status of the progress completed to date. The next interim report concerning this item will be provided to your office by November 27, 1981.

If you have any questions concerning this item, please contact Mr. Michael E. Powell at (713) 676-8592.

Very truly yours,


G. W. Apprea, Jr.
Executive Vice President

RRH/amj
Attachment

8106300365

S

IE27
S
1/1

Houston Lighting & Power Company

cc: J. H. Goldberg

D. G. Barker

C. G. Robertson

Howard Pyle

R. L. Waldrop

H. R. Dean

D. R. Beeth

J. D. Parsons

J. W. Williams

J. W. Briskin

R. A. Frazar

STP RMS

H. S. Phillips

(NRC)

J. O. Read

(Read-Poland, Inc.)

M. D. Schwarz

(Baker & Botts)

R. Gordon Gooch

(Baker & Botts)

J. R. Newman

(Lowenstein, Newman, Reis, & Axelrad)

Director, Office of Inspection & Enforcement

Nuclear Regulatory Commission

Washington, D. C. 20555

June 24, 1981

ST-HL-AE-688

SFN: V-0530

Page 2

M. L. Borchelt

President

Central Power & Light Company

P. O. Box 2121

Corpus Christi, Texas 78403

Charles Bechhoefer, Esquire

Chairman, Atomic Safety & Licensing Board

U. S. Nuclear Regulatory Commission

Washington, D. C. 20555

R. L. Range

Central Power & Light

P. O. Box 2121

Corpus Christi, Texas 78403

Dr. James C. Lamb, III

313 Woodhaven Road

Chapel Hill, North Carolina 27514

R. L. Hancock

Director of Electrical Utilities

City of Austin

P. O. Box 1088

Austin, Texas 78767

Mr. Ernest E. Hill

Lawrence Livermore Laboratory

University of California

P. O. Box 308, L-123

Livermore, California 94550

T. H. Muehlenbeck

City of Austin

P. O. Box 1088

Austin, Texas 78767

William S. Jordan, III

Harmon & Weiss

1725 I Street, N. W.

Suite 506

Washington, D. C. 20006

J. B. Poston

Assistant General Manager of Operations

City Public Service Board

P. O. Box 1771

San Antonio, Texas 78296

Lanny Sinkin

Citizens Concerned About Nuclear Power

5106 Casa Oro

San Antonio, Texas 78233

A. vonRosenberg

City Public Service Board

P. O. Box 1771

San Antonio, Texas 78296

Citizens for Equitable Utilities, Inc.

c/o Ms. Peggy Buchorn

Route 1, Box 1684

Brazoria, Texas 77422

Brian E. Berwick, Esquire

Assistant Attorney for the State of Texas

P. O. Box 12548

Capitol Station

Austin, Texas 78711

Jay Gutierrez, Esquire

Hearing Attorney

Office of the Executive Legal Director

U. S. Nuclear Regulatory Commission

Washington, D. C. 20555

6-9-81

Fourth Interim Report Concerning
Minimum/Maximum Soil Density
Tests on ECW Backfill

The following information provides a status of the progress completed to date regarding the ECW pipeline backfill.

1. The construction procedure for conducting the ECW pipeline excavation and backfill has been developed, and the personnel training required by this procedure was completed on March 5, 1981.
2. The ECW System pipeline backfill bedding in the areas adjacent to ECW System Intake and Discharge Structures was requalified and accepted by April 8, 1981. Backfill within the cells of these structures containing the ECW piping has been excavated to allow the pipe weld repair program to proceed. The bedding was requalified by April 14, 1981.
3. Backfill bedding for the STP Unit II, 10-inch ECW System pipeline was initially requalified and accepted by May 18, 1981. However, additional bedding preparation is required in this area due to the surface disturbance and contamination of the backfill bedding due to heavy rains. The 10-inch pipes have been removed to allow the rework of the bedding.
4. The 3-inch ECW System pipeline east of the STP Unit II Mechanical - Electrical Auxilliary Building was removed from the excavation, and the previous backfill bedding excavated and replaced with TXI Category I backfill. The backfill bedding was compacted and accepted by May 21, 1981, and the pipes are now being replaced.

Additionally, information regarding this item has been transmitted to your office in response to Item 2, Appendix A, of the Order to Show Cause issued on April 30, 1980.