

50.5 (e) DMB



LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
P O BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

June 25, 1981

D. L. ASWELL
Vice President-Power Production

W3K81-0223
Q-3-A35.07.23
Q-3-A35.02.01

Mr. K. V. Seyfrit, Director, Region IV
U. S. Nuclear Regulatory Commission
Office of Inspection & Enforcement
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012

SUBJECT: Waterford SES Unit No. 3
Docket No. 50-382
Final Report Status for
Significant Construction Deficiency No. 23
"Defective Valve Actuators (Fisher Controls)"



Reference: LP&L Letter W3K-81-0127 dated 3/16/81

Dear Mr. Seyfrit:

In the above referenced report it was stated that corrective action on the subject deficiency would be submitted by June 30. This date was established based on Fisher Controls' shipment of replacement material. We have now been notified that these parts will be shipped in mid-August, 1981.

Based on the above information, the final report will be submitted by September 30, 1981.

If you have any questions, please let us know.

Yours very truly,

D. L. Aswell

DLA/LLB/grf

- cc: 1) Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555
(with 15 copies of report)
- 2) Director
Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555
(with 1 copy of report)

IE27

S
1/1



LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

June 22, 1981

W3K-81-0219
Q-3-A35.07.23

TO: L. A. Stinson
Manager, Site Quality Program
Ebasco Services Incorporated

FROM: L. L. Bass *LLB*
Project Q. A. Engineer

SUBJECT: Waterford SES Unit 3
Significant Construction Deficiency No. 23
"Defective Valve Actuators (Fisher Controls)"

Reference: Ebasco letter dated June 22, 1981

We have notified the NRC (unsigned copy attached) that the final report on SCD #23 will be submitted by September 30, 1981.

Please let us know if a problem occurs in meeting this date.

LLB:grf

cc: T. F. Gerrets
Nuclear Records (2)
Central Records
LP&L Site QA File

TO: Louisiana Power & Light Company
Mr. L. L. Bass, Project Q. A. Engineer

FROM: L. A. Stinson, Manager, Site Quality Program

SUBJECT: LOUISIANA POWER & LIGHT COMPANY
WATERFORD STEAM ELECTRIC STATION
1982-1165 MW INSTALLATION - UNIT NO 3
SIGNIFICANT CONSTRUCTION DEFICIENCY NO. 23
"DEFECTIVE VALVE ACTUATORS (FISHER CONTROLS)"

DATE: June 22, 1981

REF: (a) Ebasco QA Letter W3QA-13327 dated 3/11/81
(b) LP&L Letter W3K-81-0127 dated 3/16/81

Dear Mr. Bass:

In the Interim Report for the subject Significant Construction Deficiency, the commitment date to the USNRC for the Final Report was June 30, 1981.

Actuator serial numbers have been provided to G. H. Bettis Company for the corresponding valve numbers. G. H. Bettis has informed Ebasco that it will take approximately six weeks for delivery of replacement parts.

Due to this delay in delivery of parts and taking into consideration the time required for replacement, Ebasco respectfully requests an extension for submittal of the Final Report to the USNRC until September 30, 1981.

LAS:JG:gac

cc: W3QA File
QAS File



LP&L S. 77 Q3		
	Act.	Info.
LLD		
SPC		
REP		
PWT		
RES		
Sec		
Remarks:		