

50.55(e) DMB



KANSAS GAS AND ELECTRIC COMPANY

GLENN L. KOESTER  
VICE PRESIDENT - NUCLEAR

June 29, 1981

Mr. G.L. Madsen, Chief  
Reactor Projects Branch  
U.S. Nuclear Regulatory Commission  
Region IV  
611 Ryan Plaza Drive, Suite 1000  
Arlington, Texas 76011



KMLNRC 81-092  
Re: NRC Docket No. 50-482  
Ref: Letter KMLNRC-042 dated 11/28/80 from GLKoester,  
KG&E, to WCSeidle, NRC  
Subj: Interim 50.55(e) Report - Concrete Block Walls

Dear Mr. Madsen:

The purpose of this letter is to update the Referenced Report concerning concrete block walls in the Control Building at the Wolf Creek Generating Station.

All walls identified in NCR 1NN1536C on Attachments 2 through 5, 41, 45, 47 and 50 have been removed and rebuilt in accordance with the design drawings, except those four walls listed in the Referenced Report.

The duct work that has delayed the corrective action on these last four-wall sections should be completed by August 1, 1981, at which time the remaining work on these wall sections will commence. We plan to submit a final report on this matter on or before November 30, 1981.

Please advise if you need additional information.

Yours very truly,

*Glenn L. Koester*

GLK:bb

cc: TVandel, NRC Site Inspector

IE27  
S  
1/0

8107090351 810629  
PDR ADDCK 05000482  
S PDR