

50.55(e) DMB



KANSAS GAS AND ELECTRIC COMPANY

GLENN L. KOESTER
VICE PRESIDENT - NUCLEAR

June 29, 1981

Mr. G.L. Madsen, Chief
Reactor Projects Branch
U.S. Nuclear Regulatory Commission
Region IV
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76011



KMLNRC 81-093
Re: NRC Docket No. 50-482
Ref: Letter KMLNRC 81-062 dated 2/27/81 from GLKoester,
KG&E, to WCSeidle, NRC
Subj: Interim 50.55(e) Report - Nonconforming Welds in
Main Control Panels

Dear Mr. Madsen:

The purpose of this letter is to update the Referenced Report concerning weld discrepancies in the Main Control Panels and Auxiliary Relay Racks furnished to Wolf Creek Generating Station site by Comsip Customline Corporation.

The seismic testing effort has been completed and the results of the inspection program of the as-welded panels at Wolf Creek have been forwarded to the Architect/Engineer for evaluation and disposition. As indicated in the Referenced Report, we anticipated that their effort would be completed on or about July 1, 1981. However, due to the quantity of data being evaluated, the Architect/Engineer now estimates that the evaluation report will not be completed until November 1, 1981. A report summarizing the result of this evaluation will be forwarded to the NRC shortly thereafter.

In the interim, please direct any questions on this matter to me or Mr. Gene Rathoun of my staff.

Yours very truly,

Glenn L. Koester

GLK:bb
cc: TVandel, NRC Site Inspector

IE27
S
1/0

8107090352 810629
PDR ADOCK 05000482
S PDR