




# PHILADELPHIA ELECTRIC COMPANY

2301 MARKET STREET

P.O. BOX 8699

PHILADELPHIA, PA. 19101

(215) 841-4502



JUN 30 1981

JOHN S. KEMPER  
VICE-PRESIDENT  
ENGINEERING AND RESEARCH

Mr. Boyce Grier, Director  
United States Nuclear Regulatory Commission  
Office of Inspection and Enforcement, Region I  
631 Park Avenue  
King of Prussia, PA 19406

SUBJECT: Limerick Generating Station, Units 1 & 2  
Significant Deficiency Report No. 11  
4KV Switchgear Circuit Breaker Auxiliary Switch  
Crank Assembly Defect

REFERENCE: a) Telecon of May 22, 1980 - H. R. Walters, PECO  
to R. McGaughy, US NRC  
b) J.S. Kemper (PECO) Letter to B. Grier (US NRC)  
dated 6/20/80  
c) J.S. Kemper (PECO) Letter to B. Grier (US NRC)  
dated 12/30/80

FILE: QUAL 2-10-2 (SDR #11)

Dear Mr. Grier:

In our most recent letter on the above subject deficiency, it was stated we anticipated completing the corrective actions by June 30, 1981.

Due to circumstances that have subsequently developed during the course of correcting the deficiency, it is now expected that completion of the corrective actions will be delayed until August 30, 1981.

The most recent delay is due to the fact that the testing to determine the cause, revealed that a design change and new parts were required. These new parts were just received on site. We expect it will take approximately a month to install and inspect the new parts, barring any unforeseen difficulties.

Sincerely,

*John S. Kemper*

JMC:drd

IF27  
5/10

8107130324 810630  
PDR ADDCK 05000352  
S PDR