

400 Chestnut Street Tower II

July 15, 1981



Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

HARTSVILLE AND PHIPPS BEND NUCLEAR PLANTS - REPORTABLE DEFICIENCIES -
HIGH PRESSURE CORE SPRAY COMPONENT WIRING DISCREPANCIES (HNP-A-084, HNP-A-
085, HNP-A-086, -HNP-A-090, AND PBNP-033)

Our report dated February 10, 1981 on these three nonconforming conditions previously identified to your office indicated that hardware and software corrections would be completed by June 30, 1981. As discussed with Pete Taylor on July 1, 1981, TVA cannot meet this date because revised vendor drawings have not been received. The date when corrective actions will be completed is now September 30, 1981. If you have any questions, please call Jim Domer at FTS 857-2014.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager
Nuclear Regulation and Safety

cc: Mr. Victor Stello, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

IE27
S.10