



Commonwealth Edison

One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690

August 3, 1981



Mr. A. Schwencer, Chief
Licensing Branch No. 2
Division of Licensing
U.S. Nuclear Regulatory Commission
Washington, DC 20555

Subject: LaSalle County Station Unit 1
Update of Baseline Inspection Report
NRC Docket No. 50-373

Reference (1): L. O. DelGeorge letter to B. J. Youngblood
dated December 12, 1980

Dear Mr. Schwencer:

Enclosed for your review are two (2) copies of the subject information. These materials should be consolidated with the report submitted by Reference (1). This update includes changeout pages dated April 17 and April 22, 1981.

If you have any questions in this regard, please direct them to this office.

Very truly yours,

L. O. DelGeorge
Director of Nuclear Licensing

Enclosures

cc: NRC Resident Inspector - LSCS (w/o Enc.)

2370N

13001
51/2
limited
Distribution

GENERAL ELECTRIC

INSTALLATION AND
SERVICE ENGINEERING
DIVISION

GENERAL ELECTRIC COMPANY, 814 COMMERCE DR., OAK BROOK, ILL. 60521

April 22, 1981

Mr. George R. Crane
Station Nuclear Engineering Department
Commonwealth Edison Company
1 First National Plaza
P. O. Box 767
Chicago, Illinois 60690

SUBJECT: LaSalle Unit 1 PSI Report Update
April 22, 1981

Dear Mr. Crane:

The update package is issued in the form of replacement pages. Revisions, additions or deletions are incorporated directly into the affected pages. Attached is a table containing the necessary changes.

If you have any questions, please do not hesitate to call or write.

Sincerely yours,



R. C. Hooper
NDE Specialist-Technical Support
Central Nuclear Plant Services

RCH:ck
attachment

INSTALLATION & SERVICE ENGINEERING DIVISION

TABLE OF CONTENTS

LSCS Unit 1 - PSI Report

April 22, 1981

Update Package

<u>Section</u>	<u>Volume</u>	<u>Description</u>	<u>Status</u>
10.2.1	4	Inspection Checklist 1 - NIR, Page 4, Rev. 4 Inspection Checklist 1 - NIR, Page 5, Rev. 4	R/R R/R
10.4.5	4	Inspection Checklist IMS-1053, Page 2, Rev. 5	R/R
12.1.1	6	PSI Ref. No. RPV-11, Pages 1 thru 8 PSI Ref. No. RPV-12, Pages 1 thru 25	A A
12.2.1	7	Examination Data Sheets (EDS) 10005E EDS 13001	R/R R/R
12.2.1	8	EDS 55096 EDS 62028 EDS 62031 EDS 62035 EDS 62036 EDS 65066	R/R R/R R/R R/R R/R R/R
12.2.1	9	EDS 70014 EDS 77012 EDS 77028 Evaluation Sheet for EDS 77497 EDS 77597 thru 77614	R/R R/R R/R A A
12.2.1	10	EDS 83035 EDS 85100 CDS 85101 CDS 85133 EDS 85134 CDS 85135 CDS 88015 CDS 88023 EDS 88024 Page 1	R/R R/R R/R R/R R/R R/R R/R R/R R/R
12.2.1	11	EDS 92278 thru 92282 CDS 94124 EDS 94125	A R/R R/R
12.2.1	12	EDS 96000A EDS 96001 EDS 96004 EDS 97005	R/R R/R R/R R/R

[illegible]

LASALLE COUNTY STATION UNIT 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

[illegible]

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1053 REV. 5

PAGE 2 of 3

REVIEWED AND APPROVED BY:

O.C. SUPERVISOR L.W. Wheatley DATE 6/23/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	O.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
26"	IMS-1053-12LD	0	B-J	L.S.	1 1 2	2 0 2	UT-0 ⁰ UT-45 ⁰ PT	20096 70017	20093 70016	01-26-01 01-26-01	20052 10040	L.W. Wheatley 6/23/80	W. J. Caldwell 6-24-80
26"	IMS-1053-13LU	0	B-J	L.S.	1 1 2	3 0 2	UT-0 ⁰ UT-45 ⁰ PT	25110 70022 60010	25109 70020	01-26-01 01-26-01	25103 10040	L.W. Wheatley 6/23/80	W. J. Caldwell 6-24-80
26"	IMS-1053-13	0	B-J	P-V	1 1 2	2 0 2	UT-0 ⁰ UT-45 ⁰ PT	80052 70022 60010	80051 70020	01-26-01 01-26-01	10035 10040	L.W. Wheatley 6/23/80 also 72225, 792231	W. J. Caldwell 6-24-80
26"	IMS-1053-8	0	B-J	P-P	1 1 2	2 2 2	UT-0 ⁰ UT-45 ⁰ PT	80066 20183 60015	80065 20182	01-26-01 01-26-01	10035 10035	L.W. Wheatley 6/23/80 INCR-37 (10505)	W. J. Caldwell 6-24-80
26"	IMS-1053-8LU	0	B-J	L.S.	1 1 2	2 2 2	UT-0 ⁰ UT-45 ⁰ PT	80066 20183 40021	80065 20182	01-26-01 01-26-01	10035 10035	L.W. Wheatley 6/23/80	W. J. Caldwell 6-24-80
26"	IMS-1053-15	0	B-J	V-P	1 1 2	2 2 2	UT-0 ⁰ UT-45 ⁰ PT	20096 10080 60012	20093 10079	01-26-01 01-26-01	20052 10035	L.W. Wheatley 6/23/80	W. J. Caldwell 6-24-80
26"	IMS-1053-15LD	0	B-J	L.S.	1 1 2	2 2 2	UT-0 ⁰ UT-45 ⁰ PT	20096 80055 60012	20093 80054	01-26-01 01-26-01	20052 10035	L.W. Wheatley 6/23/80	W. J. Caldwell 6-24-80
26"	IMS-1053-18	0	B-J	P-PH	1 1 2	0 0 2	UT-0 ⁰ UT-45 ⁰ PT	20030 10008 60014	20029 10007	01-26-02 01-26-02	20001 10001	L.W. Wheatley 6/23/80	W. J. Caldwell 6-24-80

FINAL BORE PT INSPECTION

NOZZLE	INDICATIONS: APPROXIMATE AZIMUTH, DISTANCE FROM FACE, DESCRIPTION	EXAMINER, LEVEL, DATE
30	No relevant indications Note: Re-PT'd grind out area, no relevant indications noted. E.W. Level II 4/27/78	WLL Level II 4/14/78 Eg Broyer HSB ANI-
90	No relevant indications	WLL Level II 4/14/78 Eg Broyer HSB-ANI
150	No relevant indications	WLL Level II 4/14/78 Eg Broyer 4-14-78 ANI
210	No relevant indications	WLL Level II 4/14/78 Eg Broyer HSB ANI
270	No relevant indications	WLL 4/12/78 Level II Eg Broyer HSB ANI-
330	No relevant indications	WLL 4/14/78 Level II Eg Broyer HSB ANI

Proj. No. 391N0185

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 30° FEEDWATER NOZZLE
COMPONENT FEEDWATER NOZZLE BORE MATERIAL CARBON STEEL
PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
SUMMER 76 ADDENDA

Penetrant MaterialsPenetrant Materials Manufacture MAGNAFLUX SPOT CHECK

Pre-cleaning Solvent	Type	<u>SKC-NF</u>	Batch No.	<u>78A167</u>
Penetrant	Type	<u>SKL-HF/S</u>	Batch No.	<u>78A052</u>
Penetrant Remover	Type	<u>SKC-NF</u>	Batch No.	<u>78A167</u>
Developer	Type	<u>SKD-NF</u>	Batch No.	<u>7K107</u>
Post-Examination Cleaner	Type	<u>SKC-NF</u>	Batch No.	<u>78A167</u>

Penetrant Process

A. Pre-Examination Cleaning

☐ Grinding ☒ Flapper Wheels ☐ Other _____
☒ Normal Evaporation Drying (5 minutes minimum) 5 Minutes
☐ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 125°F? ☒ Yes ☐ No
Penetrant Temperature Between 60°F and 125°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
Development Time (7-30 minutes) 7-15 Minutes

E. Post-Examination Cleaning

Type of solvent used for penetrant materials removal SKC-NF

PSI Ref. No. RPV-11
Page 2 of 8NDE EXAMINER'S NAME & LEVEL W. J. Smith Level IIDATE 4/14/78

EXHIBIT I ANI-EG-4-14-78

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 30° FEEDWATER NOZZLE
COMPONENT FEEDWATER NOZZLE BORE GRINDOUT MATERIAL CARBON STEEL
PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
SUMMER 76 ADDENDA

Penetrant Materials

Penetrant Materials Manufacturer		MAGNAFLUX SPOT CHECK	
Pre-cleaning Solvent	Type	SKC-NF	Batch No. 78A167
Penetrant	Type	SKL-HF/S	Batch No. 78A052
Penetrant Remover	Type	SKC-NF	Batch No. 78A167
Developer	Type	SKD-NF	Batch No. 7K107
Post-Examination Cleaner	Type	SKC-NF	Batch No. 78A167

Penetrant Process

A. Pre-Examination Cleaning

☒ Grinding ☒ Flapper Wheels ☐ Other _____
☒ Normal Evaporation Drying (5 minutes minimum) 5 Minutes
☐ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 125°F? ☒ Yes ☐ No
Penetrant Temperature Between 60°F and 125°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
Development Time (7-30 minutes) 10 Minutes

PSI Ref. No. RPV-11
Page 3 of 8

E. Post-Examination Cleaning

Type of solvent used for penetrant materials removal SKC-NF

NDE EXAMINER'S NAME & LEVEL Bill Waincott DATE 4/27/78

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 90° FEEDWATER NOZZLE
COMPONENT FEEDWATER NOZZLE BORE MATERIAL CARBON STEEL
PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
SUMMER 76 ADDENDA

Penetrant Materials

Penetrant Materials Manufacturer		MAGNAFLUX - SPOT CHECK	
Pre-cleaning Solvent	Type	SKC-NF	Batch No. 78A167
Penetrant	Type	SKL-HF/S	Batch No. 78A052
Penetrant Remover	Type	SKC-NF	Batch No. 78A167
Developer	Type	SKD-NF	Batch No. 7K107
Post-Examination Cleaner	Type	SKC-NF	Batch No. 78A167

Penetrant Process

A. Pre-Examination Cleaning

☐ Grinding ☒ Flapper Wheels ☐ Other _____
☒ Normal Evaporation Drying (5 minutes minimum) 5 Minutes
☐ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 125°F? ☒ Yes ☐ No
Penetrant Temperature Between 60°F and 125°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
Development Time (7-30 minutes) 7-15 Minutes

E. Post-Examination Cleaning

Type of solvent used for penetrant materials removal SKC-NF PSI Ref. No. RPV-11
Page 4 of 8

NDE EXAMINER'S NAME & LEVEL

W. J. Smith, Jr. II

DATE

4/14/78

EXHIBIT I ANI-EG Buzgon 4-14-78

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 150° FEEDWATER NOZZLE
 COMPONENT FEEDWATER NOZZLE BORE MATERIAL CARBON STEEL
 PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
 SUMMER ADDENDA

Penetrant Materials

Penetrant Materials Manufacturer	<u>MAGNAFLUX - SPOT CHECK</u>		
Pre-cleaning Solvent	Type	<u>SKC-NF</u>	Batch No. <u>78A167</u>
Penetrant	Type	<u>SKL-HF/S</u>	Batch No. <u>78A052</u>
Penetrant Remover	Type	<u>SKC-NF</u>	Batch No. <u>78A167</u>
Developer	Type	<u>SKD-NF</u>	Batch No. <u>7K107</u>
Post-Examination Cleaner	Type	<u>SKC-NF</u>	Batch No. <u>78A167</u>

Penetrant Process

A. Pre-Examination Cleaning

☐ Grinding ☒ Flapper Wheels ☐ Other _____
☐ Normal Evaporation Drying (5 minutes minimum) _____ Minutes
☐ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
 Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 115°F? ☒ Yes ☐ No
 Penetrant Temperature Between 60°F and 120°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
 Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
 Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
 Development Time (7-30 minutes) 7-15 Minutes

E. Post-Examination Cleaning

Type of solvent used for penetrant materials removal SKC-NF PSI Ref. No. RPV-11
 Page 5 of 8

NDE EXAMINER'S NAME & LEVEL

William J. Level II

DATE

4/14/78

EXHIBIT I ANI - EJ Buegan 4-14-78

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 210° FEEDWATER NOZZLE
COMPONENT FEEDWATER NOZZLE BORE MATERIAL CARBON STEEL
PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
JUMMER 76 ADDENDA

Penetrant Materials

		MAGNAFLUX- SPOT CHECK	
Penetrant Materials Manufacturer		Batch No.	<u>78A167</u>
Pre-cleaning Solvent	Type <u>SKC-NF</u>	Batch No.	<u>78A052</u>
Penetrant	Type <u>SKL-HF/S</u>	Batch No.	<u>78A167</u>
Penetrant Remover	Type <u>SKC-NF</u>	Batch No.	<u>7K107</u>
Developer	Type <u>SKD-NF</u>	Batch No.	<u>78A167</u>
Post-Examination Cleaner	Type <u>SKC-NF</u>		

Penetrant Process

A. Pre-Examination Cleaning

☐ Grinding ☒ Flapper Wheels ☐ Other _____
☐ Normal Evaporation Drying (5 minutes minimum) 5 Minutes
☐ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 125°F? ☒ Yes ☐ No
Penetrant Temperature Between 60°F and 125°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
Development Time (7-30 minutes) 7-15 Minutes

E. Post-Examination Cleaning

Type of solvent used for penetrant materials removal SKC-NF

PSI Ref. No. RPV-11
Page 6 of 8

NDE EXAMINER'S NAME & LEVEL

L. Donati Level II DATE 4/14/78EXHIBIT 1 AN/E J. Brown 4-14-78

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 270° FEEDWATER NOZZLE
COMPONENT FEEDWATER NOZZLE BORE MATERIAL CARBON STEEL
PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
SUMMER 76 ADDENDA

Penetrant Materials

		MAGNAFLUX - SPOT CHECK	
Penetrant Materials Manufacturer			Batch No. <u>78A167</u>
Pre-cleaning Solvent	Type	<u>SKC-NF</u>	Batch No. <u>78A052</u>
Penetrant	Type	<u>SKL-HF/S</u>	Batch No. <u>78A167</u>
Penetrant Remover	Type	<u>SKC-NF</u>	Batch No. <u>7K107</u>
Developer	Type	<u>SKD-NF</u>	Batch No. <u>78A167</u>
Post-Examination Cleaner	Type	<u>SKC-NF</u>	

Penetrant Process

A. Pre-Examination Cleaning

☐ Grinding ☒ Flapper Wheels ☐ Other _____
☒ Normal Evaporation Drying (5 minutes minimum) 5 Minutes
☐ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 125°F? ☒ Yes ☐ No
Penetrant Temperature Between 60°F and 125°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
Development Time (7-30 minutes) 7-15 Minutes

PSI Ref. No. RPV-11
Page 7 of 8

E. Post-Examination Cleaning

Type of solvent used for penetrant materials removal SKC-NF

NDE EXAMINER'S NAME & LEVEL W. J. Smith Level II

DATE 4/12/78

EXHIBIT I AN1 - EJBWagon 4-12-78

LIQUID PENETRANT MATERIALS AND PROCESS DATA SHEET
(Color Contrast - Solvent Removable)

CUSTOMER/STATION LASALLE COUNTY NUCLEAR STATION SYSTEM 330° FEEDWATER NOZZLE
 COMPONENT FEEDWATER NOZZLE BORE MATERIAL CARBON STEEL
 PT PROCEDURE NO. NDE-PT-1001 REV. 5 GOVERNING SPEC. SEC 5 NDE 1974 ED
SUMMER 76 ADDENDA

Penetrant Materials

		MAGNAFLUX-SPOT CHECK	
Penetrant Materials Manufacturer			
Pre-cleaning Solvent	Type	SKC-NF	Batch No. 78A167
Penetrant	Type	SKL-HF/S	Batch No. 78A052
Penetrant Remover	Type	SKC-NF	Batch No. 78A167
Developer	Type	SKB-NF	Batch No. 7K107
Post-Examination Cleaner	Type	SKC-NF	Batch No. 78A167

Penetrant Process

A. Pre-Examination Cleaning

☐ Grinding ☒ Flapper Wheels ☐ Other _____
☐ Normal Evaporation Drying (5 minutes minimum) _____ Minutes
☒ Forced Hot Air Drying (5 minutes minimum) _____ Minutes
 Type of Solvent Used SKC-NF

B. Penetrant Application

Surface Temperature Between 60°F and 125°F? ☒ Yes ☐ No
 Penetrant Temperature Between 60°F and 125°F? ☒ Yes ☐ No
☐ Dipping ☐ Brushing ☒ Spraying
 Penetration Time (10-30 minutes) 10 Minutes

C. Excess Penetrant Removal

The penetrant was removed by wiping with a clean white cotton cloth and/or absorbent paper, repeating the operation until most traces of penetrant had been removed. The remaining traces were removed by wiping the surface lightly with a clean white cotton cloth and/or absorbent paper moistened with penetrant cleaner. To minimize removal of penetrant from discontinuities, care was taken to avoid the use of excess penetrant cleaner.

Type of Penetrant Cleaner Used SKC-NF
 Normal Evaporation Drying Time Prior to Developer Application (5-10 min.) 5 Min.

D. Developer Application

Type of Solvent Suspension Wet Developer Used SKD-NF
 Development Time (7-30 minutes) 7-15 Minutes

E. Post-Examination Cleaning


Type of solvent used for penetrant materials removal SKC-NF

PSI Ref. No. RPV-11
 Page 8 of 8

NDE EXAMINER'S NAME & LEVEL W. J. Smith Level II

DATE 4/14/78

EXHIBIT I ANI - Fg Exor 4-14-78



ULTRASONIC INSPECT. REPORT

☐ INFORMATION☐ ACCEPTANCE

REPORTABLE

Yes ☐ No ☐☐ Satisfactory☐ Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO.: V-30777-053 SEQ. 50 OPERATION 4278 DATE 12/1/76
 COMPONENT: Final Vessel Assy QTY 1 SEAM PART OR CODE NO.: 316-02-1
 TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
 M&P SPECIFICATION 2.4.4.111 (a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
 COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
 INSPECTOR(S) R. Wille II S. Wells II CUSTOMER ☐

Reviewed
w/ J Caldwell NDE HSB
4-8-81


TEST

BM ☐ 0° - HAZ ☐ 45° ☒ 60° ☐B.R. ☐ % I.D. ☐ O.D. ☒11W BLOCK ANGLE 45°CALIBRATION BLOCK NO. 2867-8'TRANSDUCER S/N 564 #7-CW ShalCABLE S/N n/aEQUIPMENT S/N 740916C.E. S/N 9445PULSER/RECEIVER S/N FTS/MKICOUPLANT: WATER ☐ GLYCERINE ☒SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F

DAC



LINEARITY CHECKS

13 DB @ 10X13 DB @ 5X13 DB @ 2X13 DB @ 1/2X13 DB @ 1/4X

TIME (MILITARY)

08300930

INCHES/DIV.

2

SET-UP

SENSITIVITY -1 DB FINE4.30 DB COARSEn/a DB DIALFREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐OTHER ☐JACK (R) TREP RATE 1KFILTER HiDAMPING MedVIDEO (NORMAL) DIFFERENTIALREJECT (OFF)SWEEP DELAY n/a COARSE140 FINERANGE 10MATERIAL CALIBRATION 8.52SWEEP DIAL n/aSWEEP RATIO n/aCALIBRATION SHEET 13-1

N-2.4.4.111(a)

Figure D

CONTRACT NO. 2867 SEAM, PIECE OR CODE NO. 316-02-1 I.D. ☐ O.D. ☒ DATE 11/21/76

CALIBRATION SHEET NO. 251 SHEET NO. 1 OF 1 TIME 0830

EAM LENGTH 360

START 0° END 360°

P.M. 11.17 - 5.11.18

EST PARAMETER: - START 2 END PER
INSPECTORS K. Wille & S. Wells

START _____ END _____

(L) measured from: Top of N₂ zone ☒ 45° ☐ 60°

60°

45°

HAZ ☐

TYPE OF TEST

(L) measured from: Top of N122/c Bldg

L_1	L_2	V_1	W	W_2	MP	MP	DA
$\cdot L$	L_2	V_1	W	W_2	MP	MP	DA

D'AC

11P

IMP

MP

1

10

[illegible]

1

100

4

10

X-R FILM NO.
TOP OR BOTTOM
CIV OR CC:

D'AC

11P

MAP

MP

1

10

[illegible]

1

2

2

1

PS LR Ref. No. PDV-12

Page 3 of 25

1 received
wg Colwell AAI 1158
4.8.81.

☒ NO REPORTABLE INDICATIONS☒ CAN COMPLETE

100

NUCLEAR SAFETY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECTION REPORT

☐ INFORMATION
REPORTABLE
Yes ☐ No ☐

☐ ACCEPTANCE
☐ Satisfactory
☐ Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO. 470777-053 SEQ. 50 OPERATION 4278 DATE 1/12/76
COMPONENT: Final Vessel Assy QTY 1 SEAM/PART OR CODE NO.: 316-02-1
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2.4.4.111 (a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. Wille II S. Wells II CUSTOMER ☐

Received
w/ Calibration ANTT HSB
1-4-81

TEST

DAC

BM ☐ 0° HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8"

TRANSDUCER S/N 5-64 #8ccw shoe

CABLE S/N n/a

EQUIPMENT S/N 740916

C.E. S/N 9445


PULSER/RECEIVER S/N FIS/NIKI

COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

13 DB @ 10X
13 DB @ 5X
DB @ 2X
DB @ 1/2X
DB @ 1/4X

TIME (MILITARY)

0830
0930

INCHES/DIV.

2

SET-UP

SENSITIVITY -1 DB FINE
+30 DB COARSE
n/a DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐
OTHER ☐

JACK (R) T

REP RATE 1K

FILTER Hi

DAMPING Med

VIDEO (NORMAL)/DIFFERENTIAL

REJECT OFF

SWEEP DELAY n/a COARSE
140 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL n/a

SWEEP RATIO n/a

CALIBRATION SHEET 142
N-2.4.4.111(a)
Figure D U Wear

1305 PSI Ref. No. RPV-12
Page 4 of 25

CONTRACT NO. 2867 SEAM, PIECE OR CODE NO. 316-02-1 I.D. ☐ O.D. ☒ DATE 1/21/76

CALIBRATION SHEET NO.	442	SHEET NO.	1	OF	1	TIME	0830
-----------------------	-----	-----------	---	----	---	------	------

TEST PARAMETER: START ^P END 360 INSPECTORS R. Williams & S. Wells II

START _____ END _____

* (L) measured from:		TYPE OF TEST		HAZ		45°		60°	
	Ne: Body								

60°

45°

HAZ ☐

TYPE OF TEST	NO. OF SUBJECTS	PERCENTAGE CORRECT	PERCENTAGE OF TOTAL
1. Multiple choice	10	78.6	78.6
2. True or false	10	79.0	79.0
3. Matching	10	78.0	78.0
4. Essay	10	78.0	78.0
5. Short answer	10	78.0	78.0
6. Fill-in-the-blank	10	78.0	78.0
7. Identification	10	78.0	78.0
8. Completion	10	78.0	78.0
9. Problem solving	10	78.0	78.0
10. Other	10	78.0	78.0
Total	100		100.0

• (Li) measured from $\text{Ne}^+ \text{B}_{\text{d}}$

X-R FILM NO.
TOP OR BOTTOM
C.V. OR CC.

DAC

11P

MP	1
----	---

MP

10

 W_2

W		
---	--	--

W1	
----	--

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

271

7.	
----	--

17

PS L Ref. No.

Page 5 of 25

Revised
WJ Collected A.M.I. HSB
7-8-81

NDE 10-14

☒ ☐ ☐ NO REPORTABLE INDICATIONS

☒ CAN COMPLETE

NUCITY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECTION REPORT

☐ INFORMATION
REPORTABLE
Yes ☐ No ☐

☐ ACCEPTANCE
Satisfactory ☐
Unsatisfactory ☐

CONTRACT 2867 JOB & CONTROL NO.: V-707-7-053 SEQ. 50 OPERATION 4278 DATE 1/2/76
COMPONENT: Front Head Assy QTY 1 SEAM, P.W. OR CODE NO.: 316-02-2
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER Rolling REPAIR ☐
M&P SPECIFICATION 2.4.4.111(h) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) G. Phillips & R. Hatten CUSTOMER

TEST

BM ☐ 0°-HAZ ☐ 45° ☒ 60° ☐

B.R. % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8"

TRANSDUCER S/N S-64 # 7 CW shoe

CABLE S/N 144

EQUIPMENT S/N 940916

C-E S/N 9445

PULSER/RECEIVER S/N FTS MK I


COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F

DAC



LINEARITY CHECKS

13 DB @ 10X

DB @ 5X

DB @ 2X

DB @ 1/2X

DB @ 1/4X

TIME (MILITARY)

06:00

16:30

INCHES/DIV.

1/4"

Revised
ing Collected NDE 1158
4-8-81

SET-UP

SENSITIVITY -1 DB FINE

+30 DB COARSE

N/A DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐

OTHER ☐

JACK (R) T

REP RATE 1K

FILTER Hi

DAMPING med

VIDEO (NORMAL) DIFFERENTIAL

REJECT (OFF)

SWEEP DELAY N/A COARSE

1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL N/A

SWEEP RATIO N/A

CALIBRATION SHEET 3

N-2.4.4.111(h)

Figure D

1306

PSI Ref. No.

RPV-12
Page 6 of 25

WELD SCAN DATA SHEET

CONTRACT NO. 2867 SEAM, PIECE OR CODE NO. 316-02-2 I.D. ☐ O.D. ☒ DATE 1/12/76

CALIBRATION SHEET NO. 3 SHEET NO. 1 OF 1 TIME 06:00

[illegible]

TEST PARAMETER: START 0° CW END 360° CW INSPECTORS G. Phillips & R. Horton II
START _____ END _____

* (L) measured from: 20 TYPE OF TEST HAZ 45° ☒ 60° ☐

TYPE OF TEST

HAZ

45°

60°

[illegible]

X-R FILM NO.
TOP OR BOTTOM
CW OR CCW

CAN COMPLETE

NO REPORTABLE INDICATIONS

(SCAN INCOMPLETE

REPORTABLE INDICATIONS

NDE Rel

Revised
w/ Caldwell ANSI - 115B
4-8-87

☐ INFORMATION
REPORTABLE
Yes ☐ No ☐

☐ ACCEPTANCE
☐ Satisfactory
☐ Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO.: V-76777-053 SEQ. 50 OPERATION 4278 DATE 12/1/78
COMPONENT: Final vessel assy QTY 1 SEAM PART OR CODE NO.: 316-02-2
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER Seams REPAIR ☐
M&P SPECIFICATION 2.4.4.111(A) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) G. Phillips II R. Horton II CUSTOMER

Reviewed
by Caldwell AMEF HSB
4-8-81

TEST

DAC

BM ☐ 0° HAZ ☐ 45° ☒ 60° ☐

B.R. % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8"

TRANSDUCER S/N S-64 # 8 ccw do

CABLE S/N 14A

EQUIPMENT S/N 740916

C-E S/N 9445


PULSER/RECEIVER S/N ETS-111K1

COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

DB @ 10X

DB @ 5X

DB @ 2X

DB @ 1/2X

DB @ 1/4X

TIME (MILITARY)

05:30

06:00

INCHES/DIV.

1/4

SET-UP

SENSITIVITY -1 DB FINE

+30 DB COARSE

1/4 DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐

OTHER ☐

JACK (R) T

REP RATE 1K

FILTER Hi

DAMPING Med

VIDEO (NORMAL) DIFFERENTIAL

REJECT (OFF)

SWEEP DELAY 1/4 COARSE

1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL 1/4

SWEEP RATIO 1/4

CALIBRATION SHEET 4

N-2.4.4.111(a)

Figure D

1307 PSI Ref. No.

WELD SCAN DATA SHEET

CONTRACT NO. 2867 SEAM, PIECE OR CODE NO. 3/6-Q1-2 I.D. ☐ O.D. ☒ DATE 1/21/76

CALIBRATION SHEET NO. 4 SHEET NO. 1 OF 1 TIME CS:30

SEAM LENGTH	360°	CL: 00
-------------	------	--------

TEST PARAMETER: START 0° END 360° CCW INSPECTORS G. Williams & J. Johnston

START _____ END _____

[illegible]

(L) measured from:	<u>D</u>	TYPE OF TEST	HAZ	<input type="checkbox"/>	<input checked="" type="checkbox"/>	45°	60°	<input type="checkbox"/>
--------------------	----------	--------------	-----	--------------------------	-------------------------------------	-----	-----	--------------------------

L_1	L	L_2	W_1	W	W_2	MP	MP	DA
L_1	L	L_2	W_1	W	W_2	MP	MP	DA

α	20	50	100	β_{max}	50	20	10	50	100	$M_{3\sigma}$	100	50	20	10	β_{max}
0	20	50	100	100	50	20	10	50	100	$M_{3\sigma}$	100	50	20	10	β_{max}

[illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible]

Re

[illegible][illegible]

—

[illegible]

PAGE

[illegible][illegible][illegible]

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

<input checked="" type="checkbox"/>	<input type="checkbox"/>	NO REPORTABLE INDICATIONS
SCAN COMPLETE	<input checked="" type="checkbox"/>	<input type="checkbox"/>

SCANNING COMPLETE	<input type="checkbox"/>	NO REPORTABLE INDICATIONS	<input type="checkbox"/>
SCANNING INCOMPLETE	<input type="checkbox"/>	REPORTABLE INDICATIONS	<input type="checkbox"/>
		NDE	
		P-4	

1

☐ INFORMATION
REPORTABLE
Yes ☐ No ☐

☐ ACCEPTANCE
Satisfactory ☐
Unsatisfactory ☐

CONTRACT 2867 JOB & CONTROL NO.: V-70777-053 SEQ. 50 OPERATION 4278 DATE 1/21/76
COMPONENT: Final Vessel Body QTY 1 SEAM, PART OR CODE NO.: 316-02-3
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER Butt REPAIR ☐
M&P SPECIFICATION 2.4.4.111(a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REF. NO. ☐ RECORD ☐
INSPECTOR(S) G. Phillips & R. H. Starnes CUSTOMER

Reviewed by Caldwell AMES- HSB
4-8-81

TEST

DAC

BM ☐ 0°-HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8

TRANSDUCER S/N 5-64 #7 show cw

CABLE S/N N/A

EQUIPMENT S/N 740916

C-E S/N 9445


PULSER/RECEIVER S/N EYS-MKT

COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

DB @ 10X 13
DB @ 5X 13
DB @ 2X 13
DB @ 1/2X 13
DB @ 1/4X 13

TIME (MILITARY)

04:30
05:30

INCHES/DIV.

2"

SET-UP

SENSITIVITY 1 DB FINE
+30 DB COARSE
N/A DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐
OTHER ☐

JACK (R) T
REP RATE 1K
FILTER Hi
DAMPING Med
VIDEO (NORMAL) DIFFERENTIAL

REJECT (OFF)
SWEEP DELAY N/A COARSE
640 FINE

RANGE 10
MATERIAL CALIBRATION 8.52
SWEEP DIAL N/A
SWEEP RATIO N/A

CALIBRATION SHEET 5
N-2.4.4.111(a)
Figure D

CONTRACT NO. 2867 SEAM, PIECE OR CODE NO. 3/6-01-3 I.D. ☐ O.D. ☒ DATE 12/17/66

CALIBRATION SHEET NO. 5 SHEET NO. 1 OF 1 TIME 04:30

SEAM LENGTH	360°	05:30
-------------	------	-------

TEST PARAMETER: START Dec ENJ 360 Cnd

START	END
11.40	11.45

• (L) measured from: 20°	TYPE OF TEST	HAZ	<input type="checkbox"/>	45°	<input checked="" type="checkbox"/>	60°	<input type="checkbox"/>
---------------------------------	--------------	-----	--------------------------	-----	-------------------------------------	-----	--------------------------

L_1	L_2	W_1	W_2	MP	MP	MP	MP
L	L	W	W				

[illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible]

af

[illegible][illegible][illegible][illegible][illegible]

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

[illegible]

Year	1900	1901	1902	1903	1904	1905	1906	1907	1908	1909	1910	1911	1912	1913	1914	1915	1916	1917	1918	1919	1920	1921	1922	1923	1924	1925	1926	1927	1928	1929	1930	1931	1932	1933	1934	1935	1936	1937	1938	1939	1940	1941	1942	1943	1944	1945	1946	1947	1948	1949	1950	1951	1952	1953	1954	1955	1956	1957	1958	1959	1960	1961	1962	1963	1964	1965	1966	1967	1968	1969	1970	1971	1972	1973	1974	1975	1976	1977	1978	1979	1980	1981	1982	1983	1984	1985	1986	1987	1988	1989	1990	1991	1992	1993	1994	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	2047	2048	2049	2050	2051	2052	2053	2054	2055	2056	2057	2058	2059	2060	2061	2062	2063	2064	2065	2066	2067	2068	2069	2070	2071	2072	2073	2074	2075	2076	2077	2078	2079	2080	2081	2082	2083	2084	2085	2086	2087	2088	2089	2090	2091	2092	2093	2094	2095	2096	2097	2098	2099	2100																																						
1900	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239

☒ CAN COMPLETE
☒ NO REPORTABLE INDICATIONS

☒ NO REPORTABLE INDICATIONS
☐ REPORTABLE INDICATIONS

NDB 484

NUCLEAR - LITY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECTION REPORT

☐ INFORMATION
REPORTABLE
Yes ☐ No ☐

☐ ACCEPTANCE
☐ Satisfactory
☐ Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO. U-70777-053 SEQ. 50 OPERATION 4278 DATE 1/24/76
COMPONENT: Front Vessel ASS'y QTY 1 SEAM, PART OR CODE NO.: 316-02-3
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER Radius REPAIR ☐
M&P SPECIFICATION 2.4.4.111 A RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) G. Phillips & R. Harrison CUSTOMER Reverend

Reverend
W. Caldwell ASET HSB
4-8-81

TEST

EAC

SET-UP

SENSITIVITY -1 DB FINE
+30 DB COARSE
W/A DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐
OTHER ☐

JACK (R) T

REP RATE 1K

FILTER Hi

DAMPING med

VIDEO (NORMAL) DIFFERENTIAL

REJECT (OFF)

SWEEP DELAY W/A COARSE
1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL W/A

SWEEP RATIO W/A

CALIBRATION SHEET 6

N-2.4.4.111(a)

Figure D

BM ☐ 0° HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8

TRANSDUCER S/N S-64 # 8 SHOWN CCW

CABLE S/N W/A

EQUIPMENT S/N 740916

C.E. S/N 9445


PULSER/RECEIVER S/N ATS-11K1

COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

DB @ 10X
DB @ 5X
DB @ 2X
DB @ 1/2X
DB @ 1/4X

TIME (MILITARY)

09:00
09:30

INCHES/DIV.

1"

WELD SCAN- DATA SHEET

CONTRACT NO. 2867 SEAM, PIECE OR CODE NO. 316-02-3 I.D. ☐ O.D. ☒ DATE 12/17/68

CALIBRATION SHEET NO. 62 SHEET NO. 1 OF 1 TIME 04:00

SEAM LENGTH 360°

TEST PARAMETER: START 10 END 300 INSPECTORS G. Phillips & L. Haslam

START _____ END _____

° (L) measured from:	0°	45°	60°
TYPE OF TEST	HAZ	<input checked="" type="checkbox"/> 45°	<input type="checkbox"/> 60°

L_1	L_2	W_1	W	W_2	MP	MP	MP
L_1	L_2	W_1	W	W_2	MP	MP	MP

[illegible]

Review

☒ SCAN COMPLETE
☐ SCAN INCOMPLETE
☒ NO REPORTABLE INDICATIONS
☐ 1. PROBABLY NO INDICATIONS
 NDE 1. FEA
 NDE 1. FEA

NUCLEAR CILITY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECT. N REPORT

<input type="checkbox"/> INFORMATION	<input type="checkbox"/> ACCEPT
REPORTABLE	
Yes <input type="checkbox"/>	No <input type="checkbox"/>
<input type="checkbox"/> Satisfact	
<input type="checkbox"/> Unsatisf	

CONTRACT 2867 JOB & CONTROL NO. V-70777-053 SEQ. 50 OPERATION 4278 DATE 11/21
COMPONENT FINAL VESSEL ASSY QTY 1 SEAM, PART OR CODE NO. 316-02-4
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2.4.4.111(a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. WILLE II S. WELLS II CUSTOMER

Revised
w/ g Caldwell AMT-HSB
4-8-81

SET-UP

SENSITIVITY -1 DB FINE
+30 DB COARSE
N/A DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5
OTHER ☐

JACK ☒ T

REP RATE 1K

FILTER H1

DAMPING MED

VIDEO (NORMAL) DIFFERENTIAL

REJECT (OFF)

SWEEP DELAY N/A COAR
1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL N/A

SWEEP RATIO N/A

CALIBRATION: T NO. 7
N-2.4.4.111(a),
Figure B

TEST

BM ☐ 0° - HAZ ☐ 45° ☒ 60° ☐

B.R. % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8

TRANSDUCER S/N 5-64 #7cw

CABLE S/N N/A

EQUIPMENT S/N FTB 740916

C-E S/N 9445

PULSER/RECEIVER S/N FTB MARK I


COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

BIENT ☒ ELEVATED ☐ °F

DAC



LINEARITY CHECKS

DB @ 10X
13 DB @ 5X
DB @ 2X
DB @ 1/2X
DB @ 1/4X

TIME (MILITARY)
1300
1330

INCHES/DIV.

2

1311

PS-1 Ref. No.

RPV-12

Page 14 of 25

NUCLEAR C LITY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECT, N REPORT

☐ INFORMATION
REPORTABLE
Yes ☐ No ☐

☐ ACCI
☐ Satisfact
☐ Unsatisf

CONTRACT 2867 JOB & CONTROL NO.: V-70777-053 SEQ. 50 OPERATION 4278 DATE 112
COMPONENT: FINAL VESSEL Assy QTY 1 SEAM, PART OR CODE NO.: 316-02-4
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2.4.4.111(a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☐
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. Wille S. WELLS CUSTOMER ☐

Remainder
w/ Caldwell 7-11-81 HSB
4-8-81

TEST

DAC

BM ☐ 0°-HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8

TRANSDUCER S/N 5-64 #8cw

CABLE S/N n/a

EQUIPMENT S/N 740916

C-E S/N 9445


PULSER/RECEIVER S/N FIS MARK

COUPLANT: WATER ☐ GLYCERINE ☐

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

TIME (MILITARY)

DB @ 10X 1300
DB @ 5X 1330
DB @ 2X
DB @ 1/2X
DB @ 1/4X

INCHES/DIV.

2"

SET-UP

SENSITIVITY -1 DB FINE
+30 DB COARSE
n/a DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5
OTHER ☐

JACK ☒ T
REP RATE 1K
FILTER Hi
DAMPING MED
VIDEO ☒ DIFFERENTIAL
REJECT ☒

SWEEP DELAY n/a COAR
1.40 FINE

RANGE 10
MATERIAL CALIBRATION 2.5
SWEEP DIAL n/a
SWEEP RATIO n/a
CALIBRATION ET NO. 8
N-2.4.4.111(a),
Flange D

1310

PSI Ref. No. RPV-12

Page 16 of 25

WELD SCAN-DA-A SHEET

CONTRACT NO. 2867 SEAM, PIECE OR GORE NO. 316-02-4 D. ☐ O.D. ☒ DATE 11/21/76

ALIBRATION SHEET NO. 8 SHEET NO. 1 OF 1 TIME 1300

BEAM LENGTH 360°

TEST PARAMETER: START 0 END 360 INSPECTORS R. WILF II & S. WELLS

START	END	48.0001 CI
-------	-----	------------

TYPE OF TEST	UNIT	NO.	DATE	BY	REMARKS
1. Visual inspection	100	1	10/1/50	J. B. [illegible]	Good
2. [illegible]	100	2	10/1/50	J. B. [illegible]	Good
3. [illegible]	100	3	10/1/50	J. B. [illegible]	Good
4. [illegible]	100	4	10/1/50	J. B. [illegible]	Good
5. [illegible]	100	5	10/1/50	J. B. [illegible]	Good
6. [illegible]	100	6	10/1/50	J. B. [illegible]	Good
7. [illegible]	100	7	10/1/50	J. B. [illegible]	Good
8. [illegible]	100	8	10/1/50	J. B. [illegible]	Good
9. [illegible]	100	9	10/1/50	J. B. [illegible]	Good
10. [illegible]	100	10	10/1/50	J. B. [illegible]	Good

[illegible][illegible][illegible][illegible][illegible]

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

[illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible][illegible]

VT-12
ge 1

[illegible][illegible]

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

AN COMPLETE	<input checked="" type="checkbox"/>	NO REPORTABLE INDICATIONS	<input checked="" type="checkbox"/>	11	NIDE	Page 2	609
-------------	-------------------------------------	---------------------------	-------------------------------------	----	------	--------	-----

SCALE INCOMPLETE - ☐ REPORTABLE INDICATIONS ☐

NUCL C. LITY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INS. CT. N REPORT

<input type="checkbox"/> INFORMATION
REPORTABLE
Yes <input type="checkbox"/> No <input type="checkbox"/>

ACCEPTAN
<input type="checkbox"/> Satisfactory
<input type="checkbox"/> Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO.: V-70777-053 SEQ. 50 OPERATION 4278 DATE 1/21/76
COMPONENT: FINAL VESSEL Assy QTY 1 SEAM, PART OR CODE NO.: 316-02-5
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2.4.4.111(a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. WILLE II S. WELLS II CUSTOMER U. J. Caldwell ARIF-115B

U. J. Caldwell ARIF-115B
4-8-81

TEST

BM ☐ 0°-HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8

TRANSDUCER S/N 5-64 #8 CCW SIDE

CABLE S/N n/a

EQUIPMENT S/N 740916

C-E S/N 9445

PULSER/RECEIVER S/N FTS MARK I


COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F

DAC



LINEARITY CHECKS

13 DB @ 10X
DB @ 5X
DB @ 2X
DB @ 1/2X
DB @ 1/4X

TIME (MILITARY)

11:00
11:30

INCHES/DIV.

2

SET-UP

SENSITIVITY -1 DB FINE
150 DB COARSE
n/a DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐
OTHER ☐

JACK ☒ T

REP RATE 1K

FIL Hi

DAMPING MED

VIDEO ☒ NORMAL/DIFFERENTIAL

REJECT ☒ OFF

SWEEP DELAY n/a COARSE
1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL n/a

SWEEP RATIO n/a

CALIBRATION SHEET NO. 9

N-2.4.4.111(a)

Figure D

1312 PSI Ref. No.

RPV-12
Page 18 of 25

CONTRACT NO. 2867 SEAM, WIEGE OR CODE NO. 316-02-5 I.D. ☐ O.D. ☒ DATE 1/21/72

CALIBRATION SHEET NO.	9	SHEET NO.	1	OF	1	TIME	1100
-----------------------	---	-----------	---	----	---	------	------

SEAM LENGTH 360°

TEST PARAMETER: START 0 END 360° INSPECTORS L. WILHE II & S. WELLS II

$$L \text{ measured from: TDP CF Nozzle Body Type OF TEST}$$

ZHAO

45° 

60°

X-R FILMING
TOP OR BOTTOM
CIV OR CC

PS : Ref. No

Page 19 of 25

SCAN COMPLETE
SCAN INCOMPLETE

NO REPORTABLE INDICATIONS	REPORTABLE INDICATIONS
1	2
3	4
5	6
7	8
9	10
11	12
13	14
15	16
17	18
19	20
21	22
23	24
25	26
27	28
29	30
31	32
33	34
35	36
37	38
39	40
41	42
43	44
45	46
47	48
49	50
51	52
53	54
55	56
57	58
59	60
61	62
63	64
65	66
67	68
69	70
71	72
73	74
75	76
77	78
79	80
81	82
83	84
85	86
87	88
89	90
91	92
93	94
95	96
97	98
99	100

NDE

Received
ing Caldwell ANSI - MSB
4-8-81

NU R C LITY ASSURANCE

COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECTION REPORT

☐ INFORMATION

REPORTABLE
Yes ☐ No ☐

☐ ACCEPTED

☐ Satisfactory
☐ Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO.: V-70777-053 SEQ. 50 OPERATION 4278 DATE 12/1/76
COMPONENT: FINAL VESSEL ASSY QTY 1 SEAM, PART OR CODE NO.: 316-02-5
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2:4.4:111(a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. WILLE II S. WELLS II CUSTOMER ☐

*Received
w/ Caldwell AFFF - #53
4-8-81*

TEST

BM ☐ 0° - HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-18

TRANSDUCER S/N 5-64 #7 Curshaw

CABLE S/N n/a

EQUIPMENT S/N 740916

C-E S/N 9445

PULSER/RECEIVER S/N F15 MARK I


COUPLANT: WATER ☐ GLYCERINE ☒

SILICONÉ GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F

DAC



LINEARITY CHECKS

13 DB @ 10X
13 DB @ 5X
13 DB @ 2X
13 DB @ 1/2X
13 DB @ 1/4X

TIME (MILITARY)

1100
1130

INCHES/DIV.

2

SET-UP

SENSITIVITY -1 DB FINE
+30 DB COARSE
N/A DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐
OTHER ☐

JACK ☒ T

REP RATE 1K

FILTER Hi

DAMPING MED

VIDEO ☒ NORMAL DIFFERENTIAL

REJECT ☒ OFF

SWEEP DELAY n/a COARSE
1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.5K

SWEEP DIAL n/a

SWEEP RATIO n/a

CALIBRATION SHEET 10

N-2.4.4.111(h)

Figure D

1313 PSI Ref. No.

RPV-12

Page 20 of 25

NUC. R.C. LITY ASSURANCE
COMBUSTION ENGINEERING, INC.
CHATTANOOGA, TENNESSEE

ULTRASONIC INSPECTION REPORT

<input type="checkbox"/> INFORMATION
REPORTABLE
Yes <input type="checkbox"/> No <input type="checkbox"/>

<input type="checkbox"/> ACCEPTA
Satisfactory
Unsatisfactory

CONTRACT 2867 JOB & CONTROL NO.: V-70772-053 SEQ. 50 OPERATION 4228 DATE 11/21/76
COMPONENT: Final Vessel Assy QTY 1 SEAM PART OR CODE NO.: 316-02-6
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2.4.4.111 (a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. W. H. II S. Walls II CUSTOMER ☐


TEST

DAC

BM ☐ 0° HAZ ☐ 45° ☒ 60° ☐
B.R. ☐ % I.D. ☐ O.D. ☒
11W BLOCK ANGLE 45°
CALIBRATION BLOCK NO. 2867-8"
TRANSDUCER S/N 5-64 #7-CW Shoe
CABLE S/N n/a
EQUIPMENT S/N 740916
C.E S/N 9445
PULSER/RECEIVER S/N FIS/MKI
COUPLANT: WATER ☐ GLYCERINE ☒
SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

13 DB @ 10X
13 DB @ 5X
DB @ 2X
DB @ 1/2X
DB @ 1/4X

TIME (MILITARY)

1030
1130

INCHES/DIV.

2

removed
w/ Calibration HSB
4-8-81

SET-UP

SENSITIVITY -1 DB FINE

+30 DB COARSE

n/a DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐
OTHER ☐

JACK ☒ T

REP RATE 1K

FILTER 4i

DAMPING Med

VIDEO ☒ NORMAL/DIFFERENTIAL

REJECT ☒ OFF

SWEEP DELAY n/a COARSE
1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL n/a

SWEEP RATIO n/a

CALIBRATION SHEET 11

N-2.4.4.111(a)

Figure D

1314

PSJ Ref. No.

RPV-12

Page 22 of 25

2044

Ref. No. RPV-12

凡此

Received
W.D. Caldwell AXIF MSB
4-8-81

<input type="checkbox"/> INFORMATION
REPORTABLE
Yes <input type="checkbox"/> No <input type="checkbox"/>

<input checked="" type="checkbox"/> ACCEPTANCE
<input checked="" type="checkbox"/> Satisfactory
<input type="checkbox"/> Unsatisfactory

CONTRACT: 2867 JOB & CONTROL NO.: V-70777-053 SEQ. 50 OPERATION 4278 DATE 1/12/76
COMPONENT: Final Vessel Assy QTY 1 SEAM PART OR CODE NO.: 316-02-6
TYPE SEAM: GIRTH ☐ LONG ☐ NOZZLE ☒ OTHER ☐ REPAIR ☐
M&P SPECIFICATION 2.4.4.11(a) RECEIVING ☐ IN-PROCESS ☐ FINAL ☒
COMPLETE ☒ INCOMPLETE ☐ NDE EVALUATE ☐ REJ. NO. ☐ RECORD ☐
INSPECTOR(S) R. Wells II S. Wells II CUSTOMER

Revised
w/ Caldwell ARES HSB
4-8-81

TEST

DAC

BM ☐ 0° HAZ ☐ 45° ☒ 60° ☐

B.R. ☐ % I.D. ☐ O.D. ☒

11W BLOCK ANGLE 45°

CALIBRATION BLOCK NO. 2867-8"

TRANSDUCER S/N S-60 #800w shoe

CABLE S/N n/a

EQUIPMENT S/N 740916

C-E S/N 74415


PULSER/RECEIVER S/N ETS/n/a

COUPLANT: WATER ☐ GLYCERINE ☒

SILICONE GREASE ☐

TEST TEMPERATURE:

AMBIENT ☒ ELEVATED ☐ °F



LINEARITY CHECKS

DB @ 10X

13 DB @ 5X

DB @ 2X

DB @ 1/2X

DB @ 1/4X

TIME (MILITARY)

1030

1130

INCHES/DIV.

2

SET-UP

SENSITIVITY -1 DB FINE

+30 DB COARSE

n/a DB DIAL

FREQUENCY 1.0 ☐ 2.25 ☒ 5.0 ☐

OTHER ☐

JACK (B) T

REF RATE 1K

FILTER H1

DAMPING Med

VIDEO (NORMAL) DIFFERENTIAL

REJECT (OFF)

SWEEP DELAY n/a COARSE

1.40 FINE

RANGE 10

MATERIAL CALIBRATION 8.52

SWEEP DIAL n/a

SWEEP RATIO n/a

CALIBRATION SHEET 12

N-2.4.4.11(a)

Figure D

1315 PSI Ref. No.

SEAM, PIECE OR CODE NO. 316-02-6 I.D. ☐ O.D. ☒

DATE 1/21/26.

SHEET NO. / OF /

TIME 1030

Age Group	Percentage of Respondents
18-29	85%
30-49	80%
50-69	75%
70+	70%

END	1360°	1	Drill	F
-----	-------	---	-------	---

END

 \bullet (L) measured from: Top of No. 2.

TYPE OF TEST

HAZ

450 ☒

60°

2.1.1

124

W

 $\frac{1}{2}$

100

0

X-R FILM NO.
TOP OR BOTTOM
C/V OR CCV.

477

ES1	Ref. No.	RPV-12		
		Page 25	of 2	

SCAN COMPLETE

NO REPORTABLE INDICATIONS

A

SCAN INCOMPLETE

15

REPORTABLE INDICATIONS

30

NOTE

117

Received
W. J. Caldwell A.S.T.I. - 1153
4-8-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT I

E.D.S. NO. 10005F

Procedure No.

PP-S751

REV.

5

Examination Personnel:

NAME

Linden Kays

LEVEL

II

NAME

N/A

LEVEL

N/A

C. Penetrant Materials:

a. MANUFACTURER

MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT

TYPE

SKC-S

BATCH NO.

79C014

c. PENETRANT

TYPE

SKL-HF /SKL-S

BATCH NO.

78E073

d. PENETRANT REMOVER

TYPE

SKC-S

BATCH NO.

79C014

e. DEVELOPER

TYPE

SKD-S

BATCH NO.

78D056

f. POST EXAMINATION CLEANER

TYPE

SKC-S

BATCH NO.

79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒NO ☐

Temp.

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒NO ☐

Temp.

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other

E. Date: Note: All Exam. Components are ASME Section XI

Category

LINE NO.	DATE	PRE-CLEAN EVAP. TIME (MIN)	PEN. DWELL TIME (MIN)	PEN. REM. EVAP. TIME (MIN)	DEV. TIME (MIN)	EXAMINATION COMPONENT I.D. NO.	MAT'L	SURF. PREP.	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
		01	02	03	04	05		06	07	08	YES	NO	
1	6-7-79	5	20	5	15	IRH 1011-4F	CS	1,2	✓		✓		
2		9 5/8" CCW FROM TDC, - 9/16" DOWNSTREAM FROM WELD CENTERLINE,											
3		CIRCULAR INDICATION 3/32" IN DIAMETER.											
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR

S. Blamelly

DATE

6/12/79

QC SUPERVISOR

Salahuddin

DATE

6/13/79

AUTHORIZED INSPECTOR

W. J. Caldwell

DATE

3-23-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT I

E.D.S. NO. 13001

Procedure No.

PP-S751

REV.

5

Examination Personnel:

NAME

E. J. ...

LEVEL

II

NAME

N/A

LEVEL

N/A

C. Penetrant Materials:

a. MANUFACTURER

MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT

TYPE

SKC-S

BATCH NO.

79C014

c. PENETRANT

TYPE

SKL-HF / SKL-S

BATCH NO.

78E073

d. PENETRANT REMOVER

TYPE

SKC-S

BATCH NO.

79C014

e. DEVELOPER

TYPE

SKD-S

BATCH NO.

78D056

f. POST EXAMINATION CLEANER

TYPE

SKC-S

BATCH NO.

79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒NO ☐

Temp.

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒NO ☐

Temp.

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other

E. Data: Note: All Exam. Components are ASME Section XI

Category

BJ

LINE NO. 01	DATE 01	PRE-CLEAN EVAP. TIME (MIN)	PEN. DWELL TIME (MIN)	PEN. REM. EVAP. TIME (MIN)	DEV. TIME (MIN)	EXAMINATION COMPONENT ID. NO.	MAT'L 07	SURF. PREP. 08	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS 13
		02	03	04	05	06			YES 09	NO 10	YES 11	NO 12	
1	6-15-79	5	10	5	15	I-MS-1053-1ALU	C/S	2		✓	✓		
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR

S. J. ...

DATE

6/18/79

QC SUPERVISOR

S. J. ...

DATE

6/18/79

AUTHORIZED INSPECTOR

W. J. ...

DATE

3-23-81

ULTRASONIC EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT 1

A. Procedure No. MPUP 5751 REV. 3

B. Examination Personnel:
NAME John C. Morrison LEVEL II NAME Charles E. Mills LEVEL II

C. Search Unit Beam Angle ($\pm 2^\circ$): ☐ 0° ☒ 45° ☐ 60° ☐ Other _____

D. Couplant: ☒ Glycerine ☐ Ultragel II ☐ Other _____

E. Scan Sensitivity: (+) 8 dB

F. Reference System




G. Scan Orientation

$L_0 = W_0$ Stamp

$W_0 = W_1$ Stamp

REFLECTOR PARALLEL TO WELD

REFLECTOR TRANS. TO WELD



H. Date

00 DATE	01 LINE NO.	02 EXAM/COMP. I.D. NO.	03 COMP. FKG.	04 REC. IND. YES/NO	05 MAX. DAC @ W_m	06 L_0 / W_0	07 L	08 W_1	09 W_m	10 W_2	11 SRP ₁ or MP ₁	12 SRP _m or MP _m	13 SRP ₂ or MP ₂	14 SCAN	15 Comments (Thickness Meas.)
1979															
4/3	1	IRR1007-3ALU	LS	YES	100%	$2 \times$	6		2.5			48		4A	O.D. FINGER DAMP LENGTH OF LONG SEAM INTERMITTENT
4/3	2	IRR1007-3ALU	LS	YES	80%	$2 \times$	5.5		1.6			22		4A	LENGTH OF LONG SEAM: INTERMITTENT
4/3	3	IRR1007-3ALU	LS	YES	100%	$2 \times$	6.5		4.4			76		4A	LENGTH OF LONG SEAM: INTERMITTENT
4/3	4	IRR1007-3ALU	LS	YES	70%	$2 \times$	8.0		1.0			18		4A	LENGTH OF LONG SEAM: INTERMITTENT
4/3	5	IRR1007-3ALU	LS	YES	66	$2 \times$	6.0		2.0			26		3A	LENGTH OF LONG SEAM INTERMITTENT
4/3	6	IRR1007-3ALU	LS	YES	100%	$2 \times$	4.5		3.2			58		3A	O.D. FINGER DAMP LENGTH OF LONG SEAM INTERMITTENT
4/3	7	IRR1007-3ALU	LS	YES	100% +2	$2 \times$	5.0		3.8			74		3A	LENGTH OF LONG SEAM INTERMITTENT
	8	* L_0	IS MEASURED				FROM								IRR1007-3
	9														

I. Reviewed By: SD Connelly DATE 4/4/79

OC SUPERVISOR: Salahuddin DATE 7/12/79

DATE 3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT

E.D.S. NO. 62028

A. Procedure No. PP-5751 REV. 5

Examination Personnel:

NAME David W. Frayer LEVEL II
 NAME Dorian Hays LEVEL I

C. Penetrant Materials:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK
 b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014
 c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073
 d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014
 e. DEVELOPER TYPE SKD-S BATCH NO. 78D056
 f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:
 1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____
 2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____
 b. SURFACE PREPARATION:
 *1. Grinding *2. Flapping *3. None *4. Other _____

E. Data: Note: All Exam. Components are ASME Section XI C-F Category

E NO. 00	DATE 01	PRE- CLEAN TIME (MIN) 02	PEN. DWELL TIME (MIN) 03	PEN. REM. EVAP. TIME (MIN) 04	DEV. TIME (MIN) 05	EXAMINATION COMPONENT I.D. NO. 06	MAT'L 07	SURF. PREP. 08	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS 13
									YES 09	NO 10	YES 11	NO 12	
1	5-17	Spin	90min	Spin	15min	IRH 1077 F18	CS	8	<input checked="" type="checkbox"/>			<input checked="" type="checkbox"/>	
2	NOTE Linear indications 4" CW & STAMP 1-10" FROM												
3	WELD CENTERLINE - UPSTREAM												
4	NOTE AREA ABOVE WILL NEED A BRSS METAL THICKNESS CHECK												
5													
6	REF. EDS 65049												
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO. place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR [Signature] DATE 5-18-79

QC SUPERVISOR [Signature] DATE 5/21/79

AUTHORIZED INSPECTOR [Signature] DATE 3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT

E.D.S. NO. 62034A. Procedure No. PP-S751 REV. 5

Examination Personnel:

 NAME David W. F. Hooper LEVEL II
 NAME NA LEVEL NA

C. Penetrant Materials:

 a. MANUFACTURER MAGNAFLUX-SPOTCHECK
 b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014
 c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073
 d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014
 e. DEVELOPER TYPE SKD-S BATCH NO. 78D056
 f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

 1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____
 2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other _____E. Data: Note: All Exam. Components are ASME Section XI C-1 Category _____

LINE NO.	DATE	PRE-CLEAN	PEN. DWELL	PEN. REM.	DEV.	EXAMINATION COMPONENT I.D. NO.	MAT'L	SURF. PREP.	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
		TIME (MIN)	TIME (MIN)	TIME (MIN)	TIME (MIN)				YES	NO	YES	NO	
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1	6-1	5min	15min	5min	15min	IRH1007 #28	CS	2		✓	✓		*
2	NOTE - T.D. CATIONS NOTED - ON EDGET 30118 WERE												
3	REMOVED BY FLAPPING, WELD REPAIR AREA CND.												
4	+ 1" FROM SIDE WAS DETECTED BY PT AND												
5	FOUND ACCEPTABLE												
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO. place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By: R. HooperNDE SUPERVISOR SalahuddinQC SUPERVISOR W. J. Caldwell

AUTHORIZED INSPECTOR

DATE 6-1-79DATE 6-6-79DATE 3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET LASALLE COUNTY STATION UNIT

E.D.S. NO. 62035A. Procedure No. PP-S751 REV. 3

Examination Personnel:

NAME Robert E. Hooper LEVEL IINAME NA LEVEL NA

C. Penetrant Materials:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 78D056

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp.
2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp.

b. SURFACE PREPARATION:

- *1. Grinding *2. Flapping *3. None *4. Other

E. Date: Note: All Exam. Components are ASME Section XI C-F Category

LINE NO. 00	DATE 01	PRE-CLEAN EVAP. TIME (MIN) 02	PEN. DWELL TIME (MIN) 03	PEN. REM. EVAP. TIME (MIN) 04	DEV. TIME (MIN) 05	EXAMINATION COMPONENT I.D. NO. 06	MAT'L 07	SURF. PREP. 08	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS 13
									YES 09	NO 10	YES 11	NO 12	
1	K-1	5min	5min	5min	5min	IRH 1007 #41 CS	2						
2	D. W. F. - INDICATIONS NOTED ON EDS # 20189 WERE												
3	REMOVED BY FLAPPING, WELD REPAIRS NOTED												
4	COLD + 1" EACH SIDE WAS RE-TESTED BY												
5	PT AND FOUND ACCEPTABLE												
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By: RC HooperNDE SUPERVISOR SchmidtmanQC SUPERVISOR w J Caldwell

AUTHORIZED INSPECTOR

DATE 6-1-79DATE 6-6-79DATE 3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT

E.D.S. NO. 69036Procedure No. PP-S751REV. 5

Examination Personnel:

NAME L. HooperLEVEL IINAME HALEVEL NA

C. Penetrant Materials:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT

TYPE SKC-SBATCH NO. 79C014

c. PENETRANT

TYPE SKL-HF /SKL-SBATCH NO. 78E073

d. PENETRANT REMOVER

TYPE SKC-SBATCH NO. 79C014

e. DEVELOPER

TYPE SKD-SBATCH NO. 78D056

f. POST EXAMINATION CLEANER

TYPE SKC-SBATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐

Temp. _____

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

Temp. _____

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other _____

E. Date: Note: All Exam. Components are ASME Section XI C-F Category.

LINE NO.	DATE	PRE-CLEAN	PEN. DWELL	PEN. REM.	DEV. TIME	EXAMINATION COMPONENT I.D. NO.	MATL	SURF. PREP.	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
		TIME (MIN)	TIME (MIN)	TIME (MIN)	(MIN)				YES	NO	YES	NO	
1	4-1	5 min	5 min	5 min	5 min	TRH1007 #46	CS	2					
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By: RS. Hooper

NDE SUPERVISOR

DATE 6-1-79QC SUPERVISOR SalahuddinDATE 6-6-79AUTHORIZED INSPECTOR W J CaldwellDATE 3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT

E.D.S. NO. 65066

A. Procedure RD. PP-S751 REV. 5

Examination Personnel:

NAME Donald L. Taylor LEVEL II
 NAME N/A LEVEL N/A

C. Penetrant Materials:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK
 b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014
 c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073
 d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014
 e. DEVELOPER TYPE SKD-S BATCH NO. 78D056
 f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____
 2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other _____

E. Date: Note: All Exam Components are ASME Section XI Category CF

IE NO.	DATE	PRE-CLEAN	PEN. DWELL	PEN. REM.	DEV. TIME	EXAMINATION	MAT'L	SURF. PREP.	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION, LOCATION/SIZE OR COMMENTS
		TIME (MIN)	TIME (MIN)	TIME (MIN)	(MIN)	COMPONENT I.D. NO.			YES	NO	YES	NO	
1	5-18-79	8	20	8	25	IRH-1077-18	G/S	2		X	X		SEE NOTE 1
2													
3													
4													
5													
6	NOTE 1: See "T" EDS 94098 for thickness measurement. GKB 7/23/80												
7													
8													
9													
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR N. L. Taylor DATE 5-18-79

QC SUPERVISOR Salahuddin Al-Din DATE 6-6-79

AUTHORIZED INSPECTOR W. J. Caldwell DATE 3-26-81

EDS# 70014

CDS# 70016

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT

A. PROCEDURE NO. MPUP-5751 REV. 0

B. EXAMINATION PERSONNEL:
NAME B. Dummer LEVEL II; NAME G. Fry LEVEL I

C. SEARCH UNIT BEAM ANGLE: ☐ 0°; ☒ 15°; ☐ 60°; OTHER 47°


D. COUPLANT: ☒ GLYCERINE; ☐ ULTRAGEL II; ☐ OTHER N/A

E. SCAN SENSITIVITY: (+) 8 dB

F. REFERENCE SYSTEM


L_0 = 'V' STAMP

REFLECTOR PARALLEL TO WELD




W_0 = 'V' STAMP

REFLECTOR TRANS. TO WELD



G. SCAN ORIENTATION



H. DATA

DATE	LINE NO.	EXAM/COMP. I.D. NO.	COMP. FIG.	REC. IND. YES/NO	MAX % DAC	L_0	L	W_1 (50% DAC)	W_m	W_2 (50% DAC)	SRP ₁ (50% DAC)	SRP _m	SRP ₂ (50% DAC)	SCAN	Comments (Thickness Meas.)
8/25/78	1	I-MS-1051 15	P	✓ YES	80%	✓	0		1.4			30		5b	INTERMITTENT 360°
8/25	2	I-MS-1051 15	P	✓ YES	60%	✓	39.7		1.7			41		5b	LINES 2,3,4
8/25	3	I-MS-1051 15	P	✓ YES	50%	✓	39.6		1.7			41		5b	SAME INDICATION
8/25	4	I-MS-1051 15	P	✓ YES	50%	✓	39.8		1.7			41		5b	LENGTH 0.2"
	5							SCAN	PIPE SIDE	ONLY DUE TO	GEOMETRY ON VALVE				
	6														
	7														
	8														
	9														

I. REVIEWED BY: NDE SUPERVISOR John Decker DATE 9-26-78

QC SUPERVISOR Mike Hart DATE 9-26-78

AUTHORIZED INSPECTOR W. J. Caldwell DATE 3-26-81

A. PROCEDURE NO. PP-S751 REV. 6

B. EXAMINATION PERSONNEL:

NAME CAHOMER LEVEL II
NAME W. B. P. (P) LEVEL IT

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK
b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014
c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073
d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014
e. DEVELOPER TYPE SKD-S BATCH NO. 79E033
f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐
2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

06 LINE	01 DATE	02 PRE- CLEAN EVAP. TIME	03 PEN. DWELL TIME	04 PEN. REM. EVAP. TIME	05 DEV. TIME	06 EXAMINATION COMPONENT I.D. NO.	07 MAT'L	08 SURF. PREP. *	RELEVANT INDICATION		ACCEPTABLE		13 RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
1	11-24-79	5	10	5	15	1-RH-1040-9	CS	2	X			X	LINEAR INDICATION, 39 1/2"
2													FROM V STAMP
3													(CW). LOCATED
4	NOTE 1: See "T" EDS 77036 for thickness measurement.												IN SURFACE ONE
5													.300 IN LENGTH
6						GRUB	7/23/80						1.3" FROM E OF
7													1-RH-1040-9.
8													GRINDER HAS GAGE
9													APRX. .075" IN
10													DEPTH. No Change in
11													Depth OR DIRECTION.
12													IND. IS PARALLEL
13													TO CIRCLE SEAM.
14													(SEE NOTE 1)
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(s) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR S. Shomelly DATE 11/28/79
QC SUPERVISOR Salabuddin DATE
AUTHORIZED INSPECTOR W. J. Caldwell DATE 3-26-81

A. PROCEDURE NO. PP-S751 REV. 6

B. EXAMINATION PERSONNEL:

NAME CA Homer LEVEL II

NAME Edward Hale LEVEL IT

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 79E033

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPERING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

60 LINE NO.	01 DATE	02 PRE- CLEAN EVAP. TIME	03 PEN. DWELL TIME	04 PEN. REM. EVAP. TIME	05 DEV. TIME	06 EXAMINATION COMPONENT I.D. NO.	07 MAT'L	08 SURF. PREP. *	RELEVANT INDICATION		ACCEPTABLE		13 RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
1	11-19-79	5	10	5	15	1-RH-1041 13	CS	2	X			X	24" FROM 'V' STAMP. CLUSTER POROSITY CONNECTED BY LINEAR INDICATION DIRECTLY IN CENTER OF WELD. (GROUND) JUST BELOW BASE METAL. LONGEST LINEAR INDICATION IS 1/8"
2													
3													
4													
5													
6													See Note 1
7													
8	Note 1: See "T" EDS 76001 for thickness measurement.										JMB 7/23/80		
9													
10													
11													
12													
13													
14													
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR

QC SUPERVISOR

AUTHORIZED INSPECTOR

DATE 11/28/79

DATE 11/28/79

DATE 3-28-81

LASALLE UNIT I

$T_p =$ 0.52


WELD IRH-1048-20

$T_w =$ 0.58

EDS 77497

$T_E =$ 0.55

GENERAL  ELECTRIC



LINE	EVALUATION
1	ID geometry from counterside
2	OD geometry from face toe of weld
3-8	Made conversion
9	ID geometry from weld root
10	OD geometry & subsequent made conversion

EVALUATED BY L. D. Wherry
Level III

DATE 9/8/60

REVIEWED BY n. J. Colwell
ANII

DATE 9.9.60

A. PROCEDURE NO. PP-S751 REV. 7

B. EXAMINATION PERSONNEL:

NAME CA Homler LEVEL II

NAME NA LEVEL NA

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 79B109

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 79E033

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPERING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

LINE NO.	DATE	PRE-CLEAN EVAP. TIME	PEN. DWELL TIME	PEN. REM. EVAP. TIME	DEV. TIME	EXAMINATION COMPONENT I.D. NO.	MAT'L	SURF. PREP. #	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 9	NO 10	YES 11	NO 12	
1	2-27	5	15	5	15	1R1-1015-1	CS	2		X	X		
2	2-27	5	15	5	15	1R1-1015-1B	CS	2		X	X		
3	2-27	5	15	5	15	1R1-1015-1A	CS	2		X	X		
4	2-27	5	15	5	15	1R1-1015-2	CS	2		X	X		
5	2-27	5	15	5	15	1R1-1014-4	CS	2		X	X		
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR SD Connelly DATE 3/2/81

QC SUPERVISOR L D D White DATE 3/4/81

AUTHORIZED INSPECTOR W J Caldwell DATE 3-13-81

INSTALLATION & SERVICE ENGINEERING DIVISION

A. Procedure No. MPUP-5751 REV. 6
 Examination Personnel: NAME McConnell LEVEL II NAME McConnell LEVEL I
 Instrument: SERIAL NO. 1348 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I; ☒ KK/USL32 ☐ OTHER


B. Search Unit: BEAM ANGLE/MODE: ☒ STRAIGHT BEAM/LONG WAVE: ☐ 45°/TRANS WAVE: ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz: ☐ 0.5" DIA/2.25 MHz: ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: A22016: ☐ 1.0" DIA/2.25 MHz: ☒ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☐ CERAMIC SINGLE ELEMENT ☒ CERAMIC DUAL ELEMENT ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = \underline{0^\circ}$

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER
 F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL ☐ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☒ PARALLEL ☐ TRANSVERSE to hole centerline
 G. Calibration Standard: LSCS CAL STD. NO. 01-10-01 THICKNESS .75" DIAMETER 10"
 MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER
 H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER
 I. Comments: +4dB = BR To 100% FSH

J. Dac Curve — Data

REFLECTOR	PEAK AMP	W1	Wm	W2	MP1	MPm	MP2	HOLE DEPTH
01	02	03	04	05	06	07	08	09
WT of 78 Vee								
WT of 78 Vee	50%				.35			.35
WT of 78 Vee								
ED of 78 Vee	100%				.75			
	4dB							

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES							
00	01	02	03	04	05	06	07	08	09
GAIN	34 dB	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
SCAN GAIN	42 dB	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
SWEEP	5/675	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
DELAY	749	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
FILTER	Auto	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
REP RATE	Med	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
DAMPENING	OFF	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
RE...	OFF	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						
OTHER	NA	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>						

M. Calibration Time — Records

DATE	01 ORIG. CAL. TIME	02 CAL. CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1981					
2-27	1135	NA	NA	NA	YES
2-27	NA	1240	NA	NA	YES
2-27	NA	1525	77599	7	YES

N. Reviewed By: NDE SUPERVISOR McConnell
 Q.C. SUPERVISOR McConnell
 AUTHORIZED INSPECTOR McConnell

DATE 3/2/81
 DATE 3/13/81
 DATE 3-13-81

EDS # 77599

CDS # 77598

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET

LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6


EXAMINATION PERSONNEL:
NAME LA Homer LEVEL II; NAME JD Connelly LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°: X 45°: 60°: OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
2-27	1	IR11014 4	PE		P	CL	E					A	
					.73	.78	.79						
2-27	2	IR11014 4	PE		EXCAVATION			PT INDICATION REMOVAL EXCAVATION LOCATED 2" CCW FROM V' IN SURFACE 2 WELD TOE.					
						.64							
2-27	3	IR11014 7	EP		E	CL	P					A	
					.81	.82	.71						
2-27	4	IR11015 1A	EP		E	CL	P					A	
					.83	.73	.73						
2-27	5	IR11015 1B	EE		E	CL	E					A	
					.74	.83	.76						
2-27	6	IR11015 1	TE		T	CL	E	NO SCAN (1) 4" EA. SIDE OF TDC DUE TO TEE CONFIGURATION.					
					.92	.83	.75					A	
2-27	7	IR11015 2	TP		T	CL	P	NO SCAN (1) 4" EA. SIDE OF TDC DUE TO TEE CONFIGURATION.					
					.98	.79	.67					A	

REVIEWED BY: JD Connelly DATE 3/2/81
NDE SUPERVISOR
QC SUPERVISOR LD Wheatley DATE 3/13/81
AUTHORIZED INSPECTOR W J Carrell DATE 3-13-81

A. PROCEDURE NO. PP-S751 REV. 7

EXAMINATION PERSONNEL:

NAME CA Somler LEVEL IINAME NA LEVEL NA

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 79B109

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 79E033

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPERING *3. NONE *4. OTHER _____E. DATA: NOTE: All Exam components are ASME Sect. XI _____ Category. CF

00 LINE N	01 DATE	02 PRE- CLEAN EVAP. TIME	03 PEN. DWELL TIME	04 PEN. REM. EVAP. TIME	05 DEV. TIME	06 EXAMINATION COMPONENT I.D. NO.	07 MAT'L	08 SURF. PREP. *	09 RELEVANT INDICATION		10 ACCEPTABLE		11 RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
1	3-5	5	15	5	15	1MS-1044-46	CS	2	X		X		16.5" CCW FROM V 1/8" RD. IND. WELD CL
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR

QC SUPERVISOR

AUTHORIZED INSPECTOR

DATE 3/6/81DATE 3/13/81DATE 3-13-81

A. Procedure No. MPUP-5751 REV. 6

B. Examination Personnel: NAME CA [unclear] LEVEL II NAME W.E. Williams LEVEL IT

C. Instrument: SERIAL NO. 521 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I; ☒ KK/USL32 ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE; ☒ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☒ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: L07944; ☐ 1.0" DIA/2.25 MHz; ☐ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT ☐ CERAMIC DUAL ELEMENT ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 =$ 44.5°

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☐ PARALLEL ☒ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE: ☐ PARALLEL ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. 01-10-01 THICKNESS .75 DIAMETER 10"
 MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER


H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER

I. Comments: +10 dB = 6/8 V To 100% DAC

J. Dac Curve — Data

ECTOR 01	PEAK AMP 02	W1 03	Wm 04	W2 05	MP1 06	MPm 07	MP2 08	HOLE DEPTH 09
W-T or 4/8 Vee	80		.76			1.1		
W-T or 8/8 Vee	62		1.53			2.2		
W-T or 12/8 Vee	35		2.28			3.3		
B-R or 6/8 Vee	100 10		1.01			1.4		.36

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS 01	SET 02	CHECK BOXES 03 04 05 06 07 08 09							
GAIN	52 dB	✓							
SCAN GAIN	60 dB	✓							
SWEEP	25/078	✓							
DELAY	753	✓							
FILTER	AUTO	✓							
REP RATE	Med	✓							
DAMPENING	OFF	✓							
W-T or 6/8 Vee	OFF	✓							
OTHER	NA	✓							

M. Calibration Time — Records

DATE	01 ORIG. CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1981					
3-5	0830	NA	NA	NA	Yes
3-5	NA	1135	77602	8	Yes
3-5	NA	1135	77602	9	Yes
3-5	NA	1135	77603	8	Yes

N. Reviewed By: NDE SUPERVISOR [Signature]
 Q.C. SUPERVISOR [Signature]
 AUTHORIZED INSPECTOR [Signature]

DATE 3/6/81
 DATE 3/16/81
 DATE 3-18-81

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6

EXAMINATION PERSONNEL:
NAME Calvin LEVEL II; NAME ME Williams LEVEL IT


SEARCH UNIT BEAM ANGLE: 0°; 45°; X 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION

* STARRED INDICATIONS
APPEAR INDIVIDUALLY
& SIMULTANEOUSLY.
POSSIBLE MODE CONVERSION.



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/ W1	Lm/ Wm	L2/ W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
3-5	1	1A1 1015	2	TP	No SCAN 5A-4'E 4. SIDE OF TO Tee Configuration.							TDC	DUE
3-5	2	2	TP	75	360 INT	2.15		3.05	5B	E	FDFS		
3-5	3	2	TP	100	360 INT	.9		2.2	5A	A	FDFS	*	
3-5	4	2	TP	50	360 INT	.9		2.3	5A	E	FDFS	*	
3-5	5	2	TP	60	360 INT	.9		2.5	5A	E	FDFS	*	
3-5	6	2	TP	75	360 INT	.9		2.7	5A	E	FDFS	*	
3-5	7	2	TP	100 +2	360 INT	.38		1.1	5A	E		*	
3-5	8	1A1 1015	2	TP	50	360 INT	.38	1.5	5A	E	FDFS	*	

REVIEWED BY: AD Connelly DATE 3/6/81
NDE SUPERVISOR
QC SUPERVISOR LJ Wheat DATE 3/16/81
AUTHORIZED INSPECTOR wj Calvert DATE 3-18-81

EDS # 77602

CDS # 77601

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6

EXAMINATION PERSONNEL:
NAME EA Horn LEVEL II; NAME ME Williams LEVEL IT


SEARCH UNIT BEAM ANGLE: 0°; 45° X 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION

★ See Note
Page 1
cont



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
1981		IRI-1015											
3-5	9	2	TP	50	360/NT	-38			2.0		5A	E	★ FDFS

REVIEWED BY: SD Connelly DATE 3/6/81
NDE SUPERVISOR LD Whately DATE 3/16/81
QC SUPERVISOR W J Caldwell DATE 3-18-81
AUTHORIZED INSPECTOR W J Caldwell DATE 3-18-81

LASALLE UNIT 1

WELD IRI-1015-2


EDS 77602

$T_r =$.98

$T_w =$.79

$T_p =$.67

GENERAL  ELECTRIC



LINE	EVALUATION
2	ID geometry from weld root
3-6	OD geometry from weld cap & subsequent mode conversion
7-9	ID geometry from weld root & subsequent mode conversion

EVALUATED BY L D Wheatley
Level III

DATE 3/16/81

REVIEWED BY w J Caldwell
ANII

DATE 3-18-81

EDS # 77603

CDS # 77601

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET

LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6


EXAMINATION PERSONNEL:
NAME CA Hamlin LEVEL II; NAME ME Williams LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°: 45°: X 60°: OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
1981		IR1 1015											
3-5	1	1	TP		NO SCAN SA-4" EA. SIDE OF TDC DUE TO TEE CONFIGURATION.								
3-5	2	1	TP	75	360 INT	1.6		1.1			5B	E	
3-5	3	1	TP	100 +2	360 INT	1.8		2.0			5B	A	* Fdns
3-5	4	1	TP	90	360 INT	1.8		3.6			5B	E	* Fdns
3-5	5	1	TP	100	360 INT	1.15		2.6			5A	A	* Fdfs
3-5	6	1	TP	75	360 INT	1.15		2.9			5A	E	* Fdfs
3-5	7	1	TP	75	360 INT	1.15		3.3			5A	E	* Fdfs
3-5	8	IR1 1015	TP		* STAPPED INDICATIONS APPEAR SIMULTANEOUSLY POSSIBLE MODE CONVERSION.								

REVIEWED BY: AD Connolly DATE 3/6/81

QC SUPERVISOR LW Wheatley DATE 3/16/81

AUTHORIZED INSPECTOR WJ Caldwell DATE 3-18-81

LASALLE UNIT 2

$T_T = .92$


WELD IRJ-1015-1

$T_W = .83$

EDS 77603

$T_E = .75$

GENERAL  ELECTRIC



LINE	EVALUATION
2,4	ID geometry from counter bore
5-7	OD geometry from weld cap & subsequent mode conversion

EVALUATED BY L.D. Wheatley
Level III

DATE 3/16/81

REVIEWED BY W. J. Caldwell
ANII

DATE 3-18-81

A. PROCEDURE NO. PP-S751 REV. 7

B. EXAMINATION PERSONNEL:

NAME CA Hunter LEVEL IINAME NA LEVEL NA

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECKb. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 79B109d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014e. DEVELOPER TYPE SKD-S BATCH NO. 79E033f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPERING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

00 LINE NO.	01 DATE	02 PRE- CLEAN EVAP. TIME	03 PEN. DWELL TIME	04 PEN. REM. EVAP. TIME	05 DEV. TIME	06 EXAMINATION COMPONENT I.D. NO.	07 MAT'L	08 SURF. PREP. *	09 RELEVANT INDICATION		10 ACCEPTABLE		11 RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
	1981												
1	3-6	5	15	5	15	1MS1044-31	CS	2	X		X		1/8" RDIND - 0" FROM V-Weld CL
2	3-6	5	15	5	15	1MS1044-16	CS	2	X		X		3/32" RDIND - 14" CCW FROM V. SURF 2 TUE
3	3-6	5	15	5	15	1MS1044-1	CS	2		X	X		
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR

QC SUPERVISOR

AUTHORIZED INSPECTOR

DATE 3/9/81DATE 3/12/81DATE 3-13-81

A. Procedure No. MPUP-5751 REV. 6

B. Examination Personnel: NAME J. Connelly LEVEL IT NAME J. Connelly LEVEL IT

C. Instrument: SERIAL NO. 521 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I; ☒ KK/USL32 ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☒ STRAIGHT BEAM/LONG WAVE: ☐ 45°/TRANS WAVE: ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz ☐ 0.5" DIA/2.25 MHz ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: K25806; ☐ 1.0" DIA/2.25 MHz ☒ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☐ CERAMIC SINGLE ELEMENT ☒ CERAMIC DUAL ELEMENT ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 =$ 0°

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL ☐ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☒ PARALLEL ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. 01-26-02 THICKNESS 1.06 DIAMETER 26"
 MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER


H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER

I. Comments: +6 dB = BR to 100% FSH

J. Dec Curve — Data

UTOR DB	PEAK AMP dB	W1 dB	Wm dB	W2 dB	MP1 dB	MPm dB	MP2 dB	HOLE DEPTH dB
W.T. or F.S. Yes	50					.20		.20
W.T. or F.S. Yes								
W.T. or F.S. Yes	72					.78		.78
B.R. or F.S. Yes	100 +6					1.06		

K. Dec Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS DB	SET DB	CHECK BOXES							
		02	03	04	05	06	07	08	09
GAIN	44 dB	✓							
SCAN GAIN	52 dB	✓							
SWEEP	5/142	✓							
DELAY	758	✓							
FILTER	402	✓							
REP RATE	Mod	✓							
DATA SAVING	Off	✓							
TEST	Off	✓							
OTHER	na	✓							

M. Calibration Time — Records

DATE	01 ORIG CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1781					
3-6	1255	na	na	na	yes
3-6	NA	1535	77605	6	yes
3-6	NA	1535	77606	8	yes

N. Reviewed By:

NDE SUPERVISOR

O.C. SUPERVISOR

AUTHORIZED INSPECTOR

DATE

DATE

DATE

3/9/81

3/16/81

3-18-81

EDS # 77605

CDS # 77604

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPJP 5751 REV. 6


EXAMINATION PERSONNEL:
NAME E. J. Ambr LEVEL II; NAME S. D. Connelly LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°: X 45°: 60°: OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L 1/ W 1	L m/ W m	L 2/ W 2	MP ₁	MP _m	MP ₂	SCAN	STAT.	COMMENTS
3-6	1	IMS1044 31	P-P		P	2	P						
					1.00	1.12	1.00						
3-6	2	IMS1044 31	P-P	100%	16.20	16.00	15.30		.84		2	E	BL 100% - 4db
					1.25	1.50	1.80						
3-6	3	IMS1044 31	P-P	50%		9.3			.86		1	A	SPOT ONLY
						2.75							
3-6	4	IMS1044 31	P-P	60%		55.5			.54		2	A	SPOT ONLY
						2.50							
3-6	5	IMS1044 31	P-P	100%	42.2	42.5	42.6		.5		2	E	B.R. 100%
					2.5	2.25	2.41						
3-6	6	IMS1044 31	P-P	75%		48.3			.4		2	A	SPOT ONLY
						15							

REVIEWED BY: S. D. Connelly DATE 3/9/81

QC SUPERVISOR L. J. Whately DATE 3/16/81

AUTHORIZED INSPECTOR W. J. Caldwell DATE 3-18-81

LASALLE UNIT 1

$T_P =$ 1.0


WELD IMS-1049-31

$T_W =$ 1.12

EDS 77605

$T_P =$ 1.02

GENERAL  ELECTRIC



LINE	EVALUATION
2,5	There are laminations in the base metal. They are acceptable per Section XI Figure 14B-3514.2 as area does not exceed 8 in ² .

EVALUATED BY R. J. Whately
Level III

DATE 3/16/81

REVIEWED BY W. J. Caldwell
ANII

DATE 3-18-81

EDS # 77-06

CDS # 77604

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET

LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6

EXAMINATION PERSONNEL:


NAME Ed Gomer LEVEL II; NAME AD Connelly LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°: X 45°: 60°: OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
1981		IMS1044			P	CL	P						
3-6	1	46	PP		1.04	1.08	1.04					11A	
3-6	2	46	PP	100 +2	71.55	71.7	71.8		.52		2	E	BR=100%+2 100-100 Length
3-6	3	46	PP	100 +2	71.4	71.7	71.9		.52		2	E	BR=100%+2 50-50 Length
3-6	4	46	PP	60		15.4			.48		2	A	SPOT ONLY
3-6	5	46	PP	100 +6	16.2	16.0	15.8		.54		2	E	BR=100% -6dB 100-100 Length
3-6	6	46	PP	100 +6	16.4	16.0	15.75		.54		2	E	BR=100% -6dB 50-50 Length
3-6	7	46	PP	60		32.75			.6		2	A	SPOT ONLY
3-6	8	46	PP	50		39.2			.44		2	A	SPOT ONLY

REVIEWED BY: AD Connelly DATE 3/9/81

QC SUPERVISOR: LW Wheatley DATE 3/17/81

AUTHORIZED INSPECTOR: W J Calhoun DATE 3-18-81

LASALLE UNIT J

T =


WELD 1ms-1044-46

T_w =

EDS 77606

T =

GENERAL  ELECTRIC



LINE	EVALUATION
2,3,5,6	These are base metal laminations well outside the IT area from the weld toe, thus do not require evaluation

EVALUATED BY L. D. Whentley
Level III

DATE 3/17/81

REVIEWED BY W. J. Caldwell
ANII

DATE 3-18-81

A. Procedure No. MPUP-5751 REV. 6

B. Examination Personnel: NAME W. Williams LEVEL II NAME W. Williams LEVEL IT

C. Instrument: SERIAL NO. 521 MAKE/MODEL: - BRANSON/3003: ☐ SONIC/MK I; ☒ KK/USL32; ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☒ STRAIGHT BEAM/LONG WAVE; ☐ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☐ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: A27016; ☐ 1.0" DIA/2.25 MHz; ☒ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☐ CERAMIC SINGLE ELEMENT; ☒ CERAMIC DUAL ELEMENT; ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE; ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = \underline{0}^\circ$

E. Cable LENGTH: 6 FT. TYPE: ☐ RG-58; ☐ RG-59; ☐ RG-57; ☒ RG-174; ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL; ☐ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☒ PARALLEL; ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. 01-26-02 THICKNESS 1.06 DIAMETER 26"
 MATERIAL: ☒ CARBON; ☐ STAINLESS; ☐ INCONEL; ☐ OTHER


H. Couplant: ☒ GLYCERINE; ☐ ULTRAGEL II; ☐ OTHER

I. Comments: +6dB ~ BR = 100% FSH

J. Dac Curve — Data

W T or B R	PEAK AMP DB	W1 DB	Wm DB	W2 DB	MP1 DB	MPm DB	MP2 DB	HOLE DEPTH DB
W T or B R	50%					.20		.20
W T or B R	70%					.76		.76
B R or W T	100 +6					1.06		

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES							
		01	02	03	04	05	06	07	08
GAIN	46 dB	✓							
SCAN GAIN	54 dB	✓							
SWEEP	5/143	✓							
DELAY	759	✓							
FILTER	Auto	✓							
REP RATE	Med	✓							
DAMPENING	Off	✓							
OTHER	na	✓							

M. Calibration Time — Records

DATE	01 ORIG. CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1981					
3-9	0830	na	na	na	yes
3-9	na	1131	77608	6	yes
3-9	na	1131	77609	4	yes

N. Reviewed By: NDE SUPERVISOR SD Connelly
 Q.C. SUPERVISOR W. Williams
 AUTHORIZED INSPECTOR W. Williams

DATE 2/10/81
 DATE 3/13/81
 DATE 3-18-81

EDS # 77608

CDS # 77607

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6


EXAMINATION PERSONNEL:
NAME Garbner LEVEL II; NAME ME Williams LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°; X 45°; 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
1981		1MS1044			P	CL	P						
3-9	1	16	PP		1.04	1.08	1.02					INA	
3-9	2	16	PP	60		19.5			.44		2	A	SPOT ONLY
3-9	3	16	PP	75		2.5			.42		2	A	SPOT ONLY
3-9	4	16	PP	75		39.4			.52		2	A	SPOT ONLY
3-9	5	16	PP	100		1.44			.74		2	E	BR=100%+2
3-9	6	1MS1044	PP	50		50.95			.58		1	A	SPOT ONLY
		16				1.62							
						15.8	15.6	15.4					
						1.4	1.6	2.0					
						4.5	CCW						
						CL							

REVIEWED BY: AD Connelly DATE 3/10/81
NDE SUPERVISOR
QC SUPERVISOR: L J Whately DATE 3/13/81
AUTHORIZED INSPECTOR: W J Calhoun DATE 3-18-81

EDS # 77609

CDS # 77607

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET
LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6


EXAMINATION PERSONNEL:
NAME CL Homer LEVEL II; NAME ME Williams LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°: X 45°: 60°: OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
1981		1MS1044			P	CL	P						
3-9	1	1	PP		1.02	1.10	1.04					A	
3-9	2	1	PP	75		15.4			.88		2	A	SPOT ONLY
3-9	3	1	PP	50		21.52			.46		2	A	SPOT ONLY
3-9	4	1MS1044	PP	50		52.25			.40		1	A	SPOT ONLY
		1				CL							

REVIEWED BY: SD Connelly DATE 3/10/81
NDE SUPERVISOR
QC SUPERVISOR LD D. D. D. DATE 3/13/81
AUTHORIZED INSPECTOR W J Caldwell DATE 3-18-81

LASALLE UNIT 2

T = _____


WELD 1ms-1044-16

T_w = _____

EDS 77608

T = _____

GENERAL  ELECTRIC



LINE	EVALUATION
5	This is a base metal lamination. This is acceptable per Section XI Figure 1WB-3360 as there is no total loss of back reflection & size does not exceed criteria per paragraph 1WB-3514.2

EVALUATED BY LD Whitley
Level III

DATE 3/13/81

REVIEWED BY w g Caldwell
ANII

DATE 3-18-81

A. Procedure No. MPUP-5751 REV. 6

B. Examination Personnel: NAME Ch. Bonin LEVEL II NAME ME Williams LEVEL IT

C. Instrument: SERIAL NO. 521 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I; ☒ KK/USL32; ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE; ☒ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☒ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: L07944; ☐ 1.0" DIA/2.25 MHz; ☐ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT; ☐ CERAMIC DUAL ELEMENT; ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE; ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 =$ 44.5°

E. Cable LENGTH: 6 FT. TYPE: ☐ RG-58; ☐ RG-59; ☐ RG-57; ☒ RG-174; ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☐ PARALLEL; ☒ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☐ PARALLEL; ☐ TRANSVERSE to hole center

G. Calibration Standard: LSCS CAL STD. NO. 01-26-02 THICKNESS 1.06" DIAMETER 26"
 MATERIAL: ☒ CARBON; ☐ STAINLESS; ☐ INCONEL; ☐ OTHER


H. Couplant: ☒ GLYCERINE; ☐ ULTRAGEL II; ☐ OTHER

I. Comments: +10 dB = 3/8 V To 100% DAC

J. Dac Curve — Data

REFLECTOR	PEAK AMP	W1	Wm	W2	MP1	MPm	MP2	HOLE DEPTH
or	or	or	or	or	or	or	or	or
W-Top 4 1/2 V	80		1.05			1.5		
W-Top 2 1/2 V	50		2.13			3.0		
W-Top 1 1/2 V	32		3.20			4.5		
B-A-Top 3 1/8 V	100		1.82			1.1		.81
	+10							

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES							
or	or	02	03	04	05	06	07	08	09
GAIN	48	✓							
SCAN GAIN	56	✓							
SWEEP	10/956	✓							
DELAY	764	✓							
FILTER	AUTO	✓							
REP RATE	MED	✓							
DAMPENING	OFF	✓							
ECT...	OFF	✓							
OTHER	NA	✓							

M. Calibration Time — Records

DATE	01 ORIG CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1981					
3-9	1252	NA	NA	NA	Yes
3-9	NA	1535	77611	6	Yes
3-9	NA	1535	77612	8	Yes

N. Reviewed By: NDE SUPERVISOR AD Connolly
 O.C. SUPERVISOR W. J. Connolly
 AUTHORIZED INSPECTOR W. J. Connolly

DATE 3/10/81
 DATE 3/16/81
 DATE 3-18-81

EDS # 77611

CDS # 77610

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET

LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP 5751 REV. 6

EXAMINATION PERSONNEL:
NAME Ed Romble LEVEL II; NAME ME Williams LEVEL IT


SEARCH UNIT BEAM ANGLE: 0°; 45°; X 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION

* INDICATIONS APPEAR INDIVIDUALLY & SIMULTANEOUSLY. POSSIBLE MODE CONVERSION. eat



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/ W1	Lm/ Wm	L2/ W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
3-9	1	IMS1044	PP	75	360 INT	1.15			1.6		5A	E	
3-9	2	1	PP	100	360 INT	1.55			3.0		5A	A	* FDFS
3-9	3	1	PP	60	360 INT	1.55			4.1		5A	E	* FDFS
3-9	4	1	PP	50	360 INT	1.55			5.2		5A	E	* FDFS
3-9	5	1	PP	100 +2	360 INT	1.5			3.0		5B	A	FDFS
3-9	6	MS-1044	PP	75	360 INT	3.0			4.6		5B	E	FDNS

REVIEWED BY: AD Connelly DATE 3/10/81
NDE SUPERVISOR
QC SUPERVISOR L D Whitley DATE 3/16/81
AUTHORIZED INSPECTOR W J Caldwell DATE 3-18-81

LASALLE UNIT 1

$T_r = 1.02$


WELD IMS-1044-1

$T_w = 1.1$

EDS 77611

$T_r = 1.04$

GENERAL  ELECTRIC



LINE	EVALUATION
3,4	Mode conversion from weld toe
1,6	ID geometry from weld root

EVALUATED BY L. D. Wheatley
Level III

DATE 3/16/81

REVIEWED BY w. g. Caldwell
ANII

DATE 3-18-81

EDS # 77612

CDS # 77610

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP S751 REV. 6


EXAMINATION PERSONNEL:
NAME LA Romler LEVEL II; NAME McWilliams LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°; 45°; 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/ W1	Lm/ Wm	L2/ W2	MP ₁	MP _m	MP ₂	SCAN	STAT.	COMMENTS
3-9	1	1MS1044 16	PP	100 +2	360 INT	1.35			3.0		5B	A	FDFS
3-9	2	16	PP	100 +4	360 INT	1.3			2.9		5A	A	FDFS
3-9	3	16	PP	90	360 INT	3.15			4.5		5A	E	FDNS
3-9	4	16	PP	60	360 INT	1.15			1.5		5A	E	
3-9	5	1MS1044 31	PP	100 +2	360 INT	1.6			3.1		5B	A	FDFS
3-9	6	31	PP	100	360 INT	1.6			3.2		5A	A	FDFS
3-9	7	1MS1044 46	PP	60	360 INT	1.55			3.0		5B	A	FDFS
3-9	8	46	PP	75	360 INT	1.50			2.9		5A	A	FDFS

REVIEWED BY: AD Connelly DATE 3/10/81
NDE SUPERVISOR
QC SUPERVISOR: LD D'Amico DATE 3/16/81
AUTHORIZED INSPECTOR: WJ Calhoun DATE 3-18-81

LASALLE UNIT 1

$T_p = 1.04$


WELD IMS-1044-16

$T_w = 1.08$

EDS 77612

$T_e = 1.02$

GENERAL  ELECTRIC



LINE	EVALUATION
3,4	ID geometry from weld root

EVALUATED BY L D D Whalley
Level III

DATE 3/16/81

REVIEWED BY W J Caldwell
ANII

DATE 3-18-81

INSTALLATION & SERVICE ENGINEERING DIVISION

LASALLE COUNTY NUCLEAR STATION UNIT 1

A. PROCEDURE NO. PP-S751 REV. 7

B. EXAMINATION PERSONNEL:

NAME CA Humber LEVEL II

NAME NA LEVEL NA

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF / SKI-S BATCH NO. 79B109

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 79E033

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPERING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

LINE NO.	DATE	PRE-CLEAN EVAP. TIME	PEN. DWELL TIME	PEN. REM. EVAP. TIME	DEV. TIME	EXAMINATION COMPONENT I.D. NO.	MAT'L	SURF. PREP. *	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
1	3-26	5	10	5	15	12H1023-16	CS	2	X		X		3/32" ED IND - IN WELD @ SURF 1, 15.5" FROM V
2	3-26	5	10	5	15	12H1024-4A	CS	2		X	X		
3	3-26	5	10	5	15	12H1024-4B	CS	2		X	X		
4	3-26	5	10	5	15	12H1023-14	CS	2	X		X		1/8" ED IND - SURF 1 TOE OF WELD 10.1" CCW FROM TDC
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

* NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NCE SUPERVISOR JD Connolly DATE 3/27/81

QC SUPERVISOR LQ Whately DATE 4/2/81

AUTHORIZED INSPECTOR WJ Caldwell DATE 4-2-81

A. PROCEDURE NO. PP-S751 REV. 7

B. EXAMINATION PERSONNEL:

NAME [Signature] LEVEL II
NAME NA LEVEL NA

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK
b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014
c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 79B109
d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014
e. DEVELOPER TYPE SKD-S BATCH NO. 79E033
f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐
2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPERING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

LINE NO.	DATE	PRE-CLEAN EVAP. TIME	PEN. DWELL TIME	PEN. REM. EVAP. TIME	DEV. TIME	EXAMINATION COMPONENT I.D. NO.	MAT'L	SURF. PREP. *	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
1	3-27	5	10	5	15	1R41023-9	CS	2		X	X		
2	3-27	5	10	5	15	1R41023-8	CS	2		X	X		
3	3-27	5	10	5	15	1R41023-7	CS	2		K	X		
4	3-27	5	10	5	15	1R41023-4A	CS	2		X	X		UNDER MICHIGAN TDC
5	3-27	NA	NA	NA	NA	1R41023-4A	CS	2	NA	NA	NA	NA	IN WELD C' EXCAVATIONS
6						SEE INCR-106							
7													
8													
9													
10													
11													
12													
13													
14													
5													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(s) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR [Signature] DATE 3/30/81
QC SUPERVISOR [Signature] DATE 4/2/81
AUTHORIZED INSPECTOR [Signature] DATE 4-2-81

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET

LaSALLE COUNTY NUCLEAR STATION UNIT I

PROCEDURE NO. MPUP - S751 REV. 6


EXAMINATION PERSONNEL:
NAME F. Abuzo, Jr. LEVEL II; NAME NA LEVEL NA

SEARCH UNIT BEAM ANGLE: 0°; 45° ✓ 60°; OTHER _____

COUPLANT: GLYCERINE: ✓ ULTRAGEL II: _____ OTHER _____

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENT
7/1/80	1	IRI-1022-11	P-E	70%	3610° INT.	.562			1.05		50	A	OD FO FAR TOE
7/1/80	2	IRI-1022-12	E-P									A	

REVIEWED BY: SD Connelly DATE 7/3/80
 NDE SUPERVISOR Solomon DATE 7/9/80
 QC SUPERVISOR W D Caldwell DATE 3-26-81
 AUTHORIZED INSPECTOR

ULTRASONIC EXAMINATION DATA SHEET LASALLE COUNTY STATION UNIT

A. Procedure No. MP4A 5751 REV. 3

B. Examination Personnel:
NAME [Signature] LEVEL III NAME [Signature] LEVEL IT

C. Search Unit Beam Angle ($\pm 2^\circ$): ☐ 0° ☒ 45° ☐ 60° ☐ Other _____

D. Couplant: ☒ Glycerine ☐ Ultragel II ☐ Other _____


E. Scan Sensitivity: (+) 8 dB

F. Reference System

G. Scan Orientation



$L_0 = \sqrt{V}$ Stamp

REFLECTOR PARALLEL TO WELD



$W_0 = \sqrt{V}$ Stamp

REFLECTOR TRANS. TO WELD



TOP (vert.)
TWO RPV or
FLOW (horiz.)
⊙ : Straight Beam
⊠ : Angle Beam

H. Data

00 DATE	01 LINE NO.	02 EXAM/ COMP. ID. NO.	03 COMP. FIG.	04 REC. IND. YES/ NO	05 MAX. DAC Wm	06 L_0 W0	07 L	08 W1	09 Wm	10 W2	11 SRP MP1	12 SRP MPm	13 SRP MP2	14 SCAN	15 Comments (Thickness Meas.)
1979															
4/5	1	IMS-1044 13	P/E	Yes	50	*E	14		13			60		5A	FINGER DAMP 360° INT
4/5	2	IMS-1044 13	P/E	Yes	50	*E	19		16			32		5A	360° INT
4/5	3	IMS-1044 13	P/E	Yes	50	*E	7		16			64		5B	FINGER DAMP 360° INT
4/5	4	IMS-1044 13	P/E	Yes	50	*E	10		17			30		5B	360° INT
	5	*	Center of Weld STAMP												
	6														
	7														
	8														
	9														

L. Reviewed By: [Signature]
NDE SUPERVISOR

DATE 4/6


QC SUPERVISOR: [Signature]

DATE 4/17/79

AUTHORIZED INSPECTOR [Signature]

DATE 3-26-81

- A. Procedure No. MPUP-5751 REV. 3
- Examination Personnel: NAME R. J. [unclear] LEVEL I NAME [unclear] LEVEL I-T
- Instrument: SERIAL NO. 764503 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK1; ☐ KK/USL32; ☒ OTHER USA-2
- D. Search Unit: BEAM ANGLE/MODE: ☒ STRAIGHT BEAM/LONG WAVE; ☐ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☐ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: 620811; ☐ 1.0" DIA/2.25 MHz; ☒ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☐ CERAMIC SINGLE ELEMENT; ☒ CERAMIC DUAL ELEMENT; ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE; ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 =$ N/A




$$\theta = \text{ARC TAN } \left(\frac{W}{T} \right)$$

T = CAL STD. THICKNESS

J. Dac Curve — Data ☐ SRP; ☒ MP in inches

ECTOR 00	PEAK AMP 01	W1 02	Wm 03	W2 04	SRP or 1 MP1 05	SRP or m MPm 06	SRP or 2 MP2 07	HOLE DEPTH 08
W.T. or T.E. Ver								
W.T. or T.E. Ver	50					.3		
W.T. or T.E. Ver								
B.R. or T.E. Ver	70					.7		.3

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS 00	SET 01	CHECK BOXES 02 03 04 05 06 07 08 09							
GAIN	14	✓							
SCAN GAIN	22	✓							
SWEEP	25	✓							
DELAY	684	✓							
FILTER	Auto	✓							
REP RATE	Auto	✓							
DAMPENING	Auto	✓							
GT...	276	✓							
POWER	N/A	✓							


M. Calibration Time — Records

DATE	01 ORIG CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1979					
4/6	0900	—	—	—	YES
4/6	—	1030	85/02	2	YES

N. Reviewed By: NDE SUPERVISOR S.D. Connelly
 Q.C. SUPERVISOR [unclear]
 AUTHORIZED INSPECTOR [unclear]

DATE 4/9/79
 DATE 4/17/79
 DATE 3-26-81

- A. Procedure No. MPUP-5751 REV. 3
- Examination Personnel: NAME R. R. Hall LEVEL IT NAME R. R. Hall LEVEL IT
- Instrument: SERIAL NO. 26680-1348 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I: ☒ KK/USL32: ☐ OTHER
- D. Search Unit: BEAM ANGLE/MODE: ☒ STRAIGHT BEAM/LONG WAVE: ☐ 45°/TRANS WAVE: ☐ 60°/TRANS WAVE
TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz: ☐ 0.5" DIA/2.25 MHz: ☐ 1.0" DIA/2.25 MHz
SERIAL NO.: H 25633: ☐ 1.0" DIA/2.25 MHz: ☒ 0.5"x0.5"/2.25 MHz
TRANSDUCER TYPE: ☐ CERAMIC SINGLE ELEMENT ☒ CERAMIC DUAL ELEMENT ☐ OTHER
WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = \frac{W}{T}$
- E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER
- F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL ☐ TRANSVERSE TO PIPE AXIS
FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☒ PARALLEL ☐ TRANSVERSE to hole centerline
- G. Calibration Standard: LSCS CAL STD. NO. 01-24-08 THICKNESS 1.0 DIAMETER 24
MATERIAL: ☐ CARBON ☒ STAINLESS ☐ INCONEL ☐ OTHER
- H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER
- I. Comments:




$$\theta = \text{ARC TAN. } \left(\frac{W}{T} \right)$$

T = CAL STD. THICKNESS

J. Dac Curve — Data ☐ SRP; ☒ MP in inches

ECTOR	PEAK AMP 01	W1 02	Wm 03	W2 04	SRP or 1 MP1 05	SRP or m MPm 06	SRP or 2 MP2 07	HOLE DEPTH 08
W T or /8 Vee								
W T or /8 Vee	50					45		45
W T or /8 Vee								
B.R. or /8 Vee						1.0		

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES							
00	01	02	03	04	05	06	07	08	09
GAIN	36	<input checked="" type="checkbox"/>							
SCAN GAIN	44	<input checked="" type="checkbox"/>							
SWEEP	2.5/642	<input checked="" type="checkbox"/>							
DELAY	948	<input checked="" type="checkbox"/>							
FILTER	Auto	<input checked="" type="checkbox"/>							
REP RATE	Auto	<input checked="" type="checkbox"/>							
DAMPENING	Auto	<input checked="" type="checkbox"/>							
ECT	Auto	<input checked="" type="checkbox"/>							
OTHER	B/A	<input checked="" type="checkbox"/>							

M. Calibration Time — Records

DATE	01 ORIG. CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1979					
4/12	1530	—	—	—	Yes
4/12	—	1630	85/134	2	Yes

N. Reviewed By: NDE SUPERVISOR S. D. Connolly
Q.C. SUPERVISOR R. J. Wheatley
AUTHORIZED INSPECTOR R. J. Wheatley

DATE 4/12/79
DATE 4/17/79
DATE 3-26-81


ULTRASONIC EXAMINATION DATA SHEET LASALLE COUNTY STATION UNIT 1

A. Procedure No. MP4P S751 REV. 3
 B. Examination Personnel:
 NAME [Signature] LEVEL II NAME [Signature] LEVEL IT
 C. Search Unit Beam Angle ($\pm 2^\circ$): ☒ 0° ☐ 45° ☐ 60° ☐ Other _____
 D. Couplant: ☒ Glycerol ☐ Ultragel II ☐ Other _____
 E. Scan Sensitivity (+): 8 dB

F. Reference System


$L_0 = \sqrt{V}$ Stamp

REFLECTOR PARALLEL TO WELD




$W_0 = \sqrt{V}$ Stamp

REFLECTOR TRANS. TO WELD



G. Scan Orientation



H. Data

DATE	01 LINE NO.	02 EXAM/COMP. I.D. NO.	03 COMP. FIG.	04 REC. IND. YES/NO	05 MAX. DAC W_m	06 L_0 W_0	07 L	08 W_1	09 W_m	10 W_2	11 SRP MP_1	12 SRP MP_m	13 SRP MP_2	14 SCAN	15 Comments (Thickness Meas.)
1979															
4/12	1	100-1007	RSE	NO											1.2" T
	2														
	3														
	4														
	5														
	6														
	7														
	8														
	9														

L. Reviewed By:
NDE SUPERVISOR [Signature]

DATE 4/13/79

QC SUPERVISOR: [Signature]


DATE 4/17/79

3. AUTHORIZED INSPECTOR [Signature]

DATE 3-26-81

A. Procedure No. MPUP-5751 REV. 3
Examination Personnel: NAME B. J. Warchuk LEVEL II NAME Gary H. Weber LEVEL IT
Instrument: SERIAL NO. 26680-1348 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I; ☒ KK/USL32 ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE: ☒ 45°/TRANS WAVE: ☐ 60°/TRANS WAVE
TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz ☒ 0.5" DIA/2.25 MHz ☐ 1.0" DIA/2.25 MHz
SERIAL NO.: D 05861 ☐ 1.0" DIA/2.25 MHz ☐ 0.5"x0.5"/2.25 MHz
TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT ☐ CERAMIC DUAL ELEMENT ☐ OTHER
WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 =$ 45°



$$\theta = \text{ARC TAN } \left(\frac{W}{T} \right)$$


T = CAL STD. THICKNESS

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER
F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL ☐ TRANSVERSE TO PIPE AXIS
FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☐ PARALLEL ☐ TRANSVERSE to hole centerline
G. Calibration Standard: LSCS CAL STD. NO. 01-18-01 THICKNESS .62 DIAMETER .18
MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER
H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER
I. Comments: +10dB To bring Hole To 100% DAC
I.D. CORNER USED TO DETERMINE BEAM ANGLE

J. Dac Curve — Data ☒ SRP; ☐ MP in inches

LECTOR	PEAK AMP	W1	Wm	W2	SRP or 1 MP1	SRP or m MPm	SRP or 2 MP2	HOLE DEPTH
W T or /8 Vee	80		.62			30		
W T or /8 Vee	65		1.2			60		
W T or /8 Vee	45		1.75			90		
B.R. or /8 Vee	70		1.0			46		.2

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES
GAIN	44	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
SCAN GAIN	52	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
SWEEP	2.5/16	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
DELAY	756	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
FILTER	Auto	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
REP RATE	Auto	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
DAMPENING	Auto	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
REFLECT	OFF	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
WHER	N/A	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>

M. Calibration Time — Records

DATE	01 ORIG CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
4/12/79	1400	—	—	—	YES
4/12	—	1530	85136	8	YES

N. Reviewed By: NDE SUPERVISOR Blannely
Q.C. SUPERVISOR Dave H. H. H.
AUTHORIZED INSPECTOR W. J. Caldwell

DATE 4/16/79
DATE 4-20-79
DATE 3-26-81

INSTALLATION & SERVICE ENGINEERING DIVISION


Procedure No. MPUP-5751

REV. 4

Examination Personnel: NAME RT 20 mil LEVEL NAME Ray E. Well LEVEL I T

Instrument: SERIAL NO. 522 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK4; ☒ KK/USL32; ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE; ☒ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☒ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
SERIAL NO.: 005954; ☐ 1.0" DIA/2.25 MHz; ☒ 0.5"x0.5"/2.25 MHz
TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT ☐ CERAMIC DUAL ELEMENT ☐ OTHER
WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = 45^\circ$



$$\theta = \text{ARC TAN } \left(\frac{W}{T} \right)$$

T = CAL STD. THICKNESS

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL ☐ TRANSVERSE TO PIPE AXIS
FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☐ PARALLEL ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. 01-12-01 THICKNESS .42 DIAMETER 12
MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER


H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER

I. Comments: +9 dB To Acing Reference Hole To 100% Dac

J. Dac Curve — Data ☒ SRP; ☐ MP in inches

UTOR	PEAK AMP 01	W1 02	Wm 03	W2 04	SRP or 1 05	SRP or m 06	SRP or 2 07	HOLE DEPTH 08
W T of 4/8 Vee	80		.42			30		
W T of 5/8 Vee	65		1.0			60		
W T of 12/16 Vee	55		1.4			90		
B.P. of 6/8 Vee	70		.6			42		.59

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS 09	SET 01	02	03	04	05	06	07	08	09
GAIN	42	✓	✓	✓					
SCAN GAIN	50	✓	✓	✓					
SWEEP	2.5/4.18	✓	✓	✓					
DELAY	3.56	✓	✓	✓					
FILTER	AUTO	✓	✓	✓					
REP RATE	AUTO	✓	✓	✓					
DAMPENING	AUTO	✓	✓	✓					
ST	OFF	✓	✓	✓					
WHER	N/A	✓	✓	✓					

M. Calibration Time — Records


DATE	01 ORIG CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1979					
4/26	8:00m	12:00m	88016 3-3	5	Yes
4/26		12:30m			Yes
4/26		3:00m			Yes

N. Reviewed By: NDE SUPERVISOR SD Connelly
Q.C. SUPERVISOR Salahuddin
AUTHORIZED INSPECTOR W J. Connelly

DATE 4/27/79
DATE 5/2/79
DATE 3-26-81

A. Procedure No. MPUP-5751 REV. 4
Examination Personnel: NAME R. J. [unclear] LEVEL II NAME Logan McChie LEVEL I
Instrument: SERIAL NO. 522 MAKE/MODEL: - BRANSON/303: ☐ SONI/MK I; ☒ KK/USL32 ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE; ☒ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☒ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
SERIAL NO.: D05861; ☐ 1.0" DIA/2.25 MHz; ☒ 0.5"x0.5"/2.25 MHz
TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT ☐ CERAMIC DUAL ELEMENT ☐ OTHER
WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = 45^\circ$



$$\theta = \text{ARC TAN } \left(\frac{W}{T} \right)$$

T = CAL STD. THICKNESS

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL ☐ TRANSVERSE TO PIPE AXIS
FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☐ PARALLEL ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. 01-18-01 THICKNESS .55 DIAMETER 18"
MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER


H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER

I. Comments: +8dB needed to bring reference hole to DAC

J. Dac Curve -- Data ☒ SRP; ☐ MP in inches

ECTOR DE	PEAK AMP RT	W1 DE	Wm DE	W2 DE	SRP or 1 MP1 DE	SRP or m MPm DE	SRP or 2 MP2 DE	HOLE DEPTH DE
WT or 4/8 Vee	80		.55			30		
WT or 8/8 Vee	70		1.15			60		
WT or 12/8 Vee	60		1.7			90		
B.P. or 6/8 Vee	75		.8			46		.77

K. Dac Curve -- Screen Representation



L. Instrument Settings/Checks

CONTROLS DE	SET DE	CHECK BOXES DE							
GAIN	40	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
SCAN GAIN	48	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
SWEEP	7.5/6.9	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
DELAY	7.56	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
FILTER	Auto	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
REP RATE	Auto	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
DAMPENING	OFF	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
CT	OFF	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
OTHER	N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

M. Calibration Time -- Records

DATE	01 ORIG. CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
5/2	8:00m	12:00m			Yes
5/2		12:30m			Yes
5/2		3:00m	88024 P2FR	#6	Yes

N. Reviewed By: NDE SUPERVISOR S. J. [unclear]
Q.C. SUPERVISOR [unclear]
AUTHORIZED INSPECTOR [unclear]

DATE 5/3/79
DATE 5/19/79
DATE 3-26-81

ULTRASONIC EXAMINATION DATA SHEET
LASALLE COUNTY STATION UNIT I

A. Procedure No. 77PUP-5751 REV. 4

B. Examination Personnel:

NAME R. J. Palmer LEVEL II NAME Raymond J. McLean LEVEL I




C. Search Unit Beam Angle ($\pm 2^\circ$): ☐ 0° ☒ 45° ☐ 60° ☐ Other _____

D. Couplant: ☒ Glycerine ☐ Ultragel II ☐ Other _____

E. Scan Sensitivity: (+) 8 dB

F. Reference System

G. Scan Orientation



H. Data

00 DATE	01 LINE NO.	02 EXAM/ COMP. I.D. NO.	03 COMP FIG.	04 REC. IND. YES NO	05 MAX% DAC W _{mt}	06 L ₀ W ₀	07 L	08 W ₁	09 W _m	10 W ₂	11 SRP _t or MP ₁	12 SRP _m or MP _m	13 SRP ₂ or MP ₂	14 SCAN	15 Comments (Thickness Meas.)
5/2/79	1	IRH 1006-1	E/T	YES	80	1/2	0		95			70		5A	SCANNED EIAOW SIDE ONLY - INTER
5/2/79	2	IRH 1006-5	P/T	YES	100	1/2	0		23			28		5B	SCANNED PIPE SIDE ONLY - (SPOT)
5/2/79	3	IRH 1006-14	P/E	YES	100	1/2	CCW 12		1.25			98		5B	Intermittent
5/2/79	4	IRH 1006-14	P/E	YES	70	1/2	CCW 10.9		95			75		5B	Intermittent
5/2/79	5	IRH 1006-14	P/E	YES	80	1/2	CCW 11.0		95			68		5B	Intermittent
5/2/79	6	IRH 1006-14	P/E	YES	85	1/2	CCW 19.1		1.15			90		5B	Intermittent
5/2/79	7	IRH 1006-14	P/E	YES	100	1/2	CW 9.75		85			62		5B	Intermittent
5/2/79	8	IRH 1006-14	P/E	YES	90	1/2	CW 6.75		1.6			90		5A	Intermittent
5/2/79	9	IRH 1006-14	P/E	YES	50	1/2	CCW 31.9		145			48		5A	Intermittent

I. Reviewed By:

NDE SUPERVISOR LD Connelly

DATE 5/3/79

QC SUPERVISOR: L. D. Whentley

DATE 5/9/79

3. AUTHORIZED INSPECTOR W. J. Caldwell

DATE 3-26-81

A. Procedure No. MPUP-5751 REV. 6

B. Examination Personnel: NAME J. M. Luchini LEVEL II NAME J. Black LEVEL IV

C. Instrument: SERIAL NO. 1348 MAKE/MODEL: - BRANSON/3003: ☐ SONIC/MK I; ☒ RK/USL32 ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE; ☒ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☒ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: D05854; ☐ 1.0" DIA/2.25 MHz; ☐ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT ☐ CERAMIC DUAL ELEMENT ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 =$ 45.7°

E. Cable LENGTH: 6 FT. TYPE: ☐ RG-58 ☐ RG-59 ☐ RG-57 ☒ RG-174 ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☐ PARALLEL ☒ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☐ PARALLEL ☐ TRANSVERSE to hole center

G. Calibration Standard: LSCS CAL STD. NO. 01-10-01 THICKNESS .75 DIAMETER 1.0"
 MATERIAL: ☒ CARBON ☐ STAINLESS ☐ INCONEL ☐ OTHER


H. Couplant: ☒ GLYCERINE ☐ ULTRAGEL II ☐ OTHER

I. Comments: + 12 dB TO BRING 6/8 V TO 100% DAC

J. Dac Curve — Data

REFLECTOR	PEAK AMP RT	W1	Wm	W2	MP1	MPm	MP2	HOLE DEPTH
WT of 4/8 Vee	80%		.81			1.1		
WT of 5/8 Vee	65%		1.58			2.2		
WT of 1/2 Vee	35%		2.27			3.25		
B.R. of 6/8 Vee	100%		1.05			1.4		37

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES							
		01	02	03	04	05	06	07	08
GAIN	46	✓							
SCAN GAIN	54	✓							
SWEEP	867	✓							
DELAY	757	✓							
FILTER	AUTO	✓							
REP. RATE	MED	✓							
DAMPENING	OFF	✓							
RESET	OFF	✓							
OTHER	NA	✓							

M. Calibration Time — Records

DATE	01 ORIG. CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1981					
3-9	1305	NA	NA	NA	YES
3-9	NA	1510	92279	6	YES

N. Reviewed By: NDE SUPERVISOR [Signature]
 Q.C. SUPERVISOR [Signature]
 AUTHORIZED INSPECTOR [Signature]

DATE 3/11/81
 DATE 3/14/81
 DATE 3-18-81

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP-5751 REV. 6


EXAMINATION PERSONNEL:
NAME Lang Michael LEVEL IV; NAME John J. LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°; 45°; X 60°; OTHER _____

COUPLANT: GLYCERINE: X ULTRAGEL II: _____ OTHER _____

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
3-9	1	1A	E-P	100%	360	INT							NO SCAN (SB) FROM 4.5" TO 6" DUE TO WIRE ROPE U-BOLT
3-9	2	1A	E-P	100%	360	INT							SCAN (SB) LTD TO 1.5" FROM 6" CW TO 5" CCW FROM "V" DUE TO WIRE ROPE
3-9	3	1A	E-P	100%	360	INT	.75		2.15		SB	A	FDFT
3-9	4	1A	E-P	60%	360	INT	1.7		1.0		SB	E	
3-9	5	1A	E-P	100% +2	360	INT	.7		1.95		SA	A	FDFT
3-9	6	1A	E-P	75%	360	INT	1.75		1.15		SA	E	

REVIEWED BY: SD Connelly DATE 3/11/81
NDE SUPERVISOR
QC SUPERVISOR LVD Whately DATE 3/16/81
AUTHORIZED INSPECTOR W J Caldwell DATE 3-18-81

LASALLE UNIT 1

$T_E = .83$


WELD IRI-1015-1A

$T_w = .73$

EDS 92279

$T_f = .73$

GENERAL  ELECTRIC



LINE	EVALUATION
4,6	10 geometry from center bore

EVALUATED BY W. J. Whalley
Level III O

DATE 3/16/81

REVIEWED BY W. J. Caldwell
ANII

DATE 3-18-81

A. Procedure No. MPUP-5751 REV. 6

B. Examination Personnel: NAME J. J. Zindel LEVEL II NAME J. J. Zindel LEVEL IV

C. Instrument: SERIAL NO. 1398 MAKE/MODEL: - BRANSON/303: ☐ SONIC/MK I; ☒ RK/USL32; ☐ OTHER

D. Search Unit: BEAM ANGLE/MODE: ☐ STRAIGHT BEAM/LONG WAVE; ☒ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
 TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☒ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz
 SERIAL NO.: DC5854; ☐ 1.0" DIA/2.25 MHz; ☐ 0.5"x0.5"/2.25 MHz
 TRANSDUCER TYPE: ☒ CERAMIC SINGLE ELEMENT; ☐ CERAMIC DUAL ELEMENT; ☐ OTHER
 WEDGE TYPE: ☒ STANDARD WEDGE; ☐ SPECIAL WEDGE/TYPE
 CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = \underline{45.7^\circ}$

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58; ☐ RG-59; ☐ RG-57; ☒ RG-174; ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☐ PARALLEL; ☒ TRANSVERSE TO PIPE AXIS
 FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☐ PARALLEL; ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. C1-10-01 THICKNESS 75 DIAMETER 10"
 MATERIAL: ☒ CARBON; ☐ STAINLESS; ☐ INCONEL; ☐ OTHER


H. Couplant: ☒ GLYCERINE; ☐ ULTRAGEL II; ☐ OTHER

I. Comments: +10dB TO BRING 1/8" TO 100% DAC

J. Dac Curve — Data

ECTOR DE	PEAK AMP RT	W1 DE	Wm DE	W2 DE	MP1 DE	MPm DE	MP2 DE	HOLE DEPTH DE
W.T. of 1/8" Vee	80%		81			1.1		
W.T. of 5/8" Vee	65%		1.58			2.2		
W.T. of 1/2" Vee	35%		2.27			3.25		
B.R. of 1/8" Vee	100%		1.05			1.4		.37

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS 00	SET 01	CHECK BOXES 02 03 04 05 06 07 08 09							
GAIN	44	/							
SCAN GAIN	52	/							
SWEEP	25/867	/							
DELAY	757	/							
FILTER	AUTO	/							
REP RATE	100	/							
DAMPENING	OFF	/							
GT	OFF	/							
OTHER	NA	/							

M. Calibration Time — Records

DATE	01 ORIG. CAL TIME	02 CAL CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1981					
3-10	0830	NA	NA	NA	YES
3-10	NA	1205	92281	4	YES
3-10	NA	1205	92282	8	YES
3-10	NA	205	92282	6	YES

N. Reviewed By: NDE SUPERVISOR AD Connolly
 O.C. SUPERVISOR 2555
 AUTHORIZED INSPECTOR W J Connolly

DATE 3/11/81
 DATE 4/2/81
 DATE 4-6-81

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP - 5751 REV. 6

EXAMINATION PERSONNEL:


NAME Jerry P. Leland LEVEL II; NAME J. E. Cunniff LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°; 45° X 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION




DATE	LINE NO.	EXAM I.D.	CC 1P FIG.	MAX AMP	L1/W1	Lm/Wm	L2/W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
3-10	1	1R1-1014	E-P	75%		360° INT	1.3		2.3		5A	A	FDFT
3-10	2	7	E-P	70%		360° INT	2.2		3.6		5A	E	FDNS
3-10	3	7	E-P	55%		360° INT	1.2		1.05		5B	E	
3-10	4	7	E-P	80%		360° INT	1.1		2.25		5B	A	FDFT

REVIEWED BY:

NDE SUPERVISOR SD Connolly DATE 3/11/81

QC SUPERVISOR L D Wheatley DATE 4/2/81

AUTHORIZED INSPECTOR W J Caldwell DATE 4-6-81

LASALLE UNIT 2 $T_F = .71$ WELD IRI-1014-7 $T_W = .82$ EDS 92281 $T_E = .81$ GENERAL  ELECTRIC

LINE	EVALUATION
2	Mode conversion of ω , weld cap
3	ID geometry

EVALUATED BY L. J. Whalley
Level IIIDATE 4/2/81REVIEWED BY W. J. Caldwell
ANIDATE 4-6-81

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET
LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP-575-1 REV. 6


EXAMINATION PERSONNEL:
NAME James M. Leland LEVEL II; NAME John A. Leland LEVEL IT

SEARCH UNIT BEAM ANGLE: 0°; 45°; X 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION



1981 DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/ W1	Lm/ Wm	L2/ W2	MP ₁	MP _m	MP ₂	SCAN	STAT.	COMMENTS
		1R1-1C15			360	INT							
3-10	1	1B	E-E	100%		1.5			1.05		SA	E	
					360	INT							
3-10	2	1B	E-E	100%		1.7			2.7		SA	E	FDNS
					5.75	8.0	11.0						
3-10	3	1B	E-E	90%	1.45	1.6	1.8	1.85	1.95	2.15	SA	E	
					360	INT							
3-10	4	1B	E-E	90%		1.9			2.2		SA	A	FDHT
					360	INT							
3-10	5	1B	E-E	60%		2.0			2.1		SB	A	FDNT
					360	INT							*
3-10	6	1B	E-E	75%		1.4			2.65		SB	E	FDWC
					360	INT							*
3-10	7	1B	E-E	50%		1.4			2.95		SB	E	FDWC
					360	INT							*
3-10	8	1B	E-E	100% +2		1.4			3.3		SB	E	FDWC

REVIEWED BY: SD Connelly DATE 3/11/81
NDE SUPERVISOR
QC SUPERVISOR LW Dhealey DATE 4/2/81
AUTHORIZED INSPECTOR W J Cathell DATE 4-6-81

EXHIBIT 3

ULTRASONIC EXAMINATION DATA SHEET
LaSALLE COUNTY NUCLEAR STATION UNIT 1

PROCEDURE NO. MPUP-5751 REV. 6

EXAMINATION PERSONNEL:
NAME Ray H. Caldwell LEVEL IT; NAME J. E. Craig LEVEL IT


SEARCH UNIT BEAM ANGLE: 0°; 45°; X 60°; OTHER

COUPLANT: GLYCERINE: X ULTRAGEL II: OTHER

SCAN SENSITIVITY: (+) 8 dB

SCAN ORIENTATION

* - INDICATIONS
APPEAR SIMULTANEOUSLY
ON CRT SCREEN



1981 DATE	LINE NO.	EXAM I.D.	COMP FIG.	MAX AMP	L1/ W1	Lm/ Wm	L2/ W2	MP1	MPm	MP2	SCAN	STAT.	COMMENTS
3-10	1	1R1-1015 1B	E-E	100% +2	360	INT			3.5		SB	E	FDWC *
3-10	2	1R1-1014 4	P-E	90%	360	INT			2.1		SA	A	FDFT
3-10	3	4	P-E	65%	360	INT			2.05		SB	A	FDFT
3-10	4	4	P-E	75%	360	INT			2.45		SB	E	FDWC *
3-10	5	4	P-E	75%	360	INT			2.7		SB	E	FDWC *
3-10	6	4	P-E	80%	360	INT			1.0		SB	E	

REVIEWED BY: SD Connolly DATE 3/11/81
NDE SUPERVISOR
QC SUPERVISOR LD Wheatley DATE 4/2/81
AUTHORIZED INSPECTOR wj Caldwell DATE 4-6-81

LASALLE UNIT 1

$T_E = .74$


WELD IRI-1015-1B

$T_W = \underline{.83}$

EDS 92282

$T_E = .76$

GENERAL  ELECTRIC



LINE	EVALUATION
1, 6-8, 1 ^{P2}	ID geometry & mode conversion from counter bore
2	ID geometry from weld root
3	OD geometry from weld cap

EVALUATED BY L. J. Wheatley
Level III

DATE 4/2/81

REVIEWED BY W. J. Caldwell
ANII

DATE 4-6-81

LASALLE UNIT 2

$T_p = .73$


WELD IRI-1014-4

$T_w = .78$

EDS 92282

$T_e = .79$

GENERAL  ELECTRIC



LINE	EVALUATION
6	ID geometry off counterbore
4,5	Made conversion from weld cap

EVALUATED BY L D Wheatley
Level III

DATE 4/2/81

REVIEWED BY w g Caldwell
ANTI

DATE 4-6-81

A. Procedure No. MPUP-5751 REV. 4

Examination Personnel: NAME John P. Blonnelly LEVEL II NAME Blonnelly LEVEL IT

Instrument: SERIAL NO. 736 MAKE/MODEL: - BRANSON/3003: ☐ SONIC/MK I; ☐ KX/USL32; ☒ OTHER KX/USL32


D. Search Unit: BEAM ANGLE/MODE: ☒ STRAIGHT BEAM/LONG WAVE; ☐ 45°/TRANS WAVE; ☐ 60°/TRANS WAVE
TRANSDUCER SIZE/FREQ: ☐ 0.25" DIA/2.25 MHz; ☐ 0.5" DIA/2.25 MHz; ☐ 1.0" DIA/2.25 MHz

SERIAL NO.: H25733; ☐ 1.0" DIA/2.25 MHz; ☒ 0.5"x0.5"/2.25 MHz

TRANSDUCER TYPE: ☐ CERAMIC SINGLE ELEMENT; ☒ CERAMIC DUAL ELEMENT; ☐ OTHER

WEDGE TYPE: ☒ STANDARD WEDGE; ☐ SPECIAL WEDGE/TYPE

CALCULATED BEAM ANGLE IN MATERIAL: $\theta_2 = \frac{W}{T}$



$$\theta = \text{ARC TAN. } \left(\frac{W}{T} \right)$$

T = CAL STD. THICKNESS

E. Cable: LENGTH: 6 FT. TYPE: ☐ RG-58; ☐ RG-59; ☐ RG-57; ☒ RG-174; ☐ OTHER

F. Calibration Orientation: CALIBRATION REFERENCE REFLECTOR: ☒ PARALLEL; ☐ TRANSVERSE TO PIPE AXIS
FOR DUAL ELEMENT: SPLIT FOR MAXIMUM RESPONSE ☒ PARALLEL; ☐ TRANSVERSE to hole centerline

G. Calibration Standard: LSCS CAL STD. NO. 91-26-01 THICKNESS 1.25 DIAMETER 26

MATERIAL: ☒ CARBON; ☐ STAINLESS; ☐ INCONEL; ☐ OTHER


H. Couplant: ☒ GLYCERINE; ☐ ULTRAGEL II; ☐ OTHER

I. Comments:

J. Dac Curve — Data ☐ SRP; ☐ MP in inches

CTDR	PEAK AMP	W1 01	Wm 03	W2 04	SRP or 1 MP1 05	SRP or m MPm 06	SRP or 2 MP2 07	HOLE DEPTH 08
W.T. or 1/8 Vee	50					250		250
W.T. or 1/8 Vee								
W.T. or 1/8 Vee	30					880		880
B.P. or 1/8 Vee	95					1.25		1.25

K. Dac Curve — Screen Representation



L. Instrument Settings/Checks

CONTROLS	SET	CHECK BOXES
GAIN	32	<input checked="" type="checkbox"/>
SCAN GAIN	40	<input checked="" type="checkbox"/>
SWEEP	25/46	<input checked="" type="checkbox"/>
DELAY	7.59	<input checked="" type="checkbox"/>
FILTER	PWTO	<input checked="" type="checkbox"/>
REP RATE	MEP	<input checked="" type="checkbox"/>
DAMPENING	OFF	<input checked="" type="checkbox"/>
CT	OFF	<input checked="" type="checkbox"/>
RA	N/A	<input checked="" type="checkbox"/>

M. Calibration Time — Records

DATE	01 ORIG. CAL TIME	02 CAL. CHECK TIME	03 LAST E.D.S. #	04 LAST E.D.S. LINE #	05 VERIFICATION OF 25°F LIMIT (YES/NO)
1979					
6-15	1230	N/A	N/A	N/A	YES
6-15	N/A	1430	94125	2	YES

N. Reviewed By: NDE SUPERVISOR John P. Blonnelly DATE 6/8/79
Q.C. SUPERVISOR John P. Blonnelly DATE 6/15/79
AUTHORIZED INSPECTOR W. J. Calhoun DATE 3-26-81

EDS# 94125

CDS# 94124

ULTRASONIC EXAMINATION DATA SHEET

LaSALLE COUNTY NUCLEAR STATION UNIT 1

A. PROCEDURE NO. MPUP5751 REV. 4

B. EXAMINATION PERSONNEL:
NAME Tom Cuthbert LEVEL II; NAME St. Connelly LEVEL IT

C. SEARCH UNIT BEAM ANGLE: ☒ 0°; ☐ 45°; ☐ 60°; ☐ OTHER _____


D. COUPLANT: ☒ GLYCERINE; ☐ ULTRAGEL II; ☐ OTHER _____

E. SCAN SENSITIVITY: (+) 8 dB

F. REFERENCE SYSTEM (CIRC. WELD)


L_0 = 'V' STAMP

REFLECTOR PARALLEL TO WELD




W_0 = 'V' STAMP

REFLECTOR TRANS. TO WELD



G. SCAN ORIENTATION



H. DATA

DATE	LINE NO.	EXAM/COMP. I.D. NO.	COMP. FIG.	REC. IND. YES/NO	MAX % DAC @ W_m	L_0 / W_0	L	W_1	W_m	W_2	SRP ₁ or MP ₁	SRP _m or MP _m	SRP ₂ or MP ₂	SCAN	Comments (Thickness Meas.)
6/5/79	1	IMS 1053 ALU	LS	YES	100% -4dB	0.6	0.6	5.5	5.7	6"	.70	.70	.70	1	P = 1.25 W = 1.35
6/5/79	2	IMS 1053 ALU	LS												O POINT TAKEN FROM JCT @ 1A & 1AL
	3														
	4														
	5														
	6														
	7														

Line 1 See INCR-82

REVIEWED BY:
NDE SUPERVISOR St. Connelly

DATE 6/18/79

QC SUPERVISOR L. J. Whately

DATE 6/18/79

AUTHORIZED INSPECTOR W. J. C. Smith

DATE 3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT I

E.D.S. NO. 96,000A

A. Procedure No. PP-S751 REV. 5

Examination Personnel:

NAME Mr. Mickelberg LEVEL II
 NAME _____ LEVEL _____

C. Penetrant Materials:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT	TYPE <u>SKC-S</u>	BATCH NO. <u>79C014</u>
c. PENETRANT	TYPE <u>SKL-HF /SKL-S</u>	BATCH NO. <u>78E073</u>
d. PENETRANT REMOVER	TYPE <u>SKC-S</u>	BATCH NO. <u>79C014</u>
e. DEVELOPER	TYPE <u>SKD-S</u>	BATCH NO. <u>78D056</u>
f. POST EXAMINATION CLEANER	TYPE <u>SKC-S</u>	BATCH NO. <u>79C014</u>

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other _____

E. Data: Note: All Exam. Components are ASME Section XI Category BJ

LINE NO.	DATE	PRE-CLEAN EVAP. TIME (MIN)	PEN. DWELL TIME (MIN)	PEN. REM. EVAP. TIME (MIN)	DEV. TIME (MIN)	EXAMINATION COMPONENT I.D. NO.	MAT'L	SURF. PREP.	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION / SIZE OR COMMENTS
		02	03	04	05	06	07	08	YES 09	NO 10	YES 11	NO 12	13
1	5/24/79	5	20	5	15	IFW 1001-65	C/S	2		✓	✓		SEE NOTE 1
2													
3													
4													
5													
6													
7													
8													
9	NOTE 1 - 0-11.5 AND 29-41.5 CW WERE NOT EXAMINED DUE TO PIPE SUPPORT RESTRICTION.												
10													
11													
12													
13													
14													
15													

* Note: For each exam component ID NO. place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR [Signature] DATE 5-29-79
 QC SUPERVISOR Salehuddin DATE 5/30/79
 AUTHORIZED INSPECTOR [Signature] DATE 3-26-81

Procedure No. PP 5751 REV. 5

Examination Personnel:

NAME M. D. Muckenberg LEVEL II
NAME _____ LEVEL _____

C. Penetrant Materials:

MAGNAFLUX-SPOTCHECK

a. MANUFACTURER _____
b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014
c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073
d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014
e. DEVELOPER TYPE SKD-S BATCH NO. 78D056
f. POST EXAMINATION CLEAKER TYPE SKC-S BATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____
2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____

b. SURFACE PREPARATION:

*1. Grinding *2. Flapping *3. None *4. Other _____

E. Data: Note: All Exam. Components are ASME Section XI Category BJ

LINE NO.	DATE	PRE-CLEAN EVAP. TIME (MIN)	PEN. DWELL TIME (MIN)	PEN. REM. EVAP. TIME (MIN)	DEV. TIME (MIN)	EXAMINATION COMPONENT I.D. NO.	MATL	SURF. PREP.	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES	NO	YES	NO	
1	7-25-79	5	30	5	15	I-MS-1002-4LD	CS	2		X	X		SEE NOTE 1
2													SEE NOTE 2
3													
4													
5													
6													
7													
8													
9													
10	NOTE 1 - TWO INDICATIONS REPORTED ON EDS 50003 WERE												
11	FLAPPED PRIOR TO PENETRANT EXAMINATION.												
12	AREAS WERE CHECKED FOR MINIMUM WALL THICKNESS												
13													
14	NOTE 2: See "T" EDS 96003 for thickness measurement. JXB 7/23/80												

Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR

QC SUPERVISOR

AUTHORIZED INSPECTOR

DATE

DATE

DATE

5-29-79

5/30/79

3-26-81

LIQUID PENETRANT EXAMINATION DATA SHEET

LASALLE COUNTY STATION UNIT I

E.D.S. NO. 96004

Procedure No. PP-S751 REV. 5

Examination Personnel:

NAME Michlenberg LEVEL II

NAME _____ LEVEL _____

C. Penetrant Materials:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 78E073

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 78D056

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. Pre-Examination Requirements:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____
2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐ Temp. _____

b. SURFACE PREPARATION:

- *1. Grinding *2. Flapping *3. None *4. Other _____

E. Date: Note: All Exam. Components are ASME Section XI B-5 Category

LINE NO. 00	DATE 01	PRE-CLEAN TIME (MIN) 02	PEN. DWELL TIME (MIN) 03	PEN. REM. TIME (MIN) 04	DEV. TIME (MIN) 05	EXAMINATION COMPONENT I.D. NO. 06	MAT'L 07	SURF. PREP. 08	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS 13
		09	10	11	12				YES	NO	YES	NO	
1	5/29/79	5	25	5	15	IRR 1003-2	S/S	2		✓	✓		SEE NOTE 1
2													
3													
4													
5													
6													
7													
8													
9	NOTE: INDICATION REPORTED EDS 30012 OF 8-14-78 REMOVED												
10	BY FLAPPING AND AREA OF INTEREST RETESTED.												
11													
12													
13													
14													
15													

* Note: For each exam component ID NO., place the applicable number(s) (1,2,3 etc) in its appropriate column.

Reviewed By:

NDE SUPERVISOR

QC SUPERVISOR

AUTHORIZED INSPECTOR

DATE

DATE

DATE

A. PROCEDURE NO. PP-S751 REV. 5

EXAMINATION PERSONNEL:

NAME Robert Austin LEVEL IINAME John C. Wright LEVEL II

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF / CM-S BATCH NO. 78E073

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 79E033

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPING *3. NONE *4. OTHERE. DATA: NOTE: All Exam components are ASME Sect. XI Category. C-F

01 IN NO	02 DATE	03 PRE- CLEAN TIME	04 PEN. DWELL TIME	05 PEN. REM. EVAP. TIME	06 DEV. TIME	07 EXAMINATION COMPONENT I.D. NO. GNC	08 MAT'L	09 SURF. PREP. *	RELEVANT INDICATION		ACCEPTABLE		13 RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES 09	NO 10	YES 11	NO 12	
1	10-25-79	5	15	5	20	IRH-1023	CS	2	NO	YES			
2	10-25-79	5	15	5	20	IRH-1024	CS	2	NO	YES			
3	10-25-79	5	15	5	20	IRH-1047	CS	2	NO	YES			
4	10-25-79	5	15	5	20	IRH-1047	CS	2	NO	YES			
5	10-25-79	5	15	5	20	IRH-1047	CS	2	NO	YES			
6	10-25-79	5	15	5	20	IRH-1047	CS	2	NO	YES			
7													
8													
9													
10													
11													
12													
13													
14													
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR SD ConnellyDATE 10/29/79QC SUPERVISOR LW WheatleyDATE 11/6/79AUTHORIZED INSPECTOR W. J. CaldwellDATE 11-7-79



INSTALLATION AND
SERVICE ENGINEERING
DIVISION

GENERAL ELECTRIC COMPANY, 814 COMMERCE DR., OAK BROOK, ILL. 60521

April 17, 1981

Mr. George R. Crane
Station Nuclear Engineering Department
Commonwealth Edison Company
1 First National Plaza
P. O. Box 767
Chicago, Illinois 60690

SUBJECT: LaSalle Unit 1 PSI Report Update
April 17, 1981

Dear Mr. Crane:

The update package is issued in the form of replacement pages. Revisions, additions or deletions are incorporated directly into the affected pages. Attached is a table containing the necessary changes.

If you have any questions, please do not hesitate to call or write.

Sincerely yours,

A handwritten signature in dark ink, appearing to read "R. C. Hooper", with a long horizontal flourish extending to the right.

R. C. Hooper
NDE Specialist - Technical Support
Central Nuclear Plant Services

RCH:ck
attachment

INSTALLATION & SERVICE ENGINEERING DIVISION

TABLE OF CONTENTS

LSCS Unit 1 - PSI Report

April 17, 1981

Update Package

<u>Section</u>	<u>Volume</u>	<u>Description</u>
5.2	3	Calibration Transfer Data Sheet
9.0	4	Relief Request Tab Index RI-03, Page 1, Rev. ____ RI-07, Page 1, Rev. 1 RI-09, Page 1, Rev. 1
10.1	4	Format Legend and Notes, Pages 1 thru 4
10.2.1	4	1 - Internals, Page 1, Rev. 1 1 - NIR, Page 1, Rev. 1 1 - NIR, Page 2, Rev. 1 1 - NIR, Page 3, Rev. 1 1 - NIR, Page 4, Rev. 3 1 - NIR, Page 5, Rev. 3
10.3	4	Pump Tab Index
10.4.2	4	IHP-1001B, Page 1, Rev. 1
10.4.4	4	ILP-1001B, Page 1, Rev. 1 ILP-1011, Page 1, Rev. 1
10.4.5	4	IMS-1002B, Page 1, Rev. 1 IMS-1002B, Page 2, Rev. 1 IMS-1003B, Page 1, Rev. 1 IMS-1003B, Page 2, Rev. 1 IMS-1051B, Page 1, Rev. 2 IMS-1052B, Page 1, Rev. 2 IMS-1053B, Page 1, Rev. 2 IMS-1054B, Page 1, Rev. 2 IMS-1055B, Page 1, Rev. 1
10.4.8	4	IRH-1001, Page 1, Rev. 4 IRH-1001B, Page 1, Rev. 2 IRH-1002B, Page 1, Rev. 1 IRH-1003B, Page 1, Rev. 1 IRH-1004B, Page 1, Rev. 1 IRH-1005B, Page 1, Rev. 1 IRH-1013, Page 2, Rev. 1

INSTALLATION & SERVICE ENGINEERING DIVISION

April 17, 1981

<u>Section</u>	<u>Volume</u>	<u>Description</u>
10.4.8	5	IRH-1024B, Page 1, Rev. 0 IRH-1031B, Page 1, Rev. 1 IRH-1045, Page 1, Rev. 2 IRH-1047, Page 1, Rev. 1
10.4.9	5	IRI-1001B, Page 1, Rev. 1 IRI-1003B, Page 1, Rev. 1 IRI-1004, Page 3, Rev. 0 IRI-1004, Page 4, Rev. 1 IRI-1005, Page 1, Rev. 0 IRI-1013, Page 1, Rev. 2 IRI-1016, Page 1, Rev. 1 IRI-1018, Page 1, Rev. 1 IRI-1019, Page 2, Rev. 0 IRI-1020, Page 1, Rev. 2 IRI-1022, Page 1, Rev. 2 IRR-1009B, Page 1, Rev. 1 IRR-1010B, Page 1, Rev. 1 IRT-1001, Page 2, Rev. 1 IRT-1001, Page 3, Rev. 1
11.3	5	Nonconformity Report 1NCR-94 Nonconformity Report 1NCR-95 Nonconformity Report 1NCR-98 Nonconformity Report 1NCR-99 Nonconformity Report 1NCR-103 Nonconformity Report 1NCR-104 Nonconformity Report 1NCR-105
12.1.1	6	Data Sheets 16,000 thru 16,033 Data Sheets 73,005 thru 73,014 PSI Ref. No. RPV-3 PSI Ref. No. RPV-4, Pages 1 thru 4 PSI Ref. No. RPV-8, Pages 1 thru 55 PSI Ref. No. RPV-9, Pages 1 thru 6 PSI Ref. No. RPV-10, Pages 1 and 2
12.2	7	Piping, Pump and Valve Components Tab Index Pages 6 and 7
12.2.1		Examination Data Sheet No. 77596

INSTALLATION & SERVICE ENGINEERING DIVISION

April 17, 1981

<u>Section</u>	<u>Volume</u>	<u>Description</u>
12.2.6	12	PSI Ref. No. RH-2 PSI Ref. No. RI-1 PSI Ref. No. RI-2 PSI Ref. No. RI-3 PSI Ref. No. RI-4 PSI Ref. No. RI-5 PSI Ref. No. RI-6

CALIBRATION TRANSFER DATA - ZONE 1
FROM A 3/4 INCH DEEP NOTCH IN THE GE NOZZLE MOCK-UP

A dB GAIN INCREASE OF 22 HAS BEEN DETERMINED FOR THE WEDGES IDENTIFIED BY THE FOLLOWING NAME AND SERIAL NUMBERS

- LS-N5-Z1-CW & CCW
- LS-N5-Z1-CW & CCW
- 10 Stan
- 2-5-81

THESE WEDGES ARE INTENDED FOR USE ON THE NOZZLES AT THE FOLLOWING REACTOR/S

- LaSalle 1
- _____
- _____

THIS DATA WAS OBTAINED USING TRANSDUCERS OF THE FOLLOWING DESCRIPTION AND APPLIES ONLY TO TRANSDUCERS OF THE SAME DESCRIPTION EXCEPTING SERIAL NUMBERS

- 1 INCHES DIAMETER • FREQUENCY 1 MHz
- MANUFACTURER KB AEROTECH • MODEL GAMMA
- SERIAL NO/S. K02612, B10716

A SIGNAL AMPLITUDE OF 80% FSH, 10% FSH, HAS BEEN OBTAINED FROM THE 3/4 INCH DEEP, ZONE 1 NOTCH IN THE GE NOZZLE MOCK-UP FOLLOWING THE ULTRASONIC SENSITIVITY CALIBRATION PROCEDURE DESCRIBED IN GE DOCUMENT

NUMBER NIRZ1-S751 REVISION 0

DATE OF CALIBRATION TRANSFER - 2 June 80

PERFORMED BY: [Signature]

*LS-N5-Z1 CW & CCW meets spec design for
fuelwater (H₂O) nozzle on
Unit 1
Steven M. Benson
2-5-81



9.0 RELIEF REQUESTS

<u>TAB</u>		<u>DESCRIPTION</u>
1	RI-01	ASME Category B-K-1, Support Fillet Welds
2	RI-02	ASME Category C-D, Class 2 Bolting
3	RI-03	ASME IWC-1220(a), Design Pressure and Temperature
4	RI-04	ASME Category B-F, B-J, C-F, C-G, Ultrasonic Sensitivity
5	RI-05	ASME Category B-J, C-F, Welds Inaccessible by Flued Heads
6	RI-06	Deleted
7	RI-07	ASME Category C-F, Saddle Welds
8	RI-08	ASME Category C-F, Underground Piping
9	RI-09	ASME Category B-D, RPV Top Head Nozzle Inner Radii
10	RI-10	ASME Category C-F, Ultrasonic Testing of Thin Wall Piping
11	RI-11	ASME Category B-J, Welds Inaccessible by Penetration Sleeves
12	RI-12	ASME Category C-F, Pressure Retaining Fillet Welds
13	RI-13	ASME Category B-M-2, Internal Surfaces of Pumps
14	RI-14	ASME Category B-M-2, Internal Surfaces of Valves
15	RI-15	ASME Category B-B, RPV Welds Inaccessible by CRD
16	RI-16	ASME Category B-J, C-F, Welds Inaccessible by Supports
17	RI-17	ASME Category C-F, Inaccessible Pump Welds
18	RI-18	ASME Category C-F, Welds Inaccessible by Penetration Seal



Commonwealth Edison
LaSalle County Nuclear Station

PRESERVICE INSPECTION

RELIEF REQUESTS FOR COMPONENTS AND PIPING

Page 1 of 1

Rev. 2

RELIEF REQUEST 00	SYSTEM OR COMPONENT 01	CLASS 02	CATEGORY AND ITEM NUMBER 03	EXEMPTED COMPONENT 04	SECTION XI TEST REQUIREMENT 05	BASIS FOR RELIEF 06	ALTERNATIVE TEST 07
RI-03	PC	2	ALL	All pressure retaining and support components.	IWC-1220 (a) Exempt components in systems where both the maximum design pressure and temperature are equal to or less than 275 Psig and 200° respectively.	Maximum design pressure and temperature conditions are much higher than actual conditions which the components will see.	Exempt components in systems where both the maximum Operating Pressure and Temperature are equal to or less than 275 Psig and 200° F respectively.



Commonwealth Edison
LaSalle County Nuclear Station

PRESERVICE INSPECTION

RELIEF REQUESTS FOR COMPONENTS AND PIPING

Page 1 of 2

Rev. 1

RELIEF REQUEST 00	SYSTEM OR COMPONENT 01	CLASS 02	CATEGORY AND ITEM NUMBER 03	EXEMPTED COMPONENT 04	SECTION XI TEST REQUIREMENT 05	BASIS FOR RELIEF 06	ALTERNATIVE TEST 07
RI-07	MS	2	C-F C2.3	Branch Pipe connection welds.	Volumetric	8 of the branch pipe connections on carbon steel piping are constructed with reinforcement saddles. These saddles are fillet welded over the actual branch pipe connection weld. (See Sketch attached). A volumetric examination consisting of a radiograph was performed on the actual branch pipe connection weld during fabrication. The fabrication documents are available on site for audit. A meaningful volumetric examination cannot be done on either the branch connection weld or the two saddle welds.	Surface examination of the two Saddle Welds.



Commonwealth Edison
LaSalle County Nuclear Station

PRESERVICE INSPECTION

RELIEF REQUESTS FOR COMPONENTS AND PIPING

Page 1 of 1

Rev. 1

RELIEF REQUEST 00	SYSTEM OR COMPONENT 01	CLASS 02	CATEGORY AND ITEM NUMBER 03	EXEMPTED COMPONENT 04	SECTION XI TEST REQUIREMENT 05	BASIS FOR RELIEF 06	ALTERNATIVE TEST 07
RI-09	N7-Head Spray Nozzle Inner Radius N8-Vent Nozzle Inner Radius N18-Spare Nozzle Inner Radius	1	B-D B1.4	N7 NIR N8 NIR N18 NIR	Volumetric exami- nation of the nozzle inner radius is required.	An ultrasonic examination of the nozzle inner radius (NIR) was performed during the informational baseline at the vessel manufacturer. The UT exam data is available on site for audit. During refueling activities the RPV Closure Head is removed allowing access to the RPV Closure Head NIR. A surface examination is more sensitive in detecting surface defects at the NIR. Vessel Manufacturer: Unit 1-Combustion Engineering. Unit 2-CBI Nuclear	Surface Examination.

10.1 FORMAT LEGEND AND NOTES CONT'd

<u>FIELD</u>	<u>DESCRIPTION</u>
12 QC REVIEW SIGNATURE/DATE	Quality Control Supervisor's Audit of Data, Signature of Inspection being complete, accepted and date signed.
13 AI INIT./DATE	Authorized Nuclear Inservice Inspector's initials and date of Data Review.

10.1 FORMAT LEGEND AND NOTES

<u>FIELD</u>	<u>DESCRIPTION</u>
00 SIZE	Nominal size in inches.
01 EXAM COMP. ID. NO.	Examination component identification number used to identify the component for examination. For bolting components, the "Dwg. No." refers to the ISI Bolting Detail Drawing.
02 DWG. REV. NO.	The Inspection Checklist Drawing Revision Number.
03 ASME CAT.	ASME Section XI Inspection Category as described by Tables IWB-2500 and IWC-2520 for ASME Class 1 and 2 components respectively.
04 COMP. FIG.	Component Figuration eg. P-E= pipe to elbow weld. See Note 1 for abbreviation listing.
05 PROCEDURE NO.	Nondestructive examination procedure used to perform the inspections eg. 1 = MPUP-S751. See Note 2 for inspection checklist procedure correlation.
06 REV. NO.	Nondestructive examination procedure revision number.
07 EXAM TYPE	Examination type that is used to inspect the component. UT-00 = Ultrasonic testing using a 00° straight beam technique. UT-450 = Ultrasonic testing using a 45° shear wave technique. UT-600 = Ultrasonic testing using a 60° shear wave technique. PT = Liquid penetrant technique. VT = Visual testing technique. MT = Magnetic particle technique. Z1CW/CCW = Ultrasonic testing of NIR Zone 1 using GE 3 Zone technique. Z2CW/CCW = Ultrasonic testing of NIR Zone 2 using GE 3 Zone technique. (CW-clockwise, CCW-counter-clockwise).
08 EDS NO.	Examination Data Sheet Number on which the specific examination is documented.
09 CDS NO.	Ultrasonic testing (UT) Calibration Data Sheet used to perform the specific examination.
10 LSCS CAL. STD. NO.	LaSalle County Station Ultrasonic Calibration Standard used to effect the UT calibration.
11 LDS NO.	Ultrasonic testing linearity data sheet number on which the particular UT instrument's screen height and amplitude linearity checks are documented.

10.1 Format Legend and Notes
Note 1

COMPONENT FIGURATION ABBREVIATIONS
LSCS PSI

BH--Bottom Head
C--Cap
CHC--Closure Head Cladding
CR--Cross
E--Elbow
EX--Safe End Extension
F--Flange
FB--Flange Bolting
FL--Flange Ligament
H--Reactor Pressure Vessel Top Head
HD--Head (RHR Heat Exchanger or Pump)
IALS--Inside Arc Longitudinal Seam
IS--Instrumentation Seal
LS--Longitudinal Seam
N--Nozzle
NIR--Nozzle Inner Radius
OALS--Outside Arc Longitudinal Seam
P--Pipe
PB--Pump Bolting
PC--Pump Casing
PH--Penetration Head
PL--Plate
PU--Pump
PULS--Pump Longitudinal Seam
R--Reducer
RH--Rams Head
RHLS--Rams Head Longitudinal Seam
RPV--Reactor Pressure Vessel
S--Saddle
SE--Safe End
SH--Shell
SK--Reactor Pressure Vessel Skirt
SP--Spindle
ST--Stanchion
SUP--Support
SW--Sweepolet
T--Tee
TVH--Reactor Pressure Vessel Top Head
V--Valve
VB--Valve Bolting
VHLS--Reactor Pressure Vessel Top Head Longitudinal Seam
W--Weldolet

10.1 Format Legend and Notes
Note 2

INSPECTION CHECKLIST PROCEDURE CORRELATION

<u>IC Procedure No.</u>	<u>NDE Procedure</u>
1	MPUP-S751
2	PP-S751
3	MPUD-S751
4	PV1-S751
5	PV3-S751
6	MPURHX-S751
7	MPUV-S751
8	APUN-S751
9	APUV-S751
10	MPUSK-S751
11	MPUL-S751
12	NDT-C-14-L
13	NIRZ1-S751
14	MPSU1-S751
15	TP-508-0654
16	NIRZ2-S751

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. 1-Internals REV. 1

PAGE 1 of 4

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whalley DATE 12/9/80

SIZE	EXAM COMP ID NO	DMG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
N/A	1-Surveillance Sample Baskets	N/A	B-N-2	N/A	4	2	VT	84503A	N/A	N/A	N/A	L.D. Whalley 12/9/80	W.D. Caldwell 12-9-80
N/A	1-Core Plate Hold Down Bolts	N/A	B-N-1	N/A	5	2	VT	84003	N/A	N/A	N/A	L.D. Whalley 12/9/80	W.D. Caldwell 12-9-80
N/A	1-Steam Separator	N/A	B-N-1	N/A	5	2	VT		N/A	N/A	N/A		
N/A	1-Steam Dryer	N/A	B-N-1	N/A	5	2	VT		N/A	N/A	N/A		
N/A	1-Core Delta P and SBLC Piping Welds	N/A	B-N-1	N/A	5	2	VT		N/A	N/A	N/A	See PSI Ref. No. RPV-9	W.D. Caldwell 3-13-81
N/A	1-Shroud Support Welds	N/A	B-N-2	N/A	4	2	VT		N/A	N/A	N/A	See PSI Ref. No. RPV-10	W.D. Caldwell 3-13-81
N/A	1-Incore Housing to Incore Guide Tube Welds	N/A	B-N-2	N/A	4	2	VT		N/A	N/A	N/A	See PSI Ref. No. RPV-8	W.D. Caldwell 3-13-81

INSPECTION CHECKLIST

MASALLE COUNTY STATION UNIT 1

IC NO. 1-NIR REV. 1

PAGE 1 of 7

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 1/13/81

SIZE 00	EXAM. COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
N/A	1-NIR-1A	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	45528 45528 16013 16013	45527 45527 16012 16012	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Wheatley 2/25/81	w g c 2-25-81
N/A	1-NIR-1B	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99016 45518 16014 16014	99015 45517 16012 16012	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Wheatley 2/25/81	w g c 2-25-81
N/A	1-NIR-2A	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99025 99025 16006 16006	99024 99024 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Wheatley 2/25/81	w g c 2-25-81
N/A	1-NIR-2B	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99005 45508 16005 16005	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Wheatley 2/25/81	w g c 2-25-81
N/A	1-NIR-2C	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99006 45509 16004 16004	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Wheatley 2/25/81	w g c 2-25-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. 1-NIR REV. 1

PAGE 2 of 7

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. W. Wheatley DATE 1/13/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	O.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
N/A	1-NIR-2D	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99007 45510 16003 16003	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	<u>L. W. Wheatley</u> 2/25/81	<u>wjc</u> 2-25-81
N/A	1-NIR-2E	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99008 45511 16002 16002	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	<u>L. W. Wheatley</u> 2/25/81	<u>wjc</u> 2-25-81
N/A	1-NIR-2F	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99009 45512 16011 16011	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	<u>L. W. Wheatley</u> 2/25/81	<u>wjc</u> 2-25-81
N/A	1-NIR-2G	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99010 45513 16010 16010	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	<u>L. W. Wheatley</u> 2/25/81	<u>wjc</u> 2-25-81
N/A	1-NIR-2H	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99011 45514 16009 16009	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	<u>L. W. Wheatley</u> 2/25/81	<u>wjc</u> 2-25-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. 1-NIR REV. 1

PAGE 3 of 7

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whentley DATE 1/12/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
N/A	1-NIR-2J	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99013 45515 16008 16008	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Whentley 2/25/81	w g c 2-25-81
N/A	1-NIR-2K	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99014 45516 16007 16007	99004 45507 16001 16001	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Whentley 2/25/81	w g c 2-25-81
N/A	1-NIR-3A	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99028 45523 73009 73009	99019 45522 73008 73008	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Whentley 2/25/81	w g c 2-25-81
N/A	1-NIR-3B	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99021 45524 73010 73010	99019 45522 73008 73008	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Whentley 2/25/81	w g c 2-25-81
N/A	1-NIR-3C	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99022 45525 73011 73011	99019 45522 73008 73008	MP-1 MP-1 MP-1 MP-1	NA NA NA NA	L.D. Whentley 2/25/81	w g c 2-25-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. 1-NIR REV. 3

PAGE 4 of 7

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 2/4/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
N/A	1-NIR-3D	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99023 45526 73012 73012	99019 45522 73008 73008	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	L.D. Wheatley 2/25/81	w g Caldwell 2-25-81
N/A	1-NIR-4A (30°)	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	16023 16023 16024 16029	16021 16021 16022 16022	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	L.D. Wheatley 2/25/81 Also done by CEC See PSI Ref Nos RPV-5,6	w g c 2-25-81
N/A	1-NIR-4B (90°)	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	16024 16024 16030 16030	16021 16021 16022 16022	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	L.D. Wheatley 2/25/81 Also done by CEC See PSI Ref Nos RPV-5,6	w g c 2-25-81
N/A	1-NIR-4C (150°)	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	16025 16025 16031 16031	16021 16021 16022 16022	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	L.D. Wheatley 2/25/81 Also done by CEC See PSI Ref Nos RPV-5,6	w g c 2-25-81
N/A	1-NIR-4D (210°)	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	16026 16026 16032 16032	16021 16021 16022 16022	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	L.D. Wheatley 2/25/81 Also done by CEC See PSI Ref Nos RPV-5,6	w g c 2-25-81



INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. 1-NIR REV. 3

PAGE 5 of 7

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

L.D. Wheatley

DATE 2/4/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	EDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
N/A	1-NIR-4E (2700)	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	16027 16027 16033 16033	16021 16021 16022 16022	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	<i>L.D. Wheatley</i> 2/25/81 Also done by CECO See PSI Ref Nos RPV-5,6	<i>w j Caldwell</i> 2-25-81
N/A	1-NIR-4F (3300)	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	16028 16028 73014 73014	16021 16021 73013 73013	MP-1 MP-1 MP-1 MP-1	N/A N/A 73013 73013	<i>L.D. Wheatley</i> 2/25/81 Also done by CECO See PSI Ref Nos RPV-5,6	<i>w j c</i> 2-25-81
N/A	1-NIR-5	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	99002 45501 73006 73006	99000 45500 73005 73005	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	<i>L.D. Wheatley</i> 2/25/81	<i>w j c</i> 2-25-81
N/A	1-NIR-6A	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	45505 45505 16018 16018	45504 45504 16017 16017	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	<i>L.D. Wheatley</i> 2/25/81	<i>w j c</i> 2-25-81
N/A	1-NIR-6B	0	B-D	NIR	13 13 16 16	0 0 0 0	Z1CW Z1CCW Z2CW Z2CCW	45506 45506 16019 16019	45504 45504 16017 16017	MP-1 MP-1 MP-1 MP-1	N/A N/A N/A N/A	<i>L.D. Wheatley</i> 2/25/81	<i>w j c</i> 2-25-81

INSTALLATION & SERVICE ENGINEERING DIVISION

10.3 PUMPS

<u>DESCRIPTION</u>	<u>TAB</u>	<u>INSPECTION CHECKLIST</u>
10.3.1 HP - High Pressure Core Spray Pump	1	IHP-PU
10.3.2 LP - Low Pressure Core Spray	2	ILP-PU
10.3.3 RH - Residual Heat Removal Pumps	3	IRH-PU1A
	4	IRH-PU1B
	5	IRH-PU1C
10.3.4 RI - Reactor Core Isolation Cooling Pump	6	IRI-PU
10.3.5 RR - Reactor Recirculation Pumps	7	IRR-PU1A
	8	IRR-PU1B

INSTALLATION & SERVICE ENGINEERING DIVISION

LASALLE COUNTY STATION UNIT 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR LQV Healey DATE 12/8/80

[illegible]

LASALLE COUNTY STATION UNIT 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. J. Whitten DATE 12/15/60

[illegible]

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. ILP-1011 REV. 1

PAGE 1 of 2

REVIEWED AND APPROVED BY:

O.C. SUPERVISOR L.D. Wheatley DATE 3/20/80

SIZE	EXAM COMP ID NO	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS. NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
14"	ILP-1011-1	0	C-F	E-P	2 1 1	5 4 5	PT UT-0 ⁰ UT-45 ⁰	97040 72-70 78159	78089 78158	01-14-01 01-14-01	0018 0024	L.D. Wheatley 3/21/80	wjc 3-21-80
14"	ILP-1011-2	0	C-F	P-E	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	78016 78023 78116	78022 78115	01-14-01 01-14-01	0015 0015	L.D. Wheatley 3/21/80	wjc 3-21-80
14"	ILP-1011-3	0	C-F	E-P	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	78016 78023 78116	78022 78115	01-14-01 01-14-01	0015 0015	L.D. Wheatley 3/21/80	wjc 3-21-80
14"	ILP-1011-4	0	C-F	P-E	2 1 1	5 4 5	PT UT-0 ⁰ UT-45 ⁰	78010 78023 78159	78022 78158	01-14-01 01-14-01	0015 0024	L.D. Wheatley 3/21/80	wjc 3-21-80
14"	ILP-1011-5	0	C-F	E-P	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	78005 78023 78116	78022 78115	01-14-01 01-14-01	0015 0015	L.D. Wheatley 3/21/80	wjc 3-21-80
14"	ILP-1011-6	0	C-F	P-E	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	91190 91189 78116	91188 78115	01-14-01 01-14-01	0009 0015	L.D. Wheatley 3/11/81 INCR-94	wjc 3-11-81
14"	ILP-1011-7	0	C-F	E-P	2 1 1	5 4 5	PT UT-0 ⁰ UT-45 ⁰	91178 91189 78116	91188 78115	01-14-01 01-14-01	0009 0015	L.D. Wheatley 5/30/80	wjc 7-22-80
14"	ILP-1011-8	0	C-F	P-E	2 1 1	5 4 5	PT UT-0 ⁰ UT-45 ⁰	91178 91189 78116	91188 78115	01-14-01 01-14-01	0009 0015	L.D. Wheatley 5/30/80	wjc 7-22-80

INSPECTION CHECKLIST

IC NO. IMS-1002B REV.1

PAGE 1 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR LQZ Wheeler DATE 12/15/80

[illegible]

INSPECTION CHECKLIST LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1002B - REV. 1
PAGE 2 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Dhabay DATE 12/15/81

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1-3/8" (12)	IMS-1002B-27	1	B-G-2	FB	4	2	VT	84507	N/A	N/A	N/A	L.D. Dhabay 2/5/81	w.g. Caldwell 2-18-81
1-3/8" (12)	IMS-1002B-31	1	B-G-2	FB	4	2	VT	84507	N/A	N/A	N/A	L.D. Dhabay 2/5/81	w.g. Caldwell 2-18-81

LASALLE COUNTY STATION UNIT 1

PAGE 1 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

DATE 12/15/80

[illegible]

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1003B REV. 1

PAGE 2 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

L. J. Whalley

DATE 12/15/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1-3/8" (12)	IMS-1003B-25	1	B-C-2	FB	4	2	VT	84508	N/A	N/A	N/A	<i>L. J. Whalley</i> 2/5/81	<i>w g C. L. L. L. L.</i> 2-18-81
1-3/8" (12)	IMS-1003B-29	1	B-G-2	FB	4	2	VT	84508	N/A	N/A	N/A	<i>L. J. Whalley</i> 2/5/81	<i>w g C. L. L. L. L.</i> 2-18-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1051B REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Dineen DATE 12/23/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1-5/8" (24)	1B21-F022A (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Dineen 2/5/81	w D Caldwell 2-18-81
1-5/8" (24)	1B21-F028A (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Dineen 2/5/81	w D Caldwell 2-18-81

LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1052B REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. L. Dwyer DATE 12/23/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1-5/8" (24)	1B21-F022B (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. D'Amico 2/15/81	w g Caldwell 2-18-81
1-5/8" (24)	1B21-F028B (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/F	N/A	N/A	L.D. D'Amico 2/15/81	w g c 2-18-81

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1053B REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whately DATE 12/23/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
00	01												
1-5/8" (24)	1B21-F022C (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	w J Caldwell 2-18-81
1-5/8" (24)	1B21-F028C (Sec Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	w J C 2-18-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IMS-1054B REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whately DATE 12/23/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1-5/8" (24)	1B21-F022D (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	<u>L.D. Whately</u> 2/5/81	<u>w J Caldwell</u> 2-18-81
1-5/8" (24)	1B21-F028D (See Dwg. 3, Parts 5 & 6)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	<u>L.D. Whately</u> 2/5/81	<u>w J Caldwell</u> 2-18-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. INS-1055B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

L.D. Whaley

DATE 12/15/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
7/8" (10)	1E51-FO63 (See Dwg. 1, Part 252-4.)	0	3-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	<u>L.D. Whaley</u> 2/5/81	<u>w J Caldwell</u> 2-18-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1001 REV. 4

PAGE 1 of 3

REVIEWED AND APPROVED BY:

O.C. SUPERVISOR L. J. Wheatley DATE 6/23/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
12"	IRH-1001-1	0	C-F	P-V	1 1 2	2 2 3	UT-0 ⁰ UT-45 ⁰ PT	25002 25006 20227	25001 25004A	01-12-01 01-12-01	70165 20192	INCR-98 L. J. Wheatley 3/11/81 eloc (97073) (97074)	w y c 3-27-81
12"	IRH-1001-2	0	B-J	P-V	1 1 2	2 3 3	UT-0 ⁰ UT-45 ⁰ PT	25004 25092 20228	25003 25091	01-12-03 01-12-03	70165 60099	L. J. Wheatley 6/23/80	w y Caldwell 6-23-80
12"	IRH-1001-4	0	B-K-1	P-PH	2	3	PT	20228				L. J. Wheatley 6/23/80 SEE RI-01	w y Caldwell 6-23-80
12"	IRH-1001-7	0	B-J	P-E	1 1 2	2 2 3	UT-0 ⁰ UT-45 ⁰ PT	25004 10167 (20228)	25003 10166	01-12-03 01-12-03	70165 20192	L. J. Wheatley 6/23/80 (05002)	w y Caldwell 6-23-80
12"	IRH-1001-10	0	B-J	P-E	1 1 2	2 2 3	UT-0 ⁰ UT-45 ⁰ PT	25004 10167 (20227)	25003 10166	01-12-03 01-12-03	70165 20192	L. J. Wheatley 6/23/80 (15003)	w y Caldwell 6-23-80
12"	IRH-1001-12	0	B-J	P-E	1 1 2	3 2 3	UT-0 ⁰ UT-45 ⁰ PT	25087 10183 80121	25086 10182	01-12-03 01-12-03	60099 20184	L. J. Wheatley 6/23/80	w y Caldwell 6-23-80
12"	IRH-1001-13	0	B-J	P-E	1 1 2	3 2 3	UT-0 ⁰ UT-45 ⁰ PT	25087 10184 (30040)	25086 10182	01-12-03 01-12-03	60099 20184	L. J. Wheatley 6/23/80 (95010)	w y Caldwell 6-23-80
12"	IRH-1001-14	0	B-J	P-E	1 1 2	2 3 3	UT-0 ⁰ UT-45 ⁰ PT	25038 25032 45007	25036 25051	01-12-03 01-12-03	20192 20192	L. J. Wheatley 6/23/80	w y Caldwell 6-23-80

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1001B REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whately DATE 12/3/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1/2" (6)	1E12-F050B-1 (See Dwg. 6, Part 19A)	1	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	wjc 2-18-81
3/4" (3)	1E12-F050B-2 (See Dwg. 6, Part 19)	1	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	wjc 2-18-81
1-1/8" Head (8)	1E12-F050B-3 (See Dwg. 6, Part 15)	1	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	wjc 2-18-81
3/4" (6)	1E12-F053B (See Dwg. 1, Part 232-4)	1	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	wjc 2-18-81
7/8" Head (12)	1E12-F090B (See Dwg. 1, Part 232-4)	1	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	L.D. Whately 2/5/81	wjc 2-18-81

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1002B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheaton DATE 12/15/80

[illegible]

INSTALLATION & SERVICE ENGINEERING DIVISION

LASALLE COUNTY STATION UNIT 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. D. D. D. D. DATE 12/15/80

DATE 12/15/80

[illegible]

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1004B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whalley DATE 12/1/81

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01												
1/2" (4)	1E12-FO41C-1 (See Dwg. 6, Part 19A.)	1	B-G-2	VB	4	2	VT	84504	N/A	N/A	N/A	L.D. Whalley 2/15/81	wjc 2-18-81
3/4" (8)	1E12-FO41C-2 (See Dwg. 6, Part 19.)	1	B-G-2	VB	4	2	VT	84504	N/A	N/A	N/A	L.D. Whalley 2/15/81	wjc 2-18-81
1-1/8" Head (8)	1E12-FO41C-3 (See Dwg. 6, Part 15.)	1	B-G-2	VB	4	2	VT	84504	N/A	N/A	N/A	L.D. Whalley 2/15/81	wjc 2-18-81
7/8" (12)	1E12-FO42C (See Dwg. 1, Part 232-4.)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	L.D. Whalley 2/15/81	wjc 2-18-81
7/8" (12)	1E12-FO92C (See Dwg. 1, Part 232-4.)	1	B-G-2	VB	4	2	VT	84504	N/A	N/A	N/A	L.D. Whalley 2/15/81	wjc 2-18-81

INSTALLATION & SERVICE ENGINEERING DIVISION

[illegible]

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1013 REV. 1

PAGE 2 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 1/22/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS. NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
18"	IRH-1013-6	1	C-F	P-T	1 1 2	4 4 5	UT-0° UT-45° PT	94034 91042 89004	94033 91041	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/24/79	1-24-80 FFR
18"	IRH-1013-7	1	C-F	P-T	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91030 0004	94022 91029	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR
18"	IRH-1013-13	1	C-F	P-V	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91030 0004	94022 91029	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR
18"	IRH-1013-14	1	C-F	E-V	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91030 0003	94022 91029	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR
18"	IRH-1013-15	1	C-F	T-V	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91032 0005	94022 91031	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR
18"	IRH-1013-16	1	C-F	P-V	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91030 0005	94022 91029	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR
18"	IRH-1013-19	1	C-F	P-T	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91030 0003	94022 91029	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR
18"	IRH-1013-20	1	C-F	P-T	1 1 2	4 4 3	UT-0° UT-45° PT	94023 91030 0004	94022 91029	01-18-01 01-18-01	0004 0005	L.D. Wheatley 5/11/79	1-23-80 FFR

INSTALLATION & SERVICE ENGINEERING DIVISION

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1024B REV. 0

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

DATE 12/22/80[illegible]

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1031B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

DATE 12/15/80

Q.C. SUPERVISOR DD D. Kelly

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	I.D.S. NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
1 1/2" Head (8)	1E12-FO08 (See Dwg. 1, Part 252-4.)	0	B-G-2	VB	4	2	VT	84S11	N/A	N/A	N/A	DD D. Kelly 2/15/81	wjc 2-18-81
1 1/2" Head (8)	1E12-FO09 (See Dwg. 1, Part 252-4.)	0	B-G-2	VB	4	2	VT	84S11	N/A	N/A	N/A	DD D. Kelly 2/15/81	wjc 2-18-81
1 1/2" Head (8)	1E12-FO20 (See Dwg. 1, Part 252-4.)	0	B-G-2	VB	4	2	VT	84S11	N/A	N/A	N/A	DD D. Kelly 2/15/81	wjc 2-18-81

INSPECTION CHECKLIST LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1045 REV. 2

PAGE 1 of 3

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. J. Wheatley DATE 6/17/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
8"	IRH-1045-1	0	C-F	E-P	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	78055 78057 77170	78056 77179	01-08-02 0015 01-08-02 0020		L. J. Wheatley 3/24/80	w g c 7-30-80
8"	IRH-1045-2	0	C-F	P-E	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	78055 78057 77170	78056 77179	01-08-02 0015 01-08-02 0020		L. J. Wheatley 3/24/80	w g c 7-30-80
8"	IRH-1045-3	0	C-F	E-P	2 1 1	6 5 5	PT UT-0 ⁰ UT-45 ⁰	97042 77212 77214	77211 77213	01-08-02 0020 01-08-02 0020		L. J. Wheatley 3/24/80	w g c 7-30-80
8"	IRH-1045-4	0	C-F	P-P	2 1 1	5 4 4	PT UT-0 ⁰ UT-45 ⁰			01-08-02 01-08-02		Examinations Not Required per Table IWC-2520 Category C-F	
8"	IRH-1045-5	0	C-F	P-E	2 1 1	6 5 5	PT UT-0 ⁰ UT-45 ⁰	97042 77212 77170	77211 77169	01-08-02 0020 01-08-02 0020		INCR-99 L. J. Wheatley 3/11/81	w g c 3-11-81
8"	IRH-1045-6	0	C-F	E-P	2 1 1	6 4 5	PT UT-0 ⁰ UT-45 ⁰	78055 78057 77214	78056 78069	01-08-02 0015 01-08-02 0020		L. J. Wheatley 10/22/80	w g c 10-27-80
8"	IRH-1045-7	0	C-F	P-E	2 1 1	6 4 4	PT UT-0 ⁰ UT-45 ⁰	78055 78057 78069	78056 78068	01-08-02 0015 01-08-02 0015		L. J. Wheatley 3/20/80	w g c 7-30-80
8"	IRH-1045-8	0	C-F	E P	2 1 1	6 4 4	PT UT-0 ⁰ UT-45 ⁰	78055 78057 78069	78056 78068	01-08-02 0015 01-08-02 0015		L. J. Wheatley 3/24/80	w g c 7-30-80

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRH-1047 REV. 1

PAGE 1 of 4

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. D. Wheatley DATE 3/18/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
8"	IRH-1047-2	0	C-F	R-F	2 1 1	5 5 5	PT UT-0 ⁰ UT-45 ⁰	97005 93071 77164	93070 77163	01-08-02 01-08-02	0024 0020	L. D. Wheatley 3/25/80	X wgc 3-28-80
8"	IRH-1047-4	0	C-F	F-P	2 1 1	5 5 5	PT UT-0 ⁰ UT-45 ⁰	97005 93044 93058	93042 93057	01-08-02 01-08-02	0024 0024	L. D. Wheatley 3/25/80	wgc 3-26-80
8"	IRH-1047-7	0	C-F	P-V	2 1 1	5 5 5	PT UT-0 ⁰ UT-45 ⁰	97005 93043 93058	93042 93057	01-08-02 01-08-02	0024 0024	L. D. Wheatley 3/25/80	wgc 3-26-80
8"	IRH-1047-8	0	C-F	V-P	2 1 1	5 5 5	PT UT-0 ⁰ UT-45 ⁰	97005 93043 93058	93042 93057	01-08-02 01-08-02	0024 0024	L. D. Wheatley 3/25/80	wgc 3-26-80
8"	IRH-1047-11	0	C-F	P-E	2 1 1	6 5 5	PT UT-0 ⁰ UT-45 ⁰	97051 93071 77164	93070 77163	01-08-02 01-08-02	0024 0020	L. D. Wheatley 3/25/80	X wgc 3-28-80
8"	IRH-1047-15	0	C-F	E-V	2 1 1	5 5 5	PT UT-0 ⁰ UT-45 ⁰	97006 93043 93055	93042 93054	01-08-02 01-08-02	0024 0024	L. D. Wheatley 3/25/80	wgc 3-26-80
8"	IRH-1047-17	0	C-F	V-P	2 1 1	5 5 5	PT UT-0 ⁰ UT-45 ⁰	91177 93043 93055	93042 93054	01-08-02 01-08-02	0024 0024	INCR-95 L. D. Wheatley 3/11/81	wgc 3-11-81

INSPECTION CHECKLIST LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1001B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR

L.D. Dickey

DATE 12/15/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
3/4" Head (6)	1E51-FO08 (See Dwg. 1, Part 232-4.)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	<i>L.D. Dickey</i> 2/15/81	<i>W. J. Caldwell</i> 2-18-81
7/8" Head (10)	1E51-FO64 (See Dwg. 1, Part 232-4.)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	<i>L.D. Dickey</i> 2/15/81	<i>W. J. Caldwell</i> 2-18-81

INSPECTION CHECKLIST LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1003B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whaley DATE 12/15/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
00	01												
3/4" Head (6)	1B51-FO13 (See DWG. 1, Part 232-4.)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	L.D. Whaley 2/15/81	W.D. Caldwell 2-18-81
5/8" (4)	1B12-FO19 (See DWG. 1, Part 232-4.)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	L.D. Whaley 2/15/81	W.D.C. 2-18-81
1/2" (14)	1B51-FO65-1 (See DWG. 7, Parts 19 & 19A)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	L.D. Whaley 2/15/81	W.D.C. 2-18-81
1-1/8" Head (4)	1B51-FO65-2 (See DWG. 7, Part 15.)	1	B-G-2	VB	4	2	VT	84512	N/A	N/A	N/A	L.D. Whaley 2/15/81	W.D.C. 2-18-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1004 REV. 0

PAGE 3 of 6

REVIEWED AND APPROVED BY:

O.C. SUPERVISOR L.W. Wheatley DATE 6/12/80

SIZE	EXAM COMP ID NO	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
8"	IRI-1004-22	0	C-F	T-P	2 1 1	6 6 6	PT UT-0 UT-45	97088 77346 77348	77345 77347	01-08-02 01-08-02	0040 0040	L.W. Wheatley 5/1/80	wjc 8-1-80
8"	IRI-1004-24	0	C-F	P-V	2 1 1	6 6 6	PT UT-0 UT-45	77400 77408 77410	77407 77409	01-08-02 01-08-02	0040 0038	L.W. Wheatley 5/1/80	wjc 8-1-80
8"	IRI-1004-25	0	C-F	V-P	2 1 1	6 6 6	PT UT-0 UT-45	47087 77340 77342	77339 77341	01-08-02 01-08-02	0040 0040	L.W. Wheatley 8/1/80	wjc 8-1-80
8"	IRI-1004-30	0	C-F	P-F	2 1 1	6 6 6	PT UT-0 UT-45	97085 77340 77342	77339 77341	01-08-02 01-08-02	0040 0040	L.W. Wheatley 8/1/80	wjc 8-1-80
8"	IRI-1004-32	0	C-F	F-P	2 1 1	6 6 6	PT UT-0 UT-45	97085 77340 77342	77339 77341	01-08-02 01-08-02	0040 0040	L.W. Wheatley 8/1/80	wjc 8-1-80
8"	IRI-1004-33	0	C-F	P-F	2 1 1	6 6 6	PT UT-0 UT-45	97085 77340 77342	77339 77341	01-08-02 01-08-02	0040 0040	L.W. Wheatley 8/1/80	wjc 8-1-80
8"	IRI-1004-35	0	C-F	F-E	2 1 1	6 6 6	PT UT-0 UT-45	97085 77340 77342	77339 77341	01-08-02 01-08-02	0040 0040	L.W. Wheatley 8/1/80	wjc 8-1-80
6"	IRI-1004-37	0	C-F	E-P	2 1 1	6 6 6	PT UT-0 UT-45	(77352) (97086) 77553 77561	77552 77560	01-06-01 01-06-01	0053 0057	(77463) INCR-103 L.W. Wheatley 3/1/81	wjc 3-11-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1004 REV. 1

PAGE 4 of 6

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	ENDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
6"	IRI-1004-37A	0	C-F	P-PU	2 1 1	6 6 6	PT UT-00 UT-450	77388 77555 77557	77554 77556	01-06-02 01-06-02	0053 0053	L.D. Wheatley 2/17/81	w. J. Caldwell 2-17-81
8"	IRI-1004-38B	0	C-F	F-F	2 1 1	6 6 6	PT UT-00 UT-450	83008 83014 83012	83013 83011	01-08-02 01-08-02	0038 0038	L.D. Wheatley 2/17/81	w. J. C. 2-17-81
8"	IRI-1004-38C	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	83008 83014 83012	83013 83011	01-08-02 01-08-02	0038 0038	L.D. Wheatley 2/17/81	w. J. C. 2-17-81
8"	IRI-1004-41	0	C-E-1	P-PH	NA	NA	MT	NA	NA	NA	NA	See PSI Ref. No. RI-1	w. J. C. 2-18-81
8"	IRI-1004-43	0	C-F	P-V	2 1 1	6 6 6	PT UT-00 UT-450	78348 78352 78363	78350 78359	01-08-02 01-08-02	0036 0036	L.D. Wheatley 2/17/81	w. J. C. 2-17-81
8"	IRI-1004-44	0	C-F	V-P	2 1 1	6 6 6	PT UT-00 UT-450	78348 78351 78363	78350 78359	01-08-02 01-08-02	0036 0036	L.D. Wheatley 2/17/81	w. J. C. 2-17-81
3"	IRI-1004-46	0	C-F	P-V	2 1 1	6 6 6	PT UT-00 UT-450	78348 78351 78363	78350 78359	01-08-02 01-08-02	0036 0036	L.D. Wheatley 2/17/81	w. J. C. 2-17-81
3"	IRI-1004-49	0	C-F	V-P	2 1 1	6 6 6	PT UT-00 UT-450	78348 78351 78363	78350 78359	01-08-02 01-08-02	0036 0036	L.D. Wheatley 2/17/81	w. J. C. 2-17-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1005 REV. 0

PAGE 1 of 3

REVIEWED AND APPROVED BY:

O.C. SUPERVISOR L.W. Wheatley DATE 6/11/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
6"	IRI-1005-1	0	C-F	Pu-E	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	(77389) 77481 77483	77480 77482	01-06-02 01-06-02	0038 0047	(77463) INCR-104 L.W. Wheatley 3/11/80	w g c 3-11-80
6"	IRI-1005-3	0	C-F	E-V	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77323 77326 77328	77325 77327	01-06-02 01-06-02	0040 0040	L.W. Wheatley 8/1/80	w g c 8-1-80
6"	IRI-1005-4	0	C-F	V-P	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77323 77326 77328	77325 77327	01-06-02 01-06-02	0040 0040	L.W. Wheatley 8/1/80	w g c 8-1-80
6"	IRI-1005-6	0	C-F	P-E	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77323 77326 77328	77325 77327	01-06-02 01-06-02	0040 0040	L.W. Wheatley 8/1/80	w g c 8-1-80
6"	IRI-1005-8	0	C-F	E-P	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77323 77326 77328	77325 77327	01-06-02 01-06-02	0040 0040	L.W. Wheatley 8/1/80	w g c 8-1-80
6"	IRI-1005-7	0	C-E-1	E-ST	2	6	PT	77082				L.W. Wheatley 8/1/80	w g c 8-1-80
6"	IRI-1005-11	0	C-F	P-E	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77323 77326 77328	77325 77327	01-06-02 01-06-02	0040 0040	L.W. Wheatley 8/1/80	w g c 8-1-80

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1013 REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR LD D. Kelly DATE 2/17/81

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
00	01												
6"	IRI-1013-9	0	C-F	F-P	2 1 1	6 6 6	PT UT-00 UT-450	73020 83038 77455	83037 77454	01-06-01 01-06-01	0036 0046	LD D. Kelly 2/17/81 "T" EDS 77433	w g Caldwell 2-17-81
6"	IRI-1013-10	0	C-E-1	P-PH	NA	NA	MT	NA	NA	NA	NA	See PSI Ref. No. RI-2	w g c 2-18-81
6"	IRI-1013-13	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450			01-06-01 01-06-01		See AT-16	
6"	IRI-1013-14	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450			01-06-01 01-06-01			

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1016 REV. 1

PAGE 1 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
10"	IRI-1016-1	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	93223 93232 93251	93231 93249	01-10-01 01-10-01	0038 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
10"	IRI-1016-2	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	93223 93232 93251	93231 93249	01-10-01 01-10-01	0038 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
10"	IRI-1016-4	0	C-E-1	P-PH	NA	NA	MT	NA	NA	NA	NA	See PSI Ref. No. RI-3.	w g c 2-18-81
10"	IRI-1016-6	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	93237 93023 93252	93022 93249	01-10-01 01-10-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
10"	IRI-1016-7	0	C-F	E-E	2 1 1	6 6 6	PT UT-00 UT-450	93237 93023 93251	93022 93249	01-10-01 01-10-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
10	IRI-1016-8	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	93237 93023 93251	93022 93249	01-10-01 01-10-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
10"	IRI-1016-12	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	93239 93241 93252	93240 93249	01-10-01 01-10-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
10"	IRI-1016-13	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	93239 93241 93252	93240 93249	01-10-01 01-10-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1018 REV. 1

PAGE 1 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Whitley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT C3	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
10"	IRI-1018-1	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	83025 93241 93250	93240 93249	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g. Caldwell 2-17-81
10"	IRI-1018-2	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	83026 93246 93250	93245 93249	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g.c 2-17-81
10"	IRI-1018-4	0	C-E-1	P-PH	NA	NA	MT	NA	NA	NA	NA	See PSI Ref. No. RI-4.	w.g.c 2-18-81
10"	IRI-1018-5	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	83021 83023 93256	83022 93255	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g.c 2-17-81
10"	IRI-1018-7	0	C-F	E-E	2 1 1	6 6 6	PT UT-00 UT-450	83021 83023 93257	83022 93255	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g.c 2-17-81
10"	IRI-1018-8	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	83021 83023 93257	83022 93255	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g.c 2-17-81
10"	IRI-1018-9	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	93239 93246 83028	93245	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g.c 2-17-81
10"	IRI-1018-11	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	93239 93246 83028	93245	01-10-01 01-10-01	0036 0039	L.D. Whitley 2/17/81	w.g.c 2-17-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1019 REV. 0

PAGE 2 of 3

REVIEWED AND APPROVED BY:

O.C. SUPERVISOR L.W. Whately DATE 6/11/80

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
10"	IRI-1019-11	0	C-F	P-R	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	(97083) 77469 92213	77468 92212	01-10-02 01-10-02	0038 0050	(77463) L.W. Whately 3/4/81 INCR-105	w g c 3-11-81
18"	IRI-1019-12	0	C-F	R-P	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	97081 77412 77415	77411 77413	01-14-01 01-14-01	0040 0038	L.W. Whately 10/22/80	w g. Calhoun 10-23-80
10"	IRI-1019-13	0	C-F	P-W	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77400 77402 77405	77401 77403	01-10-02 01-10-02	0038 0038	L.W. Whately 8/1/80	w g c 8-1-80
18"	IRI-1019-14	0	C-F	P-C	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77406 77412 77414	77411 77413	01-14-01 01-14-01	0040 0038	L.W. Whately 10/22/80	w g c 10-23-80
10"	IRI-1019-15	0	C-F	W-P	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77400 77402 77405	77401 77403	01-10-02 01-10-02	0038 0038	L.W. Whately 8/1/80	w g c 8-1-80
10"	IRI-1019-16	0	C-F	P-E	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	77400 77402 77404	77401 77403	01-10-02 01-10-02	0038 0038	L.W. Whately 10/22/80	w g c 10-23-80
10"	IRI-1019-17	0	C-F	E-P	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	97087 11387 11381	11386 11375	01-10-02 01-10-02	0040 0043	L.W. Whately 8/1/80	w g c 8-1-80
10"	IRI-1019-18	0	C-F	P-E	2 1 1	6 6 6	PT UT-0 ⁰ UT-45 ⁰	97084 77330 77332	77329 77331	01-10-02 01-10-02	0040 0040	L.W. Whately 8/1/80	w g c 8-1-80

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1020 REV. 2

PAGE 1 of 2

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
10"	IRI-1020-1	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	83017 93230 77378	93229 77375	01-10-02 01-10-02	0038 0043	L.D. Wheatley 2/17/81	wgc 2-17-81
10"	IRI-1020-3	0	C-F	P-V	2 1 1	6 6 6	PT UT-00 UT-450	83020 93230 77376	93229 77375	01-10-02 01-10-02	0038 0043	L.D. Wheatley 2/17/81	wgc 2-17-81
10"	IRI-1020-4	0	C-F	V-E	2 1 1	6 6 6	PT UT-00 UT-450	83020 93230 77377	93229 77375	01-10-02 01-10-02	0038 0043	L.D. Wheatley 2/17/81	wgc 2-17-81
10"	IRI-1020-5	0	C-F	E-P	2 1 1	6 6 6	PT UT-00 UT-450	83020 93230 77376	93229 77375	01-10-02 01-10-02	0038 0043	L.D. Wheatley 2/17/81	wgc 2-17-81
10"	IRI-1020-9	0	C-F	P-V	2 1 1	6 6 6	PT UT-00 UT-450	83020 93230 77378	93229 77375	01-10-02 01-10-02	0038 0043	L.D. Wheatley 2/17/81	wgc 2-17-81
10"	IRI-1020-10	0	C-F	V-P	2 1 1	6 6 6	PT UT-00 UT-450	83020 93230 77378	93229 77375	01-10-02 01-10-02	0038 0043	L.D. Wheatley 2/17/81	wgc 2-17-81
10"	IRI-1020-13	0	C-E-1	P-PH	NA	NA	MT	NA	NA	NA	NA	See PSI Ref. No. RI-5.	wgc 2-18-81
10"	IRI-1020-16	0	C-F	P-E	2 1 1	6 6 6	PT UT-00 UT-450	93212 93214 93216	93213 93215	01-10-02 01-10-02	0037 0028	L.D. Wheatley 2/17/81	wgc 2-17-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRI-1022 REV. 2

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
6"	IRI-1022-8	0	C-F	F-E	2 1 1	6 6 6	PT UT-0° UT-45°	P3027 P3033 P3040	P3032 P3039	01-06-01 01-06-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
6"	IRI-1022-9	0	C-F	E-E	2 1 1	6 6 6	PT UT-0° UT-45°	P3027 P3033 P3040	P3032 P3039	01-06-01 01-06-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
6"	IRI-1022-10	0	C-F	E-P	2 1 1	6 6 6	PT UT-0° UT-45°	P3027 P3033 P3040	P3032 P3039	01-06-01 01-06-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
6"	IRI-1022-11	0	C-F	P-E	2 1 1	6 6 6	PT UT-0° UT-45°	P3036 P3033 P3035	P3032 P3034	01-06-01 01-06-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
6"	IRI-1022-12	0	C-F	E-P	2 1 1	6 6 6	PT UT-0° UT-45°	P3027 P3033 P3035	P3032 P3034	01-06-01 01-06-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
6"	IRI-1022-13	0	C-E-1	P-PH	NA	NA	PT	NA	NA	NA	NA	See PSI Ref. No. RI-6	w g c 2-18-81
6"	IRI-1022-16	0	C-F	P-E	2 1 1	6 6 6	PT UT-0° UT-45°	P3007 4230 P3010	4229 P3009	01-06-01 01-06-01	0036 0039	L.D. Wheatley 2/17/81	w g c 2-17-81
6"	IRI-1022-17	0	C-F	E-P	2 1 1	6 6 6	PT UT-0° UT-45°			01-06-01 01-06-01			

INSPECTION CHECKLIST LASALLE COUNTY STATION UNIT 1

IC NO. IRR-1009B REV. 1
PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR 222 DATE 12/15/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	N/A	N/A	12	13
3/4" Head (6)	1G33-F106 (See Dwg. 1, Part 232-4.)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	222	2-18-81

INSPECTION CHECKLIST

LASALLE COUNTY STATION UNIT 1

IC NO. IRR-1010B REV. 1

PAGE 1 of 1

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR R. D. Whaley DATE 12/15/80

SIZE	EXAM COMP ID NO	DWG. REV. NO.	ASME CAT	COMP FIG	PROCEDURE NO.	REV. NO.	EXAM TYPE	EDS NO.	CDS NO.	LSCS CAL STD. NO.	LDS NO.	Q.C. REVIEW SIGNATURE/DATE	AI INIT/DATE
00	01	02	03	04	05	06	07	08	09	10	11	12	13
3/4" Head (6)	1G33-F100 (See Dwg. 1, Part 232-4.)	0	B-G-2	VB	4	2	VT	84511	N/A	N/A	N/A	<u>R. D. Whaley</u> 2/15/81	<u>W. B. Caldwell</u> 2-18-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRT-1001 REV. 1

PAGE 2 of 6

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L.D. Wheatley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
6"	IRT-1001-12	0	B-J	E-P	2 1 1	5 4 4	PT UT-00 UT-450	74168 74181 74184	74178 74187	01-06-03 01-06-03	0009 0009	L.D. Wheatley 2/17/81	w J. Caldwell 2-17-81
6"	IRT-1001-12A	0	B-J	P-T	2 1 1	5 4 4	PT UT-00 UT-450	74169 74191 74188	74178 74187	01-06-03 01-06-03	0009 0009	L.D. Wheatley 2/17/81	w J.C. 2-17-81
6"	IRT-1001-12B	0	B-J	T-P	2 1 1	5 4 4	PT UT-00 UT-450	74169 74181 74188	74178 74187	01-06-03 01-06-03	0009 0009	L.D. Wheatley 2/17/81	w J.C. 2-17-81
4"	IRT-1001-13	0	B-J	T-P	2 1 1	5 4 4	PT UT-00 UT-450	74169 93013 74177	74172 93012	01-04-04 01-04-04	74134 0009	L.D. Wheatley 2/17/81	w J.C. 2-17-81
6"	IRT-1001-14	0	B-J	P-E	2 1 1	5 4 4	PT UT-00 UT-450	74169 74179 74188	74178 74187	01-06-03 01-06-03	0009 0009	L.D. Wheatley 2/17/81	w J.C. 2-17-81
4"	IRT-1001-15	0	B-J	P-E	2 1 1	5 4 4	PT UT-00 UT-450	74169 93013 74177	74172 93012	01-04-04 01-04-04	74134 0009	L.D. Wheatley 2/17/81	w J.C. 2-17-81
6"	IRT-1001-16	0	B-J	E-P	2 1 1	5 4 4	PT UT-00 UT-450	74169 74179 74188	74178 74187	01-06-03 01-06-03	0009 0009	L.D. Wheatley 2/17/81	w J.C. 2-17-81
6"	IRT-1001-18	0	B-J	P-F	2 1 1	7 6 6	PT UT-00 UT-450	73278 77577 77577	77578 77580	01-06-03 01-06-03	0057 0053	L.D. Wheatley 2/17/81	w J.C. 2-17-81

INSPECTION CHECKLIST
LASALLE COUNTY STATION UNIT 1

IC NO. IRT-1001 REV. 1

PAGE 3 of 6

REVIEWED AND APPROVED BY:

Q.C. SUPERVISOR L. D. Wheatley DATE 2/17/81

SIZE 00	EXAM COMP ID NO 01	DWG. REV. NO. 02	ASME CAT 03	COMP FIG 04	PROCEDURE NO. 05	REV. NO. 06	EXAM TYPE 07	EDS NO. 08	CDS NO. 09	LSCS CAL STD. NO. 10	LDS NO. 11	Q.C. REVIEW SIGNATURE/DATE 12	AI INIT/DATE 13
6"	IRT-1001-19	0	B-J	F-P	2 1 1	7 6 6	PT UT-00 UT-450	73278 77579 77578 77581 77580		01-06-03 01-06-03	0057 0053	L. D. Wheatley 2/17/81	w g. Caldwell 2-17-81
6"	IRT-1001-20	0	B-J	P-E	2 1 1	5 4 4	PT UT-00 UT-450	94171 94177 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81
6"	IRT-1001-21	0	B-J	E-P	2 1 1	5 4 4	PT UT-00 UT-450	15029 94177 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81
6"	IRT-1001-22	0	B-J	P-E	2 1 1	5 4 4	PT UT-00 UT-450	15029 94177 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81
6"	IRT-1001-23	0	B-J	E-V	2 1 1	5 4 4	PT UT-00 UT-450	94171 94177 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81
6"	IRT-1001-24	0	B-J	V-P	2 1 1	5 4 4	PT UT-00 UT-450	15029 94177 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81
6"	IRT-1001-25	0	B-J	P-E	2 1 1	5 4 4	PT UT-00 UT-450	15029 94180 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81
6"	IRT-1001-26	0	B-J	E-P	2 1 1	5 4 4	PT UT-00 UT-450	94171 94180 94178 94188 94187		01-06-03 01-06-03	0009 0009	L. D. Wheatley 2/17/81	w g c 2-17-81



NONCONFORMITY REPORT

REVISION NO. 0

Project La Salle I PSI Report No. INCR-94

Initiated By L. W. Wheatley Date 2/20/80

Project No. LCS-PO173-1 Drawing No. ILP-1011

Item, Assembly Joint No. Weld ILP-1011-6

Heat & Lot, Serial No. (if applicable) NA

Identity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. Exam Form 94487

Description of Nonconformity

During grinding out of indications found during penetrant examinations minimum wall has been violated. See enclosed drawing for details

Proposed Resolution

RESOLUTION PER CECO ENGINEERING

Signature SLP Date 2/28/80

Comments

Resolution Approved By L. W. Wheatley Date 2/28/80
Reviewed with AI By L. J. Calhoun Date 3-11-81
Completed L. W. Wheatley Date 3/11/81

EXAMINATION DATA FORM

EXAM FORM # 94487

CAL. FORM # 94486

DATE 2-27-80

EXAMINER [Signature] LEVEL II DATA TAKER Robert Austin LEVEL IT

	TOP	LEFT SIDE	BOT.	RIGHT SIDE	WELD
MATERIAL THICKNESS	.362	.363	.390	.370	.482
PIT GAUGE READINGS					
REMAINING WALL THK.	.309				

WELD NO. ILP1011-26 NOMINAL PIPE THICKNESS 0.375

NCR NO. INCR-94 MINIMUM WALL 0.328

MATERIAL THICKNESS				
PIT GAUGE READINGS				
REMAINING WALL THK.				

WELD NO. _____ NOMINAL PIPE THICKNESS _____

NCR NO. _____ MINIMUM WALL _____

MATERIAL THICKNESS				
PIT GAUGE READINGS				
REMAINING WALL THK.				

WELD NO. _____ NOMINAL PIPE THICKNESS _____

NCR NO. _____ MINIMUM WALL _____

MATERIAL THICKNESS				
PIT GAUGE READINGS				
REMAINING WALL THK.				

WELD NO. _____ NOMINAL PIPE THICKNESS _____

NCR. NO. _____ MINIMUM WALL _____

Dev./Station La Salle County Nuclear Station

Unit I File No.

Subject INCR-94 on Weld ILP-1011-6


By

Date

Sheet No. of Problem No.

Checked By

Date




Reading	Thickness
1	.362"
2	.370"
3	.363"
4	.390"
5	.482"
6	.309"

The excavation is approximately 0.9" diameter. Nominal pipe

thickness is 0.375" and minimum wall is 0.328".

10/16/79



R. S. Rathe

Quality Assurance Approval

10/16/79
Date

WELD	TYPE	PT.	0°	45°
1	E-P			
2	P-E			
3	E-P			
4	P-E			
5	E-P			
6	P-E			
7	E-P			
8	P-E			
9	E-P			
10	P-P			
11	P-E			
12	E-P			
13	P-E			

G.E. P.S.I. Rev. 0 Changes

PSI Cnt. C-F

Procedures: UT #1 Rev. 4, PT #2 Rev. 5

UT Cal. Std.: all welds 01-14-01

REVISIONS				MORRISON CONSTRUCTION CO.	
NO.	DESCRIPTION	DATE	BY	REVISION	DATE
1	PT. 101	10/16/79			
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					

INCR 94

FORM QP 15-1.1
12-13-78 (Rev. 2)
LOT NO. 409

MINIMUM OF REPAIR FOR DESTRUCTION AND TEST

LP DE

LP UNIT

☐ LABEL
☐ TEST

☐ UNIT
☐ TEST

☐ UNIT
☐ TEST

☐ UNIT
☐ TEST

LP DE 14

MOORE, CONST CO

☐ UNIT
☐ TEST

☐ CONTRACTOR
☐ TEST

IN REQUEST NO.

THERE IS AN APPROXIMATELY
1" DIAMETER BOLD LINE ALL
THE WAY ON THE LEFT SIDE - 2'
REPAIR OF THIS FIELD WOULD BE
NECESSARY. THE DRAINAGE AREA IS 0.301
ELECTRICAL REPAIRS.

15110

4892

N/A

SIGNATURE: [Signature] DATE: 3/15/80
BY: Man E. Johnson DATE: 3/15/80
FOR: 3-17-80
BY: [Signature] DATE: 3-17-80
BY: [Signature] DATE: 3/17/80

100% 50.5% Report
Required

YES ☒ NO ☐

ACCEPTABLE AS IS.

WINE REQUIRED

Rebuild

PCD

3-17-80

[Signature]

3/17/80

SARRELL & LINDY
ENGINEERS

FOUNDED BY ERICK SARRELL-1897
55 EAST WARRLE STREET
CHICAGO, ILLINOIS 60603
TELEPHONE 212 263-2000
CABLE ADDRESS: SATLIN CHICAGO

February 5, 1981
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

NCR's 394, 402, 408, 409,
410, 432, 433 & 420

Mr. F. S. Watts
General Design Engineer
Commonwealth Edison Company
P. O. Box 767 - 3600W
Chicago, Illinois 60690

Re No. 4114:

The above NCR's all deal with potential minimum wall thickness due to minor excessive counterboring or PT indication removal. A minimum wall calculation has been performed for each case under design conditions for the areas involved. In all cases the remaining wall thickness exceeds the required minimum wall thickness. Therefore, no repair is necessary and all the above NCR's should be accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Zvarich

G. I. Zvarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:

1. J. J. Smith	W. G. Schwartz
2. H. Pollock	E. E. Wavell
3. E. Quinn	G. C. Jones
4. J. Nally	J. R. Rutz

C. A. Richel



NONCONFORMITY REPORT

REVISION NO. C

Project LaSalle I PSI Report No. INCR-95
Initiated By L.W. Wheatley Date 3/7/80
Project No. LCS-P0173-1 Drawing No. IRH-1047
Item, Assembly Joint No. Weld IRH-1047-17
Heat & Lot, Serial No. (if applicable) NA
Identity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. UT Reports LW-05, 06

Description of Nonconformity

Minimum wall violation caused by Flapping of liquid penetrant indications.
See enclosed drawing & data for further details


Proposed Resolution

RESOLUTION PER CECO ENGINEERING

Signature *AD Connolly* Date 3/7/80

Comments

Resolution Approved By *L.W. Wheatley* Date 3/7/80
Reviewed with AI By *L.W. Wheatley* Date 3-11-81
Completed *L.W. Wheatley* Date 3/11/81



WELD TYPE	PT	W	45°
26	R-F		
28	F-P		
31	P-V		

WELD TYPE	PT	W	45°
32	V-P		
36	P-E		
38	E-V		
39	V-P		
41	P-T		
42	P-T		
43	T-P		
44	P-E		
45	E-P		
47	P-V		

WELD TYPE	PT	W	45°	PT	W	45°
1	V-P	X		17	V-P	
2	P-E	X		18	P-E	
4	P-E			19	E-P	
7	P-V			21	P-E	
9	V-P			22	E-P	
11	P-E			24	P-V	X
15	P-V			25	V-P	X

DWG. 1-RH-1039
 R. S. Raths
 Quality Assurance Approval

MORRISON CONSTRUCTION CO. HASTINGS, IOWA	
DATE: 11/11/01 BY: R. S. Raths CHECKED: J. S. Raths APPROVED: J. S. Raths COMPANY: MORRISON CONSTRUCTION CO.	PROJECT: 1-RH-1039 DRAWING: 1-RH-1039 SHEET: 1 OF 1 REVISION: 01-08-02

G.E. P.S.I. Rev. 0 Changes
 ASME Cat.: C-F
 Procedures: UT #1 Rev. 4, PT #2 Rev. 5
 Cal. Std.: welds 01-08-02

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

LASALLE COUNTY NUCLEAR STATION U.T. CALIBRATION FORM

FORM#: LW-05
DATE: 3/7/80

EXAMINER L. J. Wheatley LEVEL III DATA TAKER _____ LEVEL _____
INSTRUMENT MODEL KK USL-32 SERIAL NO. 26680-521
TRANSDUCER SIZE 0.25" x 0.25" DUAL FREQ. 5.0 MHZ SERIAL NO. I21611
CALIBRATION STD. 01-08-02 - Step Wedge MATERIAL Carbon Steel
COUPLANT Glycerine INITIAL CALIBRATION TIME 14:00

(CALIBRATION DATA)

STANDARD THICKNESS	INSTRUMENT READING
0.1	0.1
0.3	0.3
0.5	0.5
0.32	0.32 on block 01-08-02

Cal. Verification Times: 15:00

Final Cal. Check: 15:00

Gain
Sweep
Delay
Filter
Rep. Rate
Dampening
Reject
Digital Range
Calibrate
Velocity

INSTRUMENT START	SETTINGS: FINISH
64dB	64dB
756	756
170	170
NA	NA
AUTO	AUTO
OFF	OFF
OFF	OFF
0.5"	0.5"
NA	NA
NA	NA

EXAMINATION DATA FORM

EXAM FORM # LW-06

CAL. FORM # LW-05

DATE 3/7/89

EXAMINER L. W. Wheatley LEVEL III DATA TAKER _____ LEVEL _____

MATERIAL THICKNESS	0.36	0.31	0.33	
PIT GAUGE READINGS	NA	NA	NA	NA
REMAINING WALL THK.				0.235

WELD NO. 1RH-1047-17

NOMINAL PIPE THICKNESS 0.322

NCR NO. INCR-95

MINIMUM WALL 0.282

MATERIAL THICKNESS				
PIT GAUGE READINGS				
REMAINING WALL THK.				

WELD NO. _____

NOMINAL PIPE THICKNESS _____

NCR NO. _____

MINIMUM WALL _____

MATERIAL THICKNESS				
PIT GAUGE READINGS				
REMAINING WALL THK.				

WELD NO. _____

NOMINAL PIPE THICKNESS _____

NCR NO. _____

MINIMUM WALL _____

MATERIAL THICKNESS				
PIT GAUGE READINGS				
REMAINING WALL THK.				

WELD NO. _____

NOMINAL PIPE THICKNESS _____

NCR. NO. _____

MINIMUM WALL _____

Dev./Station LaSalle County Nuclear Station

Unit I File No.

Subject INCR-95 on Weld IRH-1047-17

By

Date


Sheet No. of

Problem No.

Checked By

Date

VALVE SIDE



PIPE SIDE

Area	Thickness
1	0.36
2	0.31
3	0.33
4	0.235

Minimum Wall = 0.282

Nominal Pipe Thickness = 0.322

SARGENT & LUNDY
ENGINEERS

FOUNDED BY HILDEBRAND SARGENT-1891
85 EAST MADISON STREET
CHICAGO, ILLINOIS 60603
TELEPHONE 312-269-2000
CABLE ADDRESS SARGENT-CHICAGO

February 5, 1981
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

WCR's 384, 402, 403, 409,
429, 432, 453 & 480

Mr. F. E. Walts
General Design Engineer
Commonwealth Edison Company
P. O. Box 767 - 158NW
Chicago, Illinois 60690

Dear Mr. Walts:

The above WCR's all deal with potential minimum wall
violations due to either excessive counterboring or PT
improper removal. A minimum wall calculation has been
performed for each case based upon design conditions for
the area involved. In all cases the remaining wall thickness
exceeds the required minimum wall thickness. Therefore, no
repair is necessary and all the above WCR's should be
accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Kwarich

G. I. Kwarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:

L. J. Burke
R. H. H. Hook
T. E. G. H. A.
D. C. H. A.

W. G. Schwab
E. R. H. A.
G. C. Jones
E. R. H. A.

C. A. Riebel

NONCONFORMITY REPORT

REVISION NO. 0Project La Salle I PSI Report No. INCR-98Initiated By L W Wheatley Date 5/28/80Project No. LCS-PO173-1 Drawing No. IRH-1001-1Item, Assembly Joint No. Weld IRH-1001-1Heat & Lot, Serial No. (if applicable) NAIdentity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. UT Report LW-09 (84605)

Description of Nonconformity

In removing linear & clustered porosity indications during penetrant examinations, minimum wall has been violated. See enclosed UT Report for details.

Proposed Resolution

RESOLUTION PER CECO ENGINEERING

Signature SP Kennedy Date 5/28/80

Comments

Resolution Approved By	<u>L W Wheatley</u>	Date	<u>5/28/80</u>
Reviewed with ANI By	<u>W J Caldwell</u>	Date	<u>3-11-81</u>
Completed	<u>L W Wheatley</u>	Date	<u>3/11/81</u>

U.T. CALIBRATION FORM

DATE 5/28/80

COUPLANT Glycerine INITIAL CALIBRATION TIME 13:40

(CALIBRATION DATA)

STANDARD THICKNESS	INSTRUMENT READING
0.755	0.756
1.253	1.257
3.000	2.999
4.000	3.999
5.000	5.000

CAL. VERIFICATION TIMES: NA

Final Cal. Check: 16:00

- Gain
- Sweep
- Delay
- Filter
- Rep. Rate
- Dampening
- Reject
- Digital Range
- Calibrate
- Velocity

[illegible]

EXAMINATION DATA FORM

EXAM FORM # LW-08 (34605)


CAL. FORM # LW-08 (34604)

DATE 5/28/80

EXAMINER L. D. Wheatley LEVEL III DATA TAKER _____ LEVEL _____

MATERIAL THICKNESS	① 0.490	② 0.379	③ 0.330	④ 0.403
PIT GAUGE READINGS				
REMAINING WALL THK.	⑤ 0.330	⑥ 0.331		


WELD NO. IRH-1001 NOMINAL PIPE THICKNESS 0.406
 NCR. NO. INCR-98 MINIMUM WALL 0.355



Area is 18" From top dead center

MATERIAL THICKNESS	① 0.404	② 0.396	③ 0.385	
PIT GAUGE READINGS				
REMAINING WALL THK.				④ 0.359

WELD NO. IHP-1005-68 NOMINAL PIPE THICKNESS 0.375
 NCR. NO. NA MINIMUM WALL 0.328



FORM 15-1.1 (Rev. 2)
12-19-12

PERFORMANCE REPORT FOR CONSTRUCTION AND TEST

1 of 4

1RHO3E3-12

MANUFACTURED BY
B. F. SNAPE

AND UNIT
15000 - 11

REMOVAL

11/21

18.21 QP

☐ SUPPLIER ID

☐ SUPPLIER INSPECTION

CONTRACTOR
TEST

WORK

WORK REQUEST NO.

P.O. NO. & P.O. DATE

NA

NA

17280

1. SIGNATURE:

7-4A-42

6.3.15

5-29-80

1. ON CONE

CONFIDENTIAL

EXPIRED BY

1000

REF ID: A66089

1950

1002150.531 Support
Required

700 100 100 100

WINTERING

CE THE 6th

[illegible]

CHURCH

✓ 318

APPROVED

Page 10

ACCEPTABLE AS IS

NONE REQUIRED

12, 4-5-2.

47

20-81

SARGENT & LUNDY
ENGINEERS

FOUNDED BY FREDERICK SARGENT-1891
55 EAST MONROE STREET
CHICAGO, ILLINOIS 60603
TELEPHONE 312-269-2000
CABLE ADDRESS - SARGLUN-CHICAGO

February 5, 1981
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

NCR's 394, 402, 408, 409,
429, 432, 453 & 480

Mr. T. E. [unclear]
General [unclear] Engineer
Commonwealth Edison Company
P. O. Box [unclear] - 3587W
Chicago, Illinois 60690

Dear Mr. [unclear]:

The above NCR's all deal with potential minimum wall
thickness. No either excessive counterboring or PT
indications. A minimum wall calculation has been
performed for each case based upon design conditions for
the area involved. In all cases the remaining wall thickness
exceeds the specified minimum wall thickness. Therefore, no
repairs are necessary and all the above NCR's should be
accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Swarich

G. I. Swarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:

L. J. Burke	V. G. Schwartz	C. A. Riebel
R. H. Holcomb	A. R. Weaver	
T. E. Quinn	G. C. Jones	
D. C. Haas	A. R. Pertz	

NONCONFORMITY REPORT

REVISION NO. 0

Project La Salle PSI Report No. INCR-99

Initiated By L W Wheatley Date 5/29/80

Project No. LCS-PO173-1 Drawing No. IRH-1045

Item, Assembly Joint No. Weld IRH-1045-5

Heat & Lot, Serial No. (if applicable) _____

Identity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. UT Report LW-11

Description of Nonconformity

Minimum wall violation on weld IRH-1045-5 caused during grind-out of penetrant indications. See UT Report LW-11 for details

Proposed Resolution

RESOLUTION PER CECO ENGINEERING

Signature L W Wheatley Date 5/30/80

Comments

Resolution Approved By L W Wheatley Date 5/30/80
Reviewed with ANI By W J Caldwell Date 3-11-81
Completed L W Wheatley Date 3/11/81

LASALLE COUNTY NUCLEAR STATION

U.T. CALIBRATION FORM

FORM # LW-10

DATE 5/29/80

EXAMINER L. D. D. Heasley LEVEL III DATA TAKER _____ LEVEL _____

INSTRUMENT MODEL Nortec 131D SERIAL NO. 339

TRANSDUCER SIZE 0.25" DIA FREQ. 5.0 MHz SERIAL NO. 025810

CALIBRATION STD. CSC-1 - Step Wedge MATERIAL Carbon Steel

COUPLANT Glycerine INITIAL CALIBRATION TIME 1420

(CALIBRATION DATA)

STANDARD THICKNESS	INSTRUMENT READING
0.755	0.758
1.255	1.258
3.00	3.02
4.00	4.04
5.00	5.04

CAL. VERIFICATION TIMES: NA

Final Cal. Check: 1600

Gain
Sweep
Delay
Filter
Rep. Rate
Dampening
Reject
Digital Range
Calibrate
~~Velocity~~ Zero

INSTRUMENT START	SETTINGS: FINISH
70dB	70dB
880	880
468	468
OFF	OFF
3k	3k
OFF	OFF
OFF	OFF
2"	2"
236	236
596	596

EXAMINATION DATA FORM

EXAM FORM # LW-11

CAL. FORM # LW-10

DATE 5/29/80

EXAMINER L. J. J. J. J. LEVEL III DATA TAKER _____ LEVEL _____

MATERIAL THICKNESS

PIT GAUGE READINGS

REMAINING WALL THK.


①	②	③	④
.347	.339	.313	.330
⑤			
.256			

WELD NO. IRH-1045-5

NOMINAL PIPE THICKNESS 0.322

NCR. NO. INCR-99

MINIMUM WALL 0.282



Ground out area is approximately 1.0" diameter and located 180° from Top Dead Center.

MATERIAL THICKNESS

PIT GAUGE READINGS

REMAINING WALL THK.


①	②	③	④
1.029	1.091	1.048	.985
⑤			
.875			

WELD NO. IRH-1001-13

NOMINAL PIPE THICKNESS 1.00

NCR. NO. NA

MINIMUM WALL 0.875



Ground out area is approximately 1.0" diameter and located 180° from Top Dead Center.

"ORIGINAL"

INCR-99

FORM 00 15-1.1
12-15-78 (Rev.2)

NONCONFORMANCE REPORT FOR CONSTRUCTION AND TEST

ITEM NO. 432
PAGE 1 OF 4

Cambridge Edition

DESCRIPTION OF ITEM (EQUIPMENT, MATERIAL, COMPONENT, PART)

PIR PIPING

ITEM NO. (PART NO., SER. NO., EQUIP. NO.)

IRH 23AB-8

MANUFACTURER/SUPPLIER

MARRISON CONST CO.

SYSTEM AND UNIT

RESIDUAL HEAT REMOVAL UNIT

CATEGORY

☐ DEFECT
☐ FAILURE

☐ DAMAGE

☐ DRG NONCONFORMANCE

☐ SPEC NONCONFORMANCE

☐ EXISTING CONDITION

☐ MODIFICATION

BASELINE TAGGING

☐ SUPPLIER INSPECTION

☐ CORRECTION TAG

☐ CONTRACTOR

☐ TEST

DESCRIPTION OF NONCONFORMANCE

THERE IS AN AREA APPROX 1" DIA ON
ID WELL WITH SCAB ON LINE
23AB-8 WITH A WALL THICKNESS
0.256" SEE ATTACHED UT REPORT

1. P.O. NO. / P.O. ITEM NO.

181110

12. HAZARD TAG NO.

—

13. WORK REQUEST NO.

N/A

14. SIGNATURES

NAME

DEPARTMENT

DATE

NONCONFORMITY
OBSERVED BY

NONCONFORMITY
VERIFIED BY

QA SUPPLY OR
COORDINATOR

SUPPLY OR
EQUIPMENT
ENGINEER

SCD 6-2-80
H. Halls Station 6/2/80
P. J. Smith 6/2/80
L. J. Smith 6/2/80

15. CAUSE OF NONCONFORMANCE

10CFR 50.55a Report
Required

Yes ☐ No ☒

ALL ARE CREATED WHEN REMOVING
AT INDICATION ON THE SURFACE OF THE WELD DURING ISI
ASSEMBLY

ACCEPTABLE AS IS

ISOLATED OCCURRENCE NONE REQUIRED

16. ACTION TAKEN TO CORRECT THE NONCONFORMANCE

ACCEPTABLE AS IS

17. COMMENTS

NONE REQUIRED

18. SIGNATURES

DATE

19. DIRECTIVE ACTION

SARGENT & LUNDY
ENGINEERS

FOUNDED BY FREDERICK SARGENT-1891

55 EAST MONROE STREET

CHICAGO, ILLINOIS 60603

TELEPHONE - 212-269-2000

CABLE ADDRESS - SARGLUN-CHICAGO

February 5, 1931
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

NCR's 394, 402, 403, 409,
429, 432, 453 & 480

Mr. T. E. Watts
General Design Engineer
Commonwealth Edison Company
P. O. Box 767 - 3524W
Chicago, Illinois 60690

Dear Mr. Watts:

The above NCR's will deal with potential minimum wall thickness due to higher above the counterboxing or PT indicated removal. A minimum wall calculation has been performed for each case based upon design conditions for the areas involved. In all cases the remaining wall thickness exceeds the required minimum wall thickness. Therefore, no repair is necessary and all the above NCR's should be accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Zwarich

G. I. Zwarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:

L. J. Burke	W. G. Schwartz	C. A. Riebel
R. H. Holbrook	E. R. Kaver	
T. E. Quake	G. C. Jones	
D. C. Mann	E. R. Fortz	

NONCONFORMITY REPORT

REVISION NO. 0

Project La Salle I PSI Report No. INCR-103
Initiated By L W Wheatley Date 8/14/80
Project No. LCS-P0173-1 Drawing No. IRI-1004
Item, Assembly Joint No. Weld IRI-1004-37
Heat & Lot, Serial No. (if applicable) NA
Identity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. EDS 77465

Description of Nonconformity

During removal of penetrant indications, minimum wall has been violated. Remaining wall thickness is 0.258 in the excavation area whereas minimum wall is 0.273.

Proposed Resolution

RESOLUTION PER CECO ENGINEERING

Signature S. Stenely Date 8/14/80

Comments

Resolution Approved By L W Wheatley Date 8/14/80
Reviewed with ANI By W J Caldwell Date 3-11-81
Completed L W Wheatley Date 3/11/81

LASALLE COUNTY NUCLEAR STATION
U.T. CALIBRATION FORM

FORM # 77464

DATE 8-6-80

EXAMINER Callahan LEVEL II DATA TAKER al Green LEVEL II

INSTRUMENT MODEL CL 202 SERIAL NO. 801203

TRANSDUCER SIZE .25 FREQ. N/A MHZ SERIAL NO. A-28031

CALIBRATION STD. CSC-1 MATERIAL C.S.

COUPLANT GLYCERINE INITIAL CALIBRATION TIME 0819

(CALIBRATION DATA)

STANDARD THICKNESS	INSTRUMENT READING
<u>1.486</u>	<u>1.486</u>
<u>1.253</u>	<u>1.254</u>
<u>.755</u>	<u>.756</u>

CAL. VERIFICATION TIMES: 1109
1233
 Final Cal. Check: 1515

Gain
 Sweep
 Delay
 Filter
 Rep. Rate
 Dampening
 Reject
 Digital Range
 Calibrate
 Velocity

INSTRUMENT START	SETTINGS: FINISH
<u>N/A</u>	
<u>2324</u>	<u>2324</u>

NDE Sup.
S. Lannelly 8/7/80

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

NDE Sup.
Strommally 8/1/80

EXAMINATION DATA FORM


EXAM FORM # 77465

CAL. FORM # 77464

DATE 8-6-80

EXAMINER CA Homer LEVEL II DATA TAKER al Green LEVEL II

	1	2	3	4	5	6
MATERIAL THICKNESS	.317	.263	.257	.256	.311	
PIT GAUGE READINGS	.333	.295	.265	.294	.297	.334
REMAINING WALL THK.	.349	.257	.313	.311	.258	.271



WELD NO. 1R1-1004-37


NOMINAL PIPE THICKNESS

NCR NO. INCR-103

MINIMUM WALL .273

ELBOW

	1	2	3	4
MATERIAL THICKNESS	.499	.492	.522	.545
PIT GAUGE READINGS	.674	.673	.670	.654
REMAINING WALL THK.	.494	.463	.481	.468




WELD NO. 1R1 1005-1

NOMINAL PIPE THICKNESS

NCR NO. 4.5" CCW; AND 1/2" FROM EDGE OF WELD

MINIMUM WALL .490

	1	2	3	4
MATERIAL THICKNESS	.434	.472	.379	.308
PIT GAUGE READINGS				
REMAINING WALL THK.	EXCAVATION 1.5" by 1"			



WELD NO. 1R1-1019-11


NOMINAL PIPE THICKNESS

NCR NO. INCR-105

MINIMUM WALL .310

12" From V

	1	2	3	4
MATERIAL THICKNESS	.307	.306	.426	.397
PIT GAUGE READINGS	.285			
REMAINING WALL THK.				



WELD NO. 1R1-1004-57

NOMINAL PIPE THICKNESS

NCR NO.

MINIMUM WALL

SARGENT & LUNDY
ENGINEERS

FOUNDED BY FREDERICK SARGENT-1891
55 EAST MONROE STREET
CHICAGO, ILLINOIS 60603
TELEPHONE - 312-269-2000
CABLE ADDRESS - SARGUN-CHICAGO

February 5, 1981
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

NCR's 394, 402, 408, 409,
429, 432, 453 & 480

Mr. T. E. Watts
General Design Engineer
Commonwealth Edison Company
P. O. Box 767 - 35FNW
Chicago, Illinois 60690

Dear Mr. Watts:

The above NCR's all deal with potential minimum wall violation due to either excessive counterboring or PT indication removal. A minimum wall calculation has been performed for each case based upon design conditions for the areas involved. In all cases the remaining wall thickness exceeds the required minimum wall thickness. Therefore, no repair is necessary and all the above NCR's should be accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Zwarich

G. I. Zwarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:

L. J. Burke
R. H. Holyoak
T. E. Quaka
D. C. Haan

W. G. Schwartz
E. R. Weaver
G. C. Jones
E. R. Kartz

C. A. Riebel

NONCONFORMITY REPORT

REVISION NO. 0Project LaSalle I PSI Report No. INCR-104Initiated By L.W. Wheatley Date 8/14/80Project No. LCS-PO173-1 Drawing No. IRI-1005Item, Assembly Joint No. Weld IRI-1005-1Heat & Lot, Serial No. (if applicable) NAIdentity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. EDS 77465

Description of Nonconformity

During removal of penetrant indications, minimum wall has been violated. Remaining wall thickness in the excavation is 0.463" whereas minimum wall is 0.490".

Proposed Resolution

RESOLUTION PER CECO ENGINEERING

Signature A. J. O'Connell Date 8/14/80

Comments

Resolution Approved By L.W. Wheatley Date 8/14/80
Reviewed with ANI By W.G. Caldwell Date 3-11-81
Completed L.W. Wheatley Date 3/11/81

LASALLE COUNTY NUCLEAR STATION
U.T. CALIBRATION FORM

FORM # 77464

DATE 8-6-80

EXAMINER CA Hombir LEVEL II DATA TAKER al Green LEVEL II

INSTRUMENT MODEL C4202 SERIAL NO. 801203

INSTRUMENT MODEL 5-202
TRANSDUCER SIZE .25 FREQ. N/A MHZ SERIAL NO. A-28031

CALIBRATION STD. CSC-1 MATERIAL C.S.

COUPLANT GLYCERINE INITIAL CALIBRATION TIME 0819

(CALIBRATION DATA)

STANDARD THICKNESS	INSTRUMENT READING
1.486	1.486
1.253	1.254
.755	.756

CAL. VERIFICATION TIMES: 1109

1233

Final Cal. Check:

1515

- Gain
- Sweep
- Delay
- Filter
- Rep. Rate
- Dampening
- Reject
- Digital Range
- Calibrate
- Velocity

INSTRUMENT START	SETTINGS: FINISH
2324	2324

NDE Sup.
Schomelly 8/17/80

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

NDE Sup.
McMinnelly 8/7/80

EXAMINATION DATA FORM


EXAM FORM # 77465

CAL. FORM # 77464

DATE 8-6-80

EXAMINER CA Homer LEVEL II DATA TAKER al Duen LEVEL II

	1	2	3	4	5	6
MATERIAL THICKNESS	.317	.263	.264	.257	.256	.311
PIT GAUGE READINGS	.333	.295	.265	.294	.297	.334
REMAINING WALL THK.	.349	.257	.313	.311	.258	.271




WELD NO. 1R1-1004-37 NOMINAL PIPE THICKNESS _____

NCR NO. INCR-103 MINIMUM WALL .273

ELBOW


	1	2	3	4
MATERIAL THICKNESS	.499	.492	.522	.545
PIT GAUGE READINGS	.674	.673	.670	.654
REMAINING WALL THK.	.494	.463	.481	.468



WELD NO. 1R1 1005-1 NOMINAL PIPE THICKNESS _____

NCR NO. 4.5" CCW; AND 1/2" FROM EDGE of WELD MINIMUM WALL .490

	1	2	3	4
MATERIAL THICKNESS	.434	.472	.379	.308
PIT GAUGE READINGS				
REMAINING WALL THK.	EXCAVATION 1.5" by 1"			




WELD NO. 1R1-1019-11 NOMINAL PIPE THICKNESS _____

NCR NO. INCR-105 MINIMUM WALL .310

12" From V

	1	2	3	4
MATERIAL THICKNESS	.307	.306	.426	.397
PIT GAUGE READINGS	.285			
REMAINING WALL THK.				



WELD NO. 1R1-1004-57 NOMINAL PIPE THICKNESS _____

NCR. NO. _____ MINIMUM WALL _____

INCR103, INCR104, INCR105

FORM 102 15-1.1
12-1-76 (Rev. 2)

NONCONFORMANCE REPORT FOR CONSTRUCTION AND TEST

453

1 of 10

3. DESCRIPTION OF ITEM (EQUIPMENT, MATERIAL, COMPONENT, PART)

PIPE WELD

4. ITEM NO. (PART NO.)

N/A

5. UNIT AND UNIT #

UNIT #1

5. MANUFACTURER'S LABEL

MCCO / SHAW

6. DEFECT OR NONCONFORMANCE
☐ DEFECT ☐ NONCONFORMANCE
☐ FAILURE ☒ NONCONFORMANCE

9. OBSERVED DURING
☐ SUPPLIER INSPECTION ☐ CONTRACTOR TEST
☒ CONSTRUCTION

10. DESCRIPTION OF NONCONFORMANCE

11. P.O. NO. & P.O. ITEM NO.

131110/172801

12. WELD TAG NO.

6333-6335

13. WORK REQUEST NO.

N/A

BE 12 AL AREA LE 12 MIN. WELD

START 02-12 05:00 WELD # PT 10-7

4" DIA. WELD # PT 218 3" DIA. WELD

PT 218 3" DIA. WELD # PT 218 3" DIA. WELD

PT 218 3" DIA. WELD # PT 218 3" DIA. WELD

PT 218 3" DIA. WELD # PT 218 3" DIA. WELD

14. SIGNATURES

NAME

DEPARTMENT

DATE

NONCONFORMING OBSERVED BY

W. J. Lutz

STA CONST 8/25/80

NONCONFORMING VERIFIED BY

Harvey E. Lohmann

STA CONST. 8/25/80

QA SUPERVISOR COORDINATOR

W. J. Lutz

8/26/80

W. J. Lutz

STA CONST 8/25/80

15. CAUSE OF NONCONFORMANCE

1001250.555 Required

Yes ☐ No ☒

IN 1981 ARE 4 CREATED REMAINING

INDICATION DURING ISI BASELINE INSPECTION

16. ACTION REQUIRED TO CORRECT NONCONFORMANCE

WELD ACCEPTABLE AS IS

17. ACTION REQUIRED TO PREVENT REOCCURRENCE OF NONCONFORMANCE

NONE REQUIRED

REOCCURRENCE

18. APPROVED BY

W. J. Lutz

2/23/81

APPROVED BY

B. D. Helton 2-23-81

19. DESCRIPTION OF ACTION TAKEN TO CORRECT THE NONCONFORMANCE

ACCEPTABLE AS IS.

20. DESCRIPTION OF ACTION TAKEN TO PREVENT REOCCURRENCE OF NONCONFORMANCE

NONE REQUIRED

21. CORRECTIVE ACTION REVIEW

PCD

3-11-81

22. SIGNATURE OF REVIEWER

W. J. Lutz

DATE

3/11/81

23. CORRECTIVE ACTION REVIEW

24. APPROVED BY

25. DATE

SARGENT & LUNDY
ENGINEERS

FOUNDED BY FREDERICK SARGENT-1891
55 EAST MONROE STREET
CHICAGO, ILLINOIS 60603
TELEPHONE - 312-269-2000
CABLE ADDRESS - SARGENT-CHICAGO

February 5, 1981
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

NCR's 394, 402, 408, 409,
429, 432, 453 & 480

Mr. T. E. Watts
General Design Engineer
Commonwealth Edison Company
P. O. Box 767 - 35FWW
Chicago, Illinois 60690

Dear Mr. Watts:

The above NCR's all deal with potential minimum wall violation due to either excessive counterboring or PT indication removal. A minimum wall calculation has been performed for each case based upon design conditions for the areas involved. In all cases the remaining wall thickness exceeds the required minimum wall thickness. Therefore, no repair is necessary and all the above NCR's should be accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Zwarich

G. I. Zwarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:
L. J. Burke
R. H. Holyoak
T. E. Quaka
D. C. Haan

W. G. Schwartz
E. R. Weaver
G. C. Jones
E. R. Hartz

C. A. Richel

NONCONFORMITY REPORT

REVISION NO. 0Project La Salle I PSI Report No. INCR-105Initiated By L W Wheatley Date 8/14/80Project No. LCS- P0173-1 Drawing No. IRI-1019Item, Assembly Joint No. Weld IRI-1019-11Heat & Lot, Serial No. (if applicable) NAIdentity Record No. Nonconformity Noted (Traveler, RIR, Item List UT, RT Report, etc.) No. EDS 77465

Description of Nonconformity

During removal of penetrant indications, minimum wall has been violated. Remaining wall thickness . . the excavation is 0.308" whereas minimum wall is 0.310".

Proposed Resolution

~~RESOL~~

RESOLUTION PER CECO ENGINEERING

Signature A. Starnally Date 8/14/80

Comments

Resolution Approved By	<u>L W Wheatley</u>	Date	<u>8/14/80</u>
Reviewed with ANI By	<u>W J Calcutt</u>	Date	<u>3-11-81</u>
Completed	<u>L W Wheatley</u>	Date	<u>3/11/81</u>

LASALLE COUNTY NUCLEAR STATION
U.T. CALIBRATION FORM

FORM # 77464
 DATE 8-6-80

EXAMINER CAHomer LEVEL II DATA TAKER AL Green LEVEL II
 INSTRUMENT MODEL C4202 SERIAL NO. 801203
 TRANSDUCER SIZE .25 FREQ. N/A MHZ SERIAL NO. A-28031
 CALIBRATION STD. CSC-1 MATERIAL C.S.
 COUPLANT GLYCERINE INITIAL CALIBRATION TIME 0819

(CALIBRATION DATA)

STANDARD THICKNESS	INSTRUMENT READING
<u>1.486</u>	<u>1.486</u>
<u>1.253</u>	<u>1.254</u>
<u>.755</u>	<u>.756</u>

CAL. VERIFICATION TIMES: 1109
1233
 Final Cal. Check: 1515

Gain
 Sweep
 Delay
 Filter
 Rep. Rate
 Dampening
 Reject
 Digital Range
 Calibrate
 Velocity

INSTRUMENT START	SETTINGS: FINISH
<u>N/A</u>	<u>N/A</u>
<u>2324</u>	<u>2324</u>

NDE Sup.
S. Blomely 8/7/80

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

NDE Sup
Strommelly 8/1/80

EXAMINATION DATA FORM


EXAM FORM # 77465

CAL FORM # 77464

DATE 8-6-80

EXAMINER CA Homer LEVEL II DATA TAKER al Green LEVEL II

	1	2	3	4	5	6
MATERIAL THICKNESS	.317	.263	.264	.257	.256	.311
PIT GAUGE READINGS	.333	.295	.265	.294	.297	.334
REMAINING WALL THK.	.349	.257	.313	.311	.258	.271



WELD NO. 1R1-1004-37


NOMINAL PIPE THICKNESS _____

NCR NO. INCR-103

MINIMUM WALL .273

ELBOW

	1	2	3	4
MATERIAL THICKNESS	.499	.492	.522	.545
PIT GAUGE READINGS	.674	.673	.670	.654
REMAINING WALL THK.	.494	.463	.481	.468




WELD NO. 1R1 1005-1

NOMINAL PIPE THICKNESS _____

NCR NO. 4.5" CCW; AND 1/2" FROM EDGE OF WELD

MINIMUM WALL .490

	1	2	3	4
MATERIAL THICKNESS	.434	.472	.379	.308
PIT GAUGE READINGS				
REMAINING WALL THK.	EXCAVATION 1.5" by 1"			



WELD NO. 1R1-1019-11


NOMINAL PIPE THICKNESS _____

NCR NO. INCR-105

MINIMUM WALL .310

12" FROM V

	1	2	3	4
MATERIAL THICKNESS	.307	.306	.426	.397
PIT GAUGE READINGS	.285			
REMAINING WALL THK.				



WELD NO. 1R1-1004-57

NOMINAL PIPE THICKNESS _____

NCR NO. _____

MINIMUM WALL _____

INCR103, INCR104, INCR105

FORM 107 15-1.1
12-1-78 (Rev. 2)

NONCONFORMANCE REPORT FOR CONSTRUCTION AND TEST

453

1 of 10

1. DESCRIPTION OF ITEM (EQUIPMENT, MATERIAL, COMPONENT, PART)		4. ITEM NO. (PART NO.)	
PIPE WELD		N/A	
2. SYSTEM AND UNIT		5. MANUFACTURER'S LABEL	
UNIT #1		MCCO / SHAW	
3. CATEGORY		9. DETERMINED BY	
<input type="checkbox"/> DEFECT <input type="checkbox"/> FAILURE <input type="checkbox"/> DAMAGE <input type="checkbox"/> DEF. NONCONFORMANCE <input type="checkbox"/> DEF. NONCONFORMANCE		<input type="checkbox"/> SAFETY INSPECTION <input checked="" type="checkbox"/> CONSTRUCTION <input type="checkbox"/> CONTRACTOR <input type="checkbox"/> TEST	
10. DESCRIPTION OF NONCONFORMANCE		12. WELD TAG NO.	
		6333-6335	

THERE IS AN AREA OF 12 MIN. WELD
IN SECTOR 2-18 OF WELD # PT 107
RI 2-18 OF WELD # PT 218 & RI 2-18
CO. 1-12 RI 200. SEE E. WELD 107
23 IN. SIZE OF M. WILL FREE

11. P.O. NO. & P.O. ITEM NO.	13. WORK REQUEST NO.
18110/17280	N/A
14. SIGNATURES	
NONCONFORMING OBSERVED BY	DATE
STC CONST	8/25/80
NONCONFORMING REPAIRED BY	DATE
STC CONST.	8/25/80
QA SUPV OR COORDINATOR	DATE
STC CONST	8/26/80

15. CAUSE OF NONCONFORMANCE	16. R50.550 Report Required
MIN. WELD AREA CREATED DURING PT INDICATION DURING ISI WELDLINE INSPECTION.	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>

MIN. WELD AREA CREATED DURING PT INDICATION DURING ISI WELDLINE INSPECTION.

ACCEPTABLE AS IS.

17. APPROVED BY	18. APPROVED BY
W. H.	R. D. Melton
2/3/81	2-3-81

ACCEPTABLE AS IS.

19. DESCRIPTION OF ACTION TO BE TAKEN TO CORRECT NONCONFORMANCE	20. CORRECTIVE ACTION REQUIRED
NONE REQUIRED	3-11-81

SARGENT & LUNDY
ENGINEERS

FOUNDED BY FREDERICK SARGENT-1891
55 EAST MONROE STREET
CHICAGO, ILLINOIS 60603
TELEPHONE - 312-269-2000
CABLE ADDRESS - SARGENT-CHICAGO

February 5, 1981
Project Nos. 4266/67-00

Commonwealth Edison Company
LaSalle County Station - Units 1&2

NCR's 394, 402, 408, 409,
429, 432, 453 & 480

Mr. T. E. Watts
General Design Engineer
Commonwealth Edison Company
P. O. Box 767 - 35FNW
Chicago, Illinois 60690

Dear Mr. Watts:

The above NCR's all deal with potential minimum wall violation due to either excessive counterboring or PT indication removal. A minimum wall calculation has been performed for each case based upon design conditions for the areas involved. In all cases the remaining wall thickness exceeds the required minimum wall thickness. Therefore, no repair is necessary and all the above NCR's should be accepted as is for the final disposition.

If you have any questions, please contact me.

Yours very truly,

G. I. Zwarich

G. I. Zwarich
Mechanical Engineer

GIZ:cb
In duplicate
Copies:

L. J. Burke
R. H. Holyoak
T. E. Quaka
D. C. Haan

W. G. Schwartz
E. R. Weaver
G. C. Jones
E. R. Kartz

C. A. Richei


No. 16001
Date 1/31/81
ZONE 1 (2)

Nozzle Inner Radius UT Calibration
SITE La Salle I

PROCEDURE NO. NIRZ2-S751 EXAMINER A. W. Clay ASNT II
REV. 0 RECORDER Thay ASNT II

CAL. BLOCK NO. MP-1 COUPLANT Glycerine

EQUIPMENT DATA: INSTRUMENT MODEL NO. KK USM2 SERIAL NO. 811368
Transducer CALIBRATION EXP. DATE 7/21/81
S/N B10716 TRANSDUCER TYPE AeroTech; SIZE 1.0" Ø FREQ. 1.0 MHz
WEDGE ID NO. LS-NZ-ZZ-CW/CCW
CABLE TYPE RG-174; LENGTH 10'



VERT LIN	
A	B
100	<u>50</u>
90	<u>45</u>
80	<u>40</u>
70	<u>35</u>
60	<u>30</u>
50	<u>25</u>
40	<u>20</u>
30	<u>15</u>
20	<u>10</u>

CONT. LIN.			
SET	dBA		LIMITS
80	-6	<u>40</u>	32-48
80	-12	<u>21</u>	16-24
40	+6	<u>79</u>	64-96
20	+12	<u>80</u>	64-96

* Scanning level
Reduced by 6db to
Make clad noise acceptable.

B = 50% A
±5% FSH

INSTRUMENT SETTINGS:

GAIN @ CTB	38	38
dB INCREASE	28	22
GAIN @ 1 X	66	60
GAIN @ 2 X	72	66
SWEEP COURSE	10	10
SWEEP FINE	N/A	N/A
DELAY COURSE	796	796
DELAY FINE	N/A	N/A
FREQ.	N/A	N/A
PULSE REP.	Auto	Auto
PULSE LEVEL	N/A	N/A
PULSE DAMPING	off	off
REJECT	OFF	OFF

* See Note

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 1000 0-24 HR.

B-NOTCH AMP.	METAL PATH	TIME
<u>95%</u>	<u>8.2</u>	<u>1205</u>
<u>95%</u>	<u>8.2"</u>	<u>1500</u>
<u>95%</u>	<u>8.2"</u>	<u>1745 Final</u>

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: James C. Markham DATE: 2-2-81

GENERAL ELECTRIC CO. LEVEL II

2nd Reading 2/4/81 GE-GE

S. J. Felton 2/4/81 ANED

SHEET NO. 16002 DATE 1/31/81 NOZZLE ID NZ-E
CAL. NO. 16001

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: James C. MacKenzie DATE: 2-2-81
GENERAL ELECTRIC CO. LEVEL: 11
LD 2/14/81 GE-QC
S.D. T. H. W. 2/14/81 ANSE

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ 2-S751
Revision No. 0

NOZZLE ID NZ-D

DATE 31/81

SHEET NO. 16003

CAL. NO. 16001

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Shirley C. MacKenzie* DATE: 2-2-81

GENERAL ELECTRIC CO. LEVEL: "

222 Perry Hwy, 2/4/81 GE-QC

S.4. Feb 2/81 ANCE

A. W. Day

WZ-C

NOZZLE ID

31/81

DATE _____

SHEET NO. 16004

CAL. NO. 16001

[illegible]

REVIEWED BY: James S. McGowan DATE: 2-2-81
GENERAL ELECTRIC CO. LEVEL: 4
2ND DIVISION 2/4/81 GE-CC
S.D. Feltner 2/4/81 ANIE

FIGURE 10 DATA RECORD SHEET

A. W. Day
Chicago, Ill.

WZ-B

NOZZLE ID

1/31/81

DATE _____

SHEET NO. 16005-

CAL. NO. 26001[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Steven C. Allen* DATE: *2-2-81*

GENERAL ELECTRIC CO. LEVEL: //

LDL 2/4/81 GE·QC

18/10/75

SHEET NO. 16006 DATE 11/31/81 NOZZLE ID 102:-A
CAL. NO. 16001

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Sharon C. McPerson DATE: 7-2-81

GENERAL ELECTRIC CO. LEVEL //

00-00

8/4/81 AMIL

H.
H. W. Long
Thayer and Co.

SHEET NO. 16007 DATE 1/31/81 NOZZLE ID NZ-1K

CAL. NO. 16001[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Sharon C. MacDonald* DATE: *2-2-81*

GENERAL ELECTRIC CO. LEVEL //

299 Whiting 2/4/81 G.E.-gc
S. 70 18/4/81 JMC

SHEET NO. 16008 DATE _____

16008

DATE _____

11/31/81

NOZZLE ID

22-5

CAL. NO. 16001

16001

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Sharon C. May DATE: 2-2-51

GENERAL ELECTRIC CO. LEVEL: "

2003 2/4/81 GC-QC
S.D. Fe 2/4/81 ANIF

13

[illegible]REVIEWED BY: Sharon C. Allen DATE: 2-2-81

GENERAL ELECTRIC CO. LEVEL //

2909 Whalley 2/4/81 GE-QC
Sgt. P. C. 2/4/81 ANIE

A. W. Day H
Chang with us II

92-65

NOZZLE ID

1/31/81

DATE _____

SHEET NO. 16010

CAL. NO. 16001[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Sharon C. Mark DATE: 2-2-81

GENERAL ELECTRIC CO. LEVEL //

200 D. M. 2/4/81 62-85
S. J. Fe. 2/4/81 ANIF

4-22

NOZZLE ID

DATE 1/31/81

SHEET NO. 16011


CAL. NO. 16001

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Sharon C. MacKenzie DATE: 2-2-81
GENERAL ELECTRIC CO. LEVEL: "2D Whately 2/10/81 GE-OC"
S.A. Feltner 2/14/81 ANSE

No. 16012
Date 1/31/81
ZONE 1 (2)
SITE La Salle I
PROCEDURE NO. NIRZ-5751 EXAMINER A.W. Clay ASNT II
REV. 0 RECORDER Thompson ASNT II
CAL. BLOCK NO. MP-1 COUPLANT Glycerine
EQUIPMENT DATA: INSTRUMENT MODEL NO. KK USM2 SERIAL NO. 81368
Transducer CALIBRATION EXP. DATE 7/21/81
S/N B10716 TRANSDUCER TYPE Aerotech; SIZE 1.0" Ø FREQ. 1.0 MHz
WEDGE ID NO. LS-N1-ZZ-CLW & CCLW
CABLE TYPE RG-124; LENGTH 10'



VERT LIN		CONT. LIN.	
A	B	SET	LIMITS
100	<u>50</u>	80 -6	<u>40</u> 32-48
90	<u>45</u>	80 -12	<u>21</u> 16-24
80	<u>40</u>	40 +6	<u>79</u> 64-96
70	<u>35</u>	20 +12	<u>80</u> 64-96
60	<u>30</u>		
50	<u>25</u>		
40	<u>20</u>		
30	<u>15</u>		
20	<u>10</u>		

B = 50% A
±5% FSH
* Scanning level reduced by 6dB to make Clad Noise acceptable.

INSTRUMENT SETTINGS:

GAIN @ CTB
dB INCREASE
GAIN @ 1 X
GAIN @ 2 X
SWEEP COURSE
SWEEP FINE
DELAY COURSE
DELAY FINE
FREQ.
PULSE REP.
PULSE LEVEL
PULSE DAMPING
REJECT

38	38
32	26
70	64
70	70
10	10
N/A	N/A
796	796
N/A	N/A
N/A	N/A
Auto	Auto
N/A	N/A
OFF	OFF

* see note

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 1500 0-24 HR.

B-NOTCH AMP. 95% METAL PATH 8.2" TIME 1745 Final

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: Shannon M. Peterson DATE: 2-2-81

GENERAL ELECTRIC CO. LEVEL II

2/2/81 2/4/81 GE-SC

S.A. Feltner 2/4/81 ANFF

W1-A

COMMENTS

No Recordable Indications

REVIEWED BY: Simon C. Mackenzie DATE: 2-2-81

GENERAL ELECTRIC CO. LEVEL //

LW Whalley 2/4/81 GE-QC

S. L. Felt 2/4/81 ANCB

A. W. Clair V.
Clair with B. H.

NI-B

NOZZLE ID

DATE 1/31/81

SHEET NO. 16014

CAL. NO. 11012

ANGLE REF.	AZIMUTH CW	D DIST.	AMP % FSH	METAL PATH	SCAN CW OR CCW	COMMENTS
45°	75° +4"	2 1/2"	80	1/2"	CW	*
					CW	No Recordable Indications
						* The "dist" was outside of the prescribed examination area per procedure N/R 27-57A. This indication revealed very little walking which resembled that of "dead noise". As the transducer translated up the radius towards the inner girth yard the examination area exhibited an increase in amplitude as indicated by gages.
						James C. Anderson

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *James C. MacKinnon* DATE: *2-2-81*

GENERAL ELECTRIC CO. LEVEL //

2000 Bentley, 2/4/81 GE-QC

S.A. 7682 2/11/61 JUNE 19/11/61

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ2-S751
Revision No. 0

Nozzle Inner Radius UT Calibration

SITE La Salle I

No. 16015

Date 2/2/81

ZONE 1 (2)

PROCEDURE NO. NIRZ2-S751 EXAMINER A. L. Clay

ASNT II

REV. 0 RECORDER Thomson

ASNT II

CAL. BLOCK NO. MP COUPLANT Glycerine

EQUIPMENT DATA: INSTRUMENT MODEL NO. KK-USM2 SERIAL NO. 811368


Transducer
S/N 310716

CALIBRATION EXP. DATE 7/21/81

TRANSDUCER TYPE Acoustic; SIZE 1.0" Ø FREQ. 1.0 MHz

WEDGE ID NO. LS-124 ^{N/D} 2-3-81 Ch & CW

CABLE TYPE RG-174; LENGTH 10'



VERT LIN

A	B
100	50
90	45
80	40
70	35
60	30
50	25
40	20
30	15
20	10

B = 50% A
±5% FSH

CONT. LIN.

SET	dBΔ	LIMITS
80	-6	41 32-48
80	-12	22 16-24
40	+6	78 64-96
20	+12	76 64-96

Final

INSTRUMENT SETTINGS:

GAIN @ CTB	40	40
dB INCREASE	22	22
GAIN @ 1 X	62	62
GAIN @ 2 X	68	68
SWEEP COURSE	10	10
SWEEP FINE	N/A	N/A
DELAY COURSE	790	790
DELAY FINE	N/A	N/A
FREQ.	N/A	N/A
PULSE REP.	Auto	Auto
PULSE LEVEL	N/A	N/A
PULSE DAMPING	OFF	OFF
REJECT	OFF	OFF

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 0909 0-24 HR.

B-NOTCH AMP. 95% METAL PATH 8.2" TIME 1155

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: Sharon C. MacLennan DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL II

2/3/81 2/4/81 GE-GE

SA F. P. 2/4/81 ANIE

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ 2-S751
Revision No. 0


SHEET NO. 16016 DATE 2/2/81 NOZZLE ID N-10 clay and a d.
CAL. NO. 16015

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: James C. McFarlane DATE: 2-3-51
GENERAL ELECTRIC CO. LEVEL: 11
LD Smith 2/4/51 C.C. QC
S. J. P. P. 2/4/51 ANIE

No. 16017
Date 2/2/81
ZONE 1 (2)
SITE LA SALLE I
Nozzle Inner Radius UT Calibration
PROCEDURE NO. NIRZ2-S751 EXAMINER A. H. Clay ASNT II
REV. 0 RECORDER 2/2/81 ASNT TO
CAL. BLOCK NO. MP.1 COUPLANT GLYCERINE
EQUIPMENT DATA: INSTRUMENT MODEL NO. KK 45M2 SERIAL NO. 811368
TRANS DUCER CALIBRATION EXP. DATE 7/21/81
S/N # B10716 TRANSDUCER TYPE AEROTECH; SIZE 1.0" ϕ FREQ. 1.0 MHz
WEDGE ID NO. LS-N4-22-CW & CCW
CABLE TYPE RG-174; LENGTH 10'



VERT LIN	
A	B
100	50
90	40
80	35
70	30
60	25
50	20
40	15
30	10
20	

CONT. LIN.			
SET	dBΔ		LIMITS
80	-6	41	32-48
80	-12	22	16-24
40	+6	78	64-96
20	+12	76	64-96

* 2 dB WAS ADDED FINAL
FOR SCANNING TO BRING
UP CLADDING REFLECTIONS

INSTRUMENT SETTINGS:

GAIN @ CTB	40	40
dB INCREASE	26	28
GAIN @ 1 X	66	68
GAIN @ 2 X	72	74
SWEEP COURSE	10	10
SWEEP FINE	N/A	N/A
DELAY COURSE	790	790
DELAY FINE	N/A	N/A
FREQ.	N/A	N/A
PULSE REP.	Auto	Auto
PULSE LEVEL	N/A	N/A
PULSE DAMPING	OFF	OFF
REJECT	OFF	OFF

* See Note

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 0909 0-24 HR.

B-NOTCH AMP. Final 95%
METAL PATH 8.2" TIME 1155
LAST PHOTO NO.

B = 50% A
±5% FSH

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: James C. Brown DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL II

2/2/81 2/4/81 GEC

S. J. Feltner 2/4/81 ANEE

A. W. Davis
Urologist to U

NOZZLE ID W6-A

DATE 2/2/81

SHEET NO. 16018

CAL. NO. 16017[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: James C. McQuinn DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL //

L. W. Whately 2/4/81 CE-QC

JINX 18/7/E
JINX 18/7/E

A.W. Davis
Hudsonville MI

SHEET NO. 16019 DATE 2/2/81 NOZZLE ID KLB-B

CAL. NO. 16017

[illegible]

FIGURE 10 DATA RECORD SHEET


REVIEWED BY: Shawn C. Clarkson DATE: 2-3-81
GENERAL ELECTRIC CO. LEVEL: 11
L.D. Whalley 2/4/81 OE-QC
S.P. Feltner 3/4/81 ANDE

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ-5751
Revision No. 0

No. 16021
Date 2/13/81
SITE LA SALLE I ZONE ① 2
PROCEDURE NO. NIRZ-5751 EXAMINER A. L. Clary ASNT II
REV. 0 RECORDER Thaojinn C ASNT II
CAL. BLOCK NO. MP-1 COUPLANT Glycerine
EQUIPMENT DATA: INSTRUMENT MODEL NO. KK USA-2 SERIAL NO. 811368
TRANSDUCERS/N: B10716 CALIBRATION EXP. DATE 7/21/81
TRANSDUCER TYPE Adoptech; SIZE 1.0" Ø FREQ. 1.0 MHz
WEDGE ID NO. LS-N5-Z1 CW & CCW
CABLE TYPE RG 174; LENGTH 10'



VERT LIN	
A	B
100	50
90	45
80	40
70	35
60	30
50	25
40	20
30	15
20	10

B = 50% A
±5% FSH

CONT. LIN.			
SET	dBΔ		LIMITS
80	-6	42	32-48
80	-12	22	16-24
40	+6	78	64-96
20	+12	75	64-96

INSTRUMENT SETTINGS:

GAIN @ CTB	38	38
dB INCREASE	22	22
GAIN @ 1 X	60	60
GAIN @ 2 X	66	66
SWEEP COURSE	10	10
SWEEP FINE	N/A	N/A
DELAY COURSE	8.02	8.02
DELAY FINE	N/A	N/A
FREQ.	N/A	N/A
PULSE REP.	Auto	Auto
PULSE LEVEL	N/A	N/A
PULSE DAMPING	Off	Off
REJECT	OFF	Off

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 08:50 0-24 HR.

B-NOTCH AMP.	METAL PATH	TIME
95%	8.2"	12:08
95%	8.2"	14:08
95%	8.2"	17:15

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: A. L. Clary DATE: 2-14-81

GENERAL ELECTRIC CO. LEVEL II

X-20 On 2/14/81 OK-CC

SA. Feltner A. L. Clary 2/14/81 ANSS ref

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ 2-S751

Revision No. _____ 0

A. W. Clay H
Zheng and a II

2.4 - A

NOZZLE ID

DATE 2/3/81

SHEET NO. 16073

CAL. NO. 16021

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Theresa C. MacKenzie* DATE: *2-4-88*

GENERAL ELECTRIC CO. LEVEL: "

222 Whately 2/18/81 GE-OC
S. J. Felt 2/4/81 ANSE

SHEET NO. 16024

16024

DATE _____

2/3/81

NOZZLE ID

24-6

A. W. Day
Chairman and Secy

CAL. NO.

12071

ANGLE REF.	AZIMUTH CW	D DIST.	AMP % FSH	METAL PATH	SCAN CW OR CCW	COMMENTS
45	330	1 5/8"	50	4.0	CW	<p>These indications were typical mild metal indications recorded for "information only." These indications are not rejectable due to the high ⁴⁰ gain used by this technique.</p> <p>Specimen: 2-Y-81</p>
45	330	1 1/2"	50	5.8	CW	
45	345 +Z	1.0"	30	5.0	CW	
45	345 +Z	1 1/4"	40	5.0	CCW	
45	330	1 3/4"	40	5.0	CCW	

FIGURE 10 DATA RECORD SHEET

REVIEWED BY:

DATE: 2-7-87

GENERAL ELECTRIC CO. LEVEL: 4

JUNE 18/1/12 20-27 18/5/12 18/5/12

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ 2-S751
Revision No. 0

SHEET NO.

16025

DATE _____

2/3/81

NOZZIE ID

11. 4 - 2

W. D. D. D.
Chambers & Co.

CAL. NO.

12021

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Shirley C. Smith* DATE: *3-4-81*

GENERAL ELECTRIC CO. LEVEL: 11

L.D. Whalley 2/4/81 GE:QC

S. A. Z. 21-1/81 ANER

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ 2-S751
Revision No. 0

SHEET NO. 16026 DATE 2/3/81 NOZZLE ID W4-D Wayside
CAL. NO. 16021

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: W. J. [Signature] DATE: 2-4-81
GENERAL ELECTRIC CO. LEVEL: 11
200, [Signature] 2/4/81 6 E. Q.
200, [Signature] 2/4/81 ALL

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ-2-5751
Revision No. 0

SHEET NO. 16077 DATE 2/3/81
CAL. NO. 16021

NOZZLE ID 04 E

A.W. Dainoff
Thayer and Co.

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Kevin C. Davidson DATE: 2-4-87

GENERAL ELECTRIC CO. LEVEL: 11

18/1/72 2/4/81
JANE ANNE

SHEET NO. 16028
CAL. NO. 16021

DATE 2/3/81

NOZZLE ID

24

A. W. Lang
Thang soil & Co

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Theresa M. Jones* DATE: *2-8-81*

GENERAL ELECTRIC CO. LEVEL: 49


2W Direction 2/4/81 66-90
S. J. Felt 18/7/81 13/7/81
JSM

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIRZ-5751
Revision No. 0

No. 16022
Date 2/3/81
ZONE 1 (2)
SITE La Salle I
PROCEDURE NO. NIRZ-5751 EXAMINER A.W. Clay ASNT II
REV. 0 RECORDER Thang Tien A ASNT II
CAL. BLOCK NO. MP-1 COUPLANT Glycerine
EQUIPMENT DATA: INSTRUMENT MODEL NO. KK-USM-2 SERIAL NO. 811368
Transducer CALIBRATION EXP. DATE 7/21/81
SN B1071L TRANSDUCER TYPE Acotech; SIZE 1.0" Ø FREQ. 1.0 MHz
WEDGE ID NO. LS-N4-22-CW & CCW
CABLE TYPE RG-174; LENGTH 10'



VERT LIN

A	B
100	<u>50</u>
90	<u>45</u>
80	<u>40</u>
70	<u>35</u>
60	<u>30</u>
50	<u>25</u>
40	<u>20</u>
30	<u>15</u>
20	<u>10</u>

B = 50% A
±5% FSH

CONT. LIN.

SET	dBΔ	LIMITS
80	-6	<u>42</u> 32-48
80	-12	<u>22</u> 16-24
40	+6	<u>78</u> 64-96
20	+12	<u>75</u> 64-96

INSTRUMENT SETTINGS:

GAIN @ CTB
dB INCREASE
GAIN @ 1 X
GAIN @ 2 X
SWEEP COURSE
SWEEP FINE
DELAY COURSE
DELAY FINE
FREQ.
PULSE REP.
PULSE LEVEL
PULSE DAMPING
REJECT

38	38
26	26
64	64
70	70
10	10
N/A	N/A
802	802
N/A	N/A
N/A	N/A
Auto	Auto
N/A	N/A
OFF	OFF
OFF	OFF

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 0850 0-24 HR.

B-NOTCH AMP.

<u>95</u>
<u>95</u>
<u>95</u>

METAL PATH TIME

<u>8.2"</u>	<u>12.08</u>
<u>8.2"</u>	<u>14.03</u>
<u>8.2"</u>	<u>17.15</u>

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: James C. Henderson DATE: 2-4-81

GENERAL ELECTRIC CO. LEVEL II

2-151 GE-RC

S.A. Fetter 3/4/81 ANII

4
1
2
2

22022

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *James C. McGowan* DATE: 2-4-81

GENERAL ELECTRIC CO. LEVEL: //

2200 Valley 2/4/72 6600

S.D. Fe ~~20~~ 24/81 ANSE

SHEET NO. 16030 DATE 2/3/81 NOZZLE ID N4-B *A.W. Clayton*
CAL. NO. 16022

ANGLE REF.	AZIMUTH CW	D DIST.	AMP % FSH	METAL PATH	SCAN CW OR CCW	COMMENTS
					<i>cw</i> <i>ccw</i>	<i>No Recordable Indications</i>

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *James E. Mortenson* DATE: 2-4-81

GENERAL ELECTRIC CO. LEVEL: 1

2/3/81 2/4/81 GE Q1
S.A. Feltner 2/4/81 ANEE

SHEET NO. 16031 DATE 2/3/81

NOZZLE ID 24-C

CAL. NO. 16022

ANGLE	REF.
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100

AZIMUTH

D
DIST.AMP
% FSHMETAL
PATH

SCAN
CW OR CCW

COMMENTS

NO Recordable Indications

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Shirley C. McSwain* DATE: *2-4-87*

GENERAL ELECTRIC CO. LEVEL //

L. V. Dzhilya 2/4/81 GE-QC

3/5/2005

N. W. Clark

NOZZLE ID 24-D

DATE 2/3/81

SHEET NO. 16032

CAL. NO. 16022

[illegible]

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: *Steven C. Munk* DATE: *2-2-81*

GENERAL ELECTRIC CO. LEVEL: //

L.D. Ybally 7/4/81 C.E. QC

JSN 18/11/81 JNS

SHEET NO. 16033 DATE 2/3/81

6033

DATE _____

18/3/81

NOZZLE ID

$$\frac{w}{2}$$

A. b. Davis

CAL. NO. 16022

[illegible]

FIGURE 10. DATA RECORD SHEET

REVIEWED BY: Helen C. MacLennan DATE: 2-4-81

GENERAL ELECTRIC CO. LEVEL: //


22. D. D. D. 2/4/81 CC-QC
S. J. F. F. F. 2/4/81 ANSL

GENERAL ELECTRIC

INSTALLATION & SERVICE ENGINEERING DIVISION

Procedure No. NIR22-S751
Revision No. 0

No. 73005
Date 2/4/81
ZONE 1 (2)
SITE LASALLE I
Nozzle Inner Radius UT Calibration
PROCEDURE NO. NIR22-S751 EXAMINER Bob Dummer ASNT II
REV. 0 RECORDER Robert Ling ASNT II
CAL. BLOCK NO. MP-1 COUPLANT GLYCERINE
EQUIPMENT DATA: INSTRUMENT MODEL NO. SONIC MARK I SERIAL NO. 732203
CALIBRATION EXP. DATE 4/28/81
S/N # K02612 TRANSDUCER TYPE AERITECH; SIZE 1.0" Ø FREQ. 1.0 MHz
WEDGE ID NO. LS-N5-Z2-CW FCCW
CABLE TYPE RG-174; LENGTH 6'



VERT LIN

A	B
100	50
90 99	44
80	40
70 72	36
60 58	28
50	24
40	18
30	13
20	8

B = 50% A
±5% FSH

CONT. LIN.

SET	dBA		LIMITS
80	-6	42	32-48
80	-12	22	16-24
40	+6	82	64-96
20	+12	76	64-96

INSTRUMENT SETTINGS:

GAIN @ CTB	46	46
dB INCREASE	30	30
GAIN @ 1 X	76	76
GAIN @ 2 X	82	82
SWEEP COURSE	50	50
SWEEP FINE	1.11	1.11
DELAY COURSE	2.54	2.54
DELAY FINE	N/A	N/A
FREQ.	B	B
PULSE REP.	3K	3K
PULSE LEVEL	N/A	N/A
PULSE DAMPING	N/A	N/A
REJECT	OFF	OFF

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 0845 0-24 HR.

B-NOTCH AMP. 90% METAL PATH 8.2 TIME 1220

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: Shirley C. Dummer DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL II

2/4/81 GE-QC
S.A. Feltner 2/4/81 ANIE

SHEET NO. 73-002 DATE 2/4/81 NOZZLE ID N5-A
CAL. NO. 73-005

[illegible]

EXAMINER Brad Dummer 10068 II
Recorder Robert Loughin 9006 ft

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Henson C. Moskenson DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL: 4

2005 Lha. 2/4/81 6E-Q1
18/17/81 6E-Q1

SHEET NO. 73002 DATE 2/4/81 NOZZLE ID N14-A
CAL. NO. 73005

[illegible]

EXAMINED Good Dummen level II
Alcator West Long level II


FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Karen C. McLaughlin DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL:

2/22/81 GEQC
Ed. F. F. F. 2/4/81 ANEE

No. 73006
Date 2/4/81
ZONE 1 (2)
SITE LA SALLE I
PROCEDURE NO. NIRZ2-S751 EXAMINER Earl Dummer ASNT II
REV. 0 RECORDER Robert Smith ASNT II
CAL. BLOCK NO. MP-1 COUPLANT GLYCERINE
EQUIPMENT DATA: INSTRUMENT MODEL NO. SONIC MARK I SERIAL NO. 732203
CALIBRATION EXP. DATE 4/28/81
S/N # K02612 TRANSDUCER TYPE AEROTECH; SIZE 1.0" ϕ FREQ. 1.0 MHz
WEDGE ID NO. LS-N3-Z2-CW & CCW
CABLE TYPE RG-174; LENGTH 6'



VERT LIN	
A	B
100	50
90	44
80	40
70	36
60	28
50	24
40	18
30	13
20	8

B = 50% A
±5% FSH

CONT. LIN.			
SET	dBA		LIMITS
80	-6	42	32-48
80	-12	22	16-24
40	+6	82	64-96
20	+12	76	64-96

INSTRUMENT SETTINGS:

GAIN @ CTB	46	46
dB INCREASE	26	26
GAIN @ 1 X	72	72
GAIN @ 2 X	78	78
SWEEP COURSE	50	50
SWEEP FINE	1.11	1.11
DELAY COURSE	2.54	2.54
DELAY FINE	N/A	N/A
FREQ.	B	B
PULSE REP.	3K	3K
PULSE LEVEL	N/A	N/A
PULSE DAMPING	N/A	N/A
REJECT	OFF	OFF

NA = NOT APPLICABLE TO THIS INSTRUMENT
INITIAL CALIBRATION TIME 0845 0-24 HR.
B-NOTCH AMP. 90% METAL PATH 8.2 TIME 1220 Final
LAST PHOTO NO. _____

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: Shawn C. Davidson DATE: 2-3-81
GENERAL ELECTRIC CO. LEVEL II
2900 sheets 2/4/81 GE-QC
S.A. Felton 2/4/81 ANEE

CAL. 1008

[illegible]

EXAMINER *Basil Dummer* *Level II*

Recorder Robert Longin Level II

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Thorne & Moxley DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL: //

2/22/81 GE-QC

S. L. F. 18/1/70

GENERAL ELECTRIC CO. LEVEL:

L.W. Whalley 2/4/81 CE-QC

S.A. Fefferman 2/4/81 ANIC

23012

2/3/81

 $M:3:10$

23008

[illegible]

EXAMINER	Brad Dummer	LEVEL II
RECORDER	Robert Lough	LEVEL II

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Steven C. Morley DATE: 2-3-83


GENERAL ELECTRIC CO. LEVEL: //

S. J. Felt 2/4/81 AN-2

GENERAL ELECTRIC

Procedure No. NIRZ-5751
Revision No. 0

No. 73013
Date 2/4/81
ZONE 1 (2)
SITE LASALLE I
PROCEDURE NO. NIRZ2-S751 EXAMINER Bud Dummer ASNT II
REV. 0 RECORDER Robert L. Linger ASNT II
CAL. BLOCK NO. MP-1 COUPLANT GLYCERINE
EQUIPMENT DATA: INSTRUMENT MODEL NO. SONIC MARK I SERIAL NO. 732203
CALIBRATION EXP. DATE 4/28/81
S/N# K02612 TRANSDUCER TYPE AEROTECH; SIZE 1.0" Ø FREQ. 1.0 MHz
WEDGE ID NO. LS-N4-22-CW & CCW
CABLE TYPE RG-174; LENGTH 6'



VERT LIN	
A	B
100	50
90-89	44
80	40
70-72	36
60-58	28
50	24
40	18
30	13
20	8

B = 50% A
±5% FSH

CONT. LIN.			
SET	dBΔ		LIMITS
80	-6	42	32-48
80	-12	22	16-24
40	+6	82	64-96
20	+12	76	64-96

INSTRUMENT SETTINGS:

GAIN @ CTB	46	46
dB INCREASE	26	26
GAIN @ 1 X	72	72
GAIN @ 2 X	78	78
SWEEP COURSE	50	50
SWEEP FINE	1.11	1.11
DELAY COURSE	2.54	2.54
DELAY FINE	N/A	N/A
FREQ.	8	8
PULSE REP.	3K	3K
PULSE LEVEL	N/A	N/A
PULSF AMPING	N/A	N/A
REC	OFF	OFF

N/A APPLICABLE TO THIS INSTRUMENT
CALIBRATION TIME 0845 0-24 HR.

NOTCH AMP.	METAL PATH	TIME
90%	8.2	1220
90%	8.2	1500
90%	8.2	1550 FINAL

LAST PHOTO NO.

FIGURE 8 CALIBRATION SHEET

REVIEWED BY: Shirley L. M. Linger DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL II

2/4/81 GE-2C

S.A. Felt 2/4/81 ANSI

SHEET NO. 73014 DATE 2/4/81 NOZZLE ID N4-F
CAL. NO. 73015

[illegible]

EXAMINER Brad Dummer Level II
Recorder Robert Lugin Level II

FIGURE 10 DATA RECORD SHEET

REVIEWED BY: Steven C. Mayhew DATE: 2-3-81

GENERAL ELECTRIC CO. LEVEL: //

2/4/81 ANIE

GENERAL ELECTRIC

GENERAL ELECTRIC COMPANY, 814 COMMERCE DR., OAK BROOK, ILL. 60521

INSTALLATION AND SERVICE ENGINEERING DIVISION

June 24, 1980

cc: N. R. Casey
S. D. Connelly
L. W. Wheatley
M. E. Williams
D. W. Zebrauskas

Mr. G. E. Groth
Station Construction Department
Commonwealth Edison Company
LaSalle County Nuclear Station
R. R. #1, Box 240
Marseilles, Illinois 61341

SUBJECT: EXEMPTION CLARIFICATION OF CONTROL ROD DRIVES (CRD)
FROM ASME SECTION XI CATEGORY B-0 EXAMINATIONS.


- Reference:
1. LaSalle County Station's Final Safety Analysis Report (FSAR), 4.6.2.3.1 Control Rod Drives (Safety Evaluation), specifically 4.6.2.3.1.2.5 Housing Wall Ruptures Page 4.6-22.
 2. R. C. Hooper, GE letter of March 7, 1979 to T. E. Watts, CECO, re: Pipe Size Exclusions.

Dear Mr. Groth:

The CRD's are exempted from ASME Section XI Category B-0 (Volumetric) Examinations by Section XI IWB-1220 (b) (1). The CRD nominal pipe size is 6" diameter; however, the effective cross-sectional area is 1.81" in diameter using Reference 1 of 1030 gpm maximum leak rate, and Reference 2, the water analysis. The maximum allowable pipe size excluded is 2.23" in diameter as calculated in Reference 2. Thus, the CRD's are exempt from Category B-0.

If you have any questions or comments, please don't hesitate to call or write.

Sincerely yours,


R. C. Hooper
NDE Supervisor
Central Nuclear Service Operation

RCH:ck

PSI Ref. No. RPV-3

6-24-80

GENERAL ELECTRIC

GENERAL ELECTRIC COMPANY, 814 COMMERCE DR., OAK BROOK, ILL. 60521

INSTALLATION AND
SERVICE ENGINEERING
DIVISION

March 7, 1979

Mr. T. E. Watts
Project Engineer
Commonwealth Edison Company
Post Office Box 767
Chicago, IL 60690

SUBJECT: Pipe Sizes Excluded Under Paragraph IWB-1220(b) (1) of ASME
B&PV Code Section XI of LaSalle County Station Unit 1
Reactor Coolant Systems

Dear Mr. Watts:

This letter is to clarify the basis for, and the results of, the analysis of pipe sizes excludable from examination by paragraph IWB-1220(b) (1) of the 1974 Edition through Summer, 1975 Addendum of Section XI ASME B&PV Code.

The criteria used in the analysis is as follows:

1. The leak rate at 1000 psi is
liquid - 8000 lb/sec/ft²
steam - 2000 lb/sec/ft²
2. If the core remains covered for a complete circumferential rupture of a given pipe (assuming AC power is available, but with no credit for ECCS) then the pipe may be excluded from examination.
3. The vessel design cooldown rate of 100°F/hr may be exceeded under emergency conditions.

The core will remain covered for a given break provided the flow rate from the make-up systems (RCIC, cycled condensate and feedwater) exceed the leak rate through the break. However, because shutdown following a break will take a substantial length of time, credit for the feedwater system is limited to (1) the capacity of the transfer pump supplying water from the condensate storage tanks to the feedwater system (2) RCIC pump and (3) the cycled condensate make-up pump.

PSI Ref. No. RPV-4

Page 1 of 4

3-7-79

With the above consideration, the pipe size for which examination is not required is that size which will leak at a rate just equal to the combined flow rates of the RCIC, condensate make-up, and transfer pumps.

LaSalle Unit 1 Leakage Analysis

1. Normal Make-Up Calculation:

1 RCIC pump @ 625 gpm	625 gpm
1 Cycled condensate make-up pump @ 450 gpm	450 gpm
1 Cycled condensate transfer pump @ 500 gpm	<u>500 gpm</u>

Total Make-Up 1575 gpm

2. Maximum Break Size Calculation for H₂O:

2.1 Leakage rate at 1000 psi for H₂O = 8000 lbs/sec/ft²

2.2 H₂O = 8.33 lbs/gal

2.3 Leakage rate in gpm/in²

$$\frac{8000 \text{ lbs/sec/ft}^2}{8.33 \text{ lbs/gal}} \times \frac{60 \text{ sec/min}}{\text{sec}} \times \frac{1}{\text{ft}^2 \times 144 \text{ in}^2/\text{ft}^2} = 400 \text{ gpm/in}^2$$

2.4 Maximum area (in²) leakage that can be handled by normal make-up of 1575 gpm:

$$\frac{1575 \text{ gpm}}{400 \text{ gpm/in}^2} = 3.94 \text{ in}^2 \text{ H}_2\text{O} \quad 3.94 > 5$$

2.5 Pipe size calculation - H₂O:

$$\frac{\pi D^2}{4} = \text{pipe area}$$

$$\frac{\pi D^2}{4} = 3.94 \text{ in}^2$$

$$D^2 = 5.02 \text{ in}^2$$

$$D = 2.23" \text{ in diameter}$$

3. Maximum Break Size Calculation for Steam:

3.1 Leakage rate at 1000 psi for steam = 2000 lbs/sec/ft²

3.2 H₂O = 8.33 lbs/gal

3.3 Leakage rate in gpm/in²:

$$\frac{2000 \text{ lbs/sec/ft}^2}{8.33 \text{ lbs/gal}} \times \frac{60 \text{ sec/min}}{\text{sec}} \times \frac{1}{\text{ft}^2 \times 144 \text{ in}^2/\text{ft}^2} = 100 \text{ gpm/in}^2$$

3.4 Maximum area (in²) leakage that can be handled by normal make-up of 1575 gpm:

$$\frac{1575 \text{ gpm}}{100 \text{ gpm/in}^2} = 15.75 \text{ in}^2 \text{ steam}$$

3.5 Pipe size calculation - steam:

$$\frac{\pi D^2}{4} = \text{pipe area}$$

$$\frac{\pi D^2}{4} = 15.75 \text{ in}^2$$

$$D^2 = 20.05 \text{ in}^2$$


$$D = 4.47" \text{ in diameter}$$

Condensate Storage Tanks = 550,000 gallons

For a break 5.02 inches² at a leak rate of 1575 gpm, 318,150 gallons of make up water is required for 202 minutes, the time needed to cool down from 545°F to 210°F at a rate of 100°F per hour. The LaSalle County Station Unit 1 system has over 550,000 gallons in the condensate storage tanks alone.

If you have any questions or comments, please don't hesitate to call or write.

Sincerely yours,



R. C. Hooper
LaSalle Units 1&2
Site Project Supervisor
Central Region NSO

ak

cc: N. R. Casey	GE, Oak Brook
R. H. Holyoak	CECo, LaSalle
D. W. Zebrauskas	CECo, LaSalle
J. Groth	CECo, LaSalle

PSI Ref. No. RPV-4
Page 4 of 4

3-7-79


Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 4</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 0817

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>Jem in 10/10/77</i>	<i>L.L. G...</i>
1	11/2/77	Changed per G.E. comments	<i>Jem in 11/2/77</i>	<i>R.L. G...</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	JFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			12/10/5/78		
FIT-UP AND/OR ALIGNMENT	✓			12/10/5/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			12/10/5/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			12/10/5/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			B.W. 10/19/78	PE-1	Rev. 5
Visual Exam	✓			B.W. 10/19/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No.	RPV-8 Page 1 of 55
POST WELD CLEANLINESS	✓			B.W. 10/9/78		

*Revised - Pages 1 thru 55
w/ Caldwell A.E.E.
3-13-81*



Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>(1) & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 0825

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.R. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>L.R. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>RL 10/4/78</i>		
FIT-UP AND/OR ALIGNMENT	✓			<i>RL 10/4/78</i>		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<i>RL 10/4/78</i>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<i>RL 10/4/78</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>Aut II BW 10/9/78</i>	PE-1	Rev. 5
Visual Exam	✓			<i>Aut II BW 10/9/78</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X		PSI Ref. No.	RPV-8
						10/17/78
POST WELD CLEANLINESS	✓			<i>BW 10/9/78</i>		Page 2 of 55

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & ②</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 0833

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Green</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Green</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/16	760105	SANDVIK


WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			722 10/4/78		
FIT-UP AND/OR ALIGNMENT	✓			722 10/4/78		SW-1 1 Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			722 10/4/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			722 10/4/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			722 10/9/78	PE-1	Rev. 5
Visual Exam	✓			722 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	10/17/78
					Page 3 of 55	
POST WELD CLEANLINESS	✓			722 10/9/78		

Client Commonwealth Edison Co.Site La Salle County StationUnit 1 & 2Reactor Controls, Inc.
Production Weld
QC Data SheetWDS - 335 SHEET 1 OF 1☒ RPV INTERNALS
☐ CRD SYSTEM
☐ OTHERWELD DESCRIPTION: Incore Housing to Guide TubeLOCATION: 0841

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L. L. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. R. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	JFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/7/78		
FIT-UP AND/OR ALIGNMENT	✓			22 10/7/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/7/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 10/7/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/9/78	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	10/7/78
					Page 4 of 55	
POST WELD CLEANLINESS	✓			22 10/7/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & ②</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 0849

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>J. M. Miller</i>	<i>L. J. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>J. M. Miller</i>	<i>R. K. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/16	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>10/2/78</i>		
FIT-UP AND/OR ALIGNMENT	✓			<i>10/2/78</i>		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<i>10/2/78</i>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<i>10/2/78</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>10/9/78</i>	PE-1	Rev. 5
Visual Exam	✓			<i>10/9/78</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No.	RPV-8 <i>10/17/78</i>
POST WELD CLEANLINESS	✓			<i>10/9/78</i>		Page 5 of 55

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & X</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 1609

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.L. Green</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Green</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	B	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/5/78		
FIT-UP AND/OR ALIGNMENT	✓			22 10/5/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/5/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 10/5/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/9/78	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8
						Page 6 of 55
POST WELD CLEANLINESS	✓			22 10/9/78		



Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>1 & 2</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 1613

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	B	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/5/78		
FIT-UP AND/OR ALIGNMENT	✓			22 10/5/78		SW-1 / 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/5/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 10/5/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/9/78	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PS	Ref. No	RPV-8 Page 7 of 55
POST WELD CLEANLINESS	✓			22 10/9/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Site <u>La Salle County Station</u>			
Unit <u>1 & 2</u>			

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 1617

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	B	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			RL 10/5/77		
FIT-UP AND/OR ALIGNMENT	✓			RL 10/5/77		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			RL 10/5/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			RL 10/5/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			RL 10/9/78	PE-1	Rev. 5
Visual Exam	✓			RL 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	
					Page 8 of 55	
POST WELD CLEANLINESS	✓			RL 10/9/78		

Client <u>Commonwealth Edison Co.</u>		Reactor Controls, Inc.		WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>	
Site <u>La Salle County Station</u>		Production Weld QC Data Sheet		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER	
Unit <u>(1) & 2</u>					
WELD DESCRIPTION: <u>Incore Housing to Guide Tube</u>				LOCATION: <u>1621</u>	

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Green</i>
1	11/2/77	Changed per C.E. comments	<i>John Miller</i>	<i>R.R. Green</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 99	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			7/28 10/4/78		
FIT-UP AND/OR ALIGNMENT	✓			7/28 10/4/78		SW-1 1 Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			2/10 10/4/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE						
NDE OF ROOT:			X			
	✓			10/3 10/4/78		
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			8/24 10/9/78	PE-1	Rev. 5
Visual Exam	✓			8/24 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
					Page 9 of 55	
POST WELD CLEANLINESS	✓			8/24 10/9/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 1625

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/4/78		
FIT-UP AND/OR ALIGNMENT	✓			22 10/4/78		SW-1 Rev. ①
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/4/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 10/4/78		
NOE OF ROOT:			X			
NOE INTERMEDIATE:			X			
NOE FINAL:						
Penetrant Exam	✓			22 10/9/78	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X			
					PSI Ref. No.	
					RPV-8	10/17/78
						Page 10 of 55
POST WELD CLEANLINESS	✓			22 10/9/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & ②</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 1633

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER-308	SFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			322 10/4/78		
FIT-UP AND/OR ALIGNMENT	✓			322 10/4/78		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			322 10/4/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			322 10/4/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			322 10/9/78	PE-1	Rev. 5
Visual Exam	✓			322 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PS. Ref. No	RPV-8	10/12/78
					Page 11 of 55	
POST WELD CLEANLINESS	✓			322 10/9/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 1641

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	93-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/3/77		
FIT-UP AND/OR ALIGNMENT	✓			22 10/3/77		SW-1 <u>1</u> Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/3/77		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 10/3/77		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/9/78	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS			X			
POST WELD CLEANLINESS	✓			22 10/9/78		

PSI Ref. No.

RPV-3

Page 12 of 55



Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Univ. <u>(1) & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
--	--	---

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 1645

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			RL 10/7/78		
FIT-UP AND/OR ALIGNMENT	✓			RL 10/9/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			RL 10/3/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			RL 10/3/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			RL 10/9/78	PE-1	Rev. 5
Visual Exam	✓			RL 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	
					Page 13 of 55	
POST WELD CLEANLINESS	✓			RL 10/9/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>1 & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 1649

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	B3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			SW 10/3/78		
FIT-UP AND/OR ALIGNMENT	✓					SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			SW 10/7/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			SW 10/7/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			SW 10/9/78	PE-1	Rev. 5
Visual Exam	✓			SW 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	
					Page 14	10/9/78
POST WELD CLEANLINESS	✓			SW 10/9/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & ②</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 1653

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/16	741106	SANDVIK
				760105	

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			7/2 10/2/78		
FIT-UP AND/OR ALIGNMENT	✓			7/2 10/2/78		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			7/2 10/2/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			7/2 10/2/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			7/2 10/9/78	PE-1	Rev. 5
Visual Exam	✓			7/2 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/12/78
					Page 15 of 55	
POST WELD CLEANLINESS	✓			7/2 10/9/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <u>Q</u> <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 1657

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>R. L. Green</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. Green</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	43-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/8"	741106	SANDVIK
			1/16"	760105	

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			10/2/78 JLL		
FIT-UP AND/OR ALIGNMENT	✓			10/2/78 JLL		SW-1 <u>1</u> Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			10/2/78 JLL		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			10/2/78 JLL		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			10/9/78 JLL	PE-1	Rev. 5
Visual Exam	✓			10/9/78 JLL	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8 Page 16 of 18
POST WELD CLEANLINESS	✓			10/9/78 JLL		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS al <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & X</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 2409

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308A	1/16	76C105	Sandwich

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			722 9/29/78		
FIT-UP AND/OR ALIGNMENT	✓			722 9/29/78		SW-1 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			722 9/29/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			722 9/29/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>[Signature]</i> 10/10/78	PE-1	Rev. 5
Visual Exam	✓			<i>[Signature]</i> 10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	
					Page 17 of 55	
POST WELD CLEANLINESS	✓			<i>[Signature]</i> 10/10/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>D & X</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 2412

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
019	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
E308	SFAS.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/9/78		
FIT-UP AND/OR ALIGNMENT	✓			22 10/9/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/9/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 10/9/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/9/78 Level II	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78 Level II	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	Page 18 of 19/17/78
POST WELD CLEANLINESS	✓			22 10/10/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 2425

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>Tom Miller</i>	<i>R.R. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>Tom Miller</i>	<i>R.R. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308X	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓	✓		702 9/21/78		
FIT-UP AND/OR ALIGNMENT	✓			702 9/21/78		SW-1 <u>1</u> Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			702 9/27/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 9/27/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>W.D. 10/11/78</i>	PE-1	Rev. 5
Visual Exam	✓			<i>W.D. 10/11/78</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X			
POST WELD CLEANLINESS	✓			<i>W.D. 10/11/78</i>		

PSI Ref. No.

RPV-8

Page 19 of 55



Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 2429

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John H. B.</i>	<i>L. E. G.</i>
1	11/2/77	Changed per G.E. comments	<i>John H. B.</i>	<i>R. E. G.</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308A	1/16	760105	<i>Sandwich</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			9/26/78		
FIT-UP AND/OR ALIGNMENT	✓			9/26/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			9/26/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			9/26/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			10/17/78	PE-1	Rev. 5
Visual Exam	✓			10/17/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
						Page 20 of 55
POST WELD CLEANLINESS	✓			10/17/78		

Client <u>Commonwealth Edison Co.</u>		Reactor Controls, Inc.		WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>	
Site <u>La Salle County Station</u>		Production Weld QC Data Sheet		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER	
Unit <u>① & ②</u>					
WELD DESCRIPTION: <u>Incore Housing to Guide Tube</u>				LOCATION: <u>2433</u>	

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	Sandwich

WELDING CHECK POINTS	A	B	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			72 10/10/78		
FIT-UP AND/OR ALIGNMENT	✓			92 10/10/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			92 10/10/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			92 10/10/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			10/10/78	PE-1	Rev. 5
Visual Exam	✓			10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/12/78
					Page 21 of 55	
POST WELD CLEANLINESS				10/10/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld	<input checked="" type="checkbox"/> RPV INTERNALS
Unit <u>1 & X</u>	QC Data Sheet	<input type="checkbox"/> CRD SYSTEM
		<input type="checkbox"/> OTHER


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 2437

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>Tomlinson</i>	<i>L.H. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John W. Smith</i>	<i>R.R. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308X	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			702 10/10/78		
FIT-UP AND/OR ALIGNMENT	✓			702 10/10/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE				702 10/10/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE				702 10/10/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>10/10/78</i>	PE-1	Rev. 5
Visual Exam	✓			<i>10/10/78</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8
						Page 22 of 55
POST WELD CLEANLINESS	✓			<i>10/10/78</i>		



Client <u>Commonwealth Edison Co.</u>		Reactor Controls, Inc. Production Weld QC Data Sheet		WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>	
Site <u>La Salle County Station</u>				<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER	
Unit <u>1 & 2</u>					
WELD DESCRIPTION: <u>Incore Housing to Guide Tube</u>				LOCATION: <u>2441</u>	
REV	DATE	REVISION		ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue		<u>[Signature]</u>	<u>[Signature]</u>
1	11/2/77	Changed per G.E. comments		<u>[Signature]</u>	<u>[Signature]</u>
WELDER IDENT.		PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19		Q3-12	n/a	n/a	all
			n/a	n/a	
			n/a	n/a	
FILLER MATERIAL		SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER
ER308		SFA5.9	ER308	1/16	760105
WELDING CHECK POINTS		A	R	N/A	Q.C. INSP.
PRE-WELD CLEANLINESS		✓			10/10/78
FIT-UP AND/OR ALIGNMENT		✓			10/10/78
INSERT INSTALLATION				X	
BACKING RING INSTALLATION				X	
PRE-HEAT TEMPERATURE		✓			10/10/78
PRE-PURGE				X	
PURGE				X	
INTERPASS TEMPERATURE		✓			10/10/78
NDE OF ROOT:				X	
NDE INTERMEDIATE:				X	
NDE FINAL:					
Penetrant Exam		✓			10/11/78
Visual Exam		✓			10/11/78
SPECIAL REQUIREMENTS:				X	PSI Ref. NO
					RPV-8
					Page 23 of 55
POST WELD CLEANLINESS		✓			10/11/78

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 2449

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L. L. Chen</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. Chen</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			722 10/3/78		
FIT-UP AND/OR ALIGNMENT	✓			722 10/7/78		SW-1  Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			722 10/3/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			722 10/3/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			2nd 10/9/78	PE-1	Rev. 5
Visual Exam	✓			2nd 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
					Page 24 of 55	
POST WELD CLEANLINESS	✓			2nd 11/9/78		

Client: <u>Commonwealth Edison Co.</u> Site: <u>La Salle County Station</u> Unit: <u>1 & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
--	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 2457

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	φ3 - 12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/16	741105	SANDVIK
				760105	

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			10/2/78 gcl		
UP AND/OR ALIGNMENT	✓			10/2/78 gcl		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			10/2/78 gcl		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			10/2/78 gcl		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			gcl 10/9/78	PE-1	Rev. 5
Visual Exam	✓			gcl 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No.	RPV-8 10/12/78
POST WELD CLEANLINESS	✓			gcl 10/9/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 3209

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			XL 10/9/78		
FIT-UP AND/OR ALIGNMENT	✓			7L2 10/9/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			XL 10/9/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			2L2 10/9/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			GLD 10/10/78	PE-1	Rev. 5
Visual Exam	✓			10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
					Page 26 of 55	
POST WELD CLEANLINESS	U			GLD 10/10/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>(1) & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 3217

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	D3-12	n/a	n/a	<i>all</i>
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	<i>Sandvik</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			2/2 9/23/78		
FIT-UP AND/OR ALIGNMENT	✓			2/2 9/25/78		SW-1 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			2/2 9/29/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			2/2 9/28/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>[Signature]</i> 10/10/78	PE-1	Rev. 5
Visual Exam	✓			<i>[Signature]</i> 10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	
					Page 27 of 55	10/17/78
POST WELD CLEANLINESS	✓			<i>[Signature]</i> 10/10/78		

Client <u>Commonwealth Edison Co.</u>		Reactor Controls, Inc. Production Weld QC Data Sheet		WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>	
Site <u>La Salle County Station</u>				<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER	
Unit <u>1 & 2</u>					
WELD DESCRIPTION: <u>Incore Housing to Guide Tube</u>				LOCATION: <u>3125</u>	

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SPAG.9	ER308A	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 9/27/78		
FIT-UP AND/OR ALIGNMENT	✓			22 9/27/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 9/27/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 9/27/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 9/27/78	PE-1	Rev. 5
Visual Exam	✓			22 9/27/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X		PSI Ref. No	
					RPV-8	
					Page 28 of 53	
POST WELD CLEANLINESS	✓			22 9/27/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & X</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 3229

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308X	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			9/26/78		
FIT-UP AND/OR ALIGNMENT	✓			9/26/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			9/26/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			9/26/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			10/11/78	PE-1	Rev. 5
Visual Exam	✓			10/11/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No.	RPV-8 Page 29 of 35 10/11/78
POST WELD CLEANLINESS	✓			10/11/78		

Client Commonwealth Edison Co.Site La Salle County StationUnit (1) & AReactor Controls, Inc.
Production Weld
QC Data SheetWDS - 335 SHEET 1 OF 1☒ RPV INTERNALS
☐ CRD SYSTEM
☐ OTHERWELD DESCRIPTION: Incore Housing to Guide TubeLOCATION: 3233

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Green</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Green</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA.5.9	ER308	1/16	76010.5	Landolt

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			702 9/25/78		
FIT-UP AND/OR ALIGNMENT	✓			702 9/25/78		SW-1 <u>1</u> Rev. 1
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			702 9/25/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 9/25/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>W.D. 10/11/78</i>	PE-1	Rev. 5
Visual Exam	✓			<i>W.D. 10/11/78</i>	VE-1	Rev. 2
						11/17/78
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	
					Page 30 of 55	
POST WELD CLEANLINESS	✓			<i>W.D. 10/11/78</i>		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & X</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 3137

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	<i>[Signature]</i>
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	<i>[Signature]</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>[Signature]</i> 10/10/78		
FIT-UP AND/OR ALIGNMENT	✓			<i>[Signature]</i> 10/10/78		SW-1 <i>[Signature]</i> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<i>[Signature]</i> 10/10/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<i>[Signature]</i> 10/10/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>[Signature]</i> 10/10/78	PE-1	Rev. 5
Visual Exam	✓			<i>[Signature]</i> 10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8 Page 31 of 55
POST WELD CLEANLINESS	✓			<i>[Signature]</i> 10/10/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 3141

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.K. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	<i>all</i>
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	7160105	<i>Sandwich</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>702 10/9/78</i>		
FIT-UP AND/OR ALIGNMENT	✓			<i>702 10/9/78</i>		<i>SW-1</i>  <i>Rev. 0</i>
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<i>502 10/9/78</i>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<i>502 10/9/78</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>10/11/78</i>	PE-1	<i>Rev. 5</i>
Visual Exam	✓			<i>10/11/78</i>	VE-1	<i>Rev. 2</i>
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	<i>10/17/78</i>
					Page 32 of 55	
POST WELD CLEANLINESS	✓			<i>10/11/78</i>		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>G & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 3249

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 5.9	ER 308	1/8	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			322 10/7/78		
FIT-UP AND/OR ALIGNMENT	✓			322 10/7/78		SW-1 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			322 10/7/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			322 10/7/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			322 10/9/78	PE-1	Rev. 5
Visual Exam	✓			322 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	
					RPV-8	10/12/78
					Page 33 of 55	
POST WELD CLEANLINESS	✓			322 10/9/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <u>al</u> <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 3257

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED	D
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Quinn</i>	
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Quinn</i>	

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	5FA 59	ER 308	1/8	741106	SANDVIK
			1/16	760105	

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			7/2 10/2/77		
FIT-UP AND/OR ALIGNMENT	✓			7/2 10/2/77		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			7/2 10/2/77		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			7/2 10/2/77		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			8W 10/9/77	PE-1	Rev. 5
Visual Exam	✓			8W 10/9/77	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8 10/17/78
						Page 34 of 55
POST WELD CLEANLINESS	✓			8W 10/9/77		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>(1) & 2</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 4017

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 9/23/79		
FIT-UP AND/OR ALIGNMENT	✓			22 9/25/79		SW-1 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 9/29/79		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 9/29/79		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/10/78	PE-1	Rev. 5
Visual Exam	✓			22 10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	10/17/78
					Page 36 of 55	
POST WELD CLEANLINESS	✓			22 10/10/78		

Client Commonwealth Edison Co.Site La Salle County StationUnit 1 & 2Reactor Controls, Inc.
Production Weld
QC Data SheetWDS - 335 SHEET 1 OF 1☒ RPV INTERNALS
☐ CRD SYSTEM
☐ OTHER


2

WELD DESCRIPTION: Incore Housing to Guide TubeLOCATION: 4021

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>R. L. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Lundvik

WELDING CHECK POINTS	A	P	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			702 9/27/78		
FIT-UP AND/OR ALIGNMENT	✓			702 9/27/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			702 9/27/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 9/27/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			702 10/1/78	PE-1	Rev. 5
Visual Exam	✓			702 10/1/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8
						Page 37 of 55
POST WELD CLEANLINESS	✓			702 10/1/78		

Client Commonwealth Edison Co.Reactor Controls, Inc.
Production Weld
QC Data SheetWDS - 335 SHEET 1 OF 1Site La Salle County Station☒ RPV INTERNALS
☐ CRD SYSTEM
☐ OTHERUnit (1) & 2WELD DESCRIPTION: Incore Housing to Guide TubeLOCATION: 4025

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>J. Miller</i>	<i>R. L. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>J. Miller</i>	<i>R. L. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE WELD CLEANLINESS	✓			702 9/21/78		
FIT-UP AND/OR ALIGNMENT	✓			702 9/21/78	SW-1	1/1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			702 9/21/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 9/21/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			702 9/21/78	PE-1	Rev. 5
Visual Exam	✓			702 9/21/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS			X	PSI Ref. No.	RPV-3	10/17/78
					Page 38 of 55	
POST WELD CLEANLINESS	✓			702 9/21/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4033

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>J. M. Miller</i>	<i>L. L. G.</i>
1	11/2/77	Changed per G.E. comments	<i>J. M. Miller</i>	<i>R. K. G.</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			UD 9/25/78		
FIT-UP AND/OR ALIGNMENT	✓			UD 9/25/78	SW-1	Rev 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			UD 9/25/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			UD 9/25/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			UD 10/11/78	PE-1	Rev. 5
Visual Exam	✓			UD 10/11/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	10/17/78
POST WELD CLEANLINESS	✓			UD 10/11/78		



Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>① & ②</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube LOCATION: 4041

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.L. Green</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Green</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	<i>all</i>
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	76.0105	<i>Sandvik</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓	✓		<i>762 10/9/78</i>		
FIT-UP AND/OR ALIGNMENT	✓	✓		<i>762 10/9/78</i>		<i>SW-1</i>  <i>Rev. 0</i>
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓	✓		<i>762 10/9/78</i>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓	✓		<i>762 10/9/78</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>762 10/11/78</i>	PE-1	<i>Rev. 5</i>
Visual Exam	✓			<i>762 10/11/78</i>	VE-1	<i>Rev. 2</i>
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	 <i>10/2/78</i>
					Page 40 of 55	
POST WELD CLEANLINESS	✓			<i>762 10/11/78</i>		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4045

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changea per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	P	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓	✓		202 10/6/78		
FIT-UP AND/OR ALIGNMENT	✓	✓		202 10/6/78		SW-1 <u>1</u> Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓	✓		202 10/6/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓	✓		202 10/6/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓	✓		202 10/6/78	PE-1	Rev. 5
Visual Exam	✓	✓		202 10/6/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8 10/17/78	Page 41 of 55
POST WELD CLEANLINESS	✓	✓		202 10/6/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 6</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube


LOCATION: 4049

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>Tom Miller</i>	<i>R. L. G...</i>
1	11/2/77	Changed per G.E. comments	<i>Tom Miller</i>	<i>R. L. G...</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-19	Q3-12	n/a	n/a	ALL
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER 308	SFA 59	ER 308	1/16	760105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			222 10/7/78		
FIT-UP AND/OR ALIGNMENT	✓			222 10/7/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			222 10/7/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			568 10/7/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			222 10/9/78	PE-1	Rev. 5
Visual Exam	✓			222 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/12/78
						Page 42 of 55
POST WELD CLEANLINESS	✓			222 10/9/78		

Client <u>Commonwealth Edison Co.</u>		Reactor Controls, Inc.		WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>		
Site <u>La Salle County Station</u>		Production Weld QC Data Sheet		<input checked="" type="checkbox"/> RPV INTERFAS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER		
Unit <u>1 & 2</u>						
WELD DESCRIPTION: <u>Incore Housing to Guide Tube</u>				LOCATION: <u>4057</u>		
REV	DATE	REVISION		ENGR. APPROVED	Q. A. APPROVED	
0	10/7/77	Initial Issue		<i>[Signature]</i>	<i>[Signature]</i>	
1	11/2/77	Changed per G.E. comments		<i>[Signature]</i>	<i>[Signature]</i>	
WELDER IDENT.		PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED	
B-19		Q3-12	n/a	n/a	ALL	
			n/a	n/a		
			n/a	n/a		
FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER	
ER 308	SFA 5.9	ER 308	1/16	74-1106	SANDVIK	
				760105		
WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/2/78		
FIT-UP AND/OR ALIGNMENT	✓			702 10/2/78		SW-1  Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			22 10/2/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 10/2/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			22 10/9/78	PE-1	Rev. 5
Visual Exam	✓			22 10/9/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	
					Page 43 of 55	
POST WELD CLEANLINESS	✓			22 10/9/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4801

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.P. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	<i>all</i>
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	<i>Sandwich</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			SL2 10/10/78		
FIT-UP AND/OR ALIGNMENT	✓			SL2 10/10/78		SW-1 <i>1</i> Rev. 3
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			SL2 10/10/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			SL2 10/10/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>SL2 10/10/78</i>	PE-1	Rev. 5
Visual Exam	✓			<i>SL2 10/10/78</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
					Page 44 of 55	
POST WELD CLEANLINESS	✓			<i>SL2 10/10/78</i>		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 48/3

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>R. L. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
<u>B19</u>	<u>Q3-12</u>	<u>n/a</u>	<u>n/a</u>	<u>all</u>
		<u>n/a</u>	<u>n/a</u>	
		<u>n/a</u>	<u>n/a</u>	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
<u>ER308</u>	<u>SFA 5.9</u>	<u>ER308</u>	<u>1/16</u>	<u>76A105</u>	<u>Sandvik</u>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<u>762 9/29/78</u>		
FIT-UP AND/OR ALIGNMENT	✓			<u>762 9/29/78</u>		<u>SW-1</u> <u>1</u> <u>Rev. 0</u>
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<u>762 9/29/78</u>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<u>762 9/29/78</u>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<u>10/10/78</u>	<u>PE-1</u>	<u>Rev. 5</u>
Visual Exam	✓			<u>10/10/78</u>	<u>VE-1</u>	<u>Rev. 2</u>
SPECIAL REQUIREMENTS:			X	<u>PSI</u>	<u>Ref. No</u>	<u>RPV-8</u>
						<u>Page 45 of 55</u>
POST WELD CLEANLINESS	✓			<u>10/10/78</u>		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & X</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4817

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	Lincoln

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			7/29/78		
FIT-UP AND/OR ALIGNMENT	✓			7/29/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			7/29/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			7/29/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			7/29/78 Rev. 5	PE-1	Rev. 5
Visual Exam	✓			7/29/78 Rev. 2	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No	RPV-8 10/12/78
						Page 46 of 55
POST WELD CLEANLINESS	✓			7/29/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>1 & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4825

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/2/77	Initial Issue	<i>John Miller</i>	<i>L. J. Quinn</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. Quinn</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA59	ER308	1/8	760105	Indur

WELDING CHECK POINTS	A	R	NTA	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			7/27/78		
FIT-UP AND/OR ALIGNMENT				7/27/78		SW-1 / 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			2/27/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			2/27/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>W. Nichols</i>	PE-1	Rev. 5
Visual Exam	✓			<i>W. Nichols</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PS	Ref. No	RPV-8 10/17/78
						Page 47 of 55
POST WELD CLEANLINESS	✓			<i>W. Nichols</i>		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & ②</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Incore Housing to Guide Tube

 LOCATION: 4833

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>L.H. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R.R. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
<u>B19</u>	<u>Q3-12</u>	<u>n/a</u>	<u>n/a</u>	<u>all</u>
		<u>n/a</u>	<u>n/a</u>	
		<u>n/a</u>	<u>n/a</u>	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
<u>ER308</u>	<u>SFA5.9</u>	<u>ER308</u>	<u>1/16</u>	<u>760-05</u>	<u>Sandvik</u>

WELDING CHECK POINTS	A	B	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓	✓		<u>SLD 9/25/78</u>		
FIT-UP AND/OR ALIGNMENT	✓	✓		<u>SLD 9/25/78</u>		<u>SW-1</u> <u>1</u> <u>Rev 0</u>
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓	✓		<u>SLD 9/25/78</u>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓	✓		<u>SLD 9/25/78</u>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<u>SLD 10/1/78</u>	<u>PE-1</u>	<u>Rev. 5</u>
Visual Exam	✓			<u>SLD 10/1/78</u>	<u>VE-1</u>	<u>Rev. 2</u>
SPECIAL REQUIREMENTS:			X	<u>PSI</u>	<u>Ref. No</u>	
POST WELD CLEANLINESS	✓			<u>SLD 10/1/78</u>		



Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & 2</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4841

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓	✓		702 10/5/78		
FIT-UP AND/OR ALIGNMENT	✓	✓		702 10/5/78		SW-1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			702 10/9/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 10/9/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>[Signature]</i> 10/10/78	PE-1	Rev. 5
Visual Exam	✓			<i>[Signature]</i> 10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
					Page 49 of 55	
POST WELD CLEANLINESS	✓			<i>[Signature]</i> 10/10/78		

Client Commonwealth Edison Co.Site La Salle County StationUnit G & X

Reactor Controls, Inc.

Production Weld

QC Data Sheet

WDS - 335 SHEET 1 OF 1☒ RPV INTERNALS☐ CRD SYSTEM☐ OTHERWELD DESCRIPTION: Incore Housing to Guide TubeLOCATION: 4849

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
C	10/7/77	Initial Issue	<i>John Smith</i>	<i>L. L. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John Smith</i>	<i>R. K. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			202 10/6/78		
FIT-UP AND/OR ALIGNMENT	✓			202 10/6/78		SW-1 Δ Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			202 10/6/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			202 10/6/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			202 10/6/78	PE-1	Rev. 5
Visual Exam	✓			202 10/6/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No.	RPV-8	
					Page 50 of 55	
POST WELD CLEANLINESS	✓			202 10/6/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld QC Data Sheet	<input checked="" type="checkbox"/> RPV INTERNALS <u>hl</u> <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>① & A</u>		


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 4853

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308X	1/16	760105	Sandvik

WELDING CHECK POINTS	A	B	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			761 10/4/78		
FIT-UP AND/OR ALIGNMENT	✓			762 10/4/78		SH-1  Rev. C
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			762 10/6/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			762 12/5/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			762 10/11/78	PE-1	Rev. 5
Visual Exam	✓			762 10/11/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No.	RPV-8 10/17/78
						Page 51 of 55
POST WELD CLEANLINESS	✓			762 10/11/78		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld	<input checked="" type="checkbox"/> RPV INTERNALS <u>W</u>
Unit <u>1 & 2</u>	QC Data Sheet	<input type="checkbox"/> CRD SYSTEM
		<input type="checkbox"/> OTHER


WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 5617

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>Tom Miller</i>	<i>R. L. G...</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. G...</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	<i>all</i>
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	<i>Sandvick</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	<input checked="" type="checkbox"/>			<i>7/2 10/7/78</i>		
FIT-UP AND/OR ALIGNMENT	<input checked="" type="checkbox"/>			<i>7/2 10/8/78</i>		<i>SW-1</i>  <i>Rev. 0</i>
INSERT INSTALLATION			<input checked="" type="checkbox"/>			
BACKING RING INSTALLATION			<input checked="" type="checkbox"/>			
PRE-HEAT TEMPERATURE	<input checked="" type="checkbox"/>			<i>7/2 10/8/78</i>		
PRE-PURGE			<input checked="" type="checkbox"/>			
PURGE			<input checked="" type="checkbox"/>			
INTERPASS TEMPERATURE	<input checked="" type="checkbox"/>			<i>7/2 10/8/78</i>		
NDE OF ROOT:			<input checked="" type="checkbox"/>			
NDE INTERMEDIATE:			<input checked="" type="checkbox"/>			
NDE FINAL:						
Penetrant Exam	<input checked="" type="checkbox"/>			<i>10/10/78</i>	<i>PE-1</i>	<i>Rev. 5</i>
Visual Exam	<input checked="" type="checkbox"/>			<i>10/10/78</i>	<i>VE-1</i>	<i>Rev. 2</i>
SPECIAL REQUIREMENTS:			<input checked="" type="checkbox"/>	<i>PSI</i>	<i>Ref. No</i>	<i>RPV-8</i>
						<i>Page 52 of 55</i>
POST WELD CLEANLINESS	<input checked="" type="checkbox"/>			<i>10/10/78</i>		

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>		<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
Unit <u>(1) & X</u>		

WELD DESCRIPTION: Incore Housing to Guide Tube

LOCATION: 5625

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>Jemil</i>	<i>L.P. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>Jemil</i>	<i>R.K. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			2/2 9/27/78		
FIT-UP AND/OR ALIGNMENT				2/2 9/27/78		SW-1 <u>1</u> Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			2/2 9/27/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			2/2 9/27/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			2/2 10/10/78	PE-1	Rev. 5
Visual Exam	✓			2/2 10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
						Page 53 of 55
POST WELD CLEANLINESS	✓			2/2 10/10/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>1 & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>335</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

WELD DESCRIPTION: <u>Incore Housing to Guide Tube</u>			LOCATION: <u>5633</u>	
REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
1	11/2/77	Changed per G.E. comments	<i>[Signature]</i>	<i>[Signature]</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308	1/16	760105	<i>[Signature]</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			42 9/25/78		
FIT-UP AND/OR ALIGNMENT	✓			22 9/25/79		SW-1 1 Rev. 0
INSERT INSTALLATION			X			
BACKING FING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			42 9/25/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			22 9/25/79		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			42 9/25/78	PE-1	Rev. 5
Visual Exam	✓			42 9/25/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/17/78
						Page 54 of 55
POST WELD CLEANLINESS	✓			42 10/11/78		

Client Commonwealth Edison Co.Site La Salle County StationUnit ① & ②Reactor Controls, Inc.
Production Weld
QC Data SheetWDS - 335 SHEET 1 OF 1☒ RPV INTERNALS
☐ CRD SYSTEM
☐ OTHERWELD DESCRIPTION: Incore Housing to Guide TubeLOCATION: 5641

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	10/7/77	Initial Issue	<i>John Miller</i>	<i>R. L. Jones</i>
1	11/2/77	Changed per G.E. comments	<i>John Miller</i>	<i>R. L. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B19	Q3-12	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA5.9	ER308A	1/16	76010	all

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			22 10/10/78		
FIT-UP AND/OR ALIGNMENT	✓			22 10/10/78		SW-1 1 Rev. 0
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE				22 10/10/78		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			702 10/10/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			10/10/78	PE-1	Rev. 5
Visual Exam	✓			10/10/78	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI Ref. No	RPV-8	10/11/78
					Page 55 of 55	
POST WELD CLEANLINESS	✓			10/10/78		

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>1 & 2</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>312</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

WELD DESCRIPTION: Upper Pipe to Adapter (dp/LC Line) LOCATION: UNIT 1

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	6/23/77	Initial Issue	<i>W. S. Hol</i>	<i>R. Z. White</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
P5	Q3-12	n/a	n/a	All
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308	3/32" 1/16"	481771 + 760105	Sandvik

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			100% 2/22/78		
FIT-UP AND/OR ALIGNMENT	✓			100% 2/22/78		Revised spec. to 6
INSERT INSTALLATION						W. Caldwell AWT
BACKING RING INSTALLATION			X			3-13-81
PRE-HEAT TEMPERATURE	✓			100% 2/22/78		
PRE-PURGE	✓			100% 2/22/78		
PURGE	✓			100% 2/22/78		
INTERPASS TEMPERATURE	✓			100% 2/22/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			100% 2/22/78	PE-1	Rev. 3
Visual Exam	✓			100% 2/22/78	VE-1	Rev. 2
Radiography Exam				100% 2/22/78	RE-1	Rev. 1
SPECIAL REQUIREMENTS:			X			See WDS-312 ACT for completed weld.
POST WELD CLEANLINESS	✓			100% 2/22/78		



PSI Ref. No. RPV-9
 Page 1 of 6
 RT REPORT # 162-164

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>312/Alt</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld	<input checked="" type="checkbox"/> RPV INTERNALS <i>al</i>
Unit <u>1</u>	QC Data Sheet	<input type="checkbox"/> CRD SYSTEM
		<input type="checkbox"/> OTHER


WELD DESCRIPTION: Upper Pipe to Adapter (dp/LC Line) LOCATION: UNIT I

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	2/27/78	Initial Issue	<i>John M. To</i>	<i>L. H. Jones</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
<i>PL4</i>	<i>G3-11</i>	<i>n/a</i>	<i>n/a</i>	<i>ALL</i>
		<i>n/a</i>	<i>n/a</i>	
		<i>n/a</i>	<i>n/a</i>	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
<i>ER308</i>	<i>SFA5.9</i>	<i>ER308^W</i>	<i>3/32</i>	<i>481771</i>	<i>SANDVIK</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>OKD 4/11/78</i>		
FIT-UP AND/OR ALIGNMENT	✓			<i>OKD 4/11/78</i>		
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<i>OKD 4/11/78</i>		
PRE-PURGE	✓			<i>OKD 4/11/78</i>		
PURGE	✓			<i>OKD 4/11/78</i>		
INTERPASS TEMPERATURE	✓			<i>OKD 4/11/78</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Visual Exam	✓			<i>B.W. 4/14/78</i>	VE-1	Rev. 2
Penetrant Exam	✓			<i>B.W. 4/14/78</i>	PE-1	Rev. 3
Radiography Exam	✓			<i>4/12/78</i>	RE-1	Rev. 1
SPECIAL REQUIREMENTS:			X			<i>RT REPORT # 174</i>
POST WELD CLEANLINESS	✓			<i>B.W. 4/14/78</i>		



PSI Ref. No - RPV-9

Page 2 of 6

Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>318</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld	<input checked="" type="checkbox"/> RPV INTERNALS W
Unit <u>① & 2</u>	QC Data Sheet:	<input type="checkbox"/> CRD SYSTEM
		<input type="checkbox"/> OTHER


WELD DESCRIPTION: dp Line to Adapter Elbow LOCATION: _____

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	6/21/77	Initial Issue	<i>WJH</i>	<i>RCW/m</i>
1	6/24/77	Added Radiography Exam	<i>WJH</i>	<i>RCW/m</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
P4	Q3-12	n/a	n/a	All
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308L	SFA 5.9	ER308	1/16	76-0105	SANDVIK

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			WJH 2/22/78		
FIT-UP AND/OR ALIGNMENT	✓			WJH 2/23/78		
INSERT INSTALLATION	✓			WJH 2/22/78		
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			WJH 2/22/78		
PRE-PURGE	✓			WJH 2/22/78		
PURGE	✓			WJH 2/22/78		
INTERPASS TEMPERATURE	✓			WJH 2/22/78		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			WJH 2/22/78	PE-1	Rev. 3
Visual Exam	✓			WJH 2/22/78	VE-1	Rev. 2
Radiography Exam	✓			WJH 2/22/78	RE-1	Rev. 1
SPECIAL REQUIREMENTS:			X			* See back of sheet for CORRECTIVE Action.
POST WELD CLEANLINESS	✓			WJH 2/22/78		RT REPORT #160



PSI Ref. No. RPV-9
Page 3 of 6

RESOLUTION OF REJECTION

REASON FOR REJECTION

Incomplete Insert melt Approximately
1/4" long at location MARKER #1

ACTION TAKEN

ACCEPTABLE

LIST STEPS TAKEN TO RESOLVE REJECTION

PER DOC.

DATE

INITIAL

1. Grind down to root in unconsumed area
QC Hold #36 2/23/78 ACC [Signature]
2. Re-pull unconsumed insert
QC Hold #36 2/23/78 ACC [Signature]
3. Penetrant inspect re-pulled area
PE-1 REV3 2/23/78 ACC [Signature]
4. Reweld area to completion
W15 318 2/23/78 ACC [Signature]
5. Penetrant Inspect final weld
PE-1 REV3 2/23/78 ACC [Signature]
6. Radiograph final weld
PE-1 REV1 2/24/78 ACC [Signature]
RT REPORT #143

* Repair welder was S. Rexroat,
P-4.

Filler Material was ER308, SFA5.9
1/16" HT#760105 manufactured by
SANDVIK. [Signature] QC Supervisor

COMMENTS

PSI Ref. No. RPV-9

Page 4 of 6

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>① & X</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>319</u> SHEET <u>1</u> OF <u>1</u> <div style="text-align: right;"> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER </div>
---	--	---

WELD DESCRIPTION: Cap to dp Line LOCATION: N/A

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	6/21/77	Initial Issue	<i>W. J. Schen</i>	RCW/jm

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
P4	Q2 II	n/a	n/a	all
		n/a	n/a	
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
ER308	SFA 5.9	ER308 HP	3/32	481771	<i>Sandwich</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>8/14/78</i>		
FIT-UP AND/OR ALIGNMENT	✓			<i>8/14/78</i>		
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	✓			<i>8/14/78</i>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<i>8/14/78</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	✓			<i>4/4/79</i>	PE-1	Rev. 5
Visual Exam	✓			<i>4/4/79</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X			
POST WELD CLEANLINESS	✓			<i>4/14/79</i>		



PSI Ref. No. RPV-9
 Page 5 of 6

Client <u>Commonwealth Edison Co.</u> Site <u>La Salle County Station</u> Unit <u>1</u>	Reactor Controls, Inc. Production Weld QC Data Sheet	WDS - <u>506-1</u> SHEET <u>1</u> OF <u>1</u> <input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER
---	--	---

 WELD DESCRIPTION: Adapter to RPV Pen. Socket


 LOCATION: N/A

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	6/20/77	Initial Issue	<i>WES/hol</i>	<i>RCW/m</i>

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
<i>PH</i>	<i>443/43 CT</i>	<i>n/a</i>	<i>n/a</i>	<i>all</i>
		<i>n/a</i>	<i>n/a</i>	
		<i>n/a</i>	<i>n/a</i>	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
<i>Inco 82</i>	<i>SFA 5.14</i>	<i>ERNICR-3</i>	<i>3/3</i>	<i>NX8742D</i>	<i>Huntington</i>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	<i>✓</i>			<i>8/21/78</i>		
FIT-UP AND/OR ALIGNMENT	<i>✓</i>			<i>8/21/78</i>		
INSERT INSTALLATION			<i>X</i>			
BACKING RING INSTALLATION			<i>X</i>			
PRE-HEAT TEMPERATURE	<i>✓</i>			<i>8/21/78</i>		
PRE-PURGE			<i>X</i>			
PURGE			<i>X</i>			
INTERPASS TEMPERATURE	<i>✓</i>			<i>8/21/78</i>		
NDE OF ROOT:			<i>X</i>			
NDE INTERMEDIATE:			<i>X</i>			
NDE FINAL:						
Penetrant Exam	<i>✓</i>			<i>4/4/79</i>	PE-1	Rev. 5
Visual Exam	<i>✓</i>			<i>4/4/79</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			<i>X</i>		PSI	Ref. No - RPV-9
						Page 6 of 6
POST WELD CLEANLINESS	<i>✓</i>			<i>4/4/79</i>		



Client <u>Commonwealth Edison Co.</u>	Reactor Controls, Inc.	WDS - <u>503</u> SHEET <u>1</u> OF <u>1</u>
Site <u>La Salle County Station</u>	Production Weld	<input checked="" type="checkbox"/> RPV INTERNALS
Unit <u>(1) & 2</u>	QC Data Sheet	<input type="checkbox"/> C-3 SYSTEM
		<input type="checkbox"/> OTHER

WELD DESCRIPTION: Backing Ring to Shroud


LOCATION: N/A

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	3/18/77	Initial Issue	<i>W. J. Phillips</i>	<i>P. J. Veltman</i>
		<i>1/1/77</i>		

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-U, QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B-1, B-2	Q43/4305-1	n/a	n/a	ALL
B-7, B-9	Q43/4305-1	n/a	n/a	ALL
		n/a	n/a	

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
<u>INCO 82T</u>	<u>SFA 514</u>	<u>ERNICR 3</u>	<u>3/32"</u>	<u>NY2742D</u>	<u>Huntington</u>

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	<input checked="" type="checkbox"/>			<i>7/27/77</i>		
FIT-UP AND/OR ALIGNMENT	<input checked="" type="checkbox"/>			<i>7/27/77</i>		
INSERT INSTALLATION			X			
BACKING RING INSTALLATION			X			
PRE-HEAT TEMPERATURE	<input checked="" type="checkbox"/>			<i>7/27/77</i>		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	<input checked="" type="checkbox"/>			<i>7/27/77</i>		
NDE OF ROOT:			X			
NDE INTERMEDIATE:			X			
NDE FINAL:						
Penetrant Exam	<input checked="" type="checkbox"/>			<i>8/1/77</i>	PE-1	Rev. 2
Visual Exam	<input checked="" type="checkbox"/>			<i>8/1/77</i>	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X	PSI	Ref. No.	
POST WELD CLEANLINESS	<input checked="" type="checkbox"/>			<i>8/1/77</i>		



*Received page 1 + 2
u of Collected AEE
3-13-81*

Client <u>Commonwealth Edison Co.</u>		Reactor Controls, Inc. Production Weld QC Data Sheet		WDS - <u>504</u> SHEET <u>1</u> OF <u>1</u>	
Site <u>La Salle County Station</u>				<input checked="" type="checkbox"/> RPV INTERNALS <input type="checkbox"/> CRD SYSTEM <input type="checkbox"/> OTHER	
Unit <u>1 & 2</u>					
WELD DESCRIPTION: <u>Shroud to Shroud Support Ring</u>				LOCATION: <u>N/A</u>	

REV	DATE	REVISION	ENGR. APPROVED	Q. A. APPROVED
0	3/21/77	Initial Issue	<i>[Signature]</i>	<i>[Signature]</i>
		<i>Init #1</i>		

WELDER IDENT.	PERFORMANCE QUALIFICATION	MOCK-UP QUALIFICATION (IF REQUIRED)	RESTRICTIVE QUALIFICATION (IF REQUIRED)	PORTION OF WELD COMPLETED
B1, B-7	Q43/430TS-1	n/a	n/a	ALL
B6, B-9	Q43/430TS-1	n/a	n/a	ALL
B-10	Q43/430TS-1	n/a	n/a	SMALL ONLY

FILLER MATERIAL	SPECIFICATION	CLASSIFICATION	SIZE	HEAT/LOT NUMBER	MANUFACTURER
INCO 82T	SFA 5.14	ENRICK 3	3/32"	NX8742D	Huntington
INCO 82T	SFA 5.11	ENCRFE-3	5/32"	CONT 4725, 4850	Huntington
INCO 82T	SFA 5.11	ENCRFE-3	1/8"	CONT 1223	Huntington

WELDING CHECK POINTS	A	R	N/A	Q.C. INSP.	AUTH. INSP.	COMMENTS
PRE-WELD CLEANLINESS	✓			<i>[Signature]</i> 8/3/77		
FIT-UP AND/OR ALIGNMENT	✓			<i>[Signature]</i> 8/3/77		
INSERT INSTALLATION			X			
BACKING RING INSTALLATION	✓			<i>[Signature]</i> 8/3/77		
PRE-HEAT TEMPERATURE	✓			<i>[Signature]</i> 8/3/77		
PRE-PURGE			X			
PURGE			X			
INTERPASS TEMPERATURE	✓			<i>[Signature]</i> 8/3/77		
NDE OF ROOT:						
Penetrant Exam @	✓			<i>[Signature]</i> 8/18/77	PF-1	Rev. 2
change of process				LEVEL II		
NDE INTERMEDIATE:						
Penetrant Exam 1/2T	✓			<i>[Signature]</i> 8/19/77	PE-1	Rev. 3
				LEVEL II		
NDE FINAL:						
Penetrant Exam	✓			<i>[Signature]</i> 8/19/77	PE-1	Rev. 3
Visual Exam	✓			<i>[Signature]</i> 8/20/77	VE-1	Rev. 2
SPECIAL REQUIREMENTS:			X		PSI Ref. No	
					RPV-10	
					Page 2 of 2	
POST WELD CLEANLINESS	✓			<i>[Signature]</i> 8/20/77		

12.2 PIPING, PUMP AND VALVE COMPONENTS

12.2.5 PUMP & VALVE INTERNAL CONSTRUCTION DATA SHEETS

<u>DESCRIPTION</u>	<u>TAB</u>	<u>PUMP OR VALVE NO.</u>	<u>PSI REF. NO.</u>
FW - Feedwater System Valve	27	1B21-F010A	FWV-1
		1B21-F010B	FWV-2
		1B21-F011A	FWV-3
		1B21-F011B	FWV-4
		1B21-F032A	FWV-5
		1B21-F032B	FWV-6
HP - High Pressure Core Spray System Valve	28	1E22-F004	HPV-1
		1E22-F005	HPV-2
		1E22-F038	HPV-3
LP - Low Pressure Core Spray System Valve	29	1E21-F005	LPV-1
		1E21-F006	LPV-2
		1E21-F051	LPV-3
MS - Main Steam System Valve	30	1B21-F013A	MSV-1
		1B21-F013B	MSV-2
		1B21-F013C	MSV-3
		1B21-F013D	MSV-4
		1B21-F013E	MSV-5
		1B21-F013F	MSV-6
		1B21-F013G	MSV-7
		1B21-F013H	MSV-8
		1B21-F013J	MSV-9
		1B21-F013K	MSV-10
		1B21-F013L	MSV-11
		1B21-F013M	MSV-12
		1B21-F013N	MSV-13
		1B21-F013P	MSV-14
		1B21-F013R	MSV-15
		1B21-F013S	MSV-16
		1B21-F013U	MSV-17
		1B21-F013V	MSV-18
		1B21-F022A	MSV-19
		1B21-F022B	MSV-20
		1B21-F022C	MSV-21
		1B21-F022D	MSV-22
		1B21-F023A	MSV-23
		1B21-F023B	MSV-24
		1B21-F028C	MSV-25
		1B21-F028D	MSV-26
RH - Residual Heat Removal System Valve	31	1E12-F008	RHV-1
		1E12-F009	RHV-2
		1E12-F019	RHV-3
		1E12-F020	RHV-4

12.2 PIPING, PUMP AND VALVE COMPONENTS

12.2.5 Pump & Valve Internal Construction Data Sheets (Cont'd)

<u>DESCRIPTION</u>	<u>TAB</u>	<u>PUMP OR VALVE NO.</u>	<u>PSI REF. NO.</u>
RH - Residual Heat Removal System Valve (Continued)	31	1E12-F023	RHV-5
		1E12-F041A	RHV-6
		1E12-F041B	RHV-7
		1E12-F041C	RHV-8
		1E12-F042A	RHV-9
		1E12-F042B	RHV-10
		1E12-F042C	RHV-11
		1E12-F050A	RHV-12
		1E12-F050B	RHV-13
		1E12-F053A	RHV-14
		1E12-F053B	RHV-15
		1E12-F090A	RHV-16
		1E12-F090B	RHV-17
		1E12-F092A	RHV-18
		1E12-F092B	RHV-19
		1E12-F092C	RHV-20
RI - Reactor Core Isolation Cooling System Valve	32	1E51-F013	RIV-1
		1E51-F063	RIV-2
		1E51-F064	RIV-3
		1E51-F065	RIV-4
		1E51-F066	RIV-5
RR - Reactor Recirculation System Pump	33	1B33-C001A	RRP-1
		1B33-C001B	RRP-2
RR - Reactor Recirculation System Valve	34	1B33-F023A	RRV-1
		1B33-FC23B	RRV-2
		1B33-F060A	RRV-3
		1B33-F060B	RRV-4
		1B33-F067A	RRV-5
		1B33-F067B	RRV-6
RT - Reactor Water Clean Up System Valve	35	1G33-F001	RTV-1
		1G33-F004	RTV-2
		1G33-F012	RTV-3

A. PROCEDURE NO. PP-S751 REV. 7

EXAMINATION PERSONNEL:

NAME CA Hornler LEVEL II

NAME N/A LEVEL N/A

C. PENETRANT MATERIALS:

a. MANUFACTURER MAGNAFLUX-SPOTCHECK

b. PRE-CLEANING SOLVENT TYPE SKC-S BATCH NO. 79C014

c. PENETRANT TYPE SKL-HF /SKL-S BATCH NO. 79B109

d. PENETRANT REMOVER TYPE SKC-S BATCH NO. 79C014

e. DEVELOPER TYPE SKD-S BATCH NO. 79E033

f. POST EXAMINATION CLEANER TYPE SKC-S BATCH NO. 79C014

D. PRE-EXAMINATION REQUIREMENTS:

a. TEMPERATURE:

1. PENETRANT MATERIALS BETWEEN 60° F & 125° F - YES ☒ NO ☐

2. COMPONENT SURFACE BETWEEN 60° F & 125° F - YES ☒ NO ☐

b. SURFACE PREPARATION:

*1. GRINDING *2. FLAPPING *3. NONE *4. OTHER

E. DATA: NOTE: All Exam components are ASME Sect. XI Category. CF

LINE NO.	DATE	C1 PRE-CLEAN EVAP. TIME	C2 PEN. DWELL TIME	C3 PEN. REM. EVAP. TIME	C4 DEV. TIME	C5 EXAMINATION COMPONENT I.D. NO.	C6 MAT'L	C7 SURF. PREP. #	RELEVANT INDICATION		ACCEPTABLE		RELEVANT INDICATION LOCATION/SIZE OR COMMENTS
									YES C9	NO C10	YES C11	NO C12	
1	2-19	5	10	5	15	IRI-1014-7	CS	2	X		X		9/64" ROUNDO-90° FROM V-SURF 1 TO E.
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													

NOTE: FOR EACH EXAM COMPONENT ID NO., PLACE THE APPLICABLE NUMBER(S) (1,2,3 etc) IN ITS APPROPRIATE COLUMN.

REVIEWED BY: NDE SUPERVISOR W. J. Connelly DATE 2/20/81

QC SUPERVISOR L. J. Whelan DATE 2/20/81

AUTHORIZED INSPECTOR W. J. Connelly DATE 2-23-81

REPORT OF NONDESTRUCTIVE EXAMINATION

TYPE OF EXAMINATION: MT ☒ PT ☐

Customer COMMONWEALTH EDISON COMPANY				Project LaSalle Station		Date 3/1/78	
Contractor MCCO		Job No. 2466		P. O. No. —		Report No. — Request No. 1836 - MT8 - 030	
Examination Standard/Edition — Add ASME V-7 74 Summer <input checked="" type="checkbox"/> YR. Winter <input type="checkbox"/>		Acceptance Standard/Edition — Add ASME III 74 Summer <input checked="" type="checkbox"/> YR. Winter <input type="checkbox"/>		N.D.E. Procedure No. — Rev. MT-1-NP REV 3		S & L Class B	
Line or Dwg. No. IRHC18B		Part No. or Description PARTIAL FLUED HEAD		WELD No 813		Mat'l Thickness 2.000	
Type of Work New <input checked="" type="checkbox"/> Repair <input type="checkbox"/>		Surface Condition AS WELDED		Temp. of Mat'l AMBIENT		Heat No. N/A	
						Heat Treat Before <input type="checkbox"/> After <input checked="" type="checkbox"/>	
MAGNETIC PARTICLE TECHNIQUE DATA*				N/A <input type="checkbox"/>			
Equipment MS-27 MAGNA MAGIC		Dry <input checked="" type="checkbox"/> Visible <input checked="" type="checkbox"/> AC <input type="checkbox"/> DC <input checked="" type="checkbox"/> Amperage Wet <input type="checkbox"/> Fluorescent <input type="checkbox"/> Rectified <input checked="" type="checkbox"/> 45		Prod. Spacing 4"		Particles Type Batch No. 8-ARED 6M24	
				Head <input type="checkbox"/> Coil <input type="checkbox"/> Yoke <input type="checkbox"/>			
LIQUID PENETRANT TECHNIQUE DATA*				N/A <input type="checkbox"/>			
Type Liquid Penetrant Materials Used		Batch No.		Penetrant — Dwell Time Water Washable <input type="checkbox"/> Visible <input type="checkbox"/> Solvent <input type="checkbox"/> Development — Time Post Emulsified <input type="checkbox"/> Fluorescent <input type="checkbox"/> Removable <input type="checkbox"/> Dry <input type="checkbox"/> Wet <input type="checkbox"/> Nonaqueous <input type="checkbox"/>			
*Additional Data:				No. of Items Accepted 0		No. of Items Rejected 1	

PC No. or SN No.	ACC	REJ	DEFECT CODE	REMARKS & DIAGRAM
IRHC18B				MT FULL COVER PASS ONLY ONE SIDE LINEAR INDICATIONS NOTED AT REF POINTS (9, 19 1/2, 50 IN WELD AS MARKED)
WELD No[#] 813		X		
T-47				<div style="text-align: center;"> </div>

RECEIVED

MAR 07 1978

MORRISON CONSTRUCTION COMPANY

Conam Examiner

۱۳۸۴

222

3116.

-Contractor Review 8

Accepted:

1997, 1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 26

Common Examined

16m

4

5-6/7

Customer Acceptance

CSCC

AI Review

PSI Ref. No. RH-2

2 10 81

REPORT OF NONDESTRUCTIVE EXAMINATION

TYPE OF EXAMINATION: MT ☒ PT ☐

[illegible]

Conan Examiner

Signature Bob Lavelle Level II

4-28-77

Contractor Review & Acceptance MC

View of
Mico Alex Zuma Lesh III 6-8-77
Company Signature Date

Conam Examiner

Signature	Level
-----------	-------

Date _____

Customer Acceptance

Signature _____ Date _____

AI Review

VIEW W. J. Caldwell
FBI Ref. No. RI-1

2-18-81

REPORT OF NONDESTRUCTIVE EXAMINATION

TYPE OF EXAMINATION: MT ☒ PT ☐

[illegible]

RECEIVED

JUN 02 1978

MORRISON CONSTRUCTION
COMPANY

Conam Examiner: David J. Hoffler II 6/1/78

Contractor Review & Acceptance mcco Steve Hamilton 6-2-78
Company Signature Date

Conam Examiner:	Signature	Level	Date
-----------------	-----------	-------	------

Customer Acceptance _____
Signature W. J. Caldwell Date 2-18-81
CEEO
AI Review

NUCLEAR ENERGY SERVICES, INC.

CONAM INSPECTION DIVISION

P. O. Box 160

Grand Ridge, Illinois 61325

REPORT OF NONDESTRUCTIVE EXAMINATION

TYPE OF EXAMINATION:

MT ☒PT ☐


Customer COMMONWEALTH EDISON COMPANY				Project LaSalle Station		Date 3-18-77	
Contractor MCCC		Job No. 2466		P. O. No. —		Report No. — Request No. 1241 M77-035	
Examination Standard/Edition — Add ASME SECT-7 74 YR. Winter <input checked="" type="checkbox"/> Summer <input checked="" type="checkbox"/>		Acceptance Standard/Edition — Add ASME SECT-III 74 Summer <input type="checkbox"/> Winter <input type="checkbox"/>		N.D.E. Procedure No. — Rev. ME-1-NP REV 3		S & L Class B	
Line or Dwg. No. 1R141BB		Part No. or Description 10" CLOSURE PLATE		Mat'l Thickness N/A		Type of Material CS	
Type of Work New <input checked="" type="checkbox"/> Repair <input type="checkbox"/>		Surface Condition AS WELDED		Temp. of Mat'l AMBIENT		Heat No. N/A	
						Heat Treat Before <input type="checkbox"/> After <input type="checkbox"/>	
MAGNETIC PARTICLE TECHNIQUE DATA*				N/A <input type="checkbox"/>			
Equipment PARKER PROBE A210		Dry <input checked="" type="checkbox"/> Visible <input checked="" type="checkbox"/> AC <input checked="" type="checkbox"/> DC <input type="checkbox"/> Amperage Wet <input type="checkbox"/> Fluorescent <input type="checkbox"/> Rectified <input type="checkbox"/> PER PROC		Prod. Spacing Head <input type="checkbox"/> Coil <input type="checkbox"/> Yoke <input checked="" type="checkbox"/>		Particles Type — Batch No. MAGNA FLUX BARRED 66112	
LIQUID PENETRANT TECHNIQUE DATA*				N/A <input checked="" type="checkbox"/>			
Type Liquid Penetrant Materials Used		Batch No.		Penetrant — Dwell Time Water Washable <input type="checkbox"/> Visible <input type="checkbox"/> Solvent Post Emulsified <input type="checkbox"/> Fluorescent <input type="checkbox"/> Removable <input type="checkbox"/>		Developer — Time Dry <input type="checkbox"/> Wet <input type="checkbox"/> Nonaqueous <input type="checkbox"/>	
*Additional Data:				No. of Items Accepted 2		No. of Items Rejected 0	

PC No. or SN No.	ACC	REJ	DEFECT CODE	REMARKS & DIAGRAM
IRI 418B W-296 T-25	✓			<p>RECEIVED</p> <p>MAR 21 1977</p> <p>MORRISON CONSTRUCTION COMPANY</p> <p>W-296</p>

RECEIVED

MAR 21 1977

MORRISON CONSTRUCTION
COMPANY



Conam Examiner A. Lukas II 3-18-77

Conam Examiner Bob Raveling II 3-18-77
Signature Level Date


Contractor Release & Acceptance Bob Butler Level III 3/21/77
Company _____ Signature _____ Date _____

Customer Acceptance _____ Signature _____ Date _____


CCO w/ Caldwell 2-18-81
AI Review

PSI Ref. No. RI-3

ORIGINAL



Conam Examiner Paul Penning II 8-5-77
 Signature Level Date
 Contractor Review & Acceptance NECO 8-15-77
 Signature Company Date
 Conam Examiner _____
 Signature Level Date
 Customer Acceptance _____
 Signature Date
 CEO W. J. Caldwell 2-18-81
 AI Review
 PSI Ref. No. RI-4
 ORIGINAL



TYPE OF EXAMINATION: MT ☒ PT ☐

PC No. or SIV No.	ACC	REJ	DEFECT CODE	REMARKS & DIAGRAM
1RI02A				Full weld cover pass only.
8-197	✓			
1-13				
				<div style="text-align: center;"> <h1>RECEIVED</h1> <p>AUG 05 1977</p> <p>MORRISON CONSTRUCTION COMPANY</p> </div> <div style="text-align: center;"> <p>side B side A</p> <p>Penetration</p> </div>

RECEIVED

AUG 05 1977

MORRISON CONSTRUCTION
COMPANY

Side B

Side A

Penetr

am Examiner: Ad Raveling II 8-5-77 Contractor Review & Acceptance MECO U. G. Smith 8-15-77
 Signature Level Date Company Signature Date
 Conam Examiner: _____ Customer Acceptance _____
 Signature Level Date Signature Date
 CECU w. Caldwell 2-18-81
 All Review

ORIGINAL PSI Ref. No. RI-5

MORRISON CONSTRUCTION COMPANY
LaSalle County Station
Job No. 2466

REPORT OF LIQUID PENETRANT EXAMINATION

P.T. PROCEDURE NO. NDE-L/2 REV. 7 P.T. REPORT NO. 869
 LINE NO. RI-1 DRAWING NO. ^{BFM}844-125 S & L CLASS A
 DESCRIPTION OF PARTS Closure Plate TYPE OF MATERIAL SS. TRAVELLER NO. 7-218
 PENETRANT TYPE ^{SKL-HF}SKL3 Formula B DEVELOPER TYPE ^{SKD-NF}Formula B CLEANER TYPE ^{SKL-NF}Formula B
 BATCH NO. 5H059 BATCH NO. 78A017 BATCH NO. 78E068

WELD/PIECE NUMBER(S)	ACCEPT	REJECT	REMARKS
<u>W-RI-102B</u>	<u>✓</u>		<u>Final</u>

EXAMINER Carl Rubini LEVEL II DATE 7-11-78
 INTERPRETER Carl Rubini LEVEL II DATE 7-11-78
 ACCEPTANCE A. Labro LEVEL III DATE 7-17-78
 Quality Control Department

PSI Ref. No. RI-6

Liquid Penetrant NDE
Report NDE/L-2/2, Rev. 3
(3/78)

permanently
w. G. Caldwell CECO AMFI
2-18-81