



CHARLES CENTER • P.O. BOX 1475 • BALTIMORE, MARYLAND 21203

ELECTRIC ENGINEERING
DEPARTMENT

October 12, 1982

Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Attn: Mr. Robert A. Clark, Chief
Operating Reactors Branch #3
Division of Licensing

Subject: Calvert Cliffs Nuclear Power Plant
Units Nos. 1 & 2; Dockets Nos. 50-317 and 50-318
Post-TMI Requirements

References: (a) Letter from A. E. Lundvall, Jr. to D. G. Eisenhower, dated
4/19/82

(b) Letter from A. E. Lundvall, Jr. to D. G. Eisenhower, dated 6/4/82

Gentlemen:

In Generic Letters 82-05 and 82-10 dated March 17, 1982 and May 5, 1982, respectively, the NRC forwarded to all holders of operating reactor licenses a list of proposed completion dates for selected TMI-related items. In these letters the NRC also requested that all licensees provide justification and detailed schedule information for those items that would not be completed by the proposed dates. Accordingly, we provided the desired information in References (a) and (b). The purpose of this letter is to provide you with an update of our progress in closing out these TMI-related actions.

With the exception of four items, all of the action items we had discussed in References (a) and (b) have been completed. Our progress (or position) on these items is reiterated below for your information.

I.C.I - Revise Emergency Procedures

We refer you to our letter from Mr. A. E. Lundvall to Mr. D. G. Eisenhower, dated August 31, 1982, which forwarded our position on this issue.

II.F.1.(2) - Noble Gas Steam Effluent Monitor

Installation of a reliable system continues to be a problem. As discussed with you earlier, we expect to have an operational system installed in Unit 1 no later than June 1, 1983. Sufficient progress in acceptability testing is being demonstrated by the vendor such that shipment from the factory may be possible by the end of October or in November of this year. Given delivery to

the plant next month, we will make a good-faith effort to install a system in Unit 2 during the upcoming fall outage. Nevertheless, it is not unreasonable to expect that delivery, installation and testing problems may develop which will delay operability until some date after the Unit 2 outage. Therefore, we propose that the completion date for Unit 2 be made common with that of Unit 1; i.e., June 1, 1983, to allow sufficient margin to deal with such problems.

II.F.1.(5) - Containment Water level Monitor

This item had been initially considered complete; however, a deficiency was found after an initial period of successful operation (see our letter to R. A. Clark, dated January 19, 1982). Installation of an instrument of improved design in Unit 1 has been completed. Installation in Unit 2 will be completed during the upcoming fall outage.


III.A.1.2 - Upgrade Emergency Support Facilities

Our Emergency Operations Facility, (EOF) is still scheduled to be completed by the end of 1983. Our Interim EOF continues to perform those functions necessary to implement our Response Plan.

If you should have any further questions concerning these matters, please contact us.

BALTIMORE GAS & ELECTRIC COMPANY


By:


for
A. E. Lundvall, Jr.
Vice President - Supply

STATE OF MARYLAND :
: TO WIT:
CITY OF BALTIMORE :

Arthur E. Lundvall, Jr., being duly sworn, states that he is Vice President of the Baltimore Gas and Electric Company, a Corporation of the State of Maryland; that he executed the foregoing for the purposes therein set forth; that the statements made therein are true and correct to the best of his knowledge, information, and belief; and that he was authorized to execute the same on behalf of said Corporation.

WITNESS My Hand and Notarial Seal:


Notary Public

My Commission Expires:

7/1/86
Date

AEL/BSM/gvg

cc: J. A. Biddison, Jr., Esquire
G. F. Trowbridge, Esquire
Mr. D. H. Jaffe - NRC
Mr. R. E. Architzel - NRC