

100-019-032

400 Chestnut Street Tower II

December 23, 1980

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

HARTSVILLE NUCLEAR PLANT UNIT A1 - REPORTABLE DEFICIENCY -
HEATERS OMITTED FROM MOTOR OPERATOR - SUPPLEMENTAL INFORMATION
(NCR HNP-A-097)

Initial notification of the subject deficiency was made to NRC-OIE, Region II, Inspector R. W. Wright on June 18, 1980. The final report was submitted on July 18, 1980. As stated in the final report, TVA anticipated that the motor would be replaced by November 30, 1980. However, GE has not yet delivered the replacement motor and has not indicated when a replacement will be available. TVA anticipates transmitting a report to you regarding the disposition of this deficiency on or before April 2, 1981.

Additionally, TVA has inspected the two similar motors at Phipps Bend Nuclear Plant and has determined that heating elements were properly installed in these units. If you have any questions, please call Jim Dwyer at FTS 857-2014.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills
L. M. Mills, Manager

Nuclear Regulation and Safety

cc: Mr. Victor Stello, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

B019
S
1/0

8102250573

S