

50.55(e) Report

ARIZONA



PUBLIC SERVICE COMPANY

P. O. BOX 21666 • PHOENIX, ARIZONA 85036

May 7, 1982

ANPP-20912-GHD/BSK

U. S. Nuclear Regulatory Commission
Region V
Creskide Oaks Office Park
1450 Maria Lane - Suite 210
Walnut Creek, California 94596-5368

Attention: Mr. T. W. Bishop, Chief
Reactor Construction Projects Branch

Subject: Interim Report - DER 82-12
A 50.55(e) Potentially Reportable Deficiency Relating to
Instrument Clamps Installed Without Calculations for
Thermal Expansion and Seismic Requirements
File: 82-019-026
D.4.33.2

Reference: (A) Telephone Conversation between J. Eckhardt and
G. Duckworth on March 26, 1982
(B) ANPP-20778, dated April 22, 1982 (Time Extension)

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the referenced telephone conversation, and a request for a time extension was transmitted by Reference (B). At that time, it was estimated that a determination of reportability would be made by May 10, 1982.

Due to the extensive investigation and evaluation required, an Interim Report is attached. It is now expected that this information will be finalized by June 10, 1982, at which time a complete report will be submitted.

Very truly yours,

E. E. Van Brunt, Jr.
APS Vice President
Nuclear Projects
ANPP Project Director

EEVBJr/GHD:skc

Enclosure

cc: See Attached Page 2

82052600185

1E27511

82-121

REC'D NRC
MAY 13 1982

U. S. Nuclear Regulatory Commission
Attention: Mr. T. W. Bishop, Chief
ANPP-20912-GHD/BSK
May 7, 1982
Page 2

cc: Richard DeYoung, Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

J. A. Roedel
D. B. Fasnacht
G. C. Andognini
A. C. Rogers
B. S. Kaplan
W. E. Ide
J. Vorees
J. A. Brand
A. C. Gehr
W. J. Stubblefield
W. G. Bingham
R. L. Patterson
R. W. Welcher
R. M. Grant
D. R. Hawkinson
L. E. Vorderbrueggen
G. A. Fiorelli
R. L. Greenfield
Assistant Attorney General
Bataan Memorial Building
Santa Fe, New Mexico 87503

Ms. Patricia Lee Hourihan
6413 South 26th Street
Phoenix, Arizona 85040

INTERIM REPORT - DER 82-12
POTENTIAL REPORTABLE DEFICIENCY
ARIZONA PUBLIC SERVICE COMPANY (APS)
PVNGS UNITS 1, 2 AND 3

I. Potential Problem

The Controls Discipline Field Engineer review of installation documents, in preparation for completing N-5 Code Data Reports, discovered that the 3D Clamps securing the instrumentation lines were not installed in accordance with the requirements of Installation Specification 13-JM-702, Appendix B. These requirements provide for thermal expansion of the tubing.

II. Approach To and Status Of Proposed Resolution

Nonconformance Report JX-512 will be dispositioned to review and rework all discrepancies to the requirements of the Installation Specification.

The Installation Specification will be clarified by issuance of a Specification Change Notice to provide additional guidance for installing instrument tubing to compensate for thermal expansion.

III. Projected Completion of Corrective Action and Submittal of the Final Report

Evaluation of this condition and submittal of the Final Report is forecast to be completed by June 10, 1982.