

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401  
400 Chestnut Street Tower II

January 18, 1983

BLRD-50-438/83-06  
BLRD-50-439/83-03

U.S. Nuclear Regulatory Commission  
Region II  
Attn: Mr. James P. O'Reilly, Regional Administrator  
101 Marietta Street, Suite 3100  
Atlanta, Georgia 30303

Dear Mr. O'Reilly:


BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - DEFICIENT HANDLING OF DESIGN  
CHANGE REPORTS - BLRD-50-438/83-06, BLRD-50-439/83-03 - FIRST INTERIM  
REPORT

The subject deficiency was initially reported to NRC-OIE Inspector  
D. M. Verrelli on December 21, 1982 in accordance with 10 CFR 50.55(e) as  
NCR BLN BLP 8234. Enclosed is our first interim report. We expect to  
submit our next report on or about July 6, 1983.

If you have any questions, please get in touch with R. H. Shell at  
FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

  
L. M. Mills, Manager  
Nuclear Licensing

Enclosure

cc: Mr. Richard C. DeYoung, Director (Enclosure)  
Office of Inspection and Enforcement  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

8301260393 830118  
PDR ADOCK 05000438  
S PDR

OFFICIAL COPY

IE 21

ENCLOSURE  
BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2  
DEFICIENT HANDLING OF DESIGN CHANGE REPORTS  
10 CFR 50.55(e)  
NCR BLN BLP 8234  
BLRD-50-438/83-06, BLRD-50-439/83-03  
FIRST INTERIM REPORT

Description of Deficiency

Design change reports are the method whereby changes to mechanical piping systems are identified to personnel responsible for the piping analysis in order that the analysis can be revised to reflect these changes. The handling of design change reports has been determined to be deficient. During the INPO self-initiated evaluation, it was determined that two design change reports (Nos. 1061 and 1062) did not have associated design change impact reports nor was a file copy of either available. Insufficient information was supplied in the design change report log to enable tracing of these reports. In addition, it was determined that there are different understandings within the TVA's Division of Engineering Design, Bellefonte Design Project, Mechanical Design Group concerning the criteria for issuing a design change report.

Interim Progress

Bellefonte Design Project's engineering procedure BLP EP-44.76 will be revised to clarify (a) the responsibility and methods for documenting design change reports, and (b) the criteria for issuing a design change report. In addition, all design change reports not adequately documented as having been closed will be identified and evaluated, thus helping to trace the missing reports.