




LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 366-2345

May 20, 1983

W3I83-0185
Q-3-A35.07.73

Mr. John T. Collins, Regional Administrator, Region IV
U. S. Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012



SUBJECT: Waterford SES Unit No. 3
Docket No. 50-382
Significant Construction Deficiency No. 73
"American Bridge RCB Structural
Steel Welding Deficiencies"
Second Interim Report

REFERENCE: LP&L letter W3I83-0112 dated April 11, 1983

Dear Mr. Collins:

The above referenced letter indicated submittal of a Final Report to the USNRC no later than May 20, 1983.

At the present time, 100% reinspection is scheduled for all American Bridge work identified in SCD 73 and 78. This reinspection will take approximately ten (10) weeks. It is anticipated that it will also take approximately ninety (90) days to complete all corrective action rework. This rework can start as soon as the first phase of reinspection is evaluated.

Further information concerning the status of the corrective action will be submitted by August 15, 1983.

Very truly yours,

F. J. Drummond
Project Support Manager - Nuclear

FJD/MAL:keh

cc: 1) Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

2) Director
Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

3) Mr. E. L. Blake

4) Mr. W. M. Stevenson

8305270373 830520
PDR ADOCK 05000382
S PDR

IE-27