


THE CINCINNATI GAS & ELECTRIC COMPANY



CINCINNATI, OHIO 45201

March 24, 1983

LOZ-83-0005

E. A. BORGMANN
SENIOR VICE PRESIDENT

Docket No. 50-358

U.S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

Attention: Mr. J.G. Keppler
Regional Administrator

Gentlemen:

RE: WM. H. ZIMMER NUCLEAR POWER STATION - UNIT 1
10CFR50.55(e) - ITEM M-14 - HVAC DAMPER ACTUATOR DEFECTS
W.O. 57300, JOB E-5590, FILE NO. 956C, M-14

This letter constitutes a follow-up to our interim report, QA-2178, dated December 21, 1982, and provides the status of the corrective actions for the subject 10CFR50.55(e) deficiency.

As indicated in our previous report, actual field torque measurements on the damper actuators and analysis of the torque data by Sargent & Lundy has determined that:


1. Three actuators require replacement;
2. Two actuators require spring replacement; and
3. Three actuators require spring height adjustment.

In addition, torque tests and analyses are still required on ten damper actuators in the VP and VQ systems. These tests cannot be performed until the VP and VQ system ductwork installation is complete. Progress on this work continues to be impacted by the NRC November 12, 1982 "Order to Show Cause and Order Immediately Suspending Construction". A follow-up report will be submitted by July 15, 1983.

We trust the above will be found acceptable as an interim report under 10CFR50.55(e).

Very truly yours,

THE CINCINNATI GAS & ELECTRIC COMPANY

By 

E.A. BORGMANN
SENIOR VICE PRESIDENT

RNT/KRK/bcf

8304050417 830324
PDR ADOCK 05000358
S PDR

MAR 31 1983

187

Mr. J.G. Keppler
Regional Administrator

2

March 24, 1983
LOZ-83-0005

cc: NRC Office of Inspection & Enforcement
Washington, D.C. 20555
NRC Senior Resident Inspector
Attn: W.F. Christianson
Zimmer Project Inspector
Region III