




LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
P. O. BOX 6008 • NEW ORLEANS, LOUISIANA 70174 • (504) 386-2345

July 25, 1983

W3I83-0245
Q-3-A35.07.53

Mr. John T. Collins, Regional Administrator, Region IV
U. S. Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76012



SUBJECT: Waterford SES Unit No. 3
Docket No. 50-382
Significant Construction Deficiency No. 53
"Possible Failure of General Electric Type HFA Relays"
Fifth Interim Report

REFERENCE: LP&L letter W3I83-0212 dated June 15, 1983

Dear Mr. Collins:

The above referenced letter indicated submittal of a Final Report to the USNRC no later than July 26, 1983.

At the present time, the completion of corrective action is being delayed due to testing. We are presently awaiting an opportunity to install the remaining coils without impacting the startup testing schedule. This installation is expected to be complete in early September, 1983.

A Final Report will therefore be submitted to the USNRC by September 30, 1983.

Very truly yours,

F. J. Drummond
Project Support Manager - Nuclear

FJD/RWP/MAL:keh

cc: 1) Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

3) Mr. E. L. Blake

2) Director
Office of Management
Information and Program Control
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

4) Mr. W. M. Stevenson