



GE Nuclear Energy

J. E. Quinn, Projects Manager
LMR and SBWR Programs

General Electric Company
175 Curtner Avenue, M/C 165 San Jose, CA 95125-1014
408 925-1005 (phone) 408 925-3991 (facsimile)

February 21, 1995

MFN No. 030-95
Docket STN 52-004

Document Control Desk
U. S. Nuclear Regulatory Commission
Washington DC 20555

Attention: Richard W. Borchardt, Director
Standardization Project Directorate

Subject: **SBWR Test Submittals**

Reference: GE Letter MFN 018-95, J. E. Quinn (GE) to R. W. Borchardt (NRC),
"Approach to Achieve Closure of Items Related to the GE SBWR
TAPD", dated February 14, 1995.

Attached is a table entitled "SBWR Test Submittals" which lists SBWR Test Submittals and relates them to the Item No. in Attachment 2 to the referenced letter. As you can see, many of the submittals have already been delivered. The schedule dates on those submittals not already delivered are of course somewhat dependent on "surprises" which could develop during preparation/conduct/results of the tests themselves. The GE Owner of this list of SBWR Test Submittals is Terry McIntyre who can be reached as follows:

Telephone: 408-925-1441
FAX: 408-925-1193
E-Mail: MCINTYRET@sjcpo4.ne.ge.com

Please call Terry directly should you have any questions regarding the tests or test schedule. Terry has regularly scheduled "Testing Status" telephone conference calls with the NRC Staff on Tuesday mornings.

Sincerely,

James E. Quinn, Projects Manager
LMR and SBWR Programs

Attachment: "SBWR Test Submittals," Rev. 0 (20 Feb. 95)

cc: P. A. Boehnert (NRC/ACRS)
I. Catton (NRC)
A. Drozd (NRC)
S. Q. Ninh (NRC)
J. H. Wilson (NRC)

9503010133 950221
PDR ADDCK 05200004
A PDR

DOYD 1/1

SBWR Test Submittals

Item No.	Test	Submittal Title	Document No.	Scheduled Submittal Date	Actual Submittal Date	Transmittal MFN No.	MFN 018-95 Item No.
	PANDA						
1		Test Specification	22A5587 Rev 1		15-Feb-95	024-95	
2		As-Built Drawing Package		31-Mar-95			33
3		Instrumentation Drawing Package		31-Mar-95			34
4		QA Implementation Procedures	PPCP-QA-01		16-Feb-95	028-95	36
5		Pre-Test Analysis (S1-S6)	40315-NUC-94-7034		27-Sep-94	114-94	
6		Test Plan and Procedures (S1-S9)		10-Mar-95			28,34,35
7		Apparent Test Results (S1-S6)		31-Mar-95			
8		Apparent Test Results (S7-S9)		14-Apr-95			
9		Data Transmittal Report (S1-S9)		26-May-95			28,33,35
10		Test Plan and Procedure (M3,4,7)		30-Jun-95			28,34,35,46
11		Pre-Test Analysis M3		later			
12		Apparent Test Results (M3,4,7)		1-Sep-95			
13		Data Transmittal Report (M3,4,7)		13-Oct-95			28,33,35
14		Test Plan and Procedure (M5,6,8)		18-Aug-95			28,34,35,46
15		Pre-Test Analysis M5		later			
16		Apparent Test Results (M5,6,8)		13-Oct-95			
17		Data Transmittal Report (M5,6,8)		24-Nov-95			28,33,35
18		Test Specification (update for M1&9)	22A5587 Rev 2	29-Sep-95			
19		Test Plan and Procedure (M1,2,9)		29-Sep-95			28,34,35,46
20		Pre-Test Analysis M2,M9		later			
21		Apparent Test Results (M1,2,9)		1-Dec-95			
22		Data Transmittal Report (M1,2,9)		29-Dec-95			28,33,35
23		PANDA Data Analysis Report		27-Jan-96			

SBWR Test Submittals

Item No.	Test	Submittal Title	Document No.	Scheduled Submittal Date	Actual Submittal Date	Transmittal MFN No.	MFN 018-95 Item No.
	GIRAFFE/Helium						
24		Test Specification	25A5677		15-Feb-95	023-95	
25		As-Built Drawing Package		31-Mar-95			33
26		Instrumentation Drawing Package		31-Mar-95			34
27		QA Plan	TOGE110-T01	3-Mar-95			36
28		Test Plan and Procedures (T1,H1-H4,T2)	TOGE110-T07	3-Mar-95			28,34,35
29		Apparent Test Results (T1,H1,H2)		19-Apr-95			
30		Data Transmittal Report (T1,H1,H2)		17-May-95			28,35
31		Apparent Test Results (H3,H4)		12-May-95			
32		Data Transmittal Report (H3,H4)		9-Jun-95			28,35
33		Apparent Test Results (T2)		26-May-95			
34		Data Transmittal Report (T2)		23-Jun-95			28,35
	GIRAFFE/SIT						
35		Test Specification	25A5677 Rev 1	7-Mar-95			
36		Test Plan and Procedures (I1-I4)	TOGE110-T07 Rev 1	14-Apr-95			28,34,35
37		Apparent Test Results		3-Jun-95			
38		Data Transmittal Report		14-Jul-95			28,35
39		GIRAFFE Data Analysis Report		31-Aug-95			

SBWR Test Submittals

Item No.	Test	Submittal Title	Document No.	Scheduled Submittal Date	Actual Submittal Date	Transmittal MFN No.	MFN 018-95 Item No.
PANTHERS/PCC							
40		Test Specification	23A6999 Rev. 3		15-Feb-95	025-95	
41		As-Built Drawing Package	many		30-Jun-94	086-94	33
42		QA Plan	0006-QQ-92		8-Sep-94	107-94	36
43		Instrument Installation Spec.	00157ST92 Rev. 1		30-Jun-94	086-94	34
44		Pre-Test Analyses	RAI 900.35		31-May-94	078-94	
45		Data Acquisition Spec.	00095RS91 Rev 1		30-Jun-94	086-94	34
46		Test Plan and Procedure	00098PP91 Rev 1		16-Aug-94	098-94	28, 33, 35
47		Process & Instrument Drawing	00209DD93 Rev 4		12-Dec-94	156-94	33
48		Data Transmittal Report		14-Apr-95			28, 33
49		PANTHERS/PCC Data Analysis Report		31-May-95			
PANTHERS/IC							
50		Test Specification	23A6999 Rev 4	30-Apr-95			
51		As-Built Drawing Package		30-Jun-95			33
52		Test Plan	00097PP91	30-Apr-95			28, 33
53		Test Procedures		15-May-95			35
54		Data Acquisition Spec.	00306RS94	15-May-95			34
55		Process & Instrument Drawing	00210DD93	31-Mar-95			33
56		Apparent Rest Results (Phase 1)		1-Aug-95			
57		Pre-Test Analysis Package		later			
58		Apparent Test Results (Phase 3)		27-Oct-95			
59		Data Transmittal Report		29-Dec-95			28, 33
60		PANTHERS/IC Data Analysis Report		31-Jan-96			