

TENNESSEE VALLEY AUTHORITY

ATTN: CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

83 DEC 5 AIO: 43 November 30, 1983

BLRD-50-438/82-47
BLRD-50-439/82-42

U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - EMBEDDED PIPING WITH CRUSHABLE
INSULATION - BLRD-50-438/82-47, BLRD-50-439/82-42 - SUPPLEMENTAL FINAL
REPORT

The subject deficiency was initially reported to NRC-OIE Inspector
J. D. Wilcox on June 29, 1982 in accordance with 10 CFR 50.55(e) as NCR BLN
CEB 8209. This was followed by our interim reports dated July 29, 1982 and
January 13 and March 29, 1983 and our final report dated October 25, 1983.
Below is our supplemental final report.

As discussed with Inspector Linda Watson on November 10, 1983, the date of
November 15, 1983 for completion of corrective actions indicated in our
final report on this matter would not be met. The original bill of
materials as provided to the Division of Construction (CONST) by the
Division of Engineering Design (EN DES) did not clearly indicate whether
material for sway struts was "to-be-procured" or "bulk." Therefore, EN DES
placed a hold on the drawing, thus delaying its issue. The corrective
action on this matter will be completed by December 15, 1983.

If you have any questions concerning this matter, please get in touch with
R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

D S Kammer

for L. M. Mills, Manager
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Records Center
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, Georgia 30339

8312080010 831130
PDR ADOCK 05000438
S PDR

1983-TVA 50TH ANNIVERSARY

An Equal Opportunity Employer

OFFICIAL COPY

IE 27
10