

THE CINCINNATI GAS & ELECTRIC COMPANY



CINCINNATI, OHIO 45201  
January 20, 1983  
QA-2226

E. A. BORGMANN  
SENIOR VICE PRESIDENT

U. S. Nuclear Regulatory Commission  
Region III  
799 Roosevelt Road  
Glen Ellyn, Illinois 60137

Attention: Mr. J. G. Keppler  
Regional Administrator

RE: WM. H. ZIMMER NUCLEAR POWER STATION UNIT I  
10CFR50.55(e) - ITEM M-19 - RHR HEAT EXCHANGER  
VALVES DOCKET NO. 50-358, CONSTRUCTION PERMIT  
NO. CPPR-88, W.O. #57300 JOB E-5590 FILE NO.  
NRC-8, M-19

Gentlemen:

This letter constitutes a follow-up report regarding the subject 10CFR50.55(e), Item M-19 deficiency. Our previous report dated August 20, 1982 indicated that modifications necessary to complete the corrective action were expected to be completed by January 31, 1983.

We now must revise that completion date since only part of the required material has been received and also because of the Stop Work Order on all essential work which is in effect. The remaining material is scheduled for delivery in February, 1983. Installation and testing should be completed approximately three months after the NRC's "Order to Show Cause and Immediately Suspending Construction" is lifted for work in this area.

A follow-up report will be submitted by April 1, 1983.

Very truly yours,

THE CINCINNATI GAS & ELECTRIC COMPANY

By

E. A. BORGMANN  
SENIOR VICE PRESIDENT

JEC:as

cc: NRC Office of Inspection & Enforcement  
Washington, D.C. 20555  
NRC Senior Resident Inspector  
Attn: W. F. Christianson  
NRC Zimmer Project Inspector  
Region III

8302010638 830120  
PDR ADOCK 05000358  
S PDR

IE27  
JAN 28 1983