

DUKE POWER COMPANY

P.O. BOX 33189  
CHARLOTTE, N.C. 28242

HAL B. TUCKER  
VICE PRESIDENT  
NUCLEAR PRODUCTION

TELEPHONE  
(704) 373-4531

April 13, 1984

Mr. James P. O'Reilly, Regional Administrator  
U. S. Nuclear Regulatory Commission  
Region II  
101 Marietta Street, NW, Suite 2900  
Atlanta, Georgia 30303

Re: Catawba Nuclear Station  
Units 1 and 2  
Docket Nos. 50-413 and 50-414

Dear Mr. O'Reilly:

In the Supplement to Significant Deficiency Report No. 413-414/83-17, dated March 29, 1984, it was stated that the completion date for Unit 1 would be April 15, 1984. Rework, rehydro testing, and clearing of Q-1A's, F-13A's, and R-6a's for the additional items discussed in the supplement make it necessary to extend the completion date to April 27, 1984. The completion date for Unit 2 is still achievable.

Very truly yours,

*Hal B. Tucker*

Hal B. Tucker

LTP/php

cc: Director  
Office of Inspection & Enforcement  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

NRC Resident Inspector  
Catawba Nuclear Station

Palmetto Alliance  
2135½ Devine Street  
Columbia, South Carolina 29205

INPO Records Center  
Suite 1500  
1100 Circle 75 Parkway  
Atlanta, Georgia 30339

Mr. Robert Guild, Esq.  
Attorney-at-Law  
P. O. Box 12097  
Charleston, South Carolina 29412

8405070241 840413  
PDR ADDCK 05000413  
S PDR

70  
IE 27