



Carolina Power & Light Company

Brunswick Steam Electric Plant
P. O. Box 10429
Southport, NC 28461-0429

March 1, 1984

FILE: B09-13510C
SERIAL: BSEP/84-0496

Mr. James P. O'Reilly, Administrator
U. S. Nuclear Regulatory Commission
Region II, Suite 3100
101 Marietta Street N.W.
Atlanta, GA 30303

BRUNSWICK STEAM ELECTRIC PLANT, UNIT NOS. 1 AND 2
LICENSE NOS. DPR-71 AND DPR-62
DOCKET NOS. 50-325 AND 50-324
INSPECTION REPORT 80-45 SUPPLEMENTAL RESPONSE

Dear Mr. O'Reilly:

CP&L, in response to Significant Finding C of the above-referenced inspection report, committed to the installation of an improved system for condensor pit releases.

Our letter of December 30, 1983, (Serial BSEP/83-4063) provided an anticipated completion date for this project of June 30, 1984. Recent reassessment of this schedule indicates that the modifications necessary to complete this work will not be completed by June 30, 1984. The delays in this project have resulted from resolution of design alternatives, procurement delays, commitment of resources to higher priority regulatory concerns, and budget constraints. It is now anticipated that this project will be completed by January 31, 1985.

Very truly yours,

C. R. Dietz, General Manager
Brunswick Steam Electric Plant

TEC/dgr/LETDR1

Enclosure

cc: Mr. R. G. DeYoung
NRC Document Control Desk

8405070342 840418
PDR ADOCK 05000324
Q PDR