

memorandum

Idaho Operations Office
West Valley Project Office


DATE: March 2, 1992

SUBJECT: Waste Tank Farm Processing Schedule

TO: T. W. McIntosh, EM-343
Project Manager for West Valley

Attached for your information is a Level II Schedule for Phase II activities related to Resumption of Waste Tank Farm Processing. This schedule will be issued on a weekly basis and dates, if any, which have changed by more than ten working days from the previous schedule are highlighted with a "number." This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have any questions or comments, please call me at FTS 473-4780.


J. Alan Yeazel
Operations, Maintenance, and
Construction Manager

Attachment: Level II Schedule

cc: G. C. Comfort, NRC-HQ (w/att)
J. Roth, NRC, Region I (w/att)
J. L. Lyle, DOE-ID (w/att)
P. L. Piciulo, NYSEFDA (w/att)
P. J. Valenti, WVNS (w/o att)

AY:014:92 - 0061:92:01

AY/sl

110025

9203130121 920302
PDR PROJ
M-32 PDR

NFT3
1/0

IRTS PHASE II STATUS AS OF 02/26/92

NOTE	DESCRIPTION	* BARCHART NUMBER	ORIGINAL SCHEDULE DATE 12/04/91	PREVIOUS FORECAST DATE 02/19/92	NEW FORECAST DATE 02/26/92
	Complete engineering analysis after SMWS Operations	17	01/20/92	03/24/92	03/24/92
	Complete installation/turnover of decon supernatant line	--	03/24/92	03/13/92	03/13/92
	Complete Ti-zeolite testing and reporting (required for IRTS resumption 4/1)	27	03/25/92	03/23/92	03/23/92
	DOE issue release to run IRTS for controlled operations	5	03/30/92	03/27/92	03/27/92
	DOE concurrence with cement recipe	6	09/01/92	09/04/92	09/04/92

* See attached barchart schedule

EXPLANATION OF FORECAST CHANGES GREATER THAN 10 DAYS

No forecast dates shown in the table above have changed by greater than 10 days since the previous update (2/19/92). However, note that all remaining WVNS ORRB activities (Barchart Items #8,9,10), supporting the DOE release to run the IRTS for controlled operations, have been reforecasted to be complete by 3/13. This is to allow for the completion of an external independent review scheduled to begin 3/9.

IRTS PHASE II SUMMARY SCHEDULE

IR75 PHASE II SUMMARY SCHEDULE																			
ACTIVITY	DESCRIPTION	START	FINISH	1992															
				FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC					
1	CEMENT QUALIFICATION																		
2	CEM00110 IMPROVE 54 DAYS 2 SETS OF 3 TBS CORES IN DEMIN WATER AND SEA WATER	26-FEB-92	24-MAR-92																
3	CEM00111: 54 DAYS IMPRESSION RESULTS ON TBS CORES	26-MAR-92	18-MAR-92																
4	CEM00112 ASSESS TBS TBS RELIPE RESULTS	27-MAR-92	21-MAR-92																
5	DUE OPER READINESS REVIEW																		
6	DOR00110 BOX DORS MEETING	5-MAR-92	13-MAR-92																
7	DOR00115 BOX RELEASE TO HAN IRTS FOR CONTROLS OPERATIONS	27-MAR-92	27-MAR-92																
8	DOR00118 BOX CONCURRENCE WITH CEMENT RELIPE	2-SEP-92	4-SEP-92																
9	APNS OPER READINESS REVIEW																		
10	DOR00115 WEEKLY MEETINGS	26-FEB-92																	
11	DOR00118 PIV ISSUE READINESS CENT TO DORS	11-MAR-92	13-MAR-92																
12	DOR00115 DORS ISSUE FINAL REPORT	13-MAR-92	13-MAR-92																
13	DOR00115 DORS PHS ISSUE RELIPE OPS 13-MAR-92 13-MAR-92 REQUEST	13-MAR-92	13-MAR-92																
14	DOR00115 WEEKLY MEETINGS	15-JUL-92	5-AUG-92																
15	DOR00115 LACT WANG DORS HTG	21-AUG-92	21-AUG-92																
16	DOR00118 PIV ISSUE READINESS CENT TO DORS	24-AUG-92	26-AUG-92																
17	DOR00118 DORS ISSUES - FINAL REPORT	27-AUG-92	31-AUG-92																

1992												1993											
FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		

PREPARED BY: J. B. CROEN	STATUS DATE: 76-11-8-92
PAGE 1 OF 3	

PREPARED BY: T.B. GREEN

STATUS DATE: 26-FEB-92

PAGE 1 OF 3

IRTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1992											
				FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
14	WAVE OPER READINESS REVIEW ORCA/178 WAVE PRES ISSUES RESUME OPS REQUEST	1-SEP-92	2-SEP-92								192				
15	CMS OPERATIONS														
16	SLURR/158 RUN PUMPS #3 (FDNAL)	12-MAR-92	12-MAR-92												
17	SLURR/148 CPLY SLUDGE WASH ENG ANALYSIS	18-MAR-92	24-MAR-92												
18	IRTS STARTUP														
19	SUPR/115 PERFORM STS EQUIP C/O	7-FEB-92													
20	SUPR/125 PREP STS ORRB PRESENTATION	18-FEB-92													
21	LOSR/118 PREP LMTS DATA PRESENTATION	11-FEB-92													
22	CER/115 PREP CTS ORRB PRESENTATION	4-FEB-92													
23	SUPR/218 PREP DRUM CELL ORRB PRESENTATION	4-FEB-92													
24	SUPR/118 PERFORM DRUM CELL EQUIP C/O	16-FEB-92	28-FEB-92												
25	SUPR/118 LOAD TI - ZEBULITE IN COLUMN	26-MAR-92	27-MAR-92												
26	DEPR/178 BEGIN IRTS CONTROLLED OPERATIONS	31-MAR-92	31-MAR-92												
27	SUPR/118 RESUME IRTS OPERATIONS WITH DOE APPROVED LEAKY RECIPE	8-SEP-92	4-SEP-92												

PROCESS

CURRENT SCHEDULE

PRECISION POINT

ALTERNATE SCHEDULE

PREPARED BY: T. B. GREEN

STATUS DATE: 76-FEB-92

PAGE 1 OF 3

INTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1992											
				FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT			
27	TITANIUM ISO-LITE														
27	TITANIUM COMPLETE TEST REPORT #42	26-FEB-92	23-MAR-92												
28	TITANIUM ISSUE TEST #33 REPORT	26-FEB-92	16-MAR-92												
29	TITANIUM PERFORM AMOMETRIC TEST #37B	26-FEB-92	23-MAR-92												
30	TITANIUM ISSUE TEST #37P REPORT	23-MAR-92	30-MAR-92												

<input checked="" type="checkbox"/> PROGRESS	<input type="checkbox"/> CURRENT SCHEDULE	<input type="checkbox"/> ALTERNATE SCHEDULE	PREPARED BY: T. B. GREEN	STATUS DATE: 26-FEB-92
PAGE 3 OF 3				