



QUALITY ASSURANCE PROGRAM PROJECT AUDIT REPORT

1 PROJECT Midland Units 1 and 2 5 AUDIT NO. 24-5-1 (Part I)
2 JOB NO. 7220 6 AUDIT DATE 11/5-15/79
3 TYPE OF AUDIT Special (Engineering) 7 AUDITOR H. Ablondi and
4 ORGANIZATIONS AUDITED Bechtel Small Pipe Design A. McClure (Auditor Trainee)
and Stress Groups
8 INDIVIDUALS CONTACTED A. Sidhu (Engr. Supv.), L. Snyder (QE), and F. Browning
(Lead Small Pipe Design Engr.)

9 DESCRIPTION OF AUDIT (SCOPE AND EVALUATION)

The scope of Part I of this audit included QA verification of the small pipe design and stress group's compliance to the following paragraphs of specification 7220-M-343 Rev. 4 and the applicable documents referenced therein:

- 2.0 Codes and Standards
- 3.0 Materials
- 4.0 Submittals
- 6.0 Design
- 8.0 Documentation
- 10.0 Nondestructive Examination

The small pipe design and stress group's output documents that were reviewed for compliance to the above paragraphs are noted on the attachment to this report. Details of Part I of this audit were documented on Quality Checklist No. 24-5-P-0.

An evaluation of the results of this part of the audit will be included in Part II of the audit, which will cover Simplified Pipe Stress Analysis as outlined in paragraph 7.0 of the referenced specification.

Draft copies of the deficiencies (QAFs) noted below were provided to the individuals contacted during the audit. Action assignments and action scheduled completion dates were agreed to by the same individuals during the performance of this part of the audit.

10 DEFICIENCIES NOTED (QAF NO.) (SEE ATTACHED)

QAF SA-79 RE: Support/Restraint ID
QAF SA-80 RE: Material ID
QAF SA-81 RE: Mech. Fasteners
QAF SA-82 RE: Use of St'd Supports
QAF SA-83 RE: Temperature Limitations
QAF SA-84 RE: Primary Members
QAF SA-85 RE: Hanger Details
QAF SA-86 RE: Restriction of Fillet Welds
QAF SA-87 RE: Min. Size of Welds
QAF SA-88 RE: Locking Devices
QAF SA-89 RE: Location of Anchors

ACTION

11 RESPON- SIBILITY	12 COMPL SCHED DATE
All QAFs Project Engineer	All QAFs 12/12/79

AUDITOR(S) SIGNATURE *H. Ablondi*

DATE 11/15/79

<u>I DWG</u>	<u>HANGR DWG</u>	<u>CALCULATIONS</u>		<u>Remarks</u>
		<u>I</u>	<u>Hangr</u>	
FSK-M-1FCB-47-1-(1)	H-1	M-10-1-3	NA	
	H-2		NA	
	H-3		NA	
FSK-M-1CCB-62-1-(0)	H-1	401-1-3	400-525	"QAF"
	H-2		526	
	H-3		527	
2CCB-61-1-(0)	H-1	402-1-4	400-473	"QAF"
	H-2		474	
	H-3		475	
1HBC-196-2-(3)	H-1	457-2-2	400-394	
	H-2		NA	
	H-3		395	"QAF"
	H-4		392	"QAF"
	H-5		392	"QAF"
	H-6		386	
1HBC-197-2-(3)	H-1	457-2-1	400-394	
	H-2		NA	
	H-3		395	
	H-4		NA	
	H-5		546	
	H-6		386	"QAF"
2CCB-6-2-1-(0)	H-1	402-1-3	400-473	"QAF"
	H-2		505	
	H-3		506	"QAF"
2CCB-32-2-(3)		404-2-10	NA	
1FCB-44-1-(1)	H-1	410-1-6	400-466	"QAF"
1FCB-54-1-(1)	H-1	410-1-3	400-044	"QAF"
	H-2		397	"QAF"
	H-3		NA	
	H-4		626	"QAF"
1FCB-45-1-(1)	H-1	410-1-9	400-029	
1FCB-46-1-(1)	H-1	410-1-4	400-404	
	H-2		405	"QAF"
	H-3		405	"QAF"
	H-4		400-406	
	H-5		407	"QAF"
	H-6		032	"QAF"
	H-7		434	

<u>I DWG</u>	<u>HANGR DWG</u>	<u>CALCULATIONS</u>		<u>Remarks</u>
		<u>I</u>	<u>Hangr</u>	
1CCB-33-1(1)	H-1	403-2-1	NA	
	H-2		400-454	
	H-3		021	
	H-4		021	
	H-5		021	

90007104



QUALITY ASSURANCE FINDING

QAF SA-79

A.I. H-53

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Sml Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE Special		OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>	3. AUDIT IDENT. 24-5-1												
4. AUDITOR (auditor) H. Ablondi/A. McClure trainee		5. DATE OF FINDING 11/6/79			7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79												
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. 7220-M-343(Q) Rev. 4 Para. 8.1.5																	
8. REQUIREMENTS Para 8.1.5 of Spec. 7220-M-343(Q) states in part that nonstandard pipe attachments, brackets or structural attachment shall have unique identification numbers.																	
9. FINDING Contrary to the above (Ref. 8), anchors are not identified on the following FSK piping isometrics: <table><tr><td>FSK-M-1CCB-62-1</td><td>REV. 0;</td><td>FSK-M-1FCB-44-1</td><td>REV. 1</td></tr><tr><td>FSK-M-2CCB-62-1</td><td>REV. 0;</td><td>FSK-M-1FCB-47-1</td><td>REV. 1</td></tr><tr><td>FSK-M-2CCB-61-1</td><td>REV. 0;</td><td>FSK-M-1FCB-45-1</td><td>REV. 1</td></tr></table>						FSK-M-1CCB-62-1	REV. 0;	FSK-M-1FCB-44-1	REV. 1	FSK-M-2CCB-62-1	REV. 0;	FSK-M-1FCB-47-1	REV. 1	FSK-M-2CCB-61-1	REV. 0;	FSK-M-1FCB-45-1	REV. 1
FSK-M-1CCB-62-1	REV. 0;	FSK-M-1FCB-44-1	REV. 1														
FSK-M-2CCB-62-1	REV. 0;	FSK-M-1FCB-47-1	REV. 1														
FSK-M-2CCB-61-1	REV. 0;	FSK-M-1FCB-45-1	REV. 1														
10. RECOMMENDED ACTION/S (1) Revise above drawings by the addition of required anchor identification. (2) Review other ISO's for similar omissions and document results of such review.																	
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer															
13. CORRECTIVE ACTION TAKEN																	
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>													
17. VERIFICATION ACTIONS BY QAE																	
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>		19. DISTRIBUTION			DATE GAE												

90007105



QUALITY ASSURANCE FINDING

QAF SA-80 AI H-54

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Sml Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE Special		OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>	3. AUDIT IDENT. 24-5-1
4. AUDITOR (Auditor H. Ablondi/A. McClure Trainee)		5. DATE OF FINDING 11/6/79			7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. 7220-M-343(Q) Rev. 4 Para. 8.1.7					
8. REQUIREMENTS <p>Para. 3.1 of Spec. 7220-M-343(Q) states in part that all field provided materials shall as a minimum, meet the requirements of ASME B/PV Code Sec. III Div. 1 1971 Ed. S-73 Addenda.</p> <p>Para. 4.0 of Spec. 7220-M-243(Q): Material requirements are the same as for Spec. 7220-M-343(Q).</p>					
9. FINDING <p>FSK-2CCB-61-H2 and FSK-2CCB-61-1, H-3 Bill of Material Block indicates material type and size of pipe only; ASME/ASTM designation not indicated.</p>					
10. RECOMMENDED ACTION/S <p>(1) Revise referenced FSK's to indicate the ASME/ASTM designation.</p> <p>(2) Review output of responsible individuals for similar omissions and document results.</p> <p>(3) Verify that, where the ASME/ASTM material is not indicated, the subject fabricated component support or restraint utilized ASME or equivalent material.</p>					
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer			
13. CORRECTIVE ACTION TAKEN					
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>	
				QAE	
17. VERIFICATION ACTIONS BY QAE					
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>					DATE QAE
19. DISTRIBUTION					



QUALITY ASSURANCE FINDING

QAF SA-81

A.I. H-56

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Sml Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE Special		OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>	3. AUDIT IDENT. 24-5-1
4. AUDITOR H. Ablondi/A. McClure Trainee		5. DATE OF FINDING 11/7/79		7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79	
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. 7220-M-343 Rev. 4 Dwg. M-493 VII Note (3) & FSK-M-1FCB-46-1 Rev. 1					
8. REQUIREMENTS Mechanical fasteners must be used on pipe supports in the vicinity of flanges, strain-ers, pump nozzles, etc. without resorting to cutting or welding to facilitate removal of the support section.					
9. FINDING Contrary to the above, hanger No. H-2 and H-3, utilize fasteners that are welded. Reference FSK-M-1FCB-46-1-H2(Q) Rev. 0 and FSK-M-1FCB-46-1-H8(Q) Rev. 1.					
10. RECOMMENDED ACTION/S (1) Revise FSK's to reflect Spec. Requirements. (2) Review other FSK's for similar deviations and document results of such review.					
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer			
13. CORRECTIVE ACTION TAKEN					
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>	
				QAE	
17. VERIFICATION ACTIONS BY QAE					
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>					DATE QAE
19. DISTRIBUTION					



QUALITY ASSURANCE FINDING

QAF SA-82

A.I. H-57

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Small Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>		3. AUDIT IDENT. 24-5-1
4. AUDITOR H. Ablondi w/A. McClure Trainee)		5. DATE OF FINDING 11/9/79		7. DISCUSSED WITH L. Snyder 11/12/79 A. Sidhu 11/12/79
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spec. M-343 Rev. 4 Para. 6.15.1 and 7.1.4				
8. REQUIREMENTS Para. 6.15.1: States in part that STD supports <u>shall</u> be used wherever possible. Para. 7.1.4: States in part that STD Pipe supports, restraints, anchors and structural attachments are shown on dwg. 7220-M-493.				
9. FINDING Contrary to the above none of the referenced STD supports have been used. <u>Note:</u> (1) In lieu of the standards, other detailed components have been utilized, i.e., PGS-104, 103, 102, 114, and 113.				
10. RECOMMENDED ACTION/S 1) Justify not using standard details (para. 7.1.4) or revise Spec. M-343 to cover this deviation.				
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer		
13. CORRECTIVE ACTION TAKEN				
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>
17. VERIFICATION ACTIONS BY QAE				
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>		DATE QAE		
19. DISTRIBUTION				



QUALITY ASSURANCE FINDING

QAF SA-83

A.I. H-58

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Small Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE Special		3. AUDIT IDENT. 24-5-1	
4. AUDITOR H. Ablondi w/A. McClure Trainee		5. DATE OF FINDING 11/7/79		7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79	
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. 7220-M-343 Rev. 4; Paragraph 6.1.2					
8. REQUIREMENTS 1) FSK M-1CCB-62-1 Rev. 0 indicates 4" insulation for line 1CCB-62-1. 2) Paragraph 6.1.2 (above) states in part that pipe supports shall be designed such that temperature of 150°F for concrete and 200°F for structural steel will not result.					
9. FINDING 1) FSK M-1CCB-62-1, H1 does not reflect insulation at support interface with existing steel. 2) Contrary to requirements of 6.1.2 (M-343) hanger no. FSK-M-1CCB-62-1; H1(Q) indicates that there is no provision to prevent transfer of heat from the piping system to the structural steel, if the line is insulated as required above (ref. 1) in the present "as built" condition.					
10. RECOMMENDED ACTION/S 1) Revise drawing to reflect insulation requirements. 2) Revise drawing as required (ref. 1). 3) Review other FSKs for similar conditions and document results of such review.					
11. SCHEDULED COMPLETION DATE 12/11/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer			
13. CORRECTIVE ACTION TAKEN					
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED NOT ACCEPTED	
				QAE	
17. VERIFICATION ACTIONS BY QAE					
18. IMPLEMENTATION ACCEPTED NOT ACCEPTED					DATE QAE
19. DISTRIBUTION					



QUALITY ASSURANCE FINDING

QAF SA-84

A.I. H-59

PAGE 1 OF 2

1. PROJECT/DEPARTMENT/SUPPLIER Small Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE Special		OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>	3. AUDIT IDENT. 24-5-1
4. AUDITOR (Auditor H. Ablondi w/A. McClure Trainee)		5. DATE OF FINDING 11/9/79			7. DISCUSSED WITH A. Sidhu 11/12/79
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spec. M-343 Rev.4 Para. 8.1.4(S) Spec. G-27 Rev.11 Form 84					
8. REQUIREMENTS 1) Spec. M-343 Para. 8.1.4(S) states in part that the detail shall contain all required nondestructive examination. 2) NF5221 per Sheet 13 Form 84 of Spec. G-27 required LP or MT of Class 2 supports. Note 23 of the referenced Form 84 states welds in primary members shall be MT or PT examined.					
9. FINDING 1) Contrary to item (1) above a conflict exists between two FSK Support details, viz FSK-M-1CCB-61-H2 & FSK-M-2CCB-61-H1. Item 5 listed on bill of materials for FSK-M-2CCB-61-1H1 and item 4 listed on bill of material for FSK-M-1CCB-61-1-H2 consist of A-36. Conditions for both supports are noted in Lateral/flat & Fy conditions as being the same. (Continued on Page 2)					
10. RECOMMENDED ACTION/S 1) Revise discrepant FSKs to reflect Specifications' requirements. 2) Apprise the responsible individual(s) of the above conflicts and omission. 3) Review the output of the responsible individual(s) for similar conditions and document the results.					
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer			
13. CORRECTIVE ACTION TAKEN					
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>	
17. VERIFICATION ACTIONS BY QAE					
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>		QAE			DATE
19. DISTRIBUTION					

9. FINDING (Cont'd)

The conflict is noted in the columns where the types of supports and support elements are checked.

EXAMPLE:

- a) Item 4 of the bill of materials is checked Linear and Primary and the NDE requirements noted as para. NF5221 i.e. MP&PT for the connecting welds for Support No. FSK-M-1CCB-61-1-H2.
- b) Item 5 of the bill of materials is checked Plate and Shell and Primary and the NDE requirements noted as NF5222 i.e. visual only for the same connecting type welds for Support No. FSK-M-2CCB-61-1-H2.

The visual, i.e. NF5222, designation for primary Plate and Shell type welded connections is contrary to the 1974 edition of the referenced code in para. 2.1.1 of Spec. M-343 Rev. 4.

- 2. Item 1 a 3"x3"x3/8" \angle designated Linear and Primary on FSK-M-2CCB-62-1-H3 has Weld Symbol noted in detail. No NDE reference is noted between existing W 30 x 99 and the \angle 3"x3"x3/8".

90007111



QUALITY ASSURANCE FINDING

QAF SA-85

A.I. H-60

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Sml Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE OFFICE <input type="checkbox"/> OFFICE <input checked="" type="checkbox"/> FIELD		3. AUDIT IDENT. 24-5-1
4. AUDITOR (auditor H. Ablondi/A. McClure trainee)		5. DATE OF FINDING 11/8/79		7. DISCUSSED WITH L. Snyder 11/8/79 A. Sidhu 11/12/79
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spec. 7220-M-343 Rev. 4 Para 8.1.7 item h. "Regarding Hanger				
8. REQUIREMENTS Details". The referenced Para. states in part that each sheet/detail shall contain the following information as a minimum: h. Properly marked bill of materials with size and shape clearly indicated.				
9. FINDING Contrary to the above requirement the plate material between the pipe and support element thicknesses are not detailed on FSK's M-1HBC-196-2-H1 and HBC-197-1-H1. Note: The statement "Thickness by Field." is indicated in lieu of the thickness.				
10. RECOMMENDED ACTION/S (1) Revise FSK's to indicate required thicknesses. (2) Apprise the responsible individual(s) of this omission. (3) Review of FSK's detailed by the responsible individual(s) for similar omission and document the results of the review.				
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer		
13. CORRECTIVE ACTION TAKEN				
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>
17. VERIFICATION ACTIONS BY QAE				
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>		18. IMPLEMENTATION GAE		DATE
19. DISTRIBUTION				



QUALITY ASSURANCE FINDING

QAF SA-86
A.I. H-61

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Sml Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>		3. AUDIT IDENT. 24-5-1
4. AUDITOR H. Ablondi/A. McClure trainee		5. DATE OF FINDING 11/8/79		7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spec. 7220-M-343 Rev. 4 Para. 6.7.6				
8. REQUIREMENTS Para. 6.7.6 of the referenced specification states that field welds made on columns or loaded beams and girders shall be parallel to their longitudinal axes.				
9. FINDING Contrary to the above requirements two transverse fillet welds were designated on FSK-M-1CCB-62-1-H1. The welds were designated at each end of a 2 inch wide two directional strap restraint that interfaced with a W30 x 99 structural member.				
10. RECOMMENDED ACTION/S (1) Revise FSK to reflect specification requirements. (2) Apprise responsible individual(s) output for similar deviations and (3) Review the responsible individual(s) output for similar deviations and document the results of the review.				
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer		
13. CORRECTIVE ACTION TAKEN				
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED NOT ACCEPTED
				QAE
17. VERIFICATION ACTIONS BY QAE				
18. IMPLEMENTATION ACCEPTED NOT ACCEPTED		DATE QAE		
19. DISTRIBUTION				



QUALITY ASSURANCE FINDING

QAF No. SA-87

AI. H-62

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Sm. Pipe Dsgn. & Stress Gps.		2. TYPE OF AUDIT/SURVEILLANCE OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>		3. AUDIT IDENT. 24-5-1																		
4. AUDITOR (Auditor W. Ablondi w/A. McClure Trainee)		5. DATE OF FINDING 11/9/79		7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79																		
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spc. M-343 Rev. 4 Para. 6.7.8 & Table 6.7.8																						
8. REQUIREMENTS Para. 6.7.8 of the referenced specification states that fillet weld joints shall be the minimum shown on Table 6.7.8 & governed by the thicker of the two members, not to exceed the thickness of the thinner member.																						
9. FINDING Contrary to the above requirement, the below FSK support/restraint details indicate fillet welds that are not in accordance with the referenced table.																						
<table><thead><tr><th>FSK No.</th><th>Size Spec.</th><th>Size Noted</th></tr></thead><tbody><tr><td>1FCB-46-1-H4</td><td>5/16"</td><td>1/4"</td></tr><tr><td>1FCB-54-1-H1</td><td>5/16"</td><td>1/4"</td></tr><tr><td>1CCB-62-1-H3</td><td>3/16"</td><td>1/8"</td></tr><tr><td>2CCB-62-1-H1</td><td>3/16"</td><td>1/8"</td></tr><tr><td>2CCB-61-1-H1</td><td>3/16"</td><td>1/8"</td></tr></tbody></table>					FSK No.	Size Spec.	Size Noted	1FCB-46-1-H4	5/16"	1/4"	1FCB-54-1-H1	5/16"	1/4"	1CCB-62-1-H3	3/16"	1/8"	2CCB-62-1-H1	3/16"	1/8"	2CCB-61-1-H1	3/16"	1/8"
FSK No.	Size Spec.	Size Noted																				
1FCB-46-1-H4	5/16"	1/4"																				
1FCB-54-1-H1	5/16"	1/4"																				
1CCB-62-1-H3	3/16"	1/8"																				
2CCB-62-1-H1	3/16"	1/8"																				
2CCB-61-1-H1	3/16"	1/8"																				
10. RECOMMENDED ACTION/S 1) Revise FSK's to reflect spec. requirements. 2) Apprise responsible individual(s) of the above deviation. 3) Review the output of the responsible individual(s) for similar deviations and document the results.																						
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer																				
13. CORRECTIVE ACTION TAKEN 																						
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>																		
17. VERIFICATION ACTIONS BY QAE 																						
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>		DATE QAE																				
19. DISTRIBUTION 																						



QUALITY ASSURANCE FINDING

QAF SA-88

A.I. H-63

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Small Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE Special		OFFICE <input type="checkbox"/> FIELD <input checked="" type="checkbox"/>	3. AUDIT IDENT. 24-5-1
4. AUDITOR H. Ablondi w/A. McClure Trainee		5. DATE OF FINDING 11/9/79			7. DISCUSSED WITH L. Snyder 11/9/79 A. Sidhu 11/12/79
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. 7220-M-343 Rev.4 - Paragraph 6.8 & Spec. 7220-M-326 Paragraph 5.8					
8. REQUIREMENTS Para. 6.8 of Specification M-343, states in part that threaded connections shall be secured by common locking devices. The order of preference is: Jam nuts w/hex nut, (2) Jam nuts (non-tension member) staking, tack welding & "C" clips. (Ref. M-326, Rev. 4, para. 5.8. Current revision of Spec. M-326 rev. 4, para. 5.8 states that all threaded connections <u>should</u> be secured etc...while spec. M-343, rev.4, para. 6.8 states that all threaded connections <u>shall</u> be secured by one of the methods indicated in the paragraph.					
9. FINDING 1) FSK-M-PFS-114 indicates SA-306 Gr.B "U" bolt. No reference to type of nut(s) & locking device(s) indicated. Although detail indicates six nuts per "U" bolt FSK-M-PGS-114 and PGS-103 do not indicate double nuts or locking devices. 2) FSKs M-2CCB-62-1H2 & H3 indicate a Fig. 211 Grinnell sway strt. Mfg'r locking devices consist of a clip on the rear brkt-pivot ends. Jam nuts are noted for each rod end. The pipe clamp is not furnished with any of the above referenced devices. A review of field material requisitions for Fig. 211 sway braces was performed during the audit. The FMR's did not specify any addtnl. locking devices other than that noted above.					
10. RECOMMENDED ACTION/S 1) Revise FSKs to indicate locking devices where required. 2) Apprise the responsible individuals of the above omission. 3) Revise specification M-326 Para. 5.8 to be consistent with spec. M-343 para. 6.8 4) Review other FSKs that utilize threaded connections to assure compliance to the applicable specification and document results. Draft copy provided to Engrg. Supv. on 11-12-79					
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer			
13. CORRECTIVE ACTION TAKEN					
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>	
17. VERIFICATION ACTIONS BY QAE					
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>		DATE			QAE
19. DISTRIBUTION					



QUALITY ASSURANCE FINDING

QAF SA-89

A.I. H-64

PAGE 1 OF 1

1. PROJECT/DEPARTMENT/SUPPLIER Small Pipe Design & Stress Group		2. TYPE OF AUDIT/SURVEILLANCE OFFICE <input type="checkbox"/> Special FIELD <input checked="" type="checkbox"/>		3. AUDIT IDENT. 24-5-1	
4. AUDITOR (Auditor H. Ablondi w/A. McClure Trainee)		5. DATE OF FINDING 11-9-79		7. DISCUSSED WITH L. Snyder 11-12-79 A. Sidhu 11-12-79	
6. CONTROLLING DOCUMENT, SECTION, PARAGRAPH, ETC. Spec. M-343 Rev.4 para. 7.9.3, 7.8.9, and 8.1.7(Q)					
8. REQUIREMENTS 1) Para. 7.9.3 states in part that where possible, the engineer shall provide an anchor immediately downstream of the root valve(s) in order to isolate the hanger critical from the non-hanger critical erection of piping. 2) Para. 7.8.9 states that the support no. & type must be noted on the ISO. 3) Para. 8.1.7(Q) states in part that the detail shall contain as a minimum where applicable: piping, lay-out, ISO drawing, and Civil drawing.					
9. FINDING 1) FSK-M-1FCB-46-1 from DHR pump-1P60B to drain does not indicate an Δ anchor symbol that would indicate compliance to the last sentence of the para. 7.9.3 and para. 7.8.9. 2) FSK-M-1FCB-46-1-H7 Rev. 1 note: indicates the support was deleted. Rev. 1 is dated 10-3-79. 3) No reference to civil drawings noted, example: FSK-1HBC-197-2 H-1 & H-3; FSK-1CCB-61-1 H-2 and H-3; 1FCB-46-1 H4 and H5. These FSKs include structural steel interface.					
10. RECOMMENDED ACTION/S 1) If FSK-M-1FCB-46-1 H6 is an affective anchor, revise ISO to indicate an anchor. 2) FSK-M-1FCB 46-1 H6 rev. 2 dated 9-15-79 does not indicate that hanger H7 was combined with H6. 3) Revise drawings to indicate applicable civil drawing(s) as required.					
11. SCHEDULED COMPLETION DATE 12/12/79		12. RESPONSIBILITY FOR CORRECTIVE ACTION Project Engineer			
13. CORRECTIVE ACTION TAKEN					
14. DATE COMPLETED		15. SUBMITTED BY RESPONSIBLE AUTHORITY		16. CORRECTIVE ACTION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>	
				QAE	
17. VERIFICATION ACTIONS BY QAE					
18. IMPLEMENTATION ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>					DATE QAE
19. DISTRIBUTION					

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-48

From: L. A. Dreisbach		①																												
To: L. E. Davis	② Control Document ref.: QADM Sec. C. No. 101, Rev. 1	③ QAR Ident. No.: SD-281																												
Action Requested:		⑤																												
<p>Our quality trend-tracking program shows an increase in "elect equipment component damage." The main area is in motor operated valves where oil was found to be leaking from the declutch levers which are mounted on the bottom (see FIG 1 of attachment). A list of Movs and its associated discrepancy report is attached.</p> <p>1. Determine if oil leakage is a problem with other Movs in the same orientation</p> <p>2. Determine if oil leakage is a supplier or a maintenance problem and take the appropriate corrective action.</p>																														
Signature: <i>[Signature]</i>	⑥ Date: 11/5/79	⑦ Reply Requested by: 11/23/79																												
Reply:		⑨																												
<div style="float: right; margin-right: 50px;">213</div> <table border="1" style="width: 30%; margin-left: auto; margin-right: auto;"> <tr><td colspan="2">Job 3220 QAR Requested 11/5/79</td></tr> <tr><td>Log No.</td><td>File No.</td></tr> <tr><td>Responsible Party</td><td>Date</td></tr> <tr><td>QA Action Item No.</td><td></td></tr> <tr><td colspan="2">Notes</td></tr> <tr><td>PUAE</td><td></td></tr> <tr><td>Resp. Org.</td><td><i>[initials]</i></td></tr> <tr><td>Elect. Ill.</td><td><i>[initials]</i></td></tr> <tr><td>Elect. ID</td><td><i>[initials]</i></td></tr> <tr><td>Dis. Org.</td><td></td></tr> <tr><td>Repair/Work</td><td></td></tr> <tr><td>Inst.</td><td></td></tr> <tr><td>Min. Cvr.</td><td></td></tr> <tr><td>Stand.</td><td><i>[initials]</i></td></tr> </table> <div style="position: relative; height: 150px; margin-top: 10px;"> Route/File </div>			Job 3220 QAR Requested 11/5/79		Log No.	File No.	Responsible Party	Date	QA Action Item No.		Notes		PUAE		Resp. Org.	<i>[initials]</i>	Elect. Ill.	<i>[initials]</i>	Elect. ID	<i>[initials]</i>	Dis. Org.		Repair/Work		Inst.		Min. Cvr.		Stand.	<i>[initials]</i>
Job 3220 QAR Requested 11/5/79																														
Log No.	File No.																													
Responsible Party	Date																													
QA Action Item No.																														
Notes																														
PUAE																														
Resp. Org.	<i>[initials]</i>																													
Elect. Ill.	<i>[initials]</i>																													
Elect. ID	<i>[initials]</i>																													
Dis. Org.																														
Repair/Work																														
Inst.																														
Min. Cvr.																														
Stand.	<i>[initials]</i>																													
Signature:	⑩ Date:	⑪																												
Action Verified:	⑫ Date:	⑬																												

8/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC 20877
G1001649-05

90007117

Attachment to QAR SD-281

<u>DR No.</u>	<u>Mov Tag No.</u>	<u>P. O. No.</u>
E 1577	1MO-1620B	M132
E 1589	1MO-1903	M132
E 1587	1MO-1907	M132
E 1591	1MO-1979	M132
E 1578	2MO-1720B	M132
E 1588	2MO-1937	M132
E 1590	2MO-1985	M132



90007118

LUBRICATION DATA

LUBRICATION INSTRUCTIONS AND LUBRICANT RECOMMENDATIONS

The Limitorque valve control is shipped with grease in the unit. However, before operating any unit remove the grease plug and check on the condition of the lubricant. Lubrication inspection is recommended at regular intervals of approximately six months. The normal amount of grease that various size units should contain is as follows:

UNIT SIZE	AMOUNT GREASE LBS.
SMB-000	1½
SMB-00	4
SMB-0, SB-0	9
SMB-1, SB-1	12
SMB-2, SB-2	13
SMB-3, SB-3	20
SMB-4, SB-4	35
SMB-5	93



NOTE: With Limitorque operator mounted in a position as shown in Figure 1 or Figure 2, additional lubricant must be used to completely fill the gear housing. Only a small amount of air space should remain.

Limitorque valve controls are built to operate on the immersion principle. The enclosing casing is leakproof regardless of operating position. However, where possible,

the motors should be mounted in a horizontal position to prevent the possibility of oil seepage into the motor housing.

The lubricant should not be corrosive to gears, ball or roller bearings, and must be neutral in reaction. The lubricant must not contain any grit, abrasive or fillers. It should not precipitate sediment, nor separate at temperatures up to 300°F. The lubricant must also have good resistance to oxidation; and must be non-channeling.

There are many lubricants suitable for service in Limitorque valve operators. A list of such lubricants is shown below. Any lubricant equal to these is suitable.

Manufacturer	Lubricant*	Temperature Range
Humble Oil Co.	Humble Nebula EPI	-10°F to +150°F
	Humble P-290	-40°F to +120°F
Sun Oil Co.	Prestige	-10°F to +150°F
	740-AEP	
Shell Oil Co.	Darina EPO	-10°F to +150°F
Texaco, Inc.	Texaco All-Temp	-20°F to +150°F
	Marfak 00	+20°F to +120°F
	Marfak 0	+30°F to +150°F
Standard Oil of Ohio	Sohitran No. 1	-10°F to +150°F
Standard Oil of Ind.	Stanolith No. 42	-10°F to +150°F
Mobil Oil Co.	Mobilplex EPO	-10°F to +150°F
Cities Service Oil Co.	Citgo AP Grease	-20°F to +150°F
ARCO	Litholine HEP-00	-20°F to +225°F
Master Lubricants Co.	M-1 Special	-20°F to +150°F
Tidewater Oil Co.	Veerdol Alitho 10	-10°F to +150°F
Gulf Oil Corp.	Gulf Precision Grease No. 0	+20°F to +120°F
Pure Oil Co.	Poco HT Grease B	0°F to +120°F

*For extremely high or low temperature consult factory.

For Geared Limit Switch Gears only, use Humble "Beacon 325" grease (-60°F to +150°F).

Motors furnished with Limitorque valve controls are lubricated for life.

For the lubrication of Air Motors, the following lubricants or the equivalent are recommended: At temperatures -20°F to +130°F use Texas Co. RegalStarfac #2 or equal in any grease fittings.

For line lubricators use No. 10 S.A.E. oil for temperatures below +50°F and No. 20 S.A.E. oil for temperatures above +50°F.

90007119

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-50

From:	L. A. Dreisbach			(1)																																																												
To:	(2) Control Document ref. spec. L. E. Davis	C-18 Rev 10 Attachment 1	(3) QAR Ident. No.: SD-284	(4)																																																												
Action Requested:	Appendix B			(5)																																																												
Document Category Number 1.1E of referenced G-321 D Form requires																																																																
prior approval of shop detail drawings. Contrary to the above, Bechtel QC on																																																																
10/31/79 identified the following revised drawings (unapproved by Bechtel) in																																																																
use by Graver Subcontractor Construction and Quality Assurance personnel in the																																																																
field. Additionally, revisions of Graver QA manual (Rev. 1 and 2) other than																																																																
approved by Bechtel are in use in the field. It is noted that actions to correct																																																																
identified drawings and QA manual revision are currently in process.																																																																
(CONTINUED ON THE FOLLOWING ATTACHED PAGES)																																																																
Signature:	R.C. Hollen for L.A. Dreisbach			(6)																																																												
Date:	11/1/79			(7)																																																												
Reply Requested by:	Interim resp. 11/16/79			(8)																																																												
Final response	12/14/79			(9)																																																												
Reply:																																																																
<div data-bbox="411 1246 799 1899" data-label="Form"> <table border="1"> <tr> <td colspan="4">Job 7120-QA-Received</td> </tr> <tr> <td>Log No.</td> <td>File No.</td> <td colspan="2">02200</td> </tr> <tr> <td>Response Rec'd</td> <td>Date</td> <td colspan="2">11/1</td> </tr> <tr> <td>QA Action Item No.</td> <td colspan="3">H-50</td> </tr> <tr> <td>Route</td> <td>Info</td> <td>Act</td> <td>Comment</td> </tr> <tr> <td>PCAE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Resp. Co.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Elect (1)</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Elect (2)</td> <td></td> <td></td> <td></td> </tr> <tr> <td>CV/Mch</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Pipe/Weld</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Inst.</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Trn Ovr</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Trnd</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sect.</td> <td></td> <td></td> <td></td> </tr> </table> </div>					Job 7120-QA-Received				Log No.	File No.	02200		Response Rec'd	Date	11/1		QA Action Item No.	H-50			Route	Info	Act	Comment	PCAE				Resp. Co.				Elect (1)				Elect (2)				CV/Mch				Pipe/Weld				Inst.				Trn Ovr				Trnd				Sect.			
Job 7120-QA-Received																																																																
Log No.	File No.	02200																																																														
Response Rec'd	Date	11/1																																																														
QA Action Item No.	H-50																																																															
Route	Info	Act	Comment																																																													
PCAE																																																																
Resp. Co.																																																																
Elect (1)																																																																
Elect (2)																																																																
CV/Mch																																																																
Pipe/Weld																																																																
Inst.																																																																
Trn Ovr																																																																
Trnd																																																																
Sect.																																																																
Signature:				(10)																																																												
Date:				(11)																																																												
Action Verified:				(12)																																																												
Date:				(13)																																																												

8-174

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

882 10877
3-10-64-05

90007120

L. E. Davis
QAR SD-284
Page 2

<u>Graver No.</u>	<u>Graver Rev.</u>	
	<u>QA</u>	<u>Cont.</u>
NL 12045	4	4
NL 12046	2	2
NL 12047	1	1
NL 12048	5	5
NL 12049	2	2
NL 12050	3	3
NL 12051	2	2
NL 12052	4	4
NL 12053	2	2
NL 12054	1	1
NL 12055	1	1
NL 12056	0	0
NL 12057	2	2
NL 12058	3	3
NL 12059	3	3
NL 12060	1	1

The following actions are requested:

1. Initiate requests for Graver to provide controls in their Field Activities QA Manual, Section VI-B and Corporate QA manual Section III-A to preclude recurrence of utilizing unapproved drawings (by Bechtel) in the field. Drawings in use by Graver field personnel should show evidence of Bechtel approved status.
2. Review and evaluate the generic and programmatic controls necessary to preclude recurrence since this similar concern has been previously identified by Bechtel QA Finding SA-50 (J. L. Manta procedure JLM-450-A-1 and Addendum No. 2 to QA Manual implemented prior to Bechtel approval).

90007121

L. E. Davis
QAR SD-284
Page 3

Please provide this office an interim response as to action initiated concerning Graver drawings, QA manual revisions and requested QA program changes (identified in 1 above) by November 16, 1979. Final response requested by December 14, 1979.

90007122

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-51

From: R. Hollar		①	
To: W. L. Barclay	② Control Document ref.: PQCI 7220/SC-1.16	③ QAR Ident. No.: SD-285	④
Action Requested: S/C No. C-18		⑤	
<p>On 10-31-79, Quality Control performed a review of Graver drawings in use on site at the request of QA and determined that fifteen out of sixteen drawings reviewed were not approved by Bechtel for the current revision in use. Action was taken immediately to correct this concern. (This contract initiated work on site eight weeks ago).</p> <p>It is requested that Quality Control review this PQCI and other PQCI's related to surveillance of subcontractor design document control activities for initiation of generic and programmatic changes to preclude recurrence. PQCI SC-1.16 does not clearly identify reviewing subcontractor working drawings, specifications, manuals</p>			
Signature: <i>W.D. [unclear]</i>	⑥ Date: 11/1/79	⑦ Reply Requested by: 12/1/79	⑧
Reply:	⑨		
Signature:	⑩	Date:	⑪
Action Verified:	⑫	Date:	⑬

B-2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC 20877
G1001649 05

90007123

Mr. W. L. Barclay
QAR SD-285 - AI-H-51
Page 2


and procedures for required approvals and latest applicable revisions and approvals in a timely manner.

Similar document Control deficiencies have been previously identified for the following subcontracts:

<u>S/C No.</u>	<u>Subcontractor</u>	<u>Finding</u>
A-15	J. L. Manta	SA-50
M-151	Zack	NRC 78-07-03
C-208	U. S. Testing	QAR SD-268
C-208	U. S. Testing	QAF SA-62.

90007124

D. Miller
W. Bird

From: L. A. Dreisbach 

To:	(2)	Control Document ref.:	(3)	QAR Ident. No.:	(4)
L. E. Davis		Dwg. C-618 (Q) Rev. 6		SD-286	

Action Requested: _____ 5

Please complete the following actions:

- referenced IOM.

2. Incorporate into a Field Instruction the Engineering recommendation of incorporating all Q and non-Q attachments in field sketches with design

(Continued on Page 2)

Signature: <i>R.E. Sw</i>	(6) Date: 11/8/79	(7) Reply Requested by: Dec. 21, 1979	(8)
---------------------------	-------------------	---------------------------------------	-----

Reply: _____

90007125

QUALITY ACTION
REQUEST

Action Requested: (Cont'd)

loads included at liner and submitting to Project Engineering every three months.

3. Identify method of field coordination with Resident Engineer.
4. Determine and establish interface mechanism with Quality Control so that all attachments (Q and non-Q) to Q-listed liner plate are verified for acceptance to established Engineering criteria.

90007126

Inter-office Memorandum

BEBC- 3364

To L.E. Davis

Subject Midland Plant Units 1 & 2
Job 7220
Response QAR SD-203
(Attachments to Containment
Liner Plate)

Copies to
File: 0274, C-50

Date October 24, 1979

From L.H. Curtis

Of Engineering

At Ann Arbor

R. Baltazar
L. Curtis
P. Goguen.
T. Johnson
W. Moring
A. Ozeroff
R. Schulman
R. Yuan
Com Log

This is a complete response to QAR SD-203, and advises construction of the engineering concern for Q and non-Q attachments to the containment liner. Electrical sketches of non-Q as-built attachments indicate a highly unacceptable deviation from liner stiffener angles. In order to improve control and documentation, engineering recommends that all Q and non-Q attachments be incorporated in field sketches with design loads included at the liner and submitted to project engineering every 3 months. Engineering has evaluated the liner plate attachment for tolerance. This tolerance of location from embedded stiffener angle is as follows unistrut (P1,000), ± 1 inch; C3x6, $\pm 1/2$ inch; and other size unistrut, $\pm 1/2$ inch. This tolerance shall be closely followed for all installed attachments. All attachments which do not meet this tolerance shall be removed and redesigned. Future attachments shall meet the specification tolerance (± 1 inch for unistrut and $\pm 1/2$ inch for all other attachments). Drawing C-618 will be revised to incorporate these tolerances. It is suggested that engineering be kept abreast of this work and that the field coordinate its effort with the resident engineer, R. Schulman.

L.H. Curtis
L.E. Curtis

90007127

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-65

From: L. A. Dreisbach		(1)																																											
To: L. E. Davis	(2) Control Document ref.: FIT-1.100	(3) QAR Ident. No.: SD-287	(4)																																										
Action Requested:		(5)																																											
FIT-1.100 says in part that "A CWR shall be used by Bechtel Construc-																																													
tion to obtain work clearance . . . to perform physical work on items turned over																																													
to CPGCo." Contrary to this cable LAA05001A was rerouted/reterminated without CWR																																													
after system LPBA (of which referenced cable forms a part) was turned over to the																																													
client.																																													
1. Initiate CWR to correct the discrepancy.																																													
2. Take appropriate actions (e.g., indoctrination of cognizant																																													
field engineers on the requirements of Turn Over procedures) to																																													
preclude recurrence.																																													
Signature: <i>E. Smith for LAD.</i>		(6) Date: 11/15/79	(7) Reply Requested by: 12/7/79																																										
Reply:		(8)																																											
(9)																																													
<div data-bbox="371 1250 875 1875" data-label="Form"> <table border="1"> <tr> <td>Log No.</td> <td>File No.</td> <td>Date</td> </tr> <tr> <td>Response Recd</td> <td></td> <td></td> </tr> <tr> <td>QAR Action Item No.</td> <td></td> <td></td> </tr> <tr> <td>Route</td> <td></td> <td></td> </tr> <tr> <td>POAB</td> <td></td> <td></td> </tr> <tr> <td>Reso. Cor.</td> <td></td> <td></td> </tr> <tr> <td>Elect (1)</td> <td></td> <td></td> </tr> <tr> <td>Elect (2)</td> <td></td> <td></td> </tr> <tr> <td>Cvl/Mch</td> <td></td> <td></td> </tr> <tr> <td>Pipe/Weld</td> <td></td> <td></td> </tr> <tr> <td>Inst.</td> <td></td> <td></td> </tr> <tr> <td>Trn Ovr</td> <td></td> <td></td> </tr> <tr> <td>Trend</td> <td></td> <td></td> </tr> <tr> <td>Act.</td> <td></td> <td></td> </tr> </table> </div>				Log No.	File No.	Date	Response Recd			QAR Action Item No.			Route			POAB			Reso. Cor.			Elect (1)			Elect (2)			Cvl/Mch			Pipe/Weld			Inst.			Trn Ovr			Trend			Act.		
Log No.	File No.	Date																																											
Response Recd																																													
QAR Action Item No.																																													
Route																																													
POAB																																													
Reso. Cor.																																													
Elect (1)																																													
Elect (2)																																													
Cvl/Mch																																													
Pipe/Weld																																													
Inst.																																													
Trn Ovr																																													
Trend																																													
Act.																																													
Signature:		(10) Date:	(11)																																										
Action Verified:		(12) Date:	(13)																																										

8/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC 20877
Q1001649-05

90007128

QUALITY ACTION REQUEST

W. Bird
D. Miller

AI: H-66

From: Phil Falkenberg		1
To: L. Curtis	2 Control Document ref.: 7220-M-151 A & B	3 QAR Ident. No.: SD-288
Action Requested: Upon agreement of the affected organization that the ZACK company provided weld defect minimum allowable samples are acceptable add the following statement to the listed specification paragraph (and any other I have overlooked):		4
7220-M-151A	para. 14.8.1	para. 12.8.1
	para. 14.8.5	para. 12.8.5
7220-M-151B	para. 15.8.1	
	para. 15.8.5	
Statement-refer to approved visual standard (number currently unknown) for minimum acceptable quality.		
(CONTINUED ON THE FOLLOWING ATTACHED PAGE 2 of 2)		
Signature: <i>Phil E. Falkenberg</i>	6 Date: 11/19/79	7 Reply Requested by: 12/7/79
Reply:		8
		9
Signature:	10 Date:	11
Action Verified:	12 Date:	13

8/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC 20877
G1001649 05

90007129

Mr. L. Curtis
QAR SD-288/Action Item-H-66
Page 2 of 2

The above action when completed will prevent future questions concerning the intent of the specification or the authority of the visual standards.

90007130

X

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

[Handwritten signature]

AI: H-67

From:		Phil Falkenberg		1
To:	L. Sokol	2	Control Document ref.:	3
		3	QAR Ident. No.:	4
				SD-289
Action Requested:		5		
The attached trend chart for performance area 32 "Supplier Control"				
shows an increasing trend of inadequate documentation from suppliers.				
You are requested to institute corrective action to reverse this				
adverse trend.				
This subject has also been a past item of NRC concern and they				
have recently re-expressed discomfort (reference CPCo Memo Bird to Marguglio dated				
10/16/79 Page 4 general discussion).				
Signature:		6	Date:	7
<i>Phillip E. Falkenberg</i>			11/21/79	8
Reply:		9		
Signature:		10	Date:	11
Action Verified:		12	Date:	13

8-2-74

WHITE - Return to sender

CANARY - Addressee's file


PINK - Sender's file

BPC 20877
01001649 05

90007131

Performance Area 32

"Supplier Control"



In August, there were four occurrences of inadequate documentation.

In September, there were 18 occurrences of inadequate documentation from varied suppliers.

In October, there were 24 occurrences of inadequate documentation from varied suppliers.

90007132

X

AI: H-68

© 2004 Blackwell Publishing Ltd *Journal of Internal Medicine* 255: 103–110

90007133

Bechtel Power Corporation
Field Instruction

FIT-9.900

OUTSTANDING WORK ITEMS FOR
TURNOVER OR PLANT COMPLETION

This instruction supersedes FIX-9.900, Rev. 0

TO: All Field Engineers and Superintendents

UNCONTROLLED
NOT TO BE USED
FOR CONSTRUCTION

1.0 Purpose

- 1.1 The purpose of this instruction is to establish a mechanism for gathering, tracking, and dispositioning tasks requiring action prior to, or in conjunction with; Turnover, Startup, or other milestones.

2.0 Scope

- 2.1 This instruction is applicable to tasks initiated by, but not limited to, the following:

- a. Design changes from Engineering.
- b. Vendor proposed SDDR work for field completion.
- c. Storage and maintenance deficiencies from F-2, F-20 Forms.
- d. Applicable NCR and DR work items.
- e. System Walkdown inspection.
- f. Work Items outstanding during final 30 days prior to Turnover.
- g. Corrective Action Requests from CPCo.
- h. Documentation problems.

- 2.2 Open work items may be initiated by Bechtel (Engineers, Superintendents, QC or QA) and/or Consumers Power Company (PMO-Construction, PMO-testing, and QA) personnel.

3.0 Responsibility

- 3.1 Any personnel aware of open work items, not entered into the system, shall notify the cognizant System Engineer of its existence for evaluation prior to entry into the system.
- 3.2 The Bechtel Turnover Coordinator (T.O.C.) to review, screen and direct entry into the system, all work items to be accomplished.
- 3.2.1 The Bechtel T.O.C. shall maintain the file system, and make distribution of lists of open items to responsible personnel on a regular basis or upon request.
 - 3.2.2 The Bechtel T.O.C. shall advise Consumers Power Company when he has elected not to add a Consumers Power Company initiated item into the file system.
- 3.3 Cognizant area and System Engineers and superintendents shall be aware of tasks within their jurisdiction and shall expedite completion.

90007134

3.3.1 System Engineers shall verify completion of work items, and shall notify the T.O.C. of status changes.

3.4 The Bechtel T.O.C. shall obtain feedback on task status, in order to keep the system current.

3.5 The Project Superintendent, Field Superintendent, Project Field Engineer, and T.O.C. shall implement this procedure.

4.0 Procedure

4.1 The T.O.C. shall review all tasks initiated by Para. 2.1 and screen them for authenticity, duplication and applicability with the system engineer.

4.2 The task information shall be entered on a system card (or optional computer) by the T.O.C. as shown on Attachment 9.900-1.

4.3 A complete or partial summary report may be prepared periodically, as the need arises, in order to support Turnover operations.

4.4 Status changes to work items shall be reviewed for applicability, and be entered into the file system by the T.O.C.

4.4.1 Completed tasks may be carried in the system for one week to a month at the option of the T.O.C., however, they shall be carried long enough to appear on a summary report as "closed" status.

Prepared by: Th. Manly 12/11/78
Date

Approved by John A. V. Smith
Consumers Power Co.:

Review by:

PFQCE/ John A. V. Smith 12/11/78
Date

John A. V. Smith 12/11/78
Date

LOAE W. Drechsel 12-14-78
Date

PFE or Project Superintendent:

John A. V. Smith 12-19-78
Date

90007135

Category	Summary	Seq #	Description/Comments	CTLS	ACTION	RESP	AD-E	S/U	SEQ	Status	1st Action Date
A - To sustain ongoing work D - Design change E - Exception to Turnover Bolt H - For Hot Functional Testing (HFT) I - For SIT/HIT M - Miscellaneous N - Design Spec., Document Revision/Inefficiency O - Operational Improvement P - For Pre Ops to Support HFT S - Start-up/Inefficiency Rectification T - For Initial Turnover Bolt	Abbreviated Summary of Description Sequence # 99999									Open Closed Pending	
<p>SAMPLE - ACTUAL FORM IN USE MAY VARY - THE ESSENTIAL CONTROL ELEMENTS OF THE FORM REMAIN THE SAME!</p>											
<p>DATE INITIATED _____</p> <p>INITIATOR _____</p> <p>NEXT ACTION DATE _____</p> <p>Follow-up Action (Subsequent to Above)</p>											

90007136

Attachment 9.9M-1

QUALITY ACTION REQUEST

AI/710

From: L. A. Dreisbach		(1)																																																				
To: J. F. Newgen	(2) Control Document ref.: FPD 1.000 Rev 6	(3) QAR Ident. No.: SD-164																																																				
Action Requested: Para 6.2 says in part that "stamps currently used by DCC to identify status of drawings....are listed in exhibit H." List does not include the stamp "controlled by Field Engineering" referenced in other field procedures FII-1.130 Rev 0, FIP-1.110 Rev 1, and FIP-1.112 Rev 2.		(5)																																																				
You are requested to 1)update FPD 1.000 Rev 6 and to 2) provide assurance that similar inconsistencies do not occur in our field procedures.																																																						
Signature: <i>T. Subramanian</i>	(6) Date: 4.16.79	(7) Reply Requested by: 5.16.79																																																				
Reply: (A) IOM Jack Meilstrup to L. A. Dreisbach dated Nov. 6, 1979 indicated that the status stamp "Controlled By Field Engineering" has been incorporated into FPD 1.000 Rev. 7.																																																						
(B) FPD 1.00 Rev. 7 was verified (QA Copy) on Nov. 7, 1979																																																						
<table border="1"> <tr> <td colspan="4">Job 7220-QA Received</td> </tr> <tr> <td>Log No.</td> <td>File No.</td> <td>Response Recd</td> <td>Date</td> </tr> <tr> <td colspan="4">QA Action Item No.</td> </tr> <tr> <td>Route</td> <td>Info</td> <td>Act</td> <td>Comment</td> </tr> <tr> <td>PGAE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Recd. Date</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Elect (1)</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Elect (2)</td> <td></td> <td></td> <td></td> </tr> <tr> <td>QVI/Men</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Signature</td> <td>Date</td> <td></td> <td></td> </tr> <tr> <td>Pipe/Weld</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Trn Ovr</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sect.</td> <td></td> <td></td> <td></td> </tr> </table>			Job 7220-QA Received				Log No.	File No.	Response Recd	Date	QA Action Item No.				Route	Info	Act	Comment	PGAE				Recd. Date				Elect (1)				Elect (2)				QVI/Men				Signature	Date			Pipe/Weld				Trn Ovr				Sect.			
Job 7220-QA Received																																																						
Log No.	File No.	Response Recd	Date																																																			
QA Action Item No.																																																						
Route	Info	Act	Comment																																																			
PGAE																																																						
Recd. Date																																																						
Elect (1)																																																						
Elect (2)																																																						
QVI/Men																																																						
Signature	Date																																																					
Pipe/Weld																																																						
Trn Ovr																																																						
Sect.																																																						
Signature: J. Meilstrup for (A) above.																																																						
Action Verified: QAR is therefore closed <i>T. Subramanian</i> for (B) above.																																																						

B/2/74

WHITE — Return to sender

CANARY — Addressee's file

PINK — Sender's file

BPC 20877
G1001649 05

90007137

QUALITY ACTION REQUEST

cc: J. Conroy
W. Bird
D. Miller

AI/796

From: L. A. Dreisbach		(1)	
To: J. F. Newgen	(2) Control Document ref.: FPD 5.000 Rev. 0	(3) QAR Ident. No.: SD-196	(4)
Action Requested:		(5)	
<p>Contrary to the requirement of para 8.2 "A revision to field sketch is made when reference documents are revised . . .", (1) FSK-M-1HCB-113-3 Q Rev. 0 (dt 5-7-79) is not revised; Rev. 6 of M-416 Sh 2 (dt 4-16-79) was current while Rev 5 was referenced in the FSK; Sheet 1 of M-421 Rev. 1 referenced in the FSK is not available in Document Control; (2) FSK CC2-79 Sh 3 Rev. 1 (dt 6-24-77) references C633 Rev. 5 while Rev. 8 was issued on 5-18-77; (3) FSK CC2-64 Rev. 1 has no date in the title block. (4) Documents are referenced in FSK-JB2-0002 0 Rev. 0 (eg., J3103 and M417) without revision number.</p> <p>You are requested to (1) indoctrinate cognizant field engineers requirements of FPD 5.000 Rev. 0 (2) evaluate and correct the discrepancies identified</p>			
Signature: <i>R. Subramanian</i>	(6) Date: 5/31/79	(7) Reply Requested by: 6/30/79	(8)
Reply:	(9)		
Signature: _____		(10) Date: _____	(11)
Action Verified: _____		(12) Date: _____	(13)

8/2/74

WHITE — Return to sender

CANARY — Addressee's file

PINK — Sender's file

BPC 20877
G1001649 05

90007139

J. F. Newgen
QAR SD-196
Page 2.

QUALITY ACTION
REQUEST

& (3) initiate corrective action to preclude recurrence.

90007140

Bechtel Power Corporation

Interoffice Memorandum

To L. A. Dreisbach

Subject Job 7220 Midland Project
Action Item 796 Closure
0-2446

File No.

Date July 13, 1979

From J. F. Newgen

Of Construction

Copies to J. Gilmartin
D. Short
V. Graden
P. Goguen
J. Hedges

At Midland, MI Ext.

Reference: Action Item 796, QAR-SD-196, Field Sketches.

This memo is in response to the reference listed above. FPD 5.000, Revision 0, Paragraph 8.2 has been interpreted out of context. The QAR findings ask to have the drawings referenced in the notes of FSK's prefaced with the latest revision.

The intent of paragraph 8.2 is to have FSK's revised only when the drawings from which they were derived are changed to the extent that design shown on FSK's is no longer correct.

Finding (1) is therefore being changed to remove the generic reference revision number. Finding (4) is correct as found, since this is the general practice on all FSK's just as it is on project drawings. Finding (2) has been retired. Finding (3) will be either retired or corrected by addition of a date.

We hope this is a satisfactory answer.

J. F. Newgen
J. F. Newgen

JFN/LFS/mkm

Job 7220 Midland Project		7/20/79	
Requester	Requester Date	QA Action Item No.	796
Route	Init.	Act	Comment
PQAE	WSD	LX	420 214 712 002
Resp. Cor.			
Elect (1)			
Elect (2)			
Civil/Arch			
Pipe/Weld			
Inst.			
Trn. Cor.			
Trend			
Sect.			

90007141

QUALITY ACTION REQUEST

Mr. Miller
D. Miller
J. Corley

JUN 7 1979

AI/810

From: Alex Ozeroff		(1)	
To: R. L. Castleberry	(2) Control Document ref.: E-42 and C-111	(3) QAR Ident. No.: SD-203	(4)
Action Requested:		(5)	
<p>It has been noted that a number of installed non-Q containment supports do not conform with the intended designs given in E-42. O.C. inspects only the welds, per se, of these components. Request that engineering evaluate the impact of these deviating configurations and locations on the liner plate. How are these installations being/ (to be) controlled with respect to compromise of the liner plate structure. Also there is a multitude of temporary supports and other unidentified projections attached to the liner plate for which there appears to be no control or documentation.</p>			
Signature: <i>[Signature]</i>		(6) Date: 6/5/79	(7) Reply Requested by: 7/5/79
Reply: Engineering response per attached IOM BEBC-3364 dated Oct. 24, 1979		(8)	
Curtis to Davis provides for the following:			
1. Electrical sketches of non-Q as-built attachments indicate highly unacceptable deviation from liner stiffener angles.			
2. All Q and non-Q attachments to be incorporated in field sketches with design loads included at the liner and submit to Project Engineering every 3 months.			
3. Tolerances from stiffener angles as follows:			
(Continued on Page 2)			
Signature: IOM BEBC-3364 signed by L. H. Curtis		(10) Date: 10/24/79	(11)
Action Verified: <i>[Signature]</i>		(12) Date: 11/08/79	(13)

8/2/74

WHITE — Return to sender

CANARY — Addressee's file

PINK — Sender's file

BPC 20117
G1001019 05

90007142

R. L. Castleberry (L.H. Curtis)
November 9, 1979
Page 2

QUALITY ACTION
REQUEST

Reply: (Cont'd)

- a. unistruct P-1000; ± 1 inch.
 - b. C 3x6; $\pm 1/2$ inch.
 - c. Other size unistruct; $\pm 1/2$ inch.
4. This tolerance shall be closely followed for all installed attachments.
 5. All attachments which do not meet this tolerance shall be removed and re-designed.
 6. Future attachments shall meet tolerances identified in item 3.
 7. Drawing C-618 will be revised to incorporate these tolerances.
 8. Field is to coordinate its effort with the Resident Engineer.

Job 7230-QA Received 11/9/79			
Log No.	File No.		
Response Rec'd	Date		
QA Action Item No.	870		
Route	Inst.	Det.	Complete
POAE			
Resp. Cor.	X		
Elect (1)		X	
Elect (2)			
Civil/Gen			
Pipe/Weir			
Inst.			
Trn Ovr			
Trend		X	
Spec.	X		

Route / log / file

90007143

Bechtel Associates Professional Corporation

Inter-office Memorandum

BEBC- 3364

To L.E. Davis

Date October 24, 1979

Subject Midland Plant Units 1 & 2
Job 7220
Response QAR SD-203
(Attachments to Containment
Copies to Liner Plate)
File: 0274, C-50

From L.H. Curtis

Of Engineering

At Ann Arbor

R. Baltazar
L. Curtis
P. Goguen.
T. Johnson
W. Moring
A. Ozeroff
R. Schulman
R. Yuan
Com Log

This is a complete response to QAR SD-203, and advises construction of the engineering concern for Q and non-Q attachments to the containment liner. Electrical sketches of non-Q as-built attachments indicate a highly unacceptable deviation from liner stiffener angles. In order to improve control and documentation, engineering recommends that all Q and non-Q attachments be incorporated in field sketches with design loads included at the liner and submitted to project engineering every 3 months. Engineering has evaluated the liner plate attachment for tolerance. This tolerance of location from embedded stiffener angle is as follows unistrut (P1,000), ± 1 inch; C3x6, $\pm 1/2$ inch; and other size unistrut, $\pm 1/2$ inch. This tolerance shall be closely followed for all installed attachments. All attachments which do not meet this tolerance shall be removed and redesigned. Future attachments shall meet the specification tolerance (± 1 inch for unistrut and $\pm 1/2$ inch for all other attachments). Drawing C-618 will be revised to incorporate these tolerances. It is suggested that engineering be kept abreast of this work and that the field coordinate its effort with the resident engineer, R. Schulman.

L.H. Curtis
for L.H. Curtis

WHE/ht
10/11/10

90007144

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-5

From: R. C. Hollar		(1)	
To: W. L. Barclay	(2) Control Document ref.: N/A	(3) QAR Ident. No.: SD-249	(4)
Action Requested: NCR 2312 identifies six (6) terminations that were performed with a crimping tool found to be faulty. Subsequent investigation by CPCo revealed seven (7) additional terminations that was done by the same crimping tool which had not been identified by Quality Control.			(5)
Recommended Action:			
1. Investigate concern and determine root cause.			
2. Provide means to proclude repetition.			
3. Re-evaluate all cases where a crimping tool was found faulty and determine if any related terminations were overlooked.			
(Continued on the following page 2 of 2)			
Signature: R.C. Hollar	(6) Date: August 1, 1979	(7) Reply Requested by: August 15, 1979	(8)
Reply: See IOM from WLB Barclay to LADreisbach, dated 9/12/79 OCFM-6589/AI-647.			(9)
Checked QTS sort by tool number dated 8/30/79 for "Q" terminations completed for the two month period prior to the 8/30/79 print out date. This implies that the indeterminate crimps were recrimped with a conforming tool.			
No deficiencies were noted.			
Signature: See IOM OCFM-6589/AI-647 Attached	(10) Date: 9/12/79	(11)	
Action Verified: K. Yee	(12) Date: 10/5/79	(13)	

B/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC-20877
G1001649-05

90007145

W. L. Barclay
QAR SD-249/AI-H6
Page 2 of 2

Quality Action
Request

Recommended Action (continued)

4. Document and control all nonconforming conditions in accordance with SF/PSP G-3.2.

90007146

Project Quality Assurance
Midland Units 1 & 2 - 7220

Verification of Corrective Action

Method:

- ☒ 1. Verify action of response as implemented.
- ☒ 2. Review of documentation or attachments to resolve finding.
- ☐ 3. Requirement removed or finding withdrawn.
- ☐ 4. Other: _____

Items Checked: QTS PRINT OUT FOR 8/30/79 FOR CRIMPING TOOLS AND
TERMINATIONS DONE BY THE CRIMPING TOOLS. CHECKED THE
QTS PRINTOUT FOR CRIMPING TOOL BPC-2527. THE
PRINTOUT SHOWS NO "Q" TERMINATIONS WERE DONE
BY THE REFERENCED TOOL SINCE 8/79.
ALSO CHECKED OTHER TOOLS IN THE 8/30/79 QTS PRINTOUT
FOR "Q" TERMINATIONS DONE WITHIN THE LAST 2 MONTHS
PRIOR TO THE 8/30/79 PRINTOUT. NO OTHER DEFICIENT
TERMINATIONS WERE NOTED FOR THIS PERIOD.

Closeout Documentation (list or attach)



Verified

Not Verified
(explain)

- ① LOM FROM W.L. BARCLAY TO L.A. DREISSBACH
DATED SEPT. 12, 1979. QCFM-6589/AI-647.

L. yee
QAE10/31/79
DATE

90007147

QCFM-6589/AI-647

Bechtel Power Corporation

Inter-office Memorandum

To L. A. Dreisbach

Subject Midland Project, Units 1&2
Bechtel NCR 2312

Copies to J. F. Newgen
R. A. Simanek

Date September 12, 1979

From W. L. Barclay

Of Quality Control

At Midland, Michigan
Job No. 07220

Job 7220-QA-Received 9/12/79			
Log No. 997		File No.	
Response Rec'd NO		Date	
QA Action Item No. H6			
Route	Info	Act	Comment
PGAE	RD		
Resp. Cor.	SP	X	
Elect (1)	204		
Elect (2)			
Civil/Mch			
Pipe/Weld			
Inst.			
Fin Ovr			
Grand			
Port.			

Didk & Action

References: a) QAR SD-249, dated 8/1/79
b) QA Action Item H6, dated 8/1/79

This is considered Quality Control's complete response to reference a) and b) above.

The determination of what terminations were made by a specific tool is made by a review of the QTS sort by tool number. The print-out used for tool BPC-2527, and subsequently for NCR 2312, was dated 6/20/79. The QTS print-out used for the CPCo Audit was dated 7/6/79. During the intervening two weeks, additional terminations made during the calibration interval in question, were input to the QTS database. These 7 terminations are covered by NCR 2417.

In order to provide assurance that all terminations done by an out of calibration tool are picked up, Electrical Quality Control will check the latest QTS approximately 60 days after the initial check to identify additional terminations. The first recheck has been made using an 8/30/79 QTS, no additional terminations were identified for any of the crimp tools previously found to be out of calibration.

If you have any further questions concerning the above, please contact this office.

W. L. Barclay
W. L. BARCLAY
PROJECT FIELD QUALITY CONTROL
ENGINEER

WLB/SMC/DCT/jmk

Response Required: NO

90007148

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H18

From: R. C. Hollar		(1)	
To: L. H. Curtis	(2) Control Document ref.: NCR 2492	(3) QAR Ident. No.: SD-262	(4)
Action Requested: Inconjunction with Castleberry IOM to Group Supervisors dated April 12, 1979. Subject: Clarification to Drawings and Specifications (attached) the following requests are made:		(5)	
1) Please review attached TWX 5283, dated 8/7/79 -			
Subject: Qualification of Compaction Equipment			
and determine if this information should be in-			
cluded as formal change to Specification C-211.			
(Continued on the following attached page)			
Signature: R.E. Sevo	(6) Date: 9/4/79	(7) Reply Requested by: 9/21/79	(8)
Reply: Engineering response per attached BEBC-3332 dated 10/15/79, Curtis to Dreisbach provides the following:		(9)	
1. Approved listings of compaction equipment do not clarify, modify, or change any specification requirements and incorporation into specification is not required.			
2. All equipment used in compacting backfill for permanent installations are to be qualified per specification 7220-C-211.			
3. NCR 2492 will be evaluated by Project Engineering.			
Signature: IOM BEBC-3332 signed by M. O. Rothwell		(10) Date: 10/15/79	(11)
Action Verified: R.E. Sevo		(12) Date: 11/08/79	(13)

8/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC-20877
G1001649-05

90007149

L. H. Curtis
QAR SD-262/Action Item-H18
Page 2

- 2) Attached NCR Part 1 Field Disposition, states that hand held compaction equipment have not been formally qualified in accordance with Specification C-211 paragraph 8.5.1 requirements. Please evaluate and determine if hand held compaction equipment should be qualified and included in referenced specifications.

100-100-CA-Received		9-79
Log No.	File No.	
Response Recd.	Date	
CA Action Item No.	H-18	
Route	Info	Comp
PQAE		
Emp. Cor.	X	
Elect (1)		X
Elect (2)		
Cut/Mch		
Pipe/Weld		
Inst.		
Ten Ovr		
Trend		X
Dist.		X

Route / Log / File

90007150

112 / 1110

Bechtel Associates Professional Corporation
Inter-office Memorandum

BEBC- 3332

To L. Deisbach

Date October 15, 1979

Subject Midland Plant Units 1 & 2
Job 7220
QAR SD-262
File: 0460, C-211-PR

From L.H. Curtis
Of Engineering
At Ann Arbor

Copies to

R. Baltazar
L. Basinski
L.H. Curtis
D. Reeves
J. Wanzach
Com Log

Reference: 1) BEBC-3162, 8/7/79
2) QAR SD-262
3) BEBC-3301, 9/28/79

This is a complete response to Reference 2 concerning the use of compaction equipment, and a specification clarification on the same.

Reference 1 does not clarify, modify, or change any of the specification requirements, and does not need to be incorporated in the applicable specification.

As indicated in Section 8.5 of Specification 7220-C-211, all equipment used in compacting backfill for permanent installations are to be qualified. Note that since the issuance of QAR SD-262, the "pogo stick" has been qualified for applications as indicated in Reference 3, and NCR 2492 will be evaluated by project engineering.

JGH/ht
10/8/4

Job 7220-C-211 Requested 10/17/79			
Log No. 1142		File No.	
Response Rec'd		Date	
QA Action Item No.		H-18	
Route	Info	Act	Comment
PDAB	180		
Resp. Cor.			
Exec (1)			
Exec (2)			
Watch			
Field			
Over			
Ad			

Copy to L.H. Curtis
File with QAR SD-262
and copy to file

L.H. Curtis
for L.H. Curtis

90007151

REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-26

From: R. C. Hollar		1
To: W. L. Barclay	2 Control Document ref.: SF/PSP G-3.2 Rev. 4	3 QAR Ident. No.: SD-267
Action Requested: A review of a printout listing "Unqualified equipment-shipped" issued 8/15/79 revealed equipment on nineteen (19) Purchase Orders being shipped to the site without having an approved Qualification Test Report. (See attached listing).		5
RECOMMENDED ACTION:		
1. Determine if equipment has been received on site and issue a nonconformance report per SF/PSP G-3.2.		
2. Provide means to assure that equipment identified on the following list of Purchase Orders is identified as nonconforming upon receipt.		
(Continued on Page 2)		
Signature: R. C. Hollar	5 Date: 9/25/79	7 Reply Requested by: 10/10/79
Reply: Qualification Test Status Report Rev. 9 shows all applicable qualification tests completed satisfactorily for P.O.'s M-53, M-20, M-123A, M-129A, M-180 and M-336, therefore no NCR's are necessary.		
NCR No. 1855 (previously written) identifies the indeterminate status of the qualification tests for material on P.O. E-60.		
The following NCR's identify the indeterminate status of the qualification tests for the "Q" material received on the P.O.'s as listed, NCR 2669 C-18, NCR 2668 C-24,		
(CONTINUED ON BOTTOM OF PAGE 2)		
Signature: W. L. Barclay (OCFM 6943)	10 Date: 10/3/79	11
Action Verified: R. C. Hollar	12 Date: 11/19/79	13

3/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPD 10877
G1001649 05

90007152

Action Requested: (Cont'd)

The following is a list of Purchase Orders in which the status of the applicable Qualification Test Report is indeterminate.

E-53	M-55 (2662)	E-60 (1853)*	M-129B (2660)
C-18(2669)	C-24 (2668)	J-245(2665)	M-140 (2659)
M-90 (2661)	C-44 (2667)	M-20	M-151A (2658)
M-18(2663)	C-46 (2666c)	M-123A	M-180
	J-255B(2664)	M-129A	M-336

* previously written

REPLY: (Cont'd)

NCR 2667 C-44, NCR 2666 C-46, NCR 2665 J-245, NCR 2664 J-255B, NCR 2663 M-18,
NCR 2662 M-55, NCR 2661 M-90, NCR 2660 M-129B, NCR 2659 M-140, and NCR 2658 M-151A.

90007153

QCFM-6943/AI-701

Bechtel Power Corporation

Inter-office Memorandum

Date October 31, 1979

From W. L. Barclay

Of Quality Control

At Midland, Michigan
Job No. 07220

Log No. 1195		File No.	
Response Req'd NO		Date	
QA Action Item No.			
Route	Info	Act	Comment
Resp. Cor.		X	
Elect (1)			
Elect (2)			
Civil/Mch			
Pipe/Weld			
Inst.			
Trn Ovr			
Trend			
8204			

To L. A. Dreisbach
Subject Midland Project, Units 1&2
QAR No SD-267
Copies to L. E. Davis
R. A. Simanek

References: a) QAR No. SD-267, dated 9/25/79
b) QA Action Item No. dated 9/25/79

This is considered Quality Control's complete response to reference a) and b) above.

Qualification Test Status Report Rev. 9 shows all applicable qualification tests completed satisfactorily for P.O.'s M-53, M-20, M-123A, M-129A, M-180 and M-336, therefore no NCR's are necessary.

NCR No. 1855 (previously written) identifies the indeterminate status of the qualification tests for material on P.O. E-60.

The following NCR's identify the indeterminate status of the qualification tests for the "Q" material received on the P.O.'s as listed, NCR 2669 C-18, NCR 2668 C-24, NCR 2667 C-44, NCR 2666C-46, NCR 2665 J-245, NCR 2664 J-255B, NCR 2663 M-18, NCR 2662 M-55, NCR 2661 M-90, NCR 2660 M-129B, NCR 2659 M-140 and NCR 2658 M-151A.

If you have any further questions concerning the above, please contact this office.



W. L. BARCLAY
PROJECT FIELD QUALITY CONTROL
ENGINEER

WLB/SMC/DAD/jmk

Response Required: NO

90007154

QUALITY ACTION REQUEST

cc: J. Corley
D. Miller
W. Bird

AI: H-36

From: Raymond Yee		1	
To: J. Neuzen	2 Control Document ref.: FIE - 4.100 Rev. 1	3 QAR Ident. No.: SD-272	4
Action Requested: Paragraph 4.3 states that a tag shall be attached to the reel		5	
containing the cable code, linear feet of cable, type of cable, and reel number.			
During monitoring activities, a number of reels were found with			
vendor metal tags attached (but no Bechtel tags) which contained cable not consis-			
tent with the information on the tag. For example, a reel had 3/C #350 MCM cable			
but the vendor tag indicated 3/C #6, and reel No. 556.			
Mr. Ross Whitaker pointed out that these reels contained scrap cable.			
Recommended Action			
Those reels containing scrap cable should be segregated and the area			
designated as a scrap cable area.			
Signature: R. Yee	6 Date: 10/1/79	7 Reply Requested by: 10/15/79	8
Reply: Subject cable has been roped off. A sign		9	
to identify the area is also being made.			
Confirmed that scrap cables are flagged off, in			
Poseyville storage yard			
Signature: P.W. Solomon		10 Date: 10/11/79	11
Action Verified: R. Yee		12 Date: 11-13-79	13

3/2/74

WHITE - Return to sender

CANARY - Addressee's file

PINK - Sender's file

BPC 20877
G1001649-05

90007155

Project Quality Assurance
Midland Units 1 & 2 - 7220

Verification of Corrective Action

Method:

- ☒ 1. Verify action of response as implemented.
☐ 2. Review of documentation or attachments to resolve finding.
☐ 3. Requirement removed or finding withdrawn.
☐ 4. Other: _____

Items Checked: _____

CHECKED THAT SCRAP CABLES HAVE BEEN
FLAGGED. REELS ARE ROPE AND FLAGGED "TEMPORARY
RECEIVING".

Closeout Documentation (list or attach)



Verified



Not Verified
(explain)

R. Yee
QAE

11-13-79
DATE

90007156

X

QUALITY ASSURANCE PROGRAM
MANAGEMENT CORRECTIVE ACTION REPORT
MCAR-1

REPORT NO. 35

JOB NO. 7220

QNO. 2.20

DATE November 13, 1979

I *DESCRIPTION (Including references): Epoxy decontaminative surfacer applied to Unit 2 containment, northwest primary shield wall and incore tunnel exterior faces from elevation 593'-6" to about 603'-0" exhibits a loss of adhesion between the Nu-Klad 117 (N) surfacer and Amercate 90 (N) top coat.

This surfacer was applied by subcontractor J. L. Manta in accordance with requirements of subcontract No. A-15 and specification 7220-A-15(Q) utilizing system no. 9 thin coat application.

This condition was first noted by CPCo resulting in issuance of CPCo NCR M01-4-9-132 (attached). (Continued on page 2)

*RECOMMENDED ACTION (Optional)

I. Determine Root Cause:

- A. Quantify by mapping and testing coated areas to determine extent of physical problem.
- B. Review design specification, subcontractor procedures and Quality records for acceptability of techniques, procedures, equipment, and materials used.
- C. Perform analysis of materials used for compliance with design and quality requirements.

II. Determine reportability under 10CFR50.55(e) and advise QA no later than Nov. 30, 1979.
(Continued on page 2)

REFERRED TO ☒ ENGINEERING ☐ CONSTRUCTION ☐ QA MANAGEMENT ☐ _____
☐ PROCUREMENT

ISSUED BY W. D. Dreibach 11-13-79
Project QA Engineer Date

II REPORTABLE DEFICIENCY

Potentially Reportable

NOTIFIED CLIENT 11/13/79
Date

☐ NO

☐ YES

[Signature] 11/13/79
Project Manager Date

III CAUSE

CORRECTIVE ACTION TAKEN

AUTHORIZED BY _____
Date

STANDARD DISTRIBUTION

DIVISION QA MANAGER
MANAGER OF QA TPO
GRD QA MANAGER
LARD QA MANAGER
AAO QA MANAGER
PROJECT MANAGER
CLIENT
AAO PROJECT OPERATIONS MANAGER
AAO PROCUREMENT MANAGER
AAO MGR OF ENGINEERING
AAO MGR OF CONSTRUCTION

ADDITIONAL DISTRIBUTION - AS APPROPRIATE

ENGINEERING MANAGER
PROJECT ENGINEER
AAO PROCUREMENT SUPPLIER QUALITY MGR
CONSTRUCTION MANAGER
PROJ SUPT PROJ CONSTR MANAGER
CHIEF CONSTR QC ENGINEER
PE/QCE
DIVISION PROCUREMENT MGR
PROJ PROCUREMENT MGR
DIV SUPPLIER QUALITY MGR

FORMAL REPORT TO CLIENT _____
(If Section II Applies) Date

CORRECTIVE ACTION IMPLEMENTED

90007157

VERIFIED BY _____
Project QA Engineer Date

MCAR 25
November 13, 1979
Page 2


DESCRIPTION: (Cont'd)

Approximately 600 sq. ft. of surfacer is currently in question on primary shield and incore tunnel with 10-12 sq. ft. already removed during current investigation.

RECOMMENDED ACTION: (Cont'd)

- III. Based upon the results of I, provide recommended fix and accomplish repair of defective areas.
- IV. Take appropriate steps to preclude recurrence.
- V. Provide report to QA by November 30, 1979 (interim or final).

90007158



Start Up System: Indeterminate

№ 173

1. PROJECT NAME: Midland Nuclear Plant		7. FURNISHING PART NO: NA		3. SUBMITTING PART NAME: Epoxy Coatings		2. DRAWING NO: 11-8-79	
5. FIELD NUMBER: NA		15. QCS, CONTRACT NO: J L Manta Co		11. NAME OF SITE: Reactor Building #2		1. DATE OF REV: NA	
12. AS IT CONCERNS CORRECTION WORK, THE FOLLOWING INFORMATION IS REQUIRED: Specification A-15, Rev 7, Epoxy or Phenolic Decontaminative Surfer, 10.5 states in part, "Deficiencies and defects shall be removed and replaced or corrected to Contractor's satisfaction..." J L Manta QA Manual 10.1.0 states, "All coating exceptions will be recorded on Form JLM 1001 and the area of the defective coating will be tagged with JLM 1-3 by the Field Quality Assurance/Quality Control Inspector".						5. ACTION REQUIRED: LADreisbach	
(Contd on Page 3)						INFO CONT: WLBardclay BWMargaglio WRBird JMilandin RBCherba DBMiller TCCooke(2) WGMoring JLCorley JARutgers LEDavis RASimanek RHermeston DATaggart SHHowell WCBates DRJohnson ALDelange CSKeeley	
13. 1. DETERMINE ROOT CAUSE OR FAILURE NOT TO BE LESS THAN: a. Reinspect all other areas where same batch of material was used.						(Contd on Page 3)	
14. FIELD TAGS ATTACHED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> TAGS, LOCATION & TIME OF FIELD TAGS ATTACHED: NA							
15. IS THERE A REPORT OF DEFECTS? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF YES, DATE OF REPORT IS: _____							
16. DATE OF ANY OTHER DEFECTS: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>						17. IS THERE INFORMATION FOR 50.55(e): YES <input type="checkbox"/> NO <input type="checkbox"/>	
18. IS THERE INFORMATION FOR PART 2.1: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>						19. IF YES, DATE & TIME OF REPORT IS: _____	
20. IF YES, WHO MADE REPORT IS: _____						21. IF YES, NAME OF THE OFFICIAL IS: _____	
22. FOR SIGNATURE OF: <i>[Signature]</i>						23. DATE WHEN REPORTED IS: 11-26-79	
24. NAME OF CONTRACTOR, CONTRACT NO. & COPIES DATE:						25. SIGNATURE OF CONTRACTOR: <i>RG Wollney 11/2/79</i>	
26. FIELD REPORT NO. AFTER CORRECT:		27. NO FIELD REPORT NO.		28. FIELD REPORT NO. AFTER CORRECT:		29. YES, IF NO, DATE OF CORRECT:	
NA		NA		NA		NA	
30. FIELD REPORT NO. AFTER CORRECT:		31. YES, IF NOT REPORTED, DATE:		32. YES, IF NOT REPORTED, DATE:		33. YES, IF NOT REPORTED, DATE:	
NA		NA		NA		NA	
34. NOTES OF DATE OF CORRECTION:							
90007159							
35. YES, IF YES, DATE OF CORRECT:				36. YES, IF YES, DATE OF CORRECT:			
NA				NA			



CONSUMERS
POWER
COMPANY

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION
QUALITY ASSURANCE DEPARTMENT

PROJECT NAME: M-01-4-9

PAGE 2 OF 3

10. CA ASSIGNMENT OF ROOT CAUSE(S):

Lack of requirement/procedure for the inspection/test and defined parameters for adhesion of coatings.

11. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY QCA, RESPONSIBLE FOR PROCESS CA):

12. PROCESS CA ASSIGNED FROM:

DESIGN ☒

FABRICATION ☐

CONSTRUCTION ☒

OPERATION ☐

MAINTENANCE ☒

13. CA ASSIGNMENT FOR PROCESS CA:

1. Pending results of root cause for deficiency, recommend corrective action to preclude repetition.
2. Project Engineering: Determine need for inspection of other type of defectives not presently requiring specific inspection. Recommend methods and/or acceptance parameters/standards.

14. PROCESS CA TO BE CANCELED BY QCA(S) CANCELED ON DATE #1 & DATE OF CANCELLATION:

15. METHOD OF PROCESS CA VERIFICATION:

90007160

16. NAME OF QCA RESPONSIBLE FOR PROCESS CA VERIFICATION:

17. PROCESS CA VERIFICATION CANCELED DATE:

NCR SERIAL NO: M-01-4-9-132
DATE: 11-8-79
DATE OF REV: NA
FILE NO: 16.7

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Contd from Page 1)

Contrary to the above, on the northwest exterior face of the primary shield wall from elevation 593'-6" to about 603'-0", the coating exhibited loss of adhesion between surfacer and the topcoat. The area was neither tagged as defective nor identified as an exception prior to CPCo identification.

13. QA RECOMMENDATION FOR PART CA:

(Contd from Page 1)

1. b. Determine if generic only to same material or if a deficiency in application. Submit determination to Contractor for concurrence.
- c. Provide a program, for approval, to sample all previously completed work to assure deficiency is not generic to all epoxy concrete coatings.
- d. Reinspect all previously completed work in accordance with approved plan and identify findings.
2. Rework/repair all areas identified as defective as a result of this nonconformance.
3. Determine reportability.

90007161

QUALITY ASSURANCE PROGRAM
MANAGEMENT CORRECTIVE ACTION REPORT
MCAR-1

REPORT NO. 36

JOB NO 7220

QNO 4.104 and 4.114

DATE November 30, 1979

I *DESCRIPTION (Including references):

Four shop welds (3 in 10 inch Sch 160 and 1 in 12 inch Sch 140) in stainless steel pipe spools from ITT Grinnell installed in Decay Heat Removal and Core Flood Systems showed unacceptable linear indications. These indications were visually observed during weld grinding for In-Service Inspection preparation and were confirmed by Bechtel by progressive grinding and liquid penetrant inspection of the defect area. The depth of the indications is approximately 0.125 inch determined by progressive grinding. PT indications were observed around the circumference. Investigative UT examination confirmed presence of surface and subsurface indications. The original ITT Grinnell Radiographic interpretation and Bechtel investigative RT did not identify

(Continued on page 2)

*RECOMMENDED ACTION (Optional)

Project Engineering evaluate the reported condition and:

- A. Determine the root cause of the problem.
- B. Determine the scope of the problem and direct actions as necessary to assure that all affected ITT Grinnell supplied pipe spools/welds are identified and evaluated.
- C. Advise Field Construction of actions necessary to correct the problem including confirmation that any necessary repair is to be done per ASME Sec. III requirements.
- D. Determine reportability under 10 CFR 50.55(e) and advise QA no later than 12/28/79.

(Continued on page 2.)

REFERRED TO ☒ ENGINEERING ☐ CONSTRUCTION ☐ QA MANAGEMENT ☐
☒ PROCUREMENT

ISSUED BY W.D. Dreibach 11-30-79
Project QA Engineer Date

II REPORTABLE DEFICIENCY

Pending Eng. Evaluation

NOTIFIED CLIENT

☐ NO

☐ YES

11/30/79
Date
11/30/79
Date
Project Manager

III CAUSE

CORRECTIVE ACTION TAKEN

AUTHORIZED BY _____
Date

STANDARD DISTRIBUTION

DIVISION QA MANAGER
MANAGER OF QA TPO
GPD QA MANAGER
LAPD QA MANAGER
AAO QA MANAGER
PROJECT MANAGER
CLIENT
AAO PROJECT OPERATIONS MANAGER
AAO PROCUREMENT MANAGER
AAO MGR OF ENGINEERING
AAO MGR OF CONSTRUCTION

ADDITIONAL DISTRIBUTION - AS APPROPRIATE

ENGINEERING MANAGER
PROJECT ENGINEER
AAO PROCUREMENT SUPPLIER QUALITY MGR
CONSTRUCTION MANAGER
PROJ SPT-PROJ CONSTR MANAGER
CHIEF CONSTR QC ENGINEER
PF OCE
DIVISION PROCUREMENT MGR
PROJ PROCUREMENT MGR
DIV SUPPLIER QUALITY MGR

FORMAL REPORT TO CLIENT

(If Section II Applies)

Date

CORRECTIVE ACTION IMPLEMENTED

90007162

VERIFIED BY

Project QA Engineer

Date

MCAR 36

November 30, 1979

Page 2

003484

Description

indications. The extent of linear indications observed renders the quality of shop welds indeterminate. Attached table provides additional data.

Recommended Action

Procurement:

- A. Formally notify ITT Grinnell of this condition so that consideration of a part 21 report is given by ITT Grinnell.

90007163

MCAR 36
November 30, 1979
Attachment 1

003484

MCAR 36

DETAILS OF WELDS AND INDICATIONS

System: Decay Heat Removal and Core Flooding

<u>Weld No.</u>	<u>Welder</u>	<u>Date</u>	<u>GTAW</u>	<u>Process</u> <u>AGTAW</u>	<u>SAW</u>	<u>PT</u> <u>INDICATIONS</u>	<u>UT</u> <u>INDICATIONS</u>
1. Spool: 1CC2-26-S610-1-2:			10 inch Sch 160.				
A	C111	4/6/77	USED		USED	YES	YES
C	C111	12/28/76	USED		USED	YES	NO
F	C111	12/28/78	USED	USED	USED	YES	YES
2. Spool: 2CCA-18-S-611-2-2:			12 inch Sch 140				
A	C111	2/24/78	USED		USED	YES	NOT DONE

Spool 1CCE:

- Note: 1. PT indications are over entire circumference and continuous in welds A and F. Weld C showed intermittent indications.
2. Weld C showed no recordable UT indications. Weld A showed numerous UT indications and Weld F showed 3 indications.

90007164

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238		2. UNIT NUMBER 1		3. DATE 10-31-79		4. ITEM NAME RC Pump Casing		5. ITEM NUMBER 1P51-A	
6. VENDOR/MANUFACTURER Byron Jackson		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 337		9. PROCEDURE NUMBER FCP 128			
10. SPECIFICATION NUMBER N/A			11. DRAWING NUMBER 1F7623 Rev. K			12. PRIOR REPORT OF NONCONFORMITY# N/A.			
13. DESCRIPTION OF NONCONFORMITY Low areas (.010" max) and high areas (.004" max) are present along the inner gasket seating surface area. See attached sketch.									
14. REPORTED BY <u>R. Hoops for A.S. Schwartz</u> NAME DATE 10-31-79			15. VERIFIED BY <u>R.W. Chase</u> NAME DATE 10-31-79			16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 10-31-79									
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Vendor to supply disposition <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 10-31-79									
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
21. DISPOSITION INSTRUCTIONS FIELD PROJECT ENGINEER DATE									
22. APPROVALS B&W FQC _____ SIGNATURE DATE OWNER/AGENT _____ SIGNATURE DATE OTHER _____ SIGNATURE DATE OTHER _____ SIGNATURE DATE						23. ANI REVIEW _____ SIGNATURE DATE			
24. DISPOSITION COMPLETED _____ NAME DATE			25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE _____ NAME DATE REPORT OF NONCONFORMITY #						
26. CORRECTIVE ACTION FIELD PROJECT MANAGER DATE									
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE									

90007165

 SEQUENTIAL NUMBER N^o 1685

3 NUMBER

UNIT NUMBER /

DATE _____


REPORT OF NONCONFORMITY #

CL 238


IP51A Pump Casing

10-31-79


1685




A-A
VIEW $\frac{1}{16}$ " INTO SIDE OF GROOVE
FOR SEAL RING GROOVE



B-B
VIEW



C-C
VIEW
1/32" INTO SIDE



90007166

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 1	3. DATE 10-31-79	4. ITEM NAME RCP Motor Mount	5. ITEM NUMBER 1P51B
6. VENDOR MANUFACTURER Byron Jackson		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER
9. PROCEDURE NUMBER FCP 68		12. PRIOR REPORT OF NONCONFORMITY# N/A		
10. SPECIFICATION NUMBER N/A		11. DRAWING NUMBER 1F7623 Rev. K		
13. DESCRIPTION OF NONCONFORMITY Pitted areas are present on the bottom flange of the motor mount, located within the inner and outer gasket seating surface. See attached sketch.				
14. REPORTED BY <u>A. C. Culbreth</u> NAME 10-31-79 DATE		15. VERIFIED BY <u>H. H. Linn</u> NAME 10-31-79 DATE		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Linn</u> FIELD PROJECT ENGINEER 10-31-79 DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Vendor to supply disposition <u>H. H. Linn</u> FIELD PROJECT ENGINEER 10-31-79 DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR 77 Package in accordance with Byron-Jackson procedures and return the motor mount. Upon return of the reworked motor mount, QC to receipt inspect in accordance with 9-QPP-108. <u>H. H. Linn</u> FIELD PROJECT ENGINEER 11-13-79 DATE				
22. APPROVALS B&W FOC <u>R. H. H. Linn</u> 11-13-79 SIGNATURE DATE OWNER/AGENT <u>A. C. Culbreth</u> 11-14-79 SIGNATURE DATE			23. ANI REVIEW SIGNATURE DATE	
24. DISPOSITION COMPLETED NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY #		
26. CORRECTIVE ACTION				
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE				

90007167


REPORT OF NONCONFORMITY

NUMBER
CL 238

UNIT NUMBER #1
1P51 B Motor Mount

DATE
10-31-79

REPORT OF NONCONFORMITY #
1686



90007168

SITE PROBLEM REPORT	PRIORITY					BARCOCK & WILCOX
	1 <input type="checkbox"/>	2 <input checked="" type="checkbox"/>	3 <input type="checkbox"/>	4 <input type="checkbox"/>	NONE <input type="checkbox"/>	
CUSTOMER	ORIGINATOR		DATE		DOC ID HNS NO. SFR NO. REV. NO.	
Amesbury Power Co.	H.A. Gosselin		11/2/79		13 0015 77 0	
SUPPLIER	FA. NO.				PART NO./TASK GROUP-SEQ. NO.	
Tyler Jackson	680-0015 - A2				42 40 006	
TITLE (maximum 30 characters)					LEAD MANAGER	
F.Y. Pump Driver Mount						

DESCRIPTION OF PROBLEM:

FITTED AREAS ON BOTTOM SEALING FLANGE.
SEE ATTACHED SKETCH FOR LOCATIONS &
SIZES.

SEW NCR #1686

STATUS-ACTION TO DATE, INCLUDING PERSONS CONTACTED:

JOHN FROST - LYNCHBURG
C.E. MAHANEY - LYNCHBURG

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

VENDOR TO SUPPLY DISPOSITION

RESOLUTION

Return Driver Mount to Vendor for rework/repair.

Packaging for shipment, rework/repair (machining, welding, NDE, testing, etc.), documentation, and packaging for reshipment shall be per the requirements of B-J procedures which have previously been submitted to and approved by B&W for use on the Consumers contracts.

☐ INFORMATION ONLY

TICK REQUIRED		POTENTIAL SAFETY CONCERN		RESOLUTION DOC. NO.	B-J REVIEWER DATE	
YES	NO	YES	NO		11-2-79	
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>		11-7-79	
SFR CLOSEOUT REPORT:					REVIEWED BY DATE	
					11-7-79	
					11-7-79	
					CLOSED OUT BY DATE	
					90007169	

1. JOB NUMBER CL-238		2. UNIT NUMBER #2		3. DATE 11-2-79		4. ITEM NAME Reactor Vessel		5. ITEM NUMBER 2T-51	
6. VENDOR/MANUFACTURER Babcock & Wilcox			7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER #339		9. PROCEDURE NUMBER #135		
10. SPECIFICATION NUMBER FS-III-1A			11. DRAWING NUMBER C-376			12. PRIOR REPORT OF NONCONFORMITY N/A			
13. DESCRIPTION OF NONCONFORMITY Arc strike discovered on core support ledge 3/16" w x 3/8" L.									
14. REPORTED BY <u>R. L. Brown</u> NAME 11-2-79 DATE				15. VERIFIED BY <u>R. W. L. Linn</u> NAME 11-2-79 DATE		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO									
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input checked="" type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS See attachment									
20. ACTUAL DISPOSITION: <input type="checkbox"/> RE ORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
21. DISPOSITION INSTRUCTIONS									
22. APPROVALS B&W FQC _____ OTHER _____ SIGNATURE DATE SIGNATURE DATE OWNER/AGENT _____ OTHER _____ SIGNATURE DATE SIGNATURE DATE									
23. ANI REVIEW SIGNATURE DATE									
24. DISPOSITION COMPLETED NAME DATE				25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY #					
25. CORRECTIVE ACTION									
27. NONCONFORMITY CLOSED									

90007170

SEQUENTIAL NUMBER N^o 1687

REPORT OF NONCONFORMITY

JOB NUMBER	UNIT NUMBER	DATE	REPORT OF NONCONFORMITY #
CL-238	#2	11-6-79	1687

1. Grind out heat affected zone in depth stages of .010".
2. After each grinding stage Etch in accordance with 9-WG-104.
3. When the heat affected zone has been completely removed blend grind to 3:1 taper with 1" min. root radius.
4. NDE Examine in accordance with 9-PT-104.
5. Map, record and transmit size and depth of cavity including amount of base metal exposed and min. root radius.


90007171

REPORT OF NONCONFORMITY


1. ITEM NUMBER CL-238	2. LOT NUMBER 1	3. DATE 11-7-79	4. ITEM NAME RC Pump Casing	5. ITEM NUMBER IP51D
6. VENDOR MANUFACTURER Byron Jackson	7. DISCOVERED DURING INSPECTION X	8. TEST TEST	9. REJECT TAG NUMBER 231	10. PROCEDURE NUMBER FCP 131 Seq.
11. SPECIFICATION NUMBER FS 111.3	12. DRAWING NUMBER 1F7623 Rev. K	13. REPORT OF NONCONFORMITY N/A		
13. DESCRIPTION OF NONCONFORMITY Several high and low areas are present in the gasket grooves of the pump casing. See attached sketch for details.				
14. REPORTED BY <u>AC. [Signature]</u> 11-7-79 NAME DATE		15. VERIFIED BY <u>Rev. [Signature]</u> 11-7-79 NAME DATE		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Linn</u> 11-7-79 FIELD PROJECT ENGINEER DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS 1) Vendor to supply disposition. <u>H. H. Linn</u> 11-13-79 FIELD PROJECT ENGINEER DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS FIELD PROJECT ENGINEER DATE				
22. APPROVALS B&W FQC SIGNATURE DATE OWNER/AGENT SIGNATURE DATE OTHER SIGNATURE DATE OTHER SIGNATURE DATE			23. ANI REVIEW SIGNATURE DATE	
24. DISPOSITION COMPLETED NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY		
25. CORRECTIVE ACTION 90007172 FIELD PROJECT MANAGER DATE				
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE				

REPORT OF NONCONFORMITY

NUMBER	UNIT NUMBER #1	DATE	REPORT OF NONCONFORMITY #
238	RC PUMP CASING IPSID	11-7-79	1688



DIAL DEPTH GAUGE: CU 3-15



SKETCH A-A

TYPICAL GASKET GROOVE CROSS-SECTION

11-6-79

90007173

REPORT OF NONCONFORMITY


1. JOB NUMBER CL-238	2. UNIT NUMBER 2	3. DATE 11-8-79	4. ITEM NAME "A" Steam Gen.	5. ITEM NUMBER 2E51A
6. VENDOR/MANUFACTURER B&W Mt. Vernon	7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.	8. REJECT TAG NUMBER 342	9. PROCEDURE NUMBER 137	
10. SPECIFICATION NUMBER N/A	11. DRAWING NUMBER 1100669E Rev. 1	12. PRIOR REPORT OF NONCONFORMITY N/A		
13. DESCRIPTION OF NONCONFORMITY Two generator tubes were damaged during grinding operations of shroud handhole in "A" Generator. The tubes were cut into in three areas. (See attached sketch) The damaged tubes are at the eleventh tube sheet penetration.				
14. REPORTED BY JR JONES ^{11/7/79} (W) 11-7-79 NAME DATE		15. VERIFIED BY RW Shore 11-8-79 NAME DATE		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO FIELD PROJECT ENGINEER H. H. Linn 11-8-79 DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Vendor to supply disposition FIELD PROJECT ENGINEER H. H. Linn 11-13-79 DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS FIELD PROJECT ENGINEER DATE				
22. APPROVALS B&W FCC SIGNATURE DATE OWNER/AGENT SIGNATURE DATE			23. ANI REVIEW SIGNATURE DATE	
24. DISPOSITION COMPLETED NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION 90007174 FIELD PROJECT MANAGER DATE				
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE				

REPORT OF NONCONFORMITY

LAB NUMBER CL 238	UNIT NUMBER 2	DATE 11-8-79	REPORT OF NONCONFORMITY # 1689
----------------------	------------------	-----------------	-----------------------------------

2E51A

HAND HOLE #11



90007175

REPORT OF NONCONFORMITY

1. JOB NUMBER L-238		2. UNIT NUMBER 2		3. DATE 11-9-79		4. ITEM NAME Spool Sub Assy		5. ITEM NUMBER Mat'l between FW1 & FW4	
6. VENDOR/MANUFACTURER Babcock & Wilcox		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 343		9. PROCEDURE NUMBER 9QPP102 FCP #180			
10. SPECIFICATION NUMBER N/A			11. DRAWING NUMBER FSK-M-2CCA-91-1			12. PRIOR REPORT OF NONCONFORMITY# None			
13. DESCRIPTION OF NONCONFORMITY Material has been fabricated under FCP #180; Inspect seq. 030, & 045. Have been bypassed during fabrication of the material between field weld #1 & field weld #4 per F.C.P. Sketch SK-T92, this is a violation of 9QPP102.									
14. REPORTED BY <u>Rheinhardt</u> 11-9-79 NAME DATE			15. VERIFIED BY <u>Rw Hays</u> 11-9-79 NAME DATE			16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. J. Lin</u> 11-9-79 FIELD PROJECT ENGINEER DATE									
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
19. TECHNICAL JUSTIFICATION OR RECOMMENDED DISPOSITION INSTRUCTIONS N/A <u>H. J. Lin</u> 11-13-79 FIELD PROJECT ENGINEER DATE									
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input checked="" type="checkbox"/> REPLACE 11-26-79 <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS									
21. DISPOSITION INSTRUCTIONS Weld 4 is to be cut out in accordance with weld repair data sheet and re-fabricated in accordance with FCP 180. The spool piece between welds 1 and 4 must have identifications removed if present and scraped. SEE ATTACHMENT 11-26-79 QC must witness identification removal and scraping of spool piece. <u>H. J. Lin</u> 11-13-79 FIELD PROJECT ENGINEER DATE									
22. APPROVALS B&W FOC <u>Rw Hays</u> 11-26-79 SIGNATURE DATE OWNER/AGENT _____ OTHER _____ SIGNATURE DATE SIGNATURE DATE						23. ANI REVIEW _____ SIGNATURE DATE			
24. DISPOSITION COMPLETED _____ NAME DATE			25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE _____ NAME DATE REPORT OF NONCONFORMITY #						
25. CORRECTIVE ACTION A meeting will be held with all superintendents regarding the working of the FCP, skipping, traceability, sequences, and QC witness points.									
27. NONCONFORMITY CLOSED _____ FIELD QUALITY CONTROL SUPV. DATE									

90007176

V. N. Azee-ulan
FIELD PROJECT MANAGER

11/26/79
DATE

REPORT OF NONCONFORMITY

3 NUMBER	UNIT NUMBER	DATE	REPORT OF NONCONFORMITY #
CL-238	2	11-26-79	1690

A. Material Identification (Sequence 030)

1. B&WCC has received 21 pieces of random length 1" Sch 160 Class 1 pipe. The 1" Sch 160 pipe was received under two heat numbers (462640) & (483629). 17 pieces were received under (462640) and 4 pieces under (483629). Spool piece 1-4 is 1" Sch 160 and marked (462640). All stock was inventoried and quantities verified. quantity and heat numbers double check therefore accept spool 1-4 as is.

2. See copy of RIR 344.

B. Field Bending (Sequence 045)

1. QC to inspect the three field bends in spool 1-4 as listed in sequence 045 of FCP 180.

90007177

SCH 160				1" SCH 160			
HT #	TYPE	STORAGE LEVEL		HT #	TYPE	STORAGE LEVEL	
20-2 3/4	463726	SA-312 TP-316	IV	1	21-0 1/8	462640	SA-312 TP-316
				2	22-1 7/8	"	"
3/4" SCH 160	HT #	TYPE		3	22-4 7/8	"	"
1	18-7 3/4	483095	SA-312 TP-316	4	20-1 5/8	"	"
2	18-2 1/2	"	"	5	22-4 5/8	"	"
3	18-5 1/2	"	"	6	21-10 3/8	483629	"
4	21-7 3/8	"	"	7	22-1 3/4	462640	"
5	17-3 3/4	"	"	8	22-1	"	"
6	18-7	"	"	9	21-9 1/8	"	"
7	18-8 7/8	"	"	10	19-7 1/8	483629	"
8	18-1 3/4	"	"	11	21-8 1/2	462640	"
9	19-1 1/2	"	"	12	20-0 3/8	483629	"
10	18-3	"	"	13	21-7 3/4	462640	"
11	18-7 5/8	"	"	14	21-8 1/8	"	"
12	21-3 3/8	"	"	15	21-9 1/4	"	"
13	20-6 3/4	"	"	16	20-10 3/4	483629	"
14	18-5 3/4	"	"	17	20-7 5/8	462640	"
15	17-3 1/4	"	"	18	21-5 3/4	"	"
16	18-2 7/8	"	"	19	21-5 1/8	"	"
17	18-7 1/2	"	"	20	21-9 1/4	"	"
18	19-1	"	"	21	21-11 1/4	"	"
19	18-7 1/2	"	"	18 EA. 3/4" φ SA 194 GR 2H HEX. NUTS			
1 1/2" SCH 160				1 EA. 1" GLOBE VALVE 1" CCA-YGB-PR (AB)			
1	24-3 7/8	435653	SA-312 TP-316	P.O. # M-129-A ITEM 2.3 S/N OS-11-11			
2	24-3 1/8	"	"	90007178			

REPORT OF NONCONFORMITY

1. JOB NUMBER L 238		2. UNIT NUMBER 2		3. DATE 11-10-79		4. ITEM NAME Spool Assy.		5. ITEM NUMBER Spool 7-8 & Spool 16-17	
6. VENDOR/MANUFACTURER Babcock & Wilcox C. Co.		7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. REJECT TAG NUMBER 344 & 345		9. PROCEDURE NUMBER 9-QPP-102 FCP 175			
10. SPECIFICATION NUMBER N/A		11. DRAWING NUMBER FSK-M-2CCA-48-1		12. PRIOR REPORT OF NONCONFORMITY# None					
13. DESCRIPTION OF NONCONFORMITY 34" line designated 2CCA-48 is to be fabricated as a sub-Assembly in FCP 175 for Unit 2. During fabrication for the two spools above, seq. 030 & Seq. 080 were bypassed, this is a violation of 9QPP102.									
14. REPORTED BY <u>R. H. H. H.</u> NAME DATE 11-10-79			15. VERIFIED BY <u>R. H. H. H.</u> NAME DATE 11-10-79			16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 11-10-79									
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS N/A <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 11-21-79									
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input checked="" type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS									
21. DISPOSITION INSTRUCTIONS See Attachment <u>H. H. Lin</u> FIELD PROJECT ENGINEER DATE 11-21-79									
22. APPROVALS B&W FQC <u>R. H. H. H.</u> 11-26-79 SIGNATURE DATE OWNER/AGENT _____ SIGNATURE DATE						23. ANI REVIEW _____ SIGNATURE DATE			
24. DISPOSITION COMPLETED _____ NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE _____ NAME DATE REPORT OF NONCONFORMITY							
26. CORRECTIVE ACTION A meeting will be held with all superintendents regarding the working of the FCP, skipping, traceability, sequences, and QC witness points. <u>V. N. Arghu</u> FIELD PROJECT MANAGER DATE 11/26/79									
27. NONCONFORMITY CLOSED _____ FIELD QUALITY CONTROL SUPV. DATE									

REPORT OF NONCONFORMITY

WELD NUMBER	UNIT NUMBER	DATE	REPORT OF NONCONFORMITY #
CL-238	2	11-20-79	1691

A. Material Identification (Sequence 030)

1. B&WCC has received 19 pieces of random length 3/4" Sch 160 Class 1 pipe. All 19 pieces were received under one heat number (483095). Spool piece 7-8 is 3/4" Sch 160 and marked 483095. All stock was inventoried and quantities verified. Quantity and heat numbers double check therefore accept spool 7-8 as is.
2. B&WCC has received 21 pieces of random length 1" Sch 160 Class 1 pipe. The 1" Sch 160 pipe was received under two heat numbers (462640) & (483629). 17 pieces were received under (462640) and 4 pieces under (483629). Spool piece 16-17 is 1" Sch 160 and marked (462640) all stock was inventoried and quantities verified. Quantity and heat numbers double check therefore accept spool 16-17 as is.
3. See attached copy of RIR 344.

B. Weld 7 & 8 are tacked for fit-up (sequence 080)

1. Grind tack welds loose. Do not gouge base metal.
2. NDE examine valve and pipe ends in accordance with 9-PT-103.
3. Fit-up and reweld welds 7 & 8 in accordance with sequences 080, 90, 120 and weld repair data sheets of FCP 175.

C. Welds 16 & 17 are complete (sequence 080)

1. NDE examine in accordance with 9-RT-100 to verify 1/16" gap at socket welds.

90007180

2	SCH 160	HT #	TYPE	STORAGE LEVEL	1"	SCH 160	HT #	TYPE	STORAGE LE
	20-2 3/4	463726	SA-312 TP-316	IV	1	21-0 1/8	462640	SA-312 TP-316	IV
					2	22-1 7/8	"	"	
	3/4" SCH 160	HT #	TYPE		3	22-4 7/8	"	"	
1	18-7 3/4	483095	SA-312 TP-316		4	20-1 5/8	"	"	
2	18-2 1/2	"	"		5	22-4 5/8	"	"	
3	18-5 1/2	"	"		6	21-10 3/8	483629	"	
4	21-7 3/8	"	"		7	22-1 3/4	462640	"	
5	17-3 3/4	"	"		8	22-1	"	"	
6	18-7	"	"		9	21-9 1/8	"	"	
7	18-8 7/8	"	"		10	19-7 1/8	483629	"	7-8 - 3rd 10-6 - 2nd 1-5 - 1st
8	18-1 3/4	"	"		11	21-8 1/2	462640	"	1-5 - 1st
9	19-1 1/2	"	"		12	20-0 3/8	483629	"	
10	18-3	"	"		13	21-7 3/4	462640	"	
11	18-7 5/8	"	"		14	21-8 1/8	"	"	
12	21-3 3/8	"	"		15	21-9 1/4	"	"	
13	20-6 3/4	"	"		16	20-10 3/4	483629	"	
14	18-5 3/4	"	"		17	20-7 5/8	462640	"	
15	17-3 1/4	"	"		18	21-5 3/4	"	"	
16	18-2 7/8	"	"		19	21-5 1/8	"	"	
17	18-7 1/2	"	"		20	21-9 1/4	"	"	
18	19-1	"	"		21	21-11 1/4	"	"	
19	18-7 1/2	"	"		18 EA. 3/4" φ SA 194 GR 2H HEX. NUTS				
					1 EA. 1" GLOBE VALVE 1" CCA-YGB-PR (AB)				
	1/2 SCH 160	HT #	TYPE		P.O. # M-129-A ITEM 2.3 S/N OS-11-11				
1	24-3 7/8	435653	SA-312 TP-316						
2	24-3 1/8	"	"		90007181				


~~X~~
JOB NUM
L-238

90007182

REPORT OF NONCONFORMITY

NUMBER CL-238	UNIT NUMBER #1 IPSIC MOTOR STAND	DATE 11-12-79	REPORT OF NONCONFORMITY # 1692
------------------	--	------------------	-----------------------------------

CU 3-15



90007183

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 1	3. DATE 11-13-79	4. ITEM NAME Spool Sub Assy.	5. ITEM NUMBER 1-CCA-013-603-01-03
6. VENDOR/MANUFACTURER ITT Grinnell	7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.	8. REJECT TAG NUMBER 348	9. PROCEDURE NUMBER 9QPP115 FCP #20	
10. SPECIFICATION NUMBER N/A	11. DRAWING NUMBER M603 Sheet 1	12. PRIOR REPORT OF NONCONFORMITY# 1679		
13. DESCRIPTION OF NONCONFORMITY Reject Tag #329 and a caution tag are attached to the referenced spool piece. Caution tag prohibits tacking or welding. At field weld #6, fitting blocks have been welded to the spool & nozzle; at field weld #5 fit up has been made, root weld completed & remainder of weld is approx. 50% complete. This is a violation of B&WCC tagging procedure, number 9QPP115.				
14. REPORTED BY <i>[Signature]</i> NAME 11-13-79 DATE		15. VERIFIED BY <i>[Signature]</i> NAME 11-13-79 DATE		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <i>[Signature]</i> FIELD PROJECT ENGINEER 11-13-79 DATE				
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS N/A <i>[Signature]</i> FIELD PROJECT ENGINEER 11-27-79 DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS Accept as is Disposition will be on NCR 1679 <i>[Signature]</i> FIELD PROJECT ENGINEER 11-27-79 DATE				
22. APPROVALS BAW FQC <i>[Signature]</i> 11-28-79 SIGNATURE DATE OWNER/AGENT SIGNATURE DATE SIGNATURE DATE			23. ANI REVIEW SIGNATURE DATE	
24. DISPOSITION COMPLETED NAME DATE		25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME DATE REPORT OF NONCONFORMITY#		
26. CORRECTIVE ACTION B&W tagging sequence procedure 9-QPP-115 will be the topic of discussion at the weekly "Safety & Quality Control" meeting. The proper use of caution tags will be emphasized. A meeting will also be held with all Superintendents. <i>[Signature]</i> FIELD PROJECT MANAGER 11/28/79 DATE				
27. NONCONFORMITY CLOSED FIELD QUALITY CONTROL SUPV. DATE 90007184				

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238		2. UNIT NUMBER 1		3. DATE 11-28-79		4. ITEM NAME Motor Mount		5. ITEM NUMBER 1P51D	
6. VENDOR/MANUFACTURER Byron Jackson			7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.		8. DEFECT TAG NUMBER 349		9. PROCEDURE NUMBER FCP 70 Seq. 030		
10. SPECIFICATION NUMBER N/A				11. DRAWING NUMBER 1F7623 Rev. K		12. PRIOR REPORT OF NONCONFORMITY N/A			
13. DESCRIPTION OF NONCONFORMITY Pitted area is present on the bottom flange of the Motor Mount located within the outer gasket seating surface area. See attached sketch for details.									
14. REPORTED BY <u>R.D. Brown</u> 11-28-79 NAME DATE			15. VERIFIED BY <u>R.W. Hays</u> 11-28-79 NAME DATE			16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO			
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H.D. Lin</u> 11-29-79 FIELD PROJECT ENGINEER DATE									
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS <div style="text-align: right;">_____ FIELD PROJECT ENGINEER DATE</div>									
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS									
21. DISPOSITION INSTRUCTIONS <div style="text-align: right;">_____ FIELD PROJECT ENGINEER DATE</div>									
22. APPROVALS B&W FQC SIGNATURE _____ DATE _____ OWNER/AGENT SIGNATURE _____ DATE _____ OTHER SIGNATURE _____ DATE _____ OTHER SIGNATURE _____ DATE _____						23. ANI REVIEW SIGNATURE _____ DATE _____			
24. DISPOSITION COMPLETED NAME _____ DATE _____			25. DISPOSITION VERIFICATION <input type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE NAME _____ DATE _____ REPORT OF NONCONFORMITY #						
25. CORRECTIVE ACTION <div style="text-align: right;">90007185 _____ FIELD PROJECT MANAGER DATE</div>									
27. NONCONFORMITY CLOSED _____ FIELD QUALITY CONTROL SUPV. DATE									

REPORT OF NONCONFORMITY

UNIT #1 FCP 70

NUMBER
CL 238


UNIT NUMBER
1

DATE
11-28-79

REPORT OF NONCONFORMITY #
1694

SKETCH - A

NOTE: Majority of pitted area has depth of .002-.003." Maximum depth at one point is .009."



VIEW LOOKING AT BOTTOM OF
IPSID MOTOR MOUNT

90007186

REPORT OF NONCONFORMITY

BABCOCK & WILCOX
B&W CONSTRUCTION COMPANY


TO BE COMPLETED BY FIELD QC

TO BE COMPLETED BY F.P. ENGINEERING


TO BE COMPLETED BY FIELD QC

TO BE COMPLETED BY F.P. MANAGER

1	SYSTEM OR PART NAME	2	JOB NO.	3	DATE
1	Reactor Coolant Piping	2	CL-238	3	2-6-79
4	DRAWING VIOLATED & REV.	5	VENDOR NAME	6	REJECT TAG NOS.
4	151873E, Rev. 1	5	B&W	6	139
7	PROC/SPEC. VIOLATED	8	P.O. NO.	9	PART NO.
7	Unit #1 FCP #43, Rev. 0	8	M1.9	9	B-40-2013-50-1
10	SYSTEM DESIGNATION	11	CORRECTIVE ACTION REQUIRED	12	REPORTED BY
10	Reactor Coolant	11	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	12	J. W. Rheinhardt / <i>[Signature]</i>
13	CONDITION DETAILS				
13	Mk. No. A-46 nozzle weld prep was found damaged during receive and inspect of the part. (See sketch for specific damage).				
14	CONDITION DETAILS VERIFIED BY		DISPOSITION REQUESTED FROM		
14	B&W QC <i>RW Shope</i> DATE <i>2-6-79</i>		<input checked="" type="checkbox"/> B&W CONSTRUCTION <input type="checkbox"/> DATE <i>2-6-79</i>		
15	REPORTABILITY PER 10 CFR 50.55 (E)				
15	<input type="checkbox"/> REPORTABLE <input checked="" type="checkbox"/> NON-REPORTABLE BY <i>D.E. Kinsale</i> DATE <i>2-12-79</i>				
17	DISPOSITION INSTRUCTIONS ACTION				
17	<input type="checkbox"/> ACCEPT AS IS <input type="checkbox"/> SCRAP <input checked="" type="checkbox"/> REWORK <input type="checkbox"/> RETURN TO VENDOR				
17	Grind weld prep as necessary to remove damaged metal and to prepare joint for fit-up. <i>7/13/79 [Signature]</i> Inspect ground area per 9-PT-102. PT Accept Report #030066 11-29-79 <i>L. Braun</i> Remove indications by grinding and clear per 9-PT-102. <i>N/R L. Braun 11-29-79</i>				
18	DISPOSITION APPROVED BY		DISPOSITION DETAILS BY		
18	B&W QC SUPV. <i>RW Shope</i> DATE <i>2-12-79</i>		19 <i>B&W Const. Co. [Signature]</i>		
18	B&W FPE <i>D.E. Kinsale</i> DATE <i>2-12-79</i>		ACTION COMPLETED		
18	OTHER <i>R. W. [Signature]</i> DATE <i>2-11-79</i>		20 BY <i>L. Braun</i> DATE <i>11-29-79</i>		
21	REWORK INSPECTION <input checked="" type="checkbox"/> REWORK COMPLETED-INSPECTION PERFORMED AND REWORK ACCEPTABLE <input type="checkbox"/> REWORK COMPLETED-INSPECTION PERFORMED AND REWORK NOT ACCEPTABLE				
21	21 BY <i>RW Shope</i> DATE <i>11-29-79</i> REPORT OF NONCONFORMITY				
22	NON CONFORMITY CLOSED				
22	B&W QC SUPV. <i>RW Shope</i> DATE <i>11-29-79</i>				
23	CORRECTIVE ACTION DESCRIPTION				
23	90007187				
24	FIELD PROJECT MANAGER				
24	ANI ACCEPTANCE <i>C.W. [Signature]</i> DATE <i>2-22-79</i>				




S/N 340-2013-50-1




STAMPING ON O.D.
1-47-2013-50-3

MK. A-46



SECT. -AA-

CU 10-8



SEE REC. REPORT #000210
NCR # 481
2-6-77

A.C. Admuth Jr.

90007188

BABCOCK & WILCOX
B&W CONSTRUCTION COMPANY
MAGNETIC PARTICLE & LIQUID PENETRANT
INSPECTION REPORT

MAGNETIC PARTICLE REPORT

JOB NUMBER _____		WELD NUMBER _____		DATE _____	
SYSTEM NUMBER _____		M.T. PROCEDURE NUMBER _____			
WELD REPAIR NUMBER _____		SEQ. NUMBER _____		F.C.P. NUMBER _____	
INSPECTION LEVEL		MATERIAL INSPECTED		SURFACE CONDITION	
<input type="checkbox"/> ROOT <input type="checkbox"/> FINAL <input type="checkbox"/> PARTIAL <input type="checkbox"/> REPAIR		<input type="checkbox"/> WELD <input type="checkbox"/> BASE METAL		<input type="checkbox"/> AS WELDED <input type="checkbox"/> GROUND <input type="checkbox"/> MACHINED	
APPLICABLE CODE					
<input type="checkbox"/> ASME I <input type="checkbox"/> ASME III <input type="checkbox"/> ASME VIII <input type="checkbox"/> B31.1 <input type="checkbox"/> OTHER _____					
CURRENT		EXAMINATION METHOD		EQUIPMENT	
<input type="checkbox"/> A.C. <input type="checkbox"/> D.C. <input type="checkbox"/> D.C. RECTIFIED AMPERES _____		<input type="checkbox"/> PROD <input type="checkbox"/> WET <input type="checkbox"/> Y-5 YOKE <input type="checkbox"/> DRY		MAKE _____ MODEL _____ SERIAL NUMBER _____	
MAGNETIC PARTICLE					
<input type="checkbox"/> FLOURESCENT <input type="checkbox"/> RED <input type="checkbox"/> GRAY					
<input type="checkbox"/> ACCEPT <input type="checkbox"/> REJECT COMMENTS: _____					
INSPECTOR _____ CERTIFIED LEVEL _____					

LIQUID PENETRANT REPORT

LIQUID PENETRANT REPAIR

JOB NUMBER CL-238 WELD NUMBER 12^{HB} N/A DATE 11-29-79

SYSTEM NUMBER Reactor Coolant Piping L.P. PROCEDURE NUMBER 9PT-102

WELD REPAIR NUMBER N/A SEQ. NUMBER N/A F.C.P. NUMBER NCR# 481

INSPECTION LEVEL		MATERIAL INSPECTED	SURFACE CONDITION	APPLICABLE CODE
<input type="checkbox"/> ROOT	<input type="checkbox"/> FINAL	<input type="checkbox"/> WELD	<input type="checkbox"/> AS WELDED	<input type="checkbox"/> ASME I
<input type="checkbox"/> PARTIAL	<input type="checkbox"/> REPAIR	<input checked="" type="checkbox"/> BASE METAL	<input checked="" type="checkbox"/> GROUND	<input checked="" type="checkbox"/> ASME III
<input checked="" type="checkbox"/> Weld Prep (Per NCR # 481)		TYPE <u>S/S</u>	<input type="checkbox"/> MACHINED	<input type="checkbox"/> ASME VIII
				<input type="checkbox"/> B31.1
				<input type="checkbox"/> OTHER _____
PRE EXAM. CLEANING	PENTRANT APPLICATION	PRE DEVELOP CLEAN	DEVELOPER APPLICATION	POST EXAM. CLEANING
<input type="checkbox"/> SPRAY	<input checked="" type="checkbox"/> SPRAY	<input checked="" type="checkbox"/> CLOTH WIPE	<input type="checkbox"/> DUST	<input type="checkbox"/> FLUSH
<input checked="" type="checkbox"/> WIPE	<input type="checkbox"/> BRUSH	<input type="checkbox"/> TOWEL WIPE	<input checked="" type="checkbox"/> SPRAY	<input checked="" type="checkbox"/> SOLVENT WIPE
BATCH NO. <u>79H014</u>	BATCH NO. <u>79L097</u>	<input checked="" type="checkbox"/> SOLVENT WIPE	BATCH NO. <u>79H073</u>	BATCH NO. <u>79H014</u>
DRY TIME <u>5 min.</u>	DWELL TIME <u>10 min.</u>	BATCH NO. <u>79H014</u>	DEV. TIME <u>10 min.</u>	
		DRY TIME <u>5 min.</u>		
<input checked="" type="checkbox"/> ACCEPT <input type="checkbox"/> REJECT		TEMPERATURE <u>70°</u>	GAGE NUMBER <u>C412-252</u>	
COMMENTS: <u>Lighting Acceptable</u>		90007189		
		INSPECTOR <u>Ray Brown</u>		
		CERTIFIED LEVEL <u>II</u>		

N/A = NOT APPLICABLE

SEQUENTIAL NUMBER N10

030066

REPORT OF NONCONFORMITY

1. JOB NUMBER CL 238	2. UNIT NUMBER #2	3. DATE 8-13-79	4. ITEM NAME FEEDWATER HEADERS	5. ITEM NUMBER A-123-2012-55-1 A-123-2012-55-1
6. VENDOR MANUFACTURER Babcock & Wilcox	7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.	8. REJECT TAG NUMBER 525	9. PROCEDURE NUMBER FCP-45	
10. SPECIFICATION NUMBER n/a	11. DRAWING NUMBER 143023E, Rev. 12	12. PRIOR REPORT OF NONCONFORMITY? n/a		
13. DESCRIPTION OF NONCONFORMITY The cutouts on the MK-130 support plates have been cut oversized. See Attached Chart.				
14. REPORTED BY J. Rheinhardt <i>J. Rheinhardt</i> NAME DATE 8-13-79		15. VERIFIED BY A. C. Ashworth Sr. <i>A. C. Ashworth Sr.</i> NAME DATE 8-13-79		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <i>H. S. Linn</i> FIELD PROJECT ENGINEER 8-13-79 DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Accept as is. Vendor to approve disposition. <i>H. S. Linn</i> FIELD PROJECT ENGINEER 8-23-79 DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR 98 Accept as is <i>H. S. Linn</i> FIELD PROJECT ENGINEER 10-17-79 DATE				
22. APPROVALS B&W FQC <i>R. W. Shone</i> 10-17-79 SIGNATURE DATE OWNER/AGENT <i>R. W. Whitaker</i> 10/18/79 SIGNATURE DATE			23. ANI REVIEW <i>Richard P. Sady</i> 10/31/79 SIGNATURE DATE	
24. DISPOSITION COMPLETED <i>H. S. Linn</i> 10-31-79 NAME DATE		25. DISPOSITION VERIFICATION <i>A. C. Ashworth Sr.</i> 11-1-79 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
26. CORRECTIVE ACTION All Superintendents will be instructed on the necessity of meeting drawing requirements. <i>V. N. Arguandar</i> FIELD PROJECT MANAGER 10/17/79 DATE				
27. NONCONFORMITY CLOSED <i>R. W. Shone</i> 11-1-79 FIELD QUALITY CONTROL SUPV. DATE				

REPORT OF NONCONFORMITY

NUMBER
-238

UNIT NUMBER



2

DATE

8-13-79

REPORT OF NONCONFORMITY #

1646



DIM. A, B, C & E
TOLERANCE = $\pm \frac{1}{16}$ "
DIM. D = APPROX. DIM.

	DIM. A	DIM. B	DIM. C	DIM. D	DIM. E
1	$\frac{13}{16}$	$\frac{7}{8}$	$\frac{11}{16}$	$\frac{1}{2}$	$\frac{11}{16}$
2	$\frac{13}{16}$	$\frac{13}{16}$	$\frac{5}{8}$	$\frac{5}{8}$	$\frac{5}{8}$
3	$\frac{13}{16}$	$\frac{1}{16}$	$\frac{11}{16}$	$\frac{3}{4}$	$\frac{7}{8}$
4	$\frac{3}{4}$	$\frac{3}{4}$	$\frac{5}{8}$	$\frac{11}{16}$	$\frac{1}{2}$
5	$\frac{7}{8}$	$\frac{25}{32}$	$\frac{9}{16}$	1	$\frac{21}{32}$
6	1	$\frac{13}{16}$	$\frac{5}{8}$	$\frac{1}{2}$	$\frac{13}{16}$
7	$\frac{13}{16}$	$\frac{15}{16}$	$\frac{9}{16}$	$\frac{3}{8}$	$\frac{3}{4}$
8	$\frac{7}{8}$	$\frac{3}{4}$	$\frac{5}{8}$	$\frac{3}{4}$	$\frac{5}{8}$

OK 8-13-79 acw

ORIENTATION OF HEADERS ARE
ACCEPTABLE.
CIRCLED DIM'S. ARE REJECTABLE,

NCR #1646

NORTH STM. GEN.

FCP# 45

UNIT# 2

SEQ.# 130

DATE# 8-13-79

SIGNED# A.C. Ashworth

90007191

PROBLEM
REPORT

PRIORITY

1 2 3 4 NONE
☐ ☐ ☐ ☒ ☐

BARCOCK & WILCOX

OTHER

ORIGINATOR

DATE

DOC ID HSS NO. SFR NO. REV. NO.

CONSUMERS PWR CO.

HAG

8-19-79

13

12

28

0

SUPPLIER

PA. NO.

PART NO./TASK-GROUP-SEQ. NO.

BAW MT. VERNON

620-0012-55

55

01

001

TITLE (maximum 30 characters)

LEAD MANAGER

FIREWATER HEADER

DESCRIPTION OF PROBLEM:

Cuts on MK 130 support plates cut oversize per attached chart.

BAW NCR # 1246

STATUS-ACTION TO DATE, INCLUDING PERSONS CONTACTED:

J. T. Frost Lynchburg

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

RESOLUTION Accept support lugs in the as built condition. Current analysis performed by the SMA unit do not even account for any support from these lugs on the FW header. Future load increases on the FW header may cause these lugs to be accounted for in the analysis, and redesign or rework of these lugs may be required at that time.

90007192

☐ INFORMATION ONLY

PREPARED BY J. D. G.

DATE

J. D. G.

10-11-79

PCA REQUIRED

POTENTIAL

RESOLUTION

REVIEWED BY

DATE

YES NO

SAFETY CONCERN
YES NO

DOC. NO.

J. D. G. Williams for LGAL m/lt/79

DATE

☐ ☒☐ ☒

J. D. G. Williams

10-15-79

SFR CLOSEOUT REPORT:

CLOSED OUT BY: J

DATE

SHEET

1

of


3

REPORT OF NONCONFORMITY

1. JOB NUMBER CL 238	2. UNIT NUMBER #2	3. DATE 8-14-79	4. ITEM NAME REACTOR COOLANT PIPE	5. ITEM NUMBER see below
6. VENDOR MANUFACTURER B&W Mt. Vernon	7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input checked="" type="checkbox"/> CONST.	8. REJECT TAG NUMBER 301, 302, 303, 304, 305, 306, 307, 308	9. PROCEDURE NUMBER 76, 84, 85, 86, 92, 99, 100, 101.	
10. SPECIFICATION NUMBER 9-HT-102, Rev. 6	11. DRAWING NUMBER 150177E, Rev. 8	12. PRIOR REPORT OF NONCONFORMITY n/a		
13. DESCRIPTION OF NONCONFORMITY Violation of 1/8 inch maximum depth requirement for cavities of removed peened thermocouples as stated in 9-HT-102 paragraph 9.4. The attached sketches show the TC areas involved (circled items) for welds 4-1, 4-2, 4-3, 4-4, 5-1, 5-2, 5-3, and 5-4.				
14. REPORTED BY: A. C. Ashworth, Sr. <i>A.C. Ashworth</i> 8-14-79 NAME DATE		15. VERIFIED BY: A. C. Ashworth, Sr. <i>A.C. Ashworth</i> 8-14-79 NAME DATE		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <i>H. H. Linn</i> 9-14-79 FIELD PROJECT ENGINEER DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Accept as is. Vendor to approve disposition. <i>H. H. Linn</i> 9-21-79 FIELD PROJECT ENGINEER DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR 103 All cavities were MT examined and found acceptable on referenced field construction procedures 76, 84, 85, 86, 92, 99, 100 & 101 Accept as is <i>H. H. Linn</i> 11-7-79 FIELD PROJECT ENGINEER DATE				
22. APPROVALS B&W FQC <i>R. W. Thorne</i> 11-7-79 SIGNATURE DATE OWNER AGENT <i>R. W. Thorne</i> 11/8/79 SIGNATURE DATE			23. ANALYSIS REVIEW <i>D. Rathburn</i> 11/9/79 SIGNATURE DATE	
24. DISPOSITION COMPLETED <i>H. H. Linn</i> 11-9-79 NAME DATE		25. DISPOSITION VERIFICATION <i>W. H. Williams</i> 11-9-79 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY		
26. CORRECTIVE ACTION Field Construction Procedures have been revised to delete approximately 75% of the holes necessary for thermocouples by going to welded connections. Superintendents will be advised as to the necessity of meeting the requirements set forth in the FCP's. <i>R. W. Thorne</i> / <i>H. H. Linn</i> 11-9-79 FIELD PROJECT MANAGER DATE				
27. NONCONFORMITY CLOSED <i>R. W. Thorne</i> 11-12-79 FIELD QUALITY CONTROL SUPV. DATE				

90007193

THERMOCOUPLE REMOVAL AREAS



TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	2"	2"	7/64"	3"
2	2	2	1/8	3 3/4
3	2	2	1/8	1 3/4
4	2	2	7/32	3/4
5	2	2	1/8	2 1/4
6	1 1/2	1 1/2	3/32	2 1/4
7	2	1 3/4	7/64	2
8	2	2	1/8	3"
9	2	2	1/8	1 3/4
10	2	2	1/16	2 1/2

WELD NO. 4-1

UNIT NO. 2

FCP NO. 76

SEQ. NO. 150


INSPECTOR *P. L. Allen*
St. Paul

DATE 8-8-79

90007194

Note: All dimensions are within tolerance of applicable FCP.

THERMOCOUPLE REMOVAL AREAS




TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	3 1/4	2 1/2	3/32	4 1/4
2	* 2 3/8	2 1/4	3/32	3
3	2 1/2	2	1/16	4
4	2 1/2	2	7/32	4
5	* 3 1/2	3	9/16	3 1/4
6	2 1/4	2	1/8	3
7	2	1 1/2	3/32	3 1/4
8	2 1/2	2 1/4	5/16	3
9	3 1/2	2 1/4	7/16	4 1/4
10	2 1/4	1 1/2	1/8	2

* TC Hole still present after grinding. More grinding necessary. Complete 8-14-79
 * * TC broken off and left in place. No grinding has been started. Complete 8-10-79

Note: All dimensions are within tolerance of applicable FCP.

WELD No. 4-2
 UNIT No. 2
 FCP No. 85
 SEQ. No. 150
 INSPECTOR *P. L. Llewellyn*
 DATE 8-8-79

THERMOCOUPLE REMOVAL AREAS



TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	2 1/2	2 1/4	1/8	1 1/2
2	2 3/4	2	1/8	2 1/2
3	2 1/2	1 3/4	1/16	4 1/2
4	2	2 1/4	1/8	1 1/4
5	2 3/8	2	5/32	1 1/2
6	2 1/4	2	1/8	2 1/4
7	2 3/4	2	5/16	1 3/4
8	1 3/4	2 1/8	1/8	1
9	2 1/2	1 5/8	7/64	2
10	2 1/4	1 1/2	3/32	1 3/4

WELD No. 4-3

UNIT No. 2

FCP No. 86

SEQ. No. 150


INSPECTOR *R. P. Rasmussen*
St. Pauline

DATE 8-8-79

90007196

Note: All dimensions are within tolerance of applicable FCP.

THERMOCOUPLE REMOVAL AREAS




TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	2 1/2"	2 1/2"	3/32"	2 3/4"
2	2 3/8"	2 1/8"	5/64"	4
3	2 7/16"	2 1/2"	1/8"	2
4	2	1 3/4"	5/32"	2
5	2 5/8"	2	3/32"	3
6	2 1/2"	2	1/8"	3
7	2 3/8"	2 1/8"	5/32"	2
8	2 1/4"	2	9/64"	2
9	2 1/4"	1 7/8"	1/8"	3
10	3	2	5/32"	2 1/4"

Note: Circled items in charts have depths greater than 1/8 inch.

Note: All dimensions are within tolerance of applicable FCP.

WELD NO. 4-4
 UNIT NO. 2
 FCP NO. 84
 SEQ. NO. 150
 INSPECTOR *W. J. H. H.*
 DATE 8-8-79

THERMOCOUPLE REMOVAL AREAS



TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	2"	1 1/2"	1/8"	1"
2	2 1/2"	2"	5/32"	3 1/4"
3	2 1/4"	1 1/2"	1/16"	1 1/2"
4	2"	1 1/2"	1/8"	3/4"
5	2 1/2"	1 3/4"	1/8"	3/4"
6	2"	1 1/2"	9/64"	3/4"
7	2"	2"	5/32"	1 1/2"
8	2"	1 5/8"	9/64"	1 3/4"

WELD No. 5-1

UNIT No. 2

FCP No. 92

SEQ. No. 150


INSPECTOR *R.L. Whitth.*
SC Tautner

DATE 8-9-79

90007198

Note: All dimensions within tolerance if applicable FCP.

THERMOCOUPLE REMOVAL AREAS



TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	2"	1 1/2"	1/8"	1"
2	2"	2"	7/64"	1"
3	2"	1 3/4"	7/64"	1 1/2"
4	1 3/4"	1 3/4"	7/64"	1"
5	2 1/4"	2"	1/8"	1 1/4"
6	2"	1 1/4"	9/64"	7/8"
7	2 3/4"	1 7/8"	1/8"	3"
8	1 1/2"	1 1/4"	7/64"	1 1/4"

WELD No. 5-2

UNIT No. 2

FCP No. 99

SEQ. No. 150


INSPECTOR *D.P. Bluth*
S. Tavelle

DATE 8-9-79

90007199

Note: All dimensions within tolerance of applicable FCP.

THERMOCOUPLE REMOVAL AREAS



TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	2 1/2"	1 3/4"	9/64"	1 3/8"
2	1 5/8"	1 1/2"	3/32"	2 1/4"
3	2 7/8"	2 1/8"	5/32"	1 1/2"
4	2 1/2"	2 1/4"	9/64"	1 1/4"
5	1 1/2"	1 1/4"	9/64"	1
6	2 3/8"	1 13/16"	7/64" ^{5/64"}	1 1/4"
7	2 1/4"	1 3/8"	1/16"	3
8	1 3/4"	1 5/8"	1/8"	2

WELD No. 5-3

UNIT No. Z

FCP No. 100

SEQ. No. 150


INSPECTOR *R. J. Smith*

DATE 8-9-79


90007200

Note: All dimensions within tolerance of applicable FCP.

THERMOCOUPLE REMOVAL AREAS



TC No.	LENGTH	WIDTH	DEPTH	MIN. RAD.
1	3"	1 1/4"	9/64"	3/4"
2	2 3/4"	1 5/8"	1/16"	2 1/2"
3	2"	1 1/2"	1/8"	1"
*4	2 1/2"	1 1/2"	1/16"	3/4"
5	2"	1 1/2"	1/8"	1 1/4"
6	2 1/4"	1 5/8"	1/8"	1"
7	1 3/4"	1 1/2"	1/8"	1 1/2"
8	1 5/8"	1 3/8"	1/8"	1"



* Note: Measurement of minimum wall thickness with respect to OD of pipe is outstanding at this cavity. The majority of the cavity extends into the nozzle.

Note: All dimensions within tolerance of applicable FCP.

WELD Nr 5-4
 UNIT No. 2
 FCP No. 101
 SEQ. No. 150
 INSPECTOR R. C. Adair
 DATE 8-9-79

90007201

SITE PROBLEM REPORT		PRIORITY 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3 <input checked="" type="checkbox"/> 4 <input type="checkbox"/> NONE <input type="checkbox"/>		BROCK & WILCOX	
CUSTOMER Consumers Power Co		ORIGINATOR M.A. Guehling	DATE 8-29-79	DOC ID 13	ISS NO. 12
SUPPLIER B+W		PA. NO. 620-0012-50	SPR NO. 103		
TITLE (maximum 30 characters) Racoon Creek Piles		PART NO./TASK-GROUP-SEQ. NO. 50 01 001		REV. NO. 0	
DESCRIPTION OF PROBLEM: Racoon Creek Piles. See attached ABR and sketches.		LEAD MANAGER R.A. Tormow			
STATUS-ACTION TO DATE, INCLUDING PERSONS CONTACTED: TWO MR. HAY					
FURTHER ACTION RECOMMENDED BY SITE PERSONNEL: Accept the 15" Vender to appear dependent					
RESOLUTION A structural evaluation of the nonconforming piles was made and the areas in question were found to be acceptable as is. If these areas have not already been MT inspected in their final condition, MT inspect per Para. 9.4 of Procedure 9-MT-102, Rev 6, which is referenced in the "Report of Nonconformity". Report any indication to B+W & NPCO prior to repair.					
<input type="checkbox"/> INFORMATION ONLY					
PCA REQUIRED YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		POTENTIAL SAFETY CONCERN YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		RESOLUTION DOC. NO. —	
SPR CLOSEOUT REPORT:		PREPARED BY: GCB/KCB REVIEWED BY: [Signature] DATE: 10/1/79			
		APPROVED BY: [Signature] DATE: 11-2-79			
		CLOSED OUT BY: [Signature] DATE:			
		SHEET _____ of _____			

90007202

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 2	3. DATE 10-16-79	4. ITEM NAME Make-up Purification	5. ITEM NUMBER 404-2-002
6. VENDOR MANUFACTURER Darling Valve Company	7. DISCOVERED DURING <input checked="" type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input type="checkbox"/> CONST.	8. REJECT TAG NUMBER 454	9. PROCEDURE NUMBER FCP 42	
10. SPECIFICATION NUMBER Dwg. 604 Sh. 2	11. DRAWING NUMBER Dwg. 604 Sh. 2	12. PRIOR REPORT OF NONCONFORMITY? N/A		
13. DESCRIPTION OF NONCONFORMITY Valve 2 1/2"-ACA-SCK-LPV 404-2-002 in 2CCA-11 will not open. Valve is welded to pipe on inlet end only.				
14. REPORTED BY <u>W. H. Shone</u> NAME 10-16-79 DATE		15. VERIFIED BY <u>R. W. Shone</u> NAME 10-16-79 DATE		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Lin</u> FIELD PROJECT ENGINEER 10-16-79 DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Owner/Agent to supply disposition <u>H. H. Lin</u> FIELD PROJECT ENGINEER 10-17-79 DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR 201 This condition is not a nonconformance. QC to clear NCR. <u>H. H. Lin</u> FIELD PROJECT ENGINEER 11-3-79 DATE				
22. APPROVALS B&W FQC <u>R. W. Shone</u> 11-2-79 SIGNATURE DATE OWNER/AGENT <u>R. W. Shone</u> 11-1-79 SIGNATURE DATE			23. ANI REVIEW <u>R. W. Shone</u> 11-9-79 SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>H. H. Lin</u> 11-4-79 NAME DATE		25. DISPOSITION VERIFICATION <u>W. H. Shone</u> 11-9-79 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION				
27. NONCONFORMITY CLOSED <u>R. W. Shone</u> 11-12-79 FIELD QUALITY CONTROL SUPV. DATE				

90007203

PROJECT NO. 7220-M-1A		S/C NO. CL-238		Q-Related NO. <u>RFI 201</u>	Date 10-15-79
REF. DWG. OR SPEC.	SHEET	REV.	TITLE	Unit #2	
604 (FCP #42)	2	4/F2	Make-up and purification system 2 1/2" - 2CCA-11		

PREPARED BY: K.J. Vogel <i>K.J. Vogel</i>	RESPONSE REQUESTED BY DATE 10-24-79
--	--

EXISTING CONDITION: See NCR #1675

Valve 2 1/2" - ACA-SCK-LPV 404-2-002 in 2CCA-11 will not open.
Valve is welded to pipe on inlet end only.

REQUESTED INFORMATION:

Is it acceptable to continue installation of this valve?

RESPONSE:

Yes the installation of this valve can continue. The stop check valve is designed to open only under pressure & will not open under mechanical means. Therefore this is not a nonconformance. For further information see valve manual.

90007204

Reviewed by: <i>D. Short</i> 11/1/79	Date:	Response prepared by: <i>Don Dunbar</i>
Civil <i>N/A</i>		Bechtel Approval: <i>DDG</i>

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER 2	3. DATE 10-18-79	4. ITEM NAME Steam Generator	5. ITEM NUMBER 2E51B
6. VENDOR/MANUFACTURER B&W Mt. Vernon	7. DISCOVERED DURING <input type="checkbox"/> RECEIVING <input checked="" type="checkbox"/> TEST <input type="checkbox"/> CONST.	8. REJECT TAG NUMBER 327	9. PROCEDURE NUMBER FCP 142	
10. SPECIFICATION NUMBER	11. DRAWING NUMBER 1100540E Rev. 0	12. PRIOR REPORT OF NONCONFORMITY# N/A		
13. DESCRIPTION OF NONCONFORMITY Spotface on #15 TSP has been machined beyond tolerance. The correct dimension is $10\frac{1}{2}" \pm 1/8"$ The actual dimension is $10\frac{13}{16}"$.				
14. REPORTED BY <u>R. L. Jones</u> NAME 10-18-79 DATE		15. VERIFIED BY <u>R. W. Shore</u> NAME 10-18-79 DATE		16. CORRECTIVE ACTION REQUIRED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Linn</u> FIELD PROJECT ENGINEER 10-18-79 DATE				
18. RECOMMENDED DISPOSITION: <input type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input checked="" type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Recommend to accept as is Vendor to approve disposition <u>H. H. Linn</u> FIELD PROJECT ENGINEER 10-29-79 DATE				
20. ACTUAL DISPOSITION: <input checked="" type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR 123 Verify minimum thickness is $6\frac{3}{8}"$ and accept as is, if thickness is less than $6\frac{3}{8}"$. Then map and transmit information to NPGD for disposition. <u>H. H. Linn</u> FIELD PROJECT ENGINEER 11-7-79 DATE				
22. APPROVALS B&W FOC <u>R. W. Shore</u> 11-8-79 SIGNATURE DATE OWNER AGENT <u>R. E. L. Linn</u> 11-9-79 SIGNATURE DATE			23. ANI REVIEW <u>S. M. R. Linn</u> 11-8-79 SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>R. E. L. Linn</u> 11-13-79 NAME DATE		25. DISPOSITION VERIFICATION <u>R. E. L. Linn</u> 11-13-79 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION Superintendants will be advised as to the necessity of meeting the drawing requirements as set forth in the FCP. <u>V. N. H. Linn</u> FIELD PROJECT MANAGER 11-8-79 DATE				
27. NONCONFORMITY CLOSED <u>R. W. Shore</u> FIELD QUALITY CONTROL SUPV. 11-13-79 DATE				

90007205

TO
SITE PROBLEM
REPORT

PRIORITY

1 2 3 4 NONE
☐ ☐ ☒ ☐ ☐

BABCOCK & WILCOX

CUSTOMER

COLUMBIA TRUSS CO.

ORIGINATOR

H. A. GUTLIN

DATE

10/19/79

DOC ID HSS NO. SPR NO. REV. NO.

13 0012 123 0

SUPPLIER

B&W - Mr. V.

PA. NO.

140.0012-55

PART NO./TASK-GROUP-SEQ. NO.

55 01 004

TITLE (MAXIMUM 30 characters)

SPOTFACE GENERATOR

LEAD MANAGER

G F Glei

DESCRIPTION OF PROBLEM:

SPOTFACE AT #15 TSP IS MACHINED TO
10 13/16" Ø.

DRAWING 1100540E-0 SPECIFIES 10 1/2" ± 1/8" Ø
BAW NOR# 1676

STATUS-ACTION TO DATE, INCLUDING PERSONS CONTACTED:

JOHN FROST - LYNCH BORG

FURTHER ACTION RECOMMENDED BY SITE PERSONNEL:

ACCEPT AS IS.

RESOLUTION

Accept "as is" if the min. thickness as shown on drawing 1100540E0 is greater than or equal to 6 3/8". If the actual thickness is less than 6 3/8" then report actual and resubmit this SPR as Rev. 1. When the min. thickness is 6 3/8" or greater with the 10 13/16" DIA. spotface, reinforcement requirements will still be met.

90007206

☐ INFORMATION ONLY

PREPARED BY: J. G. Glei

DATE

10-29-79

PLAN REQUIRED

YES NO

☐ ☒

POTENTIAL

SAFETY CONCERN

YES NO

☐ ☒

RESOLUTION

DOC. NO.

REVIEWED BY

DATE

W. A. Dickman for L. G. W. 10-29-79

APPROVED BY

DATE

W. A. Dickman 10-30-79


SPR CLOSURE REPORT:

CLOSED OUT BY: J

DATE

F.C.P 142
2 E51B
REJECT TAG #32
N.C.R #1678

SPOT FACE ON #15F.
ACTUAL DIMENSION IS
 $10 \frac{13}{16}$ "



90007.207

REPORT OF NONCONFORMITY

1. JOB NUMBER CL-238	2. UNIT NUMBER Containment #1	3. DATE 10-19-79	4. ITEM NAME Spool Sub Assembly	5. ITEM NUMBER 1CCA-013-203-01-03 1CCA-014-203-01-03
6. VENDOR MANUFACTURER ITT Grinnell	7. DISCOVERED DURING <input checked="" type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input type="checkbox"/> CONST.	8. REJECT TAG NUMBER 330 & 331	9. PROCEDURE NUMBER FCP 20 9QPP 108	
10. SPECIFICATION NUMBER N/A	11. DRAWING NUMBER M603 Sheet 1	12. PRIOR REPORT OF NONCONFORMITY? None		
13. DESCRIPTION OF NONCONFORMITY No Documentation is available for review to support the above mentioned spool subassemblies.				
14. REPORTED BY <u>A. Reinhardt</u> NAME 10-19-79 DATE		15. VERIFIED BY <u>W.A. Willman</u> NAME 10-19-79 DATE		16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. A. Linn</u> FIELD PROJECT ENGINEER 10-19-79 DATE				
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS N/A <u>H. A. Linn</u> FIELD PROJECT ENGINEER 10-30-79 DATE				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS Vendor to supply documentation. QC to review documentation & receipt inspect to 9-QPP-108 <u>H. A. Linn</u> FIELD PROJECT ENGINEER 10-30-79 DATE				
22. APPROVALS B&W FCC <u>R.W. Thope</u> 10-30-79 SIGNATURE DATE OWNER/AGENT <u>R.E. Whitaker</u> 11/12/79 SIGNATURE DATE			23. ANI REVIEW <u>J.N. Rathburn</u> 11/14/79 SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>A. Reinhardt</u> 11-28-79 NAME DATE		25. DISPOSITION VERIFICATION <u>R.W. Thope</u> 11-28-79 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION				
27. NONCONFORMITY CLOSED <u>R.W. Thope</u> 11-28-79 FIELD QUALITY CONTROL SUPV. DATE				

90007208

REPORT OF NONCONFORMITY


1. JOB NUMBER CL-233	2. UNIT NUMBER Unit #1	3. DATE 10-30-79	4. ITEM NAME Heat Exchanger	5. ITEM NUMBER 691-N-0046
6. VENDOR MANUFACTURER Byron-Jackson	7. DISCOVERED DURING <input checked="" type="checkbox"/> RECEIVING <input type="checkbox"/> TEST <input type="checkbox"/> CONST.	8. REJECT TAG NUMBER #336	9. PROCEDURE NUMBER FCP #67	
10. SPECIFICATION NUMBER FS III	11. DRAWING NUMBER 1F 7623 Rev. K	12. PRIOR REPORT OF NONCONFORMITY N/A		
13. DESCRIPTION OF NONCONFORMITY Heat Exchange assembly has five areas that have raised metal due apparently to incomplete machining. See attached Drawing.				
14. REPORTED BY <u>R. Shupe for R. Brown</u> NAME DATE 10-30-79	15. VERIFIED BY <u>R. Shupe</u> NAME DATE 10-30-79	16. CORRECTIVE ACTION REQUIRED <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		
17. REPORTABLE DEFICIENCY IN ACCORDANCE WITH 10 CFR 50.55 (e) <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <u>H. H. Linn</u> FIELD PROJECT ENGINEER DATE 10-30-79				
18. RECOMMENDED DISPOSITION: <input checked="" type="checkbox"/> N/A <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
19. TECHNICAL JUSTIFICATION/OR RECOMMENDED DISPOSITION INSTRUCTIONS Vendor to supply disposition. <u>H. H. Linn</u> FIELD PROJECT ENGINEER DATE 10-7-79				
20. ACTUAL DISPOSITION: <input type="checkbox"/> REWORK <input type="checkbox"/> REPAIR <input type="checkbox"/> REPLACE <input type="checkbox"/> RETURN <input type="checkbox"/> ACCEPT AS IS				
21. DISPOSITION INSTRUCTIONS See SPR 76 Grind and handress the five areas only to blend smoothly with the surrounding surfaces. <u>H. H. Linn</u> FIELD PROJECT ENGINEER DATE 11-9-79				
22. APPROVALS B&W FOC <u>Rw Shupe</u> 11-8-79 SIGNATURE DATE OWNER AGENT <u>R. Brown</u> 11/13/79 SIGNATURE DATE			23. ANI REVIEW <u>M. Rethman</u> 11/12/79 SIGNATURE DATE	
24. DISPOSITION COMPLETED <u>A. C. Schmitt</u> 11-13-79 NAME DATE		25. DISPOSITION VERIFICATION <u>A. C. Schmitt</u> 11-13-79 NAME DATE <input checked="" type="checkbox"/> ACCEPTABLE <input type="checkbox"/> UNACCEPTABLE REPORT OF NONCONFORMITY #		
25. CORRECTIVE ACTION				
27. NONCONFORMITY CLOSED <u>Rw Shupe</u> 11-13-79 FIELD QUALITY CONTROL SUPV. DATE				

90007209



REPORT OF NONCONFORMITY

JOB NUMBER	UNIT NUMBER	DATE	REPORT OF NONCONFORMITY #
CL 238	UNIT #1	10-30-79	#1634



HEAT EXCHANGE Assy.
SN 0046
RS 151834

90007210

PROBLEM IDENTIFICATION	SITE PROBLEM REPORT		PRIORITY		BAUDCOCK & WILCOX	
			1	2	3	4
			<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
			NONE		<input type="checkbox"/>	
PROBLEM IDENTIFICATION	CUSTOMER Consumers Pwr. Co.		ORIGINATOR H.A. Gueffing		DATE 11/1/75	DOC ID 13
PROBLEM IDENTIFICATION	SUPPLIER Byron-Jackson		PA. NO. 670-0013-42		DOC NO. / TASK-GROUP-SEQ. NO. 42 40 001	
PROBLEM IDENTIFICATION	TITLE (maximum 30 characters) RSP Heat Exchanger		LEAD MANAGER H.K. Kennedy			
PROBLEM IDENTIFICATION	DESCRIPTION OF PROBLEM Heat Exchanger Assy. has five areas with raised metal apparently due to incomplete machining.					
PROBLEM IDENTIFICATION	STATUS-ACTION TO DATE, INCLUDING PERSONS CONTACTED: J.T. Front, HPCO					
PROBLEM IDENTIFICATION	FURTHER ACTION RECOMMENDED BY SITE PERSONNEL: Using a small grinder, blend five areas with surrounding surfaces. Vander to concur.					
PROBLEM IDENTIFICATION	RESOLUTION Grind and/or hand dress (with stone) the five areas of raised metal to blend smoothly with the surrounding surfaces. Before starting this, adequately clean B-I apparatus to accept the B-I charge from CPG/Reactor for this work/Exam					
PROBLEM IDENTIFICATION	<input type="checkbox"/> INFORMATION ONLY PGT REQUIRED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> POTENTIAL SAFETY CONCERN: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> RECOMMENDATION: DOC. NO. N/A					
PROBLEM IDENTIFICATION	APPROVED BY: <i>[Signature]</i> DATE: 11/2/75 REVIEWED BY: <i>[Signature]</i> DATE: 11/5/75 APPROVED BY: <i>[Signature]</i> DATE: 11/2/75 CLOSED BY: <i>[Signature]</i> DATE:					

BRW NCR 1634

90007211

BABCOCK & WILCOX

ISI NCR'S

None for the month of
November, 1979.

90007212

Consumers
Power
Company

NONCONFORMANCE REPORT

PAGE 1 of 3

6. PROJECT NAME: Midland Nuclear Plant	7. NONCONFORMANCE PART NO: N/A	8. NONCONFORMANCE PART NAME: FIR & Monitoring/Testing Procedure for fines	9. PART SERIAL NO: M-01-49-128
10. SERIAL NUMBER: N/A	11. QAC. CONTROL NO: Bechtel Quality Control	12. AREA/LOC. OF DEF: N/A	13. DATE: 11-2-79
14. "AS IS" NONCONFORMANCE CONDITION VERSUS "AS SPECIFIED" CONDITION WITH REFS: See Page 3			15. DATE OF REV: N/A
16. "AS IS" NONCONFORMANCE CONDITION VERSUS "AS SPECIFIED" CONDITION WITH REFS: See Page 3			17. FILE NO: 16.3.6
18. CA RECOMMENDATION FOR PART CA: See Page 3			19. DISTRIBUTION ACTION COPY: LADreisbach
20. DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input checked="" type="checkbox"/> NOT REQUIRED <input type="checkbox"/>			21. INFO COPY: WLB Barclay J Milandin WRB Bird DB Miller TCCooke (2) WGMoring JLCorley JARutgers LEDavis RASimanek RHERmeston DATaggart SHHHowell DRJohnson GSKeeley BWMarguglio
22. HOLD TAGS APPLIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> <u>Well samples of U.S.T. Lab: Two (2) Bechtel Hold Tags applied to the</u>			
23. IS PROCESS CA REQUIRED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> <u>Four (4) Bechtel Hold Tags applied to the</u>			
24. IF YES, DATE & TIME OF REPORT TO REG: N/A			
25. IF YES, DATE OF REG OFFICIAL TO WHEN REPORTED: N/A			
26. DATE OF AFFECT AFFECT ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		27. IS NO REPORTABLE PER 10.33(*): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
28. IS NO REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		29. IF YES, DATE & TIME OF REPORT TO REG: N/A	
30. IF YES, WHO MADE REPORT TO REG: N/A		31. IF YES, DATE OF REG OFFICIAL TO WHEN REPORTED: N/A	
32. WHO ORIGINATED IT: <i>Donald E. Horn</i>		33. DATE WHEN REPORT SERVED IT: 11/16/79	
34. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:		35. SUPERVISOR'S SIGNATURE/DATE: <i>Donald E. Horn</i> 11-2-79	
36. DESIGN/PROJECT ENG. AFFECT. DESP.: 37. QAC ENG. AFFECT. DESP.: 38. NONCONFORMANCE PART. DESP.: 39. FILE NO. OF ENG. DESP. FOR REG:			
40. PART/CONST. ENG. AFFECT. DESP.: 41. FILE NO. OF ENG. DESP. FOR REG.: 42. FILE NO. OF ENG. DESP. FOR REG.: 43. CA AFFECT. DESP. TO COMPLETION DESP.:			
44. NUMBER OF PART CA DISPOSITIONS:			
45. FILE NO. OF ENG. DESP. FOR PART N/A		46. FILE NO. OF ENG. DESP. FOR PART N/A	
47. FILE NO. OF ENG. DESP. FOR PART N/A		48. FILE NO. OF ENG. DESP. FOR PART N/A	

90007213



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

SEE SERIAL NUMBER M-01-4-9

PAGE 2 OF 3

18. CA ASSIGNMENT OF ROOT CAUSE(S):

(1) - (2) Unknown, to be determined

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY CRO. RESPONSIBLE FOR PROCESS CA):

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☐

PROCUREMENT ☐

INSPECTION ☒

OTHER _____

21. CA RECOMMENDATION FOR PROCESS CA:

(1) - (2) Unknown, to be determined

22. PROCESS CA TO BE TAKEN BY CRO(S) CHECKED IN BLOCK 21 & DATE OF COMPLETION:

23. METHOD OF PROCESS CA VERIFICATION:

90007214

24. SIG. OF CRO. RESPONSIBLE FOR PROCESS CA ELIMINATING NONCONFORMANCE:

25. PROCESS CA COMPLETION VERIFIED BY DATE:

NCR SERIAL NO: M-01-4-9-128
DATE: 11-2-79
DATE OF REV: N/A
FILE NO: 16.3.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Cont'd from Page 1)

Specification C-88 Revision 1, Section 6.A.3 states in part, "Each individual well shall also be inspected by Contractor during installation in accordance with the following criteria. After the initial 15 minutes of pumping, the effluent shall be tested for fines using a 1-liter Buchner Funnel."

Contrary to this requirement, effluent has been sampled once from well valve number 303, 303A, 304, 305, 305A, 306, 307, 308, 308A, 309, 310, 310A, 311, 312, 312A, 313, 314, 314A, 315, 316, 317, 318, 318A, 319, 320, 321, 322, 324, 325, 325A, 326, 326A and twice from 322A (10-12-79 and 10-17-79) and (1) Neither Field Inspection Report nor Project Quality Control Instruction have been used to document the dewatering well installation activities and the draft Field Inspection Report to be used for documenting the dewatering well installation activities does not specifically call out the inspection activity above for the 33 wells installed to date (Note: QC has observed sampling of most of the wells and has notes on these, accordingly), (2) there is no approved procedure for the monitoring/testing for fines for the 34 well samples obtained to date.

13. QA RECOMMENDATION FOR PART CA:

(Cont'd from Page 1)

- (1) a. Implement a Field Inspection Report or Project Quality Control Instruction.
 - b. Revise the draft Field Inspection Report, if it is to be used, to include specific inspection of the initial pumping.
 - c. Review Specification C-88 for other inspection activities that may have been left out of the FIR and revise the FIR accordingly, if the FIR is to be used.
 - d. Obtain Project Engineering's disposition as to the acceptability of the samples taken to date.
- (2) Obtain an approved procedure(s) for the monitoring/testing for fines prior to further monitoring/testing.

90007215



Consumers
Power
Company

NONCONFORMANCE REPORT

Start Up System: 1-PBA
PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 2

1. PROJECT NAME: Midland	7. NONCONFORMANCE PART NO: LAA0502 N-1	8. NONCONFORMANCE PART NAME: Termination	11. N-OT-4-9-129
9. AREA NUMBER: NA	12. DES. COMPLETION NO: Rechtel Const & QC	13. AREA NO. OF DES: Elev 614'-0" Aux Bldg	12. DATE: 11-1-79
14. AS IS NONCONFORMANCE CONDITION EXISTS AS SHOWN BY INSPECTION WITH REF: Drawing E-900, Rev 37 and the Inspection Record for termination LAA0502 N-1 indicates the black lead should be terminated at wire No 1NK. Contrary to the above, the black lead of termination LAA0502 N-1 is terminated at wire No 3K.			13. DATE OF REV: NA
15. AS IS NONCONFORMANCE CONDITION EXISTS AS SHOWN BY INSPECTION WITH REF: Drawing E-900, Rev 37 and the Inspection Record for termination LAA0502 N-1 indicates the black lead should be terminated at wire No 1NK. Contrary to the above, the black lead of termination LAA0502 N-1 is terminated at wire No 3K.			14. FILE NO: 16.3.4, 16.3.6
16. IT IS RECOMMENDED THAT THE PART BE: It is recommended that Construction determine the error and take corrective action. It is further recommended that QC reinspect all activities on the Inspection Record. DESIGN/PROJECT NO. DEPENDENT LIMITED <input type="checkbox"/> NOT LIMITED <input checked="" type="checkbox"/>			15. CORRECTION: LADreisbach
17. FIELD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> TAGS, LOCATION & DATE OF FIELD TAGS APPLIED: NA			16. INFO COPY: WLB Barclay JMilandin WRB Bird DBMiller TCCooke(2) WGMoring JLCorley JARutgers LEDavis RASimanek RHermonston DATaggart SHHowell DRJohnson GSKeeley BWMarguglio
18. IS PROCESS OR REMEDY: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER REMEDY BELOW:			
19. DOES IT AFFECT 4-UNIT TEST: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			17. IS IT REPAIRABLE PER 10.35(a): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
20. IS IT REPAIRABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			18. IF YES, DATE & TIME OF REPORT TO DES: NA
21. IF YES, AND DATE REPORT TO DES: NA			19. IF YES, DATE OF THE OFFICIAL DES REPORT: NA
22. NO CORRECTION BY: <i>E. Jones</i>		23. CORRECTION DATE: 11-16-79	24. CORRECTION BY: <i>Paul R. Loper</i> 11-1-79
25. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
26. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
27. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
28. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
29. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
30. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
31. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
32. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
33. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
34. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
35. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
36. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
37. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
38. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
39. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
40. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
41. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
42. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
43. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
44. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
45. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
46. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
47. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
48. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
49. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
50. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
51. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
52. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
53. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
54. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
55. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
56. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
57. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
58. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
59. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
60. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
61. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
62. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
63. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
64. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
65. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
66. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
67. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
68. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
69. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
70. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
71. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
72. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
73. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
74. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
75. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
76. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
77. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
78. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
79. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
80. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
81. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
82. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
83. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
84. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
85. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
86. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
87. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
88. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
89. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
90. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
91. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
92. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
93. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
94. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
95. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
96. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
97. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
98. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
99. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			
100. PART OR REVISION, IDENTIFICATION & COMPLETION DATE:			

90007216



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PROJECT NUMBER: M-01-4-9-126

PAGE 2 OF 2

18. CA ASSIGNMENT OF ROOT CAUSE(S):

To be determined.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☒

PROCUREMENT ☐

INSPECTION ☒

OTHER

21. CA RECOMMENDATION FOR PROCESS CA:

It is recommended that termination crews be trained in the importance of the terminal block tabs that have wire numbers on them and/or the importance that each wire be terminated at the proper point.
It is further recommended that QC inspectors for terminations receive the same training and that periodic verification be made of Inspection Records in the field prior to the Level II signature being placed on the record.

22. PROCESS CA TO BE DONE BY ORG(S) CIRCLED IN BLOCK #1 & DATE OF COMPLETION:

90007217

23. METHOD OF PROCESS CA VERIFICATION:

24. I, ORG. RESPONSIBLE FOR PROCESS CA, HEREBY CERTIFY:

25. PROCESS CA COMPLETION DATED 11/1/00



Consumers
Power
Company

NONCONFORMANCE REPORT

Start Up System: RRC
PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 of 2

1. PROJECT NAME: Midland	7. DISCREPANCIES PART NO: See Block 12	8. DISCREPANCIES PART NAME: Reactor Coolant Pump Stud Nut	1. FILE NO: M-01-9-9-130
2. SERIAL NUMBER: NA	10. DES. COMPLETION NO: B&W NPGD	11. AREA/LOC. OF DEF. Containment #2	2. DATE: 11-1-79
12. "AS IS" DISCREPANCY CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: On reactor coolant pump 2P-51D, the nut identified on the Midland Baseline Inspection as 2P-51D-3 has a longitudinal indication that has been identified as a possible stress riser.			3. DATE OF REV: NA
13. "AS REQUIRED" CONDITION PER PART OR Have the indication evaluated by Byron-Jackson as a possible stress riser. (This has already been requested by CPCo Project Management in letter CSC-4545 dated 10/31/79. The response to that letter should be sufficient to disposition this NCR.)			4. FILE NO: 1641
14. FIELD TAG OFFER: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> TAGS, LOCATION & TYPE OF TAG TAG OFFER: One (1) tag attached to nut.			5. DISPOSITION ACTION DATE: CEMahaney
15. IS PROBLEM CA REPEATED: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF YES, OTHER INFORMATION BELOW: All of the nuts are at the site, therefore, no corrective action in the manufacturing process for our equipment is possible.			6. INFO COPY: WLBartclay RWShope WRBird DATaggart TCCooke(2) JLCorley LEDavis LADreisbach SHHowell GSKeeley BWMarguglio DEMiller
16. DOES IT AFFECT 2-STEP TEST: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	17. IS IT REPORTABLE PER 50.55(a): <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	18. IS IT REPORTABLE PER PART OR: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	19. IF YES, DATE & TIME OF REPORT TO HQ: NA
20. IF YES, WHO MADE REPORT TO HQ: NA	21. IF YES, NAME OF HQ OFFICIAL TO WHOM REPORTED: NA	22. WHO OBSERVED IT: RE Whitaker	
23. WHEN DATE REPORTED TO: 12-1-79		24. DISPOSITION, REPAIR/DATE: RE Whitaker for work per telcom 10/31/79	
25. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
26. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
27. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
28. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
29. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
30. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
31. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
32. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
33. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
34. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
35. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
36. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
37. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
38. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
39. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
40. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
41. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
42. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
43. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
44. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
45. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
46. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
47. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
48. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
49. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
50. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
51. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
52. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
53. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
54. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
55. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
56. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
57. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
58. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
59. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
60. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
61. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
62. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
63. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
64. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
65. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
66. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
67. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
68. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
69. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
70. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
71. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
72. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
73. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
74. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
75. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
76. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
77. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
78. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
79. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
80. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
81. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
82. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
83. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
84. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
85. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
86. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
87. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
88. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
89. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
90. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
91. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
92. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
93. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
94. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
95. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
96. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
97. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
98. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
99. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			
100. PART OR DISPOSITION, REPAIR/DATE & COMPLETION DATE:			

90007218



CONSUMERS
POWER
COMPANY

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

FORM SERIAL NUMBER: N-01-9-9-130

PAGE 2 OF 2

18. CA ASSIGNMENT OF ROOT CAUSE(S):

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

20. PROCESS CA ORIGINATED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☐

PROCUREMENT ☐

OPERATION ☐

OTHER _____

21. CA RECOMMENDATION FOR PROCESS CA:

22. PROCESS CA TO BE TAKEN BY ORG(S) ORIGIN OF BLOCK 21 & DATE OF COMPLETION:

23. METHOD OF PROCESS CA VERIFICATION:

90007219

24. NAME OF ORG. RESPONSIBLE FOR PROCESS CA VERIFICATION COMPLIANCE:

25. PROCESS CA COMPLETION VERIFIED BY DATE:

81510000

Start-Up System: Indeterminate

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENTConsumers
Power
Company

NONCONFORMANCE REPORT

PAGE 1 OF 3

6. PROJECT NAME: Midland Nuclear Plant	7. NONCONFORMING PART NO: See Below *	8. NONCONFORMING PART NAME: Instrument Racks	1. FOR SERIAL NO: M-01-9-131
9. SERIAL NUMBER: N/A	10. ENG. COMMITTING NO: Bechtel Construction	11. AREA/LOC. OF NO: Reactor Building #2	2. DATE: 11/5/79
			3. DATE OF REV: N/A
			4. FILE NO: 16.3.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS SPECIFIED" CONDITION WITH REF: Specification J-401-4 Rev 3, Instrument Installation Details
Seismic Category I Racks and Supports, Note #11 states in part "...or painted in accordance with Specification 7220-A-41(Q), System F-3." Also Specification A-41, Rev 04, Field Priming and/or Top Coating of Steel Surfaces, 11.3.3.f states in part "Check for the following coating defects and take appropriate corrective action: 1. Loss of adhesion to metal substrate or between coats."

(Continued on page 3)

5. DISTRIBUTION
ACTION COST:

LADriesbach

INFO COST:

WLRBarclay	JMilandin
WRBird	DRMiller
TCCooke (2)	WGMoring
JLCorley	JARutgers
LEDavis	RASimanek
RHermeston	DATaggart
SHHowell	
DRJohnson	
GSKeeley	
BWMarguglio	

13. CA DISPOSITION FOR PART NO:

1) Reinspect all instrument supports installed in containment for similar deficiencies, identify and have project engineering disposition all nonconforming items.

DESIGN/PROJECT ENG. DISPOSITION REQUIRED ☒ YES ☐ NOT REQUIRED (Continued on page 3)14. HOLD TAGS APPLIED: YES ☐ NO ☒ TAGS, LOCATION & DATE OF HOLD TAGS APPLIED: N/A15. IS PROCESS CA REMEDIED: YES ☒ NO ☐ IF NO, OTHER VERIFICATION BELOW: N/A16. DOES NO AFFECT A-LIST ITEM: YES ☒ NO ☐17. IS NO RESPONSIBLE FOR 50.55(*): YES ☐ NO ☐18. IS NO RESPONSIBLE FOR PART NO: YES ☐ NO ☒

19. IF YES, DATE & TIME OF REPORT TO ENG: N/A

20. IF YES, WHO MADE REPORT TO ENG: N/A

21. IF YES, NAME OF ENG OFFICIAL TO WHOM REPORTED: N/A

22. FOR ORIGINATOR BY:
A. J. Gail23. WRITER SIGNATURE REQUIRED BY:
11/29/79
TO ESTABLISH CA COMPLETION DATE24. SUPERVISOR'S SIGNATURE/DATE:
R. G. Wallner 11/6/79

25. PART CA DISPOSITION, VERIFICATION & COMPLETION DATE:

26. DESIGN/PROJECT ENG. ACTION DISP.: N/A	27. ENG. ACTION DISP.: N/A	28. AUTHORITY ENG. ACTION DISP.: N/A	29. ENG. ACTION DISP. (CA NO.): N/A
30. PART/UNIT, ENG. ACTION, DATE, DISP.: N/A	31. ENG. ACTION GROUP ACTION: N/A	32. FOR PART NO - ENG. ACTION, DATE, DISP.: N/A	33. CA ACTION, ENG. ACTION DISP.: N/A
34. METHOD OF PART CA VERIFICATION:			
35. ENG. ACTION, DATE, DISP. FOR PART NO: SIGNATURES COMPLETION: N/A		36. ENG. ACTION, DATE, DISP. FOR PART NO: APPROVAL DATE: N/A	
37. FOR PART NO - ENG. ACTION, DATE, DISP. (PART & PROCESS CA COMPLETION):			

90007220



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

NCR SERIAL NUMBER: M-01-4-9-13

PAGE 2 OF 3

18. CA ASSIGNMENT BY ROOT CAUSE(S):

Unknown, to be determined

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY QAS, RESPONSIBLE FOR PROCESS CA):

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☐

PROCUREMENT ☐

DEFLECTION ☐

OTHER To be determined

21. QA RECOMMENDATION FOR PROCESS CA:

22. PROCESS CA TO BE TAKEN BY QAS(S) CIRCLED IN BLOCK 21 & DATE OF COMPLETION:

23. METHOD OF PROCESS CA ELIMINATION:

90007221

24. SIG. OF QAS, RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

25. PROCESS CA COMPLETION VERIFIED BY QAS:

90007221

NCR SERIAL NO: M-01-4-9-131
DATE: 11/5/79
DATE OF REV: N/A
FILE NO: 16.3.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:
(Continued from page 1)

During surveillance of Instrument Supports, RB/2 @ Elevation 540'-0",
loss of adhesion between the topcoat and prime coat was identified on
the following:

*2FT-0201 A1
2FT-0201 A2

2FT-0201 A4
2PT-3434 D

2PT-11-4 A1
2PT-11-4 A2

13. QA RECOMMENDATION FOR PART CA
(Continued from page 1)

- 2) Project Engineering: Investigate and determine if loss of adhesion
between coats is due to lack of curing during application or inadequate
curing procedures. Take corrective action to preclude repetition.
- 3) Determine if nonconformance is reportable per 50.55(e).

90007222



NONCONFORMANCE REPORT

Start Up System: Indeterminate
PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 of 3

5. PROJECT NAME: Midland Nuclear Plant		7. PERFORMANCE PART NO: NA	3. PERFORMANCE PART NAME: Epoxy Coatings	1. NO. SERIAL NO: M-01-4-9-132
2. SERIAL NUMBER: NA		10. DES. COMPANY NO: J L Manta Co	11. AREA NO. OF NO: Reactor Building #2	2. DATE: 11-8-79
				3. DATE OF REV: NA
				4. REV NO: 16.7
12. "AS IS" PERFORMANCE CONDITION (FORM "AS IS" REPORT) (SEE REF): Specification A-15, Rev 7, Epoxy or Phenolic Decontaminative Surfacers, 10.5 states in part, "Deficiencies and defects shall be removed and replaced or corrected to Contractor's satisfaction..." J L Manta QA Manual 10.1.0 states, "All coating exceptions will be recorded on Form JLM 1001 and the area of the defective coating will be tagged with JLM 1-3 by the Field Quality Assurance/Quality Control Inspector". (Contd on Page 3)				5. APPROVED BY: LADreisbach 6. APPROVED BY: WLBerclay BWMargaglio WRBird JMilandin RBCherba DBMiller TCCooke(2) WGMoring JLCorley JARutgers LEDavis RASimanek RHermeston DATaggart SHHowell WCBates DRJohnson ALDelange GSKeeley
13. 1A. RECOMMENDATION FOR PART 2A: 1. Determine root cause or failure not to be less than: a. Reinspect all other areas where same batch of material was used. (Contd on Page 3)				
14. FIELD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> JUDGE, LOCATION & DATE OF FIELD TAGS APPLIED: NA				
15. IS PROCESS CA EXEMPTED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:				
16. DOES NO AFFECT 4-15.11.1: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				
17. IS NO REPORTABLE PER 10.35(*): YES <input type="checkbox"/> NO <input type="checkbox"/>				
18. IS NO REPORTABLE PER PART 2A: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				
19. IF YES, DATE & TIME OF REPORT TO JLM:				
20. IF YES, AND DATE REPORT TO JLM:				
21. IF YES, NAME OF THE OFFICIAL TO WHOM REPORTED:				
22. NO. GENERATED BY: H. A. [Signature]		23. REVIEWED BY: 11-26-79 TO EXAMINE CA COMPLETE DATE		24. REVIEWED BY: [Signature] 11/6/79
25. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
26. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
27. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
28. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
29. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
30. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
31. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
32. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
33. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
34. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
35. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
36. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
37. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
38. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
39. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
40. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
41. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
42. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
43. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
44. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
45. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
46. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
47. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
48. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
49. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
50. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
51. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
52. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
53. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
54. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
55. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
56. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
57. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
58. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
59. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
60. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
61. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
62. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
63. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
64. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
65. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
66. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
67. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
68. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
69. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
70. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
71. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
72. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
73. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
74. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
75. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
76. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
77. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
78. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
79. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
80. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
81. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
82. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
83. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
84. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
85. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
86. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
87. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
88. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
89. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
90. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
91. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
92. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
93. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
94. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
95. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
96. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
97. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
98. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
99. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				
100. PART 2A DESCRIPTION, INVESTIGATION & CORRECTION DATE:				

90007223



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

SEE SERIAL NUMBER M-01-4-9-132

PAGE 2 OF 3

10. CA ASSIGNMENT OF ROOT CAUSE(S):

Lack of requirement/procedure for the inspection/test and defined parameters for adhesion of coatings.

11. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY REG. RESPONSIBLE FOR PROJECT):

12. PROCESS CA DERIVED FROM:

DESIGN ☒

MANUFACTURING ☐

CONSTRUCTION ☒

PROCUREMENT ☐

OPERATIONS ☒

13. CA RECOMMENDATION FOR PROCESS CA:

1. Pending results of root cause for deficiency, recommend corrective action to preclude repetition.
2. Project Engineering: Determine need for inspection of other type of defectives not presently requiring specific inspection. Recommend methods and/or acceptance parameters/standards.

14. PROCESS CA TO BE TAKEN BY REG(S) COUNCIL IN BLOCK #1 & DATE OF COMPLETION:

15. METHOD OF PROCESS CA VERIFICATION:

90007224

16. REG. OF REG. RESPONSIBLE FOR PROCESS CA DEFECTIVE COMPLETION:

17. PROCESS CA COMPLETION REVIEW REPORT:

NCR SERIAL NO: M-01-4-9-132
DATE: 11-8-79
DATE OF REV: NA
FILE NO: 16.7

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Contd from Page 1)


Contrary to the above, on the northwest exterior face of the primary shield wall from elevation 593'-6" to about 603'-0", the coating exhibited loss of adhesion between surfacer and the topcoat. The area was neither tagged as defective nor identified as an exception prior to CPCo identification.

13. QA RECOMMENDATION FOR PART CA:

(Contd from Page 1)

1. b. Determine if generic only to same material or if a deficiency in application. Submit determination to Contractor for concurrence.
- c. Provide a program, for approval, to sample all previously completed work to assure deficiency is not generic to all epoxy concrete coatings.
- d. Reinspect all previously completed work in accordance with approved plan and identify findings.
2. Rework/repair all areas identified as defective as a result of this nonconformance.
3. Determine reportability.

90007225



Start Up System: ABA

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 of 2

6. PROJECT NAME: Midland		7. DISCONTINUANCE PART NO.: NA		8. DISCONTINUANCE PART NAME: Contract #J-242AC Venturi Tube		9. REPORT NO.: M-01-9-9-133	
10. SERIAL NUMBER: 1FE 3803 2FE 3903		11. DISC. CONTINUED NO.: BIF/Bechtel Procurement		12. REVISED, IF YES: NA		13. DATE: 11-15-79	
14. "AS IS" DISCONTINUANCE CONDITIONS OTHER THAN REPAIRS' CONDITION WITH REFS: Radiographs fail to meet requirements of radiographic procedure Acme Spec NDT 1B. Nonconforming conditions include: 1. Failure to meet minimum density of 1.8 (Ref para 5.4). 2. Density in area of interest varies by more than -15% of penetrometer density (Ref para 5.4). 3. Surface of welds fail to meet requirements of para 5.1 for proper interpretation of radiographs. 4. Procedure fails to implement requirements of para 1.0 (Scope) in that quantity of film per cassette is not stated. 5. BIF failed to provide interpretation and disposition for weld #2 of Unit 1FE 3803.						15. DATE OF REV: NA	
						16. FILE NO.: 16.3.2	
						17. DISCONTINUANCE ACTION COST: LADreisbach	
						INFO COST: WLB Barclay RASimanek WRBird DATaggart TCCooke(2) JLCorley SHHowell DRJohnson GSKeeley BWMarguglio JMilandin DBMiller	
18. RE-RADIOGRAPH NONCONFORMING ITEMS: 1. Re-radiograph nonconforming items.							
19. DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input type="checkbox"/> NOT REQUIRED <input checked="" type="checkbox"/>							
20. FIELD TAGS OFFERED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> TAGS, LOCATION & TYPE OF FIELD TAGS AFFIXED: NA							
21. IS PROCESS OR DEFECTED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF YES, ENTER JUSTIFICATION BELOW:							
22. DOES THE AFFECT 2-COST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>						23. IS IT REPORTABLE PER 50.57(a): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
24. IS IT REPORTABLE PER PART 21.1: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>						25. IF YES, DATE & TIME OF REPORT TO PWT: NA	
26. IF YES, WHO MADE REPORT TO WRC: NA						27. IF YES, NAME OF SRC AFFILIATE TO WHOM REPORTED: NA	
28. FOR RELEASED BY: <i>L. J. Sturges</i>						29. WORKING COPY EXPIRATION DATE: 11-29-79	
30. ANY CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:						31. SUPERVISOR'S SIGNATURE/DATE: <i>J. L. B. Jr.</i> 11-15-79	
32. DESIGN/PROJECT ENG. AUTH. DESP.: 33. FID ENG. AUTH. DESP.: 34. APPROVED ENG. DESP.: 35. REVIEW OF THIS DESP. (SEE 50.57)							
36. FAB/CONST. ENG. AUTH. DESP.: 37. FID. IF TEST PROC. MODIF. REQUEST: 38. FOR VARS AND + FID. AUTH. DESP. WITH DESP.: 39. A NOTE: FID. IS FOLLOWED DESP.:							
40. METHOD OF PART OR IDENTIFICATION:							
41. FID. IF ENG. DESP. FOR PART DIA IDENTIFY & COMPLETE:						42. FID. REMOVING PART DIA & HOLD TAG REMOVAL DATE:	
43. HAS PLANS BEEN DONE (PART & WORKING OR COMPLETE):							

90007226



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

WORK ORDER NUMBER: M-01-9-9-133

PAGE 2 OF 2

18. CA ASSIGNMENT OF ROOT CAUSE(S):

To be determined at a later date.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY OSG. RESPONSIBLE FOR PROCESS CA):

20. PROCESS CA DERIVED FROM:

DESIGN ☐

MANUFACTURING ☐

CONSTRUCTION ☐

PROCUREMENT ☒

OPERATION ☐

OTHER _____

21. CA RECOMMENDATION FOR PROCESS CA:

To be determined at a later date.

22. PROCESS CA TO BE TAKEN BY OSG(S) CITED IN BLOCK #1 & DATE OF COMPLETION:


23. METHOD OF PROCESS CA VERIFICATION:

90007227

24. I/O, IF OSG. RESPONSIBLE FOR PROCESS CA SUBMITTING COMPLAINT:

25. PROCESS CA CLOSING REVIEW INITIALS:

9551000P



NONCONFORMANCE REPORT

Start Up System: 2PPA, 2PPB

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

Page 1 of 3

1. PROJECT NAME: Midland 1 & 2		7. REFERENCES PART NO: 2Y31 and 2Y32		2. REFERENCES PART NAME: 120V AC Control & Instr Distr Pnl		PAGE 1 of 3	
3. SERIAL NUMBER: NA		10. DATE COMPLETED BY: Bechtel Const		11. AREA/LOC. OF NO: 614' Level Swgr Rm		4. NO. OF DEF: NA	
12. AS OF INSPECTION DATE: 12-10-79		13. NO. OF DEF: 16		14. NO. OF DEF: 3.4		5. INSPECTION ACTION DATE: 12-10-79	
<p>Overinspection of the above Distribution Panels revealed the following deficiencies:</p> <ol style="list-style-type: none"> Neither panel was identified as required by drawing E-47(Q) paragraph 5.10 (color coding). Both panels have construction debris in the bottom indicating lack of housekeeping per FPG-7.000. Panel 2Y32 has a 2"x4" metal plate, not shown on vendor plan, loose inside the panel presenting a potentially hazardous situation. 						<p>INFO COPY:</p> <p>WLB Barclay BWM Marguglio WRB Bird JMI Landin RBC Cherba DEMiller TCC Cooke(2) WGMoring JLCorley JARutgers LEDavis RASimaneh RHERmeston DATaggart SHHHowell DRJohnson GSKeeley</p>	
<p>16. CORRECT DEFICIENCIES FOR PART NO: Correct deficiencies in panels 2Y31 and 2Y32.</p>						<p>(Contd on Page 3)</p>	
<p>17. NO. OF DEF: 16</p>							
<p>18. NO. OF DEF: 3.4</p>							
<p>19. NO. OF DEF: 3.4</p>							
<p>20. NO. OF DEF: 3.4</p>							
<p>21. NO. OF DEF: 3.4</p>							
<p>22. NO. OF DEF: 3.4</p>							
<p>23. NO. OF DEF: 3.4</p>							
<p>24. NO. OF DEF: 3.4</p>							
<p>25. NO. OF DEF: 3.4</p>							
<p>26. NO. OF DEF: 3.4</p>							
<p>27. NO. OF DEF: 3.4</p>							
<p>28. NO. OF DEF: 3.4</p>							
<p>29. NO. OF DEF: 3.4</p>							
<p>30. NO. OF DEF: 3.4</p>							
<p>31. NO. OF DEF: 3.4</p>							
<p>32. NO. OF DEF: 3.4</p>							
<p>33. NO. OF DEF: 3.4</p>							
<p>34. NO. OF DEF: 3.4</p>							
<p>35. NO. OF DEF: 3.4</p>							
<p>36. NO. OF DEF: 3.4</p>							
<p>37. NO. OF DEF: 3.4</p>							
<p>38. NO. OF DEF: 3.4</p>							
<p>39. NO. OF DEF: 3.4</p>							
<p>40. NO. OF DEF: 3.4</p>							
<p>41. NO. OF DEF: 3.4</p>							
<p>42. NO. OF DEF: 3.4</p>							
<p>43. NO. OF DEF: 3.4</p>							
<p>44. NO. OF DEF: 3.4</p>							
<p>45. NO. OF DEF: 3.4</p>							
<p>46. NO. OF DEF: 3.4</p>							
<p>47. NO. OF DEF: 3.4</p>							
<p>48. NO. OF DEF: 3.4</p>							
<p>49. NO. OF DEF: 3.4</p>							
<p>50. NO. OF DEF: 3.4</p>							
<p>51. NO. OF DEF: 3.4</p>							
<p>52. NO. OF DEF: 3.4</p>							
<p>53. NO. OF DEF: 3.4</p>							
<p>54. NO. OF DEF: 3.4</p>							
<p>55. NO. OF DEF: 3.4</p>							
<p>56. NO. OF DEF: 3.4</p>							
<p>57. NO. OF DEF: 3.4</p>							
<p>58. NO. OF DEF: 3.4</p>							
<p>59. NO. OF DEF: 3.4</p>							
<p>60. NO. OF DEF: 3.4</p>							
<p>61. NO. OF DEF: 3.4</p>							
<p>62. NO. OF DEF: 3.4</p>							
<p>63. NO. OF DEF: 3.4</p>							
<p>64. NO. OF DEF: 3.4</p>							
<p>65. NO. OF DEF: 3.4</p>							
<p>66. NO. OF DEF: 3.4</p>							
<p>67. NO. OF DEF: 3.4</p>							
<p>68. NO. OF DEF: 3.4</p>							
<p>69. NO. OF DEF: 3.4</p>							
<p>70. NO. OF DEF: 3.4</p>							
<p>71. NO. OF DEF: 3.4</p>							
<p>72. NO. OF DEF: 3.4</p>							
<p>73. NO. OF DEF: 3.4</p>							
<p>74. NO. OF DEF: 3.4</p>							
<p>75. NO. OF DEF: 3.4</p>							
<p>76. NO. OF DEF: 3.4</p>							
<p>77. NO. OF DEF: 3.4</p>							
<p>78. NO. OF DEF: 3.4</p>							
<p>79. NO. OF DEF: 3.4</p>							
<p>80. NO. OF DEF: 3.4</p>							
<p>81. NO. OF DEF: 3.4</p>							
<p>82. NO. OF DEF: 3.4</p>							
<p>83. NO. OF DEF: 3.4</p>							
<p>84. NO. OF DEF: 3.4</p>							
<p>85. NO. OF DEF: 3.4</p>							
<p>86. NO. OF DEF: 3.4</p>							
<p>87. NO. OF DEF: 3.4</p>							
<p>88. NO. OF DEF: 3.4</p>							
<p>89. NO. OF DEF: 3.4</p>							
<p>90. NO. OF DEF: 3.4</p>							
<p>91. NO. OF DEF: 3.4</p>							
<p>92. NO. OF DEF: 3.4</p>							
<p>93. NO. OF DEF: 3.4</p>							
<p>94. NO. OF DEF: 3.4</p>							
<p>95. NO. OF DEF: 3.4</p>							
<p>96. NO. OF DEF: 3.4</p>							
<p>97. NO. OF DEF: 3.4</p>							
<p>98. NO. OF DEF: 3.4</p>							
<p>99. NO. OF DEF: 3.4</p>							
<p>100. NO. OF DEF: 3.4</p>							

90007228



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

SEE SERIAL NUMBER: M-01-9-9-134

PAGE 2 OF 3

16. CA ASSIGNMENT OF ROOT CAUSE(S):

Missed items by QC Engineer.

17. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY QSG. RESPONSIBLE FOR PROCESS CA):

18. PROCESS CA ASSIGNED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☐

PROCUREMENT ☐

OPERATION ☐

OTHER

19. CA RECOMMENDATION FOR PROCESS CA:

Insure all activities have been completed prior to signoff by QCE and closeout of the Inspection Record.

20. PROCESS CA TO BE TAKEN BY QSG(S) LISTED IN BLOCK #1 & DATE OF COMPLETION:

21. METHOD OF PROCESS CA VERIFICATION:

90007229

22. QSG. IF QSG. RESPONSIBLE FOR PROCESS CA SIGNATURE REQUIRED:

23. PROCESS CA COMPLETELY CLOSED BY DATE:

90007229

NCR SERIAL NO: M-01-9-9-134
DATE: 11-26-79
DATE OF REV: NA
FILE NO: 16.3.4

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Contd from Page 1)

4. Panel 2Y32 - a spring is missing from the top left trim clamp making the assembly incomplete per Specification E-45.

Final Bechtel inspection activities on QCIR's E-6.0 - 152 and 159 were signed off as satisfactory on 10/19/79 and the records on these two panels were closed on 10/22/79 and 10/23/79 by Lead Discipline QCE.

90007230

X



Consumers
Power
Company

NONCONFORMANCE REPORT

Start Up System: OEAA

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 3

6. PROJECT NAME: Midland 1 & 2		7. NONCONFORMANCE PART NO: OMO 1826-3 OMO 1826-4 OMO 1809		8. NONCONFORMANCE PART NAME: Valve Motor Operators		9. PROJECT NO: MC-07-9-9-135	
10. FIELD NUMBER: NA		11. DES. COMPANY NO: Bechtel Const		12. DRAWING NO. OF SET: Service Water Bldg		13. DATE OF REV: 11-26-79	
14. AS IT APPLIES, COMPLETELY REVIEW THE FOLLOWING DEFICIENCIES: Overinspection of the above valve operators revealed the following deficiencies: 1. All three motor operators have oil leaking from the motors and from the position indicators. 2. All three motor operators have paint damage caused by rigging tackle. 3. None of the motor operator terminal compts were color coded as required by Drawing E-47. 4. OMO 1826-4 has a plug missing from the side of the terminal box. (Contd on Page 3)				15. SUBMITTER: LADreisbach			
16. ACTION REQUIRED FOR PART NO: 1. Determine reason for oil leakage. 2. Correct all deficiencies.				17. INFO COPY: WLB Barclay BWMarguglio WRB Bird JMilandin RBC Cherba DBMiller TCCooke(2) WCMoring JLCorley JARutgers LEDavis RASimanek RHERmeston DATaggart SHHHowell DRJohnson GSKeeley			
18. REVIEW/PROJECT NO. COMPLETION DATE: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> NOT REVIEWED							
19. FIELD NO. OFFERED: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> NA							
20. IS PROCESS IN PROGRESS: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:							
21. DOES IT AFFECT A-TEST ITEM: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> NA							
22. IS IT REPORTABLE PER 10.55(*): <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> NA							
23. IF YES, DATE & TIME OF REPORT TO REC: NA							
24. IF YES, NAME OF REC OFFICIAL TO WHOM REPORTED: NA							
25. NOT RECORDED BY: <i>[Signature]</i>				26. REVIEWED BY: 12-10-79			
27. PART NO. IMPROVED, REWORKED & COMPLETION DATE:				28. APPROVED BY: <i>Paul R Skyles</i> 11/26/79			
29. REVIEW/PROJECT NO. AFTER CORRECT: NA							
30. REVIEW/PROJECT NO. AFTER CORRECT: NA							
31. REVIEW/PROJECT NO. AFTER CORRECT: NA							
32. REVIEW/PROJECT NO. AFTER CORRECT: NA							
33. REVIEW/PROJECT NO. AFTER CORRECT: NA							
34. REVIEW/PROJECT NO. AFTER CORRECT: NA							
35. REVIEW/PROJECT NO. AFTER CORRECT: NA							
36. REVIEW/PROJECT NO. AFTER CORRECT: NA							
37. REVIEW/PROJECT NO. AFTER CORRECT: NA							
38. REVIEW/PROJECT NO. AFTER CORRECT: NA							
39. REVIEW/PROJECT NO. AFTER CORRECT: NA							
40. REVIEW/PROJECT NO. AFTER CORRECT: NA							
41. REVIEW/PROJECT NO. AFTER CORRECT: NA							
42. REVIEW/PROJECT NO. AFTER CORRECT: NA							
43. REVIEW/PROJECT NO. AFTER CORRECT: NA							
44. REVIEW/PROJECT NO. AFTER CORRECT: NA							
45. REVIEW/PROJECT NO. AFTER CORRECT: NA							
46. REVIEW/PROJECT NO. AFTER CORRECT: NA							
47. REVIEW/PROJECT NO. AFTER CORRECT: NA							
48. REVIEW/PROJECT NO. AFTER CORRECT: NA							
49. REVIEW/PROJECT NO. AFTER CORRECT: NA							
50. REVIEW/PROJECT NO. AFTER CORRECT: NA							
51. REVIEW/PROJECT NO. AFTER CORRECT: NA							
52. REVIEW/PROJECT NO. AFTER CORRECT: NA							
53. REVIEW/PROJECT NO. AFTER CORRECT: NA							
54. REVIEW/PROJECT NO. AFTER CORRECT: NA							
55. REVIEW/PROJECT NO. AFTER CORRECT: NA							
56. REVIEW/PROJECT NO. AFTER CORRECT: NA							
57. REVIEW/PROJECT NO. AFTER CORRECT: NA							
58. REVIEW/PROJECT NO. AFTER CORRECT: NA							
59. REVIEW/PROJECT NO. AFTER CORRECT: NA							
60. REVIEW/PROJECT NO. AFTER CORRECT: NA							
61. REVIEW/PROJECT NO. AFTER CORRECT: NA							
62. REVIEW/PROJECT NO. AFTER CORRECT: NA							
63. REVIEW/PROJECT NO. AFTER CORRECT: NA							
64. REVIEW/PROJECT NO. AFTER CORRECT: NA							
65. REVIEW/PROJECT NO. AFTER CORRECT: NA							
66. REVIEW/PROJECT NO. AFTER CORRECT: NA							
67. REVIEW/PROJECT NO. AFTER CORRECT: NA							
68. REVIEW/PROJECT NO. AFTER CORRECT: NA							
69. REVIEW/PROJECT NO. AFTER CORRECT: NA							
70. REVIEW/PROJECT NO. AFTER CORRECT: NA							
71. REVIEW/PROJECT NO. AFTER CORRECT: NA							
72. REVIEW/PROJECT NO. AFTER CORRECT: NA							
73. REVIEW/PROJECT NO. AFTER CORRECT: NA							
74. REVIEW/PROJECT NO. AFTER CORRECT: NA							
75. REVIEW/PROJECT NO. AFTER CORRECT: NA							
76. REVIEW/PROJECT NO. AFTER CORRECT: NA							
77. REVIEW/PROJECT NO. AFTER CORRECT: NA							
78. REVIEW/PROJECT NO. AFTER CORRECT: NA							
79. REVIEW/PROJECT NO. AFTER CORRECT: NA							
80. REVIEW/PROJECT NO. AFTER CORRECT: NA							
81. REVIEW/PROJECT NO. AFTER CORRECT: NA							
82. REVIEW/PROJECT NO. AFTER CORRECT: NA							
83. REVIEW/PROJECT NO. AFTER CORRECT: NA							
84. REVIEW/PROJECT NO. AFTER CORRECT: NA							
85. REVIEW/PROJECT NO. AFTER CORRECT: NA							
86. REVIEW/PROJECT NO. AFTER CORRECT: NA							
87. REVIEW/PROJECT NO. AFTER CORRECT: NA							
88. REVIEW/PROJECT NO. AFTER CORRECT: NA							
89. REVIEW/PROJECT NO. AFTER CORRECT: NA							
90. REVIEW/PROJECT NO. AFTER CORRECT: NA							
91. REVIEW/PROJECT NO. AFTER CORRECT: NA							
92. REVIEW/PROJECT NO. AFTER CORRECT: NA							
93. REVIEW/PROJECT NO. AFTER CORRECT: NA							
94. REVIEW/PROJECT NO. AFTER CORRECT: NA							
95. REVIEW/PROJECT NO. AFTER CORRECT: NA							
96. REVIEW/PROJECT NO. AFTER CORRECT: NA							
97. REVIEW/PROJECT NO. AFTER CORRECT: NA							
98. REVIEW/PROJECT NO. AFTER CORRECT: NA							
99. REVIEW/PROJECT NO. AFTER CORRECT: NA							
100. REVIEW/PROJECT NO. AFTER CORRECT: NA							

90007231



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

WHS SERIAL NUMBER: M-01-9-9-13

PAGE 2 OF 3

18. CA ASSIGNMENT OF ROOT CAUSE(S):

Missed items by QC Engineer.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY SQ. RESPONSIBLE FOR PROCESS CA):

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☒

MAINTENANCE ☐

OPERATION ☒

OTHER _____

21. CA MITIGATION FOR PROCESS CA:

Insure all activities have been completed prior to signoff by QCE and closeout of the Inspection Record. .

22. PROCESS CA TO BE TAKEN BY SQ(S) CIRCLED IN BLOCK #1 & DATE OF COMPLETION:

23. METHOD OF PROCESS CA VERIFICATION:

90007232

24. SIG. OF SQ. RESPONSIBLE FOR PROCESS CA VERIFICATION COMPLETION:

25. PROCESS CA COMPLETION REVIEW BY SQ(S):

18550008


NCR SERIAL NO: M-01-9-9-135
DATE: 11-26-79
DATE OF REV: NA
FILE NO: 16.3.4

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Contd from Page 1)

Final Bechtel inspection activities on QCIR's E-6.0-9, 83 and 85 were signed off as satisfactory on 9/20/79 for OMO 1826-3 and 4 and on 9/24/79 for OMO 1809. The records on these three valve motor operators were closed on 9/22/79 and 10/2/79 by the Lead Discipline QCE.

90007233



PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

4. PROJECT NAME: Midland 1 & 2		7. DISCONTINUED PART NO: NA		8. DISCONTINUED PART NAME: NA		1. FILE NUMBER: N-01-5-8-023	
9. SERIAL NUMBER: NA		13. REG. COMPANY NO: Bechtel Construction & Quality Control		14. AREA LOC. OF REG: Service Water Bldg & Pond Area		2. DATE: 3-28-78	
12. "AS OF" DISCONTINUED CONDITION PERIOD "AS SHOWN" SECTION WITH REG: See attached pages 3-6.						3. DATE OF REG: Closed 11-13-79	
						4. FILE NO: 16.3.4, 16.3.6	
						5. DISCONTINUED ACTION COST: LADreisbach	
15. 1) Review listing of items and provide a disposition. 2) Correct the deficiencies.						6. DISCONTINUED ACTION COST: WLSarclay DBMiller WRBird WGMoring TCCooke(2) JARutgers JLCorley REMcCue LEDavis DAtaggart RHermetston SHHowell DRJohnson GSKeeley BWMarguglio JMilandin	
16. FIELD PAGE OFFERED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NA							
17. IN PROCESS OF REVISION: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER REVISIONS FROM:							
18. DOES THE ATTEND 2-101 REG: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>							
19. IS IT RESPONSIBLE FOR PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>							
20. IF YES, HAS PAGE REPORT TO REG: NA							
21. IF YES, DATE OF REG OFFICIAL IS REG REPORTED: NA							
22. REGISTRATION NO: /s/ D R Keating				23. ACTION COST REPORTED IN: NA - See original.			
24. PART 21 REVISION, REVISIONS & CORRECTION DATE: See attached pages 7-10.				25. SUPERVISOR'S SIGNATURE/DATE: DR Keating 5-28-78 J LAR 4-13-79			
26. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters		27. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters		28. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters		29. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters	
30. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters		31. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters		32. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters		33. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters	
34. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
35. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
36. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
37. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
38. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
39. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
40. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
41. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
42. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
43. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
44. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
45. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
46. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
47. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
48. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
49. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
50. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
51. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
52. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
53. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
54. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
55. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
56. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
57. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
58. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
59. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
60. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
61. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
62. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
63. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
64. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
65. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
66. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
67. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
68. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
69. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
70. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
71. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
72. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
73. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
74. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
75. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
76. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
77. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
78. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
79. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
80. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
81. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
82. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
83. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
84. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
85. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
86. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
87. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
88. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
89. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
90. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
91. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
92. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
93. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
94. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							
95. PART 21 REVISION, REVISIONS & CORRECTION DATE: See Block 34 for Letters							



CONSUMERS
POWER
COMPANY

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

FOR SERIAL NUMBER 11-5-8-0

PAGE 2 OF 11

18. A ASSESSMENT OF ROOT CAUSE(S):

See Block 39.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY DES. RESPONSIBLE FOR PROCESS CA):

See attached page 11.

20. PROCESS CA DERIVED FROM:

DESIGN ☐

MANUFACTURING ☐

CONSTRUCTION ☒

OPERATIONS ☐

MAINTENANCE ☒

OTHER ☐

21. CA RESPONSIBILITY FOR PROCESS CA:

See Block 42.

22. PROCESS CA TO BE TAKEN BY DES(S) CIRCLED IN BLOCK 21 & DATE OF COMPLETION:

See attached page 11.

90007235

23. METHOD OF PROCESS CA VERIFICATION:

Reviewed Letters LAD-471 dated October 2, 1978; LAD-461 dated September 25, 1978; GLR-307 dated June 21, 1978; 112FQA78 dated June 2, 1978; QCFM-4846 dated May 30, 1978; GLR-273 dated May 30, 1978; GLR-03-78-158 dated March 29, 1978; General Instructions for the review of all IR's; checklist for reviewing closed Bechtel NCR's for client turnover; QC's Leads Meetings of April 7, 1978 and May 19, 1978; and Meeting Notes File: 0711 Serial: 3038 by TCCooke.

24. IF DES. RESPONSIBLE FOR PROCESS CA PROVIDES COMPLETION:

See Ref GLR-307

25. PROCESS CA COMPLETION REVIEW DATE:

AK Keating / P. Horn 11/13/79

NCR SER NO:M-01-5-8-023
DATE OF NCR ORIG: 3-28-78
DATE OF NCR REV: Closed 11-13-79
FILE NO: 16.3.4, 16.3.6

"AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: (Contd)

The following items were not in the turnover packages. Review could, therefore, not be conducted and status of affected items is indeterminate:

Cooling Pond/Emergency Pond Earthwork
(Turnover System - DEC Sequential No. 001)

1. Some of the drawings listed for "As-built" drawings are not "As-built" in the turnover. Drawings C-109 Rev. 9 & C-111 Rev. 10 still have "Hold" on them.
2. No design change requests (DCN's, FCR's) and design deviations were in the turnover.
3. The Canonic QA Manual should be included in the turnover.
4. Receiving documentation to be turned over by purchase order at a later date.

C-210-22-36

1. Is missing Bechtel Modified Proctor ROZ-2.

C-210-22-37

1. Is missing Bechtel Modified Proctors BMP 293 and BMP 297.
2. Other Bechtel MODified Proctors may be missing, BMP's are not found consecutively numbered.

C-210-5-5

1. There is an index section for "Sieve Analysis" but it is empty.

Service Water Pump Structure - Wetted Surfaces Only
(Turnover System FACL Sequential No. 010)

Service Water Discharge Structures
(Turnover System FACL Sequential No. 011)

1. Receiving documentation to be turned over by purchase orders at a later date.

SW-2-45 - Pour SWR(636.5)c'

1. Pours SWR(636.5)a' and SWR(636.5)b' are missing.

90007236

Service Water Discharge Pipe - Pond to Isolation Valves Only

PAGE 4 OF 11

(Turnover System DEC Sequential No. 002)

General

1. There were no manufacturer's records or receipt records received in the turnover package. It was previously agreed with Bechtel that receipt records which include manufacturer's records would be turned over. Receipt records were missing for the following items:

Pipe Spools

OHBC-34-S618-1-1	OHBC-20-S618-1-7
OHBC-16-S618-1-5	OHBC-20-S618-1-8
OHBC-20-S618-1-5	OHBC-34-S618-1-2
OHBC-20-S618-1-6	OHBC-16-S618-1-5A
OHBC-62-S618-1-1	OHBC-20-S618-1-9
OHBC-16-S618-1-2	OHBC-20-S618-1-9A

Valves

2", S.N. 4485, Yarway
1", S.N. 4451, Yarway
2", S.N. 4484, Yarway
1", S.N. 4474, Yarway

Misc. Pipe

1" and 2" stock C.S. pipe used for drain and vent nipples.

Hangers (partially installed)

30" OHBC-20-H24
30" OHBC-33-H21
30" OHBC-16-H18

Couplings

Coupling Half, Heat No. BN02
Coupling Half, Heat No. BN37

2. No list of "As-built" drawings as was agreed to with Bechtel was in the turnover.
3. No design change requests (DCN's, FCR's) and design deviations were in the turnover.
4. Quality Control Inspection Records P-2.10 for initial hanger installation on lines OHBC-33 and 34 were not in the turnover package.
5. Quality Control Inspection Records P-2.03 for final installation of parts of hanger assemblies installed are not in the turnover.

90007237

NCR SERIAL NO: M-01-5-8-023
DATE: 3-28-78
DATE OF REV: Closed
FILE NO: 16.3.4, 16.3.6

"AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: (Contd)

General (Contd)

6. No hydrostatic test reports, associated drawings, or Inspection Records for either OHBC-33 and 34 carbon steel pipe from the isolation valves to the steel pipe/concrete pipe interface are in the turnover.
7. Quality Control Inspection Record P-1.00 for completed line installation is not in the turnover package.
8. We have not received documentation for the last pour in the Structure No 1 or No 2 poured March 7, 1978 which are included in the turnover.

M-618/1-6-22

1. QCIR P-1.10-FSK-M-618-1-10-1
 - a. Quality Control Instruction P-1.10 requires in Activity Number 2.2 "...that the material identify (spool number, subassembly number, heat number, purchase order number, whichever is applicable) is correctly entered on the record drawing, isometric, or sketch". No record drawing, isometric or sketch is in the turnover package.

M-618/1-6-23

1. Record drawing, isometric, or sketch containing entered material identity is not in the package.

M-618/1-6-28

1. No record drawing, isometric, or sketch containing material identify is contained in the package.

M-618/1-7-20, M-618/1-7-21

1. No record drawing, isometric, or sketch containing material identify is contained in the package.

M-618/1-7-30

1. Record drawing, isometric, or sketch containing entered material identify is not in the package.

M-618/1-7-31

1. No record drawing, isometric, or sketch containing material identify is contained in the package.

M-618/1-8-29

1. No record drawing, isometric, or sketch containing material identify is contained in the package.

90007238

NCR SER NO:M-01-5-3-023
DATE OF NCR ORIG: 3-28-78
DATE OF NCR REV: Closed 11-13-79
FILE NO: 16.3.4, 16.3.5

"AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: (Contd)

GN-22-2

1. Should include NCR's 1099 and 1055 and check for others.

Misc. - Circulating Water and Service Water Retaining Walls
(Turnover System FACL Sequential No. 013)

1. Some of the documentation for the Service Water Retaining Wall is found in Turnover System FACL Sequential No. 010, but is not referenced in Turnover System FACL Sequential NO. 010/Turnover System FACL Sequential No. 011. It is questionable whether we have all of the documentation.

Service Water Pump Structure - Sluice Gates
(Turnover System DCA Sequential No. 602)

1. No documents were received relative to these items.

90007239

NCR SERIAL NO: M-01-5-8-023
 DATE: 3-28-78
 DATE OF REV: Closed 11-13-79
 FILE NO: 16.3.4, 16.3.6

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

Cooling Pond/Emergency Pond Earthwork
 (Turnover System - DEC Sequential No 001)

1. Bechtel's intent in the turnover packages was not to turn over "as built" drawings, but to list the "latest revisions" of applicable drawings at the time of the turnover. Therefore, C-109, Revision 9 and C-111, Revision 10, were the latest revisions of those drawings at the time of turnover and were not listed as "as built" drawings.

The turnover of "latest revisions" of drawings was coordinated in ECCC-3156R dated March 9, 1978.

2. All outstanding FCR's against a specification or drawing, which are applicable to Quality Control's acceptance, are identified on the appropriate Quality Control Inspection Records. Those FCR's that are retired after verification that the requested change work is complete will be turned over at the completion of the project.
3. The Canonic QA Manual was placed in the Quality Control Vault, Log No C-210-1-1.
4. In accordance with paragraph 6.2, PSP G-7.1, Receiving Documentation is to be turned over by closed purchase order. Upon completion of a purchase order, the associated records will be reviewed, indexed, page numbered, and transmitted to the Project Superintendent for his subsequent turnover to CPCo.

Bechtel Quality Control has agreed to provide the following information to CPCo when accomplishing subsequent turnovers:

Purchase orders, either open or closed will be available for review, but will not be turned over by turnover boundry. In the case of a "serialized component" within a turnover boundry, the receiving inspection plan will be recorded so as to key the client to the availability in the QC Vault of the document(s).

C-210-22-36 :

1. Modified Proctor ROZ-2 has been received from Pittsburgh Testing Laboratory and is on file in Quality Control Vault, Log No C-210-22-36.

C-210-22-37

1. Modified Proctors BMP-293 and 297 have been located and are indexed.
2. Modified Proctors were numbered consecutively including non-"Q" tests. The BMP's submitted were the "Q" tests only.

90007240

NCR SERIAL NO: M-01-5-8-023
 DATE: 3-28-78
 DATE OF REV: Closed 11-13-79
 FILE NO: 16.3.4, 16.3.6

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

(Contd from Page 7)

C-210-5-5

1. Sieve Analysis for Zone 4 gradations have been placed in this package.

Service Water Pump Structure - Wetted Surfaces Only
 (Turnover System FACL Sequential No 010)

Service Water Discharge Structures
 (Turnover System FACL Sequential No 011)

1. Receiving documentation to be turned over by purchase orders at a later date.

SW-2-45-Pour SWR(636.5)c'

1. Pours SWR(636.5)a' and b' are non-existent. Pour SWR(636.5)c' is a unique number for that pour.

Service Water Discharge Pipe - Pond to Isolation Valves Only
 (Turnover System DEC Sequential No 002)

General

1. Receiving Records are available for review. They will be turned over in accordance with SF/PSP G-7.1, Rev 4, Section 6.2 (Aggregate Turnover) at a later date.
2. Bechtel's intent in the turnover packages was not to turn over "as built" drawings, but to list the "latest revisions" of applicable drawings at the time of the turnover.
3. All outstanding FCR's against a specification or drawing, which are applicable to Quality Control's acceptance, are identified on the appropriate Quality Control Inspection Records. Those FCR's that are retired after verification that the requested change work is complete will be turned over at the completion of the project.
4. The P-2.10 Inspection Records, (Pipe Hanger, Support, Restraint and Shock Suppressor Installation-Initial) for the three hangers involved have been opened to document the installation of the hanger lugs on the pipe. The actual installation of the hangers has not been completed, therefore, the P-2.10 IR cannot be turned over at this time.
5. The P-2.00 Inspection Record, (Pipe Hanger, Support, Restraint, and Shock Suppressor Installation-Final) cannot be opened/closed until the P-2.10 IR has been closed, therefore, the P-2.00 IR cannot be turned over at this time.

90007241

NCR SERIAL NO: M-01-5-8-023
 DATE: 3-28-78
 DATE OF REV: Closed 11-13-79
 FILE NO: 16.3.4, 16.3.6

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

(Contd from Page 8)

6. All the ASME pipe included in the turnover package was tested on one of the following Inspection Records.

T-1.00-618-1-1
 T-1.00-618-1-2
 T-1.00-618-1-3

All three of the above IR packages were forwarded to CPCo.

7. The P-1.00 Inspection Record, (Piping Completed Line Installation) has as one of its prerequisites requirements the review of the field as-built drawings. P-1.00-618-1-1, Log #10723 and P-1.00-618-1-2 Log No 13430, have been completed and were transmitted to CPCo.
8. The last pours in Service Water Discharge Structure No 1 and No 2 poured March 7, 1978 have been turned over and the problems with these packages were identified on NCR M-01-5-8-028.

M-618/1-6-22, 23 & 28, Item #1, M-618/1-7-20, 21, 30, 31, Item #1, M-618/1-8-29

Item #1

The above identified nonconforming conditions state that there are no record drawings, isometrics or sketches in these turnover packages. All of the above packages are P-1.10's or P-1.20's, initial installation IR's, and do not require a drawing to be furnished with the closed inspection record.

GN-22-2

1. In accordance with SF/PSP G-7.1 Rev 4, Section 6.5 additional records, "Non-conformances" will be turned over by volume at a later date. The NCR's included in package GN-22-2 have been removed and the turnover system sequence DEC-002 was amended to remove reference to package GN-22-2.

Miscellaneous - Circulating Water and Service Water Retaining Walls
 (Turnover System FACL Sequential No 013)

1. The following is a summary of the events that took place concerning FACL-013 in order to clarify the existing situation:
 - a. Bechtel Construction notified Quality Control to prepare documentation for turnover sequences FACL-010 and FACL-011, "Service Water Pump Structure" and "Service Water Discharge Structure". The reference drawings included Drawing C-98 the drawing for the Service Water Retaining Wall.

90007242

NCR SERIAL NO: M-01-5-8-023
DATE: 3-28-78
DATE OF REV: Closed 11-13-79
FILE NO: 16.3.4, 16.3.6

25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE:

(Contd from Page 9)

- b. Bechtel Quality Control transmitted the documentation to Bechtel Construction for transmittal to CPCo on 3/14/78 turnover sequences FACL-010 and FACL-011.
- c. Bechtel Construction notified Quality Control on 3/24/78 to prepare the documentation for FACL-013, "Miscellaneous Cooling Pond and River Service Water Retaining Wall".
- d. On 3/24/78 QCFM-4608, Quality Control identified to construction that sequences FACL-010 and FACL-011 have been amended and that the packages previously turned over included documentation for sequences FACL-010, FACL-011 and FACL-013.

Service Water Pump Structure - Sluice Gates
(Turnover System DCA Sequential No 602)

1. The sluice gates in the service water pump structure are not complete. The documentation on the sluice gates will be turned over when the work has been completed.

34. METHOD OF PART CA VERIFICATION:

Reviewed C-210-5-5, C-210-1-1, C-210-22-36, C-210-22-37, T-1.00-618-1-1, 2, and 3; P-1.00-618-1-1, Log No 10723, P-1.00-618-1-2, Log No 13430, test ROZ-2; and letters QCFM-4608 dated March 24, 1978; QCFM-4461 dated April 6, 1978; QCFM-4671 dated April 7, 1978; GLR-04-78-185 dated April 11, 1978; 105FQA78 dated May 25, 1978; GLR-273 dated May 30, 1978; QCFM-4846 dated May 30, 1978; 112FQA78 dated June 2, 1978; QCFM-4903 dated June 9, 1978; GLR-306 dated June 13, 1978; 137FQA78 dated June 20, 1978; QCFM-4947 dated June 27, 1978; IOM 0-1835 dated June 30, 1978; GLR-345 dated July 10, 1978; 207FQA78 dated August 31, 1978; QCFM-5247 dated September 13, 1978; LAD: 461 dated September 25, 1978; LAD: 471 dated October 2, 1978.

90007243

NCR SER NO: M-01-5-8-023
DATE OF NCR ORIG: 3-28-78
DATE OF NCR REV: Closed 11-13-79
FILE NO: 16.3.4, 16.3.6

ROOT CAUSE AND NATURE OF PROCESS AND INSPECTION PROCESS CORRECTIVE ACTION:

To determine the root cause of this nonconformance and develop corrective actions to be taken, an indepth review of the items included in the dike turnover nonconformances was performed.

This review resulted into the categorization of the problems into four areas.

1. Missing verification documents in the Quality Assurance Records.
2. Missing documents in the turnover packages.
3. Omissions/incomplete records and typo's in the Quality Assurance Records.
4. Failure to implement specification and inspection requirements.

The root cause of items 1, 2 and 3 is that an inadequate review was performed by the responsible QCE's implementing and reviewing the items, resulting in errors in the documentation turnover packages and that no procedure for turnover was available to control this activity. The root cause for item 4 is as described, in that Construction and Quality Control failed to implement the instructions properly, or misinterpreted the intent of the instructions as presented in the specifications and QCI's.

Quality Control Engineers have been given detailed instruction by the PFQCE on the importance of the Level II review and the seriousness of an improper review and its impact on the credibility of the Quality Assurance Records being turned over. Guidelines have been (i.e., checklists, etc.) prepared for the Level II's use to assure that a complete review is being performed as required by SF/PSP G-6.1.

In addition, Quality Control is performing an indepth audit of all Quality Assurance records to resolve any possible problems prior to turnover.

Since the original turnover in March, Bechtel and CPCo have held several joint meetings in order to identify and resolve problems and procedures to eliminate misunderstandings with future turnovers. QAR SD-71 dated 3/16/78 request that a procedure be developed to control turnover of documentation. Meeting Notes dated 4/25/78 (T. Cooke to J. Newgen, serial 3038) summarizes a meeting held on 4/13/78 with Bechtel and Consumers personnel in attendance. This meeting resulted in twelve (12) action items which will also aid in preventing recurrence of these types of problems.

Each problem identified in this nonconformance report has been corrected by the individuals or organization responsible for the errors. Each QCE that is still employed at the jobsite and was involved with the errors is aware of the errors made. This action assures that the type and extent of the errors are known by the responsible individuals.

90007244



NONCONFORMANCE REPORT

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

1. PROJECT NAME: Midland 1 & 2	2. NONCONFORMANCE PART NO: NA	3. NONCONFORMANCE PART NAME: NA	4. DATE: 10-20-78
5. AREA AFFECTED: NA	6. DESCRIPTION OF DEFECT: (A) Bechtel Proj Engr (B) Bechtel Const & QC	7. AREA NO. OF DEFECT: Concrete Pours: (1) A(642.38)C (2) S01(657)5	8. DATE OF REPORT: Closed 11-9-79
9. AS PER NONCONFORMANCE CORRECTIVE ACTION PLAN (NCR) NUMBER AND DATE: See page 3.			10. DATE OF REPORT: 16.3.1, 16.3.4, 16.3.6

11. DISTRIBUTION
LADreisbach

INFO COPY:
WLB Barclay JMilandin
WRBird DBMiller
TCCooke(2) WGMoring
JLCorley LEDavis
LHCurtis ERumbaugh
RHermeton JARutgers
SHHowell DATaggart
DRJohnson
GSKeeley
BWMarguglio

12. CA RECOMMENDATION FOR PART NO:
A. Do not use concrete aggregate that does not meet the gradation requirements (thus requiring two retests) until the retests have been evaluated. This should be implemented immediately until further resolution. (Contd on Page 4)

13. FIELD TAGS APPLIED: YES ☐ NO ☒ X
TAGS, LOCATION & DATE OF FIELD TAG APPLIED: NA

14. IS PROCESS OF REPAIR: YES ☒ X NO ☐ IF NO, OTHER REPAIR METHOD: NA

15. DOES IT AFFECT 4-TEST FORM: YES ☒ X NO ☐

16. IS IT REPORTABLE FOR PART NO: YES ☐ NO ☒ X

17. IF YES, DATE & TIME OF REPORT TO HQ: NA

18. IF YES, DATE OF REC OFFICIAL TO BE REPAIRED: NA

19. FOR CORRECTION BY:
/s/ Donald E Horn 10-20-78

20. DATE OF CORRECTION, REPAIRATION & COMPLETION DATE: NA

21. A. Bechtel QA stated that the method of sampling, testing and evaluating concrete aggregate as described in Specification 7220-C-208 and REM 1415 is not contrary to 10CFR50, Appendix B, Criterion XV. No corrective action needed.
B. (1) & (2) Same as Block 13 above.

22. FIELD/PROJECT NO. AND DATE: A. NA B. (1)&(2) See /s/ RMWheeler 10-20-78

23. NCR's 1408 & 1419

24. TAGS, LOCATION, DATE, CO. NO. YES ☐ NO ☒ X

25. YES ☐ NO ☒ X

26. A. NA - Reviewed letter LAD-544, Action Item 471.

27. B. (1) & (2) Reviewed NCR's 1408 & 1419.

28. A. NA - Letter LAD-544, Action Item 471

29. B. (1)&(2) See NCR's 1408 & 1419

Document Control: 1141-00211-03004-73*10*03.
1141-10150-03004-73*10*03

90007245

Donald E. Horn 11/4/79 Donald E. Horn 11/4/79



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

FORM SERIAL NUMBER 1-01-4-8-0

PAGE 2 OF 4

10. CA ASSIGNMENT OF ROOT CAUSE(S):

- A. "Unknown, to be determined."
- B. (1) & (2) "Unknown, to be determined."

11. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY QAO, RESPONSIBLE FOR PROCESS CA):

- A. NA
- B. (1) & (2) There was a small time delay in notification.

12. PROCESS CA ASSIGNED FROM:

DESIGN ☒

FABRICATION ☐

CONSTRUCTION ☒

PROCUREMENT ☐

OPERATION ☒

13. CA RECOMMENDATION FOR PROCESS CA:

- A. "Unknown, to be determined."
- B. (1) & (2) "Unknown, to be determined."

14. PROCESS CA TO BE TAKEN BY QAO(S) CIRCLED IN BLOCK 41 & DATE OF COMPLETION:

- A. NA
- B. (1) & (2) QC initiated the following action.
When the aggregate retest fails, production is immediately halted and the aggregate is rejected. The batch plant QCE immediately calls the field and rejects the trucks enroute and trucks being discharged at that time.

15. REVIEW OF PROCESS CA INITIATION:

Reviewed letter LAD-544, Action Item 471.

90007246

16. NO. OF QAO RESPONSIBLE FOR PROCESS CA IDENTIFIED REASON:

Refer to Letter LAD-544, Action Item 471

17. PROCESS CA REVIEWED BY QAO:

Donald E. Horn

11/9/79

NCR SERIAL NO: M-01-4-8-085
DATE: 10-20-78
DATE OF REV: Closed 11-9-79
FILE NO: 16.3.1, 16.3.4, 16.3.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

A. 10CFR50, Appendix B XV Nonconforming Materials, Parts or Components states in part:

- "1. Measures shall be established to control materials, parts or components which do not conform to requirements in order to prevent their inadvertent use for installation."

REM C-1415 states:

"Project Engineering has reviewed Spec 7220-C-208(Q) Rev. 13 Section 7.3.1.2 and provides the following clarification:

When any of the following conditions occur, retests will be required:

- 1) Gradation passes-----Moving avg fails
- 2) Gradation fails by 2% or less-----Moving avg fails
- 3) Gradation fails by more than 2%-----Moving avg passes
- 4) Gradation fails by more than 2%-----Moving avg fails

Two retests are required, and acceptance shall be as follows:

- a) If both retests pass, material is acceptable regardless of the M.A. (Moving Average).
- b) If either or both retests fail by 2% or less and the M.A. is within spec limits, then material is acceptable.
- c) If either or both retests fail by 2% or less and the M.A. is out of spec limits, then material is rejected.
- d) If either retest fails by more than 2%, then the material is rejected.

Rejection of material is to be made only after retests have been made and failed to comply with specification requirements.

For the case where the gradation fails by 2% or less and the moving average is within specification limits, the material is acceptable with no retests required."

- (A) Contrary to 10CFR50 Appendix B Section XV (1), the underlined paragraph above allows the use of concrete aggregate that is indeterminate (thus requiring two retests) in concrete production prior to the results of the retests being known.
- (B) 1. Contrary to REM C-1415, the first sand gradation (UST #1911) was taken 7/6/78 for concrete production on 7/7/78 and had 69% passing the #30 sieve thereby exceeding the allowable limit by 9%. Bechtel QC was notified of this test failure at 7:00 A.M. on 7/7/78. Two retests were taken (UST #1914 and 1915) at 7:20 A.M. on 7/7/78. Retest (UST #1914) had 68% passing the #30 sieve thereby exceeding the allowable limit by 8%. Bechtel QC was notified of this test failure at 8:00 A.M. on 7/7/78. Per REM C-1415 d the material should have been rejected at this time. However, concrete was batched at 8:27 A.M. for pour A(642.58)c.

90007247

NCR SERIAL NO: M-01-4-8-085
DATE: 10-20-78
DATE OF REV: Closed 11-9-79
FILE NO: 16.3.1, 16.3.4, 16.3.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS: (Contd)

- (B) 2. Contrary to REM C-1415, the first 1½" aggregate gradation (UST #1965) was taken 7/17/78 for concrete production on 7/18/78 and had 89% passing the 1½" sieve thereby exceeding the allowable limit by 1% and the moving average also failed by 1%. Bechtel QC was notified of this test failure at 7:00 A.M. on 7/18/78. Two retests were taken (UST #1972 and UST #1973) at 7:30 A.M. on 7/18/78. Retest (UST #1973) had 59% passing the 1" sieve thereby exceeding the allowable limit by 4% and 18% passing the 3/4" sieve thereby exceeding the allowable limit by 3%. Bechtel QC was notified of this test failure at 8:50 A.M. on 7/18/78. The material was then rejected, consequently concrete had been batched at 8:49 A.M. for pour SWI(567)b' and was received at the placement at 9:04 A.M. No effort was made to reject the concrete prior to placement. It should also be noted that Quality Control Corrective Action Reports were not initiated to prevent recurrence for (B) 1 or (B) 2.

13. QA RECOMMENDATION FOR PART CA: (Contd)

A. (Contd)

Have Project Engineering determine the gradation tolerances that would allow the batching of concrete even though the gradation requirements have not been met and revise the specification accordingly.

- B. (1) On NCR 1408 for pour A(642.58)c, Project Engineer has dispositioned the non-conforming concrete aggregate "Use-As-Is".
- (2) On NCR 1419 for pour SWI(657)b', Project Engineer has dispositioned the non-conforming concrete aggregate "Use-As-Is".

90007248



Consumers
Power
Company

NONCONFORMANCE REPORT

Start Up System: 0-EAA

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 of 2

6. PROJECT NAME: Midland	7. DISCREPANCY PART NO: NA	8. DISCREPANCY PART NAME: Lock Washers (use)	9. REPORT NO: N-01-4-9-070
10. SERIAL NUMBER: NA	11. SIZE, COMPLETION NO: BPCo Construction	12. AREA/LOC. OF DEF: Service Water Bldg	13. DATE OF DEF: Closed 11-16-79
14. AS IT RELATES TO THE "AS SHOWN" CONDITION WITH REF: FSK-JO-0008(Q) Rev 1, "Std. Assembly Details for Transmitters on Standard Floor Mounted Stands" calls for manifold mountings, "with (4) 1/4" dia 20 UNC x 2" Lg hex bolts with flat washers". Contrary to the above, the following instruments have been mounted using flat washers and lock washers, split ring type: 1) OPDIT - 1830 2) OPI - 1825 3) OPI - 1821 4) OPDIT - 1827 5) OPI - 1822			15. DISCREPANCY ACTION COST: LADreisbach INFO COST: WLB Barclay JMilandin WRB Bird DBMiller TCCooke WGMoring JLCorley JFNewgen RHermonston RASimanek SHHowell DATaggart DRJohnson CSKeeley BWMarguglio PAMartinez
16. AS RECOMMENDED FOR THE PART NO: 1. Remove split ring washers from the mounting assembly. 2. Inspect fill installed manifolds for improper installations. 3. Obtain proper installation requirements of the bolt and washer assemblies from <input checked="" type="checkbox"/> Project <input type="checkbox"/> Engineering to assure proper attachment of the			17. TOGGLE, LOCATION & DATE OF THIS CASE APPLIED: manifolds to the support stands.
18. FIELD CASE OPENED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NA			
19. IS PROBLEM OR DEFECTED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, OTHER INFORMATION BELOW:			
20. DOES IT AFFECT A-TEST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		21. IS IT REPORTABLE PER 50.55(a): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
22. IS IT REPORTABLE PER PART 51: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		23. IF YES, DATE & TIME OF REPORT TO DEF: NA	
24. IF YES, WHO MADE REPORT TO DEF: NA		25. IF YES, NAME OF DEF OFFICIAL TO WHOM REPORTED: NA	
26. DEF ORIGINATED BY: <i>M. J. D. H.</i>		27. WRITTEN COPY DATED BY: 8-1-79	28. SUPERVISOR'S SIGNATURE/DATE: <i>DR. Keating</i> 7-18-79
29. PART OR DISCREPANCY, IDENTIFICATION & LOCATION DATA: See LAD-1194.			
30. TESTING/PROJECT NO. AFTER DEFECT:	31. NO DEF. AFTER DEFECT:	32. DISCREPANCY NO. AFTER DEFECT:	33. NO. OF DEF. CASES FOR DEF:
NA	NA	NA	See LAD-1194
34. PART/PROJECT NO. AFTER DEFECT:	35. NO. OF DEF GROUP NUMBER:	36. DEF. CASE NO. - DEF. CASE NO. AFTER DEFECT:	37. IS A DEF. CASE TO BE REPORTED DEFECT:
NA	NA	NA	<i>M. J. D. H.</i>
38. METHOD OF PART OR DEFECT IDENTIFICATION: Visual, SWIS only (See LAD-1194).			
39. DEF. OF DEF. CASE FOR PART NO. IDENTIFICATION INFORMATION: See LAD-1194		40. DEF. OF DEF. CASE FOR DEF. CASE IDENTIFICATION INFORMATION: <i>M. J. D. H.</i> 11-16-79	41. DEF. OF DEF. CASE FOR DEF. CASE IDENTIFICATION INFORMATION: <i>M. J. D. H.</i> 11-16-79

90007249



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT
M-01-4-9-070
FOR SERIAL NUMBER:
PAGE 2 OF 2

10. CA ASSIGNMENT OF ROOT CAUSE(S):

Unauthorized use of lock washers on Q-hardware.

11. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

See LAD-1194.

12. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☒

MAINTENANCE ☐

OPERATION ☐

13. CA RECOMMENDATION FOR PROCESS CA:

Take action to avoid further occurrence of improper manifold installation.

14. PROCESS CA TO BE CARRIED BY ORG(S) CARRIED IN BLOCK 11 & DATE OF COMPLETION:

See LAD-1194.

90007250

15. METHOD OF PROCESS CA VERIFICATION:

LAD-1194, discussion with BPCo QC concerning I-1.10 and proposed I-1.40 Inspection Plan.

PAS10000

16. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA VERIFICATION:

See LAD-1194

17. PROCESS CA COMPLETE DATE:

MTF D&C/H 16/NOV/99

CONSUMERS POWER COMPANY
RECEIVED
NOV 13 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

November 9, 1979



Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR M-01-4-9-070
Complete Response
LAD-1194 Action Item-S-7

Dear Mr. Corley:

The subject NCR cited concerns over the installation of instrument manifolds utilizing split ring lock washers and flat washers in lieu of flat washers alone as is called for on the drawings.

The split ring washers have been removed from the mounting fasteners for the instrument manifolds identified on the subject NCR. It is noted that Bechtel QC inspection had not and has not been performed on the mountings in question. These and similar mountings will be inspected as part of the normal QC verification process.

The mounting of the instrument manifolds utilizing fasteners with flat washers is considered adequate instructions. The fasteners are to be installed and ran down using good workmanship practice.

The necessity to install the manifolds using only the material specified in the drawing was reiterated to the personnel responsible for the subject installations.

This is considered a complete response to the subject NCR.

Very truly yours,

L. A. Dreisbach
L. A. Dreisbach
Project Quality Assurance
Engineer

<input checked="" type="checkbox"/> JLC	
<input checked="" type="checkbox"/> DRK	DRK
RCW	
PRK	
DDB	
<i>AME</i>	
QE	
FILE	

LAD/WJC/bss

cc: W. Bird
B. Marguglio

90007251



Consumers
Power
Company

NONCONFORMANCE REPORT

Start Up System: ADA

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 2

6. PROJECT NAME: Midland	7. NONCONFORMANCE PART NO: 1-ELB M631 Sh-1 FW-18	8. NONCONFORMANCE PART NAME: Field Weld	1. NO. OF DEFECTS M-01-0-0-076
9. SERIAL NUMBER: NA	10. DES. COMMITTEE NO: Bechtel OC	11. AREA/LOC. OF DEF: NA	2. DATE: 7-27-79
12. AS IS NONCONFORMANCE CONDITION VERSUS "AS RECEIVED" CONDITION WITH REF: Paragraph NC-5320, Radiographic Acceptance Standards of ASME Boiler & Pressure Vessel Code 74-76 states in part, "Welds that are shown by radiography to have any of the following types of discontinuities are unacceptable. (a) Any type of crack or zone of incomplete fusion or penetration". Contrary to the above, view 42-56 contains lack of fusion at location 48. This weld defect was not noted during Bechtel's review, therefore, not rejected.			3. DATE OF REV: Closed - 11/13/79
13. ACTION/PROJECT ENG. DISPOSITION REQUIRED <input type="checkbox"/> NOT REQUIRED <input checked="" type="checkbox"/> 14. HOLD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NUMBER, LOCATION & DATE OF HOLD TAGS APPLIED: NA 15. IS PROCESS CORRECTIVE ACTION REQUIRED? YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW: This is an isolated occurrence and, as such, no process corrective action is indicated at this time. 16. DOES IT AFFECT A-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> 17. IS IT REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> 18. IS IT REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> 19. IF YES, DATE & TIME OF REPORT TO JEC: NA 20. IF YES, WHO MADE REPORT TO JEC: NA 21. IF YES, NAME OF JEC OFFICIAL TO WHOM REPORTED: NA 22. FOR ORIGINATOR BY: <i>RLK</i> 23. WRITTEN REPLY REQUIRED BY: 8-10-79 24. SUPERVISOR'S SIGNATURE/DATE: <i>DRK</i> 7-27-79 25. PART OR DISPOSITION, IDENTIFICATION & COMPLETION DATE: 1. Indication in question repaired, radiographed, and found acceptable. Bechtel Report #1437 (10-23-79) 2. Radiographic film for month of June, 1979 were re-reviewed by Bechtel. (See Bechtel letter LAD 1060)			
26. DESIGN/PROJECT SIG. AUTH. DESP.: N/A	27. NO SIG. AUTH. DESP.: N/A	28. PROJECT/ENGINEER SIG. AUTH. DESP.: N/A	29. SIG. OF ENG. AUTH. FOR JEC: Bechtel Letter LAD: 1060
30. FAB/CONST. SIG. AUTH. DESP.: Bechtel Letter LAD: 1060	31. SIG. OF TEST GROUP ACTION: CONDITION: N/A	32. FOR WATER WTD - SIG. AUTH. DESP.: N/A	33. QA AUTH. SIG. TO ELEMENT DESP.: N/A
34. METHOD OF PART OR IDENTIFICATION: 1. Radiograph of repaired area reviewed and found to be satisfactory. 2. Additional sample of film for June, 1979 reviewed and found to be satisfactory.			
35. SIG. OF JEC. DESP. FOR PART OR IDENTIFICATION: Bechtel Letter LAD: 1060	36. SIG. OF JEC. DESP. FOR PART OR IDENTIFICATION: Bechtel Letter LAD: 1060	37. FOR JEC. DESP. FOR PART OR IDENTIFICATION: Bechtel Letter LAD: 1060	38. FOR JEC. DESP. FOR PART OR IDENTIFICATION: Bechtel Letter LAD: 1060

90007252



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION
QUALITY ASSURANCE DEPARTMENT
M-01-9-9-076
NCR SERIAL NUMBER:

PAGE 2 OF 2

CONSUMERS
POWER
COMPANY
ID: 11211

18. CA ASSIGNMENT OF ROOT CAUSE(S):

NA

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

NA

20. PROCESS CA ASSIGNED FROM: NA

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☐

PROCUREMENT ☐

INSPECTION ☐

OTHER

21. CA RECOMMENDATION FOR PROCESS CA:

NA

22. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 21 & DATE OF COMPLETION:

NA

23. METHOD OF PROCESS CA VERIFICATION:

NA

90007253

24. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

NA

25. PROCESS CA COMPLETION REVIEWED BY:

NA

SPS1000P

CONSTRUCTION
DIVISION
10-076

CONSUMERS POWER COMPANY

RECEIVED

AUG 14 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P.O. Box 1963
Midland, MI 48640

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



August 14, 1979

Job 7220 Midland Project
CPCo NCR M01-9-9-076
Complete Response
LAD 1060 Action Item S-14

Dear Mr. Corley;

The subject NCR identified that field weld 1-ELB M631 Sh. 1 FW 18 had been previously accepted by Bechtel QC with a rejectable lack of fusion defect located at Station #48.

Bechtel QC has evaluated the reported problem with the following results:

- a) During the original review of the subject radiograph, the linear type indication was not noted on the review form.
- b) Due to the conflict of interpretation the area in question will be repaired as necessary.
- c) A 100% review of the radiographic film accepted during the month of June 1979 will be conducted by August 17, 1979 for similar conditions. Any discrepancies noted will be corrected in accordance with the normal Bechtel programs. For information the reference to the month of May in Item 2, Block 13 of the subject NCR should be June.

I believe this addresses all of your concern expressed in the subject NCR. Should you have additional questions, please contact Gene Smith of my office.

L. A. Dreisbach

L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/GS/vmm

cc: W. Bird
B. Marguglio

Document Control (1141 - 73 x 10 x 03)

JLC	
YDRK	<i>DAK</i>
RGW	
PRK	
DDB	<i>MB</i>
<i>XKO</i>	
QE	
FILE	

90007254



Consumers
Power
Company

NONCONFORMANCE REPORT

PAGE 1 OF 3

6. PROJECT NAME: Midland 1 & 2	7. REFERENCES PART NO: See Block 12	8. REFERENCES PART NAME: Welding Procedure Specification	9. REV. NO. OF PART NO: N-01-4-0-089
10. SERIAL NUMBER: NA	11. DES. COMPANY NO: Bechtel Construction Bechtel Quality Control Aux Bldg	12. REV. NO. OF DES. NO: 614 Elevation	13. DATE OF REV. NO: Closed 11-6-79
14. AS IT PERTAINS TO THE DESIGN, THE FOLLOWING CONDITIONS APPLY: 1. Bechtel Welding Procedure Specification (WPS) P1-A-Lh (structural) is prequalified for joint details in accordance with AWS D1.1-76 and must be used in conjunction with General Welding Standard GWS-Structural. GWS-Structural lists the prequalified joint details acceptable to use. 2. Paragraph 2.6.1 of AWS D1.1-76 states in part, "Joints meeting the following requirements are designated as prequalified: (1) Conformance with the details specified in 2.7 through 2.14 and 10.13". (Contd on Page 3)			15. DISTRIBUTION AGENCY COPY: LADreisbach INFO COPY: WLBardley DBMiller WRBird WCMoring TCCooke(2) JFNewgen JLCorley RASimanek RHermeton DATaggart SHHowell DRJohnson GSKeeley BWMarguglio PAMartinez IMilandin
16. AS IT PERTAINS TO THE PART NO: 1. Qualify a welding procedure to allow plug/slot and circle (circumferential) fillet welds on thin metals. 2. Repair/rework all plug and circumferential fillet welds as necessary to ensure compliance with qualified procedure. DESIGN/PROJECT NO. DEPOSITION NUMBER <input checked="" type="checkbox"/> NOT REVIEWED <input type="checkbox"/> (Contd on Page 3)			
17. FIELD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> TAGS, LOCATION & TYPE OF FIELD TAGS APPLIED: NA			
18. IS PROBLEM CA REPEATED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, OTHER JUSTIFICATION BELOW:			
19. DOES IT AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			
20. IS IT REPORTABLE PER PART 2.1: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
21. IF YES, DATE & TIME OF REPORT TO HQ: NA			
22. IF YES, NAME OF HQ OFFICIAL TO WHOM REPORTED: NA			
23. NEW DESIGNATED BY: <i>[Signature]</i>		24. REVIEWER'S SIGNATURE/DATE: <i>[Signature]</i> 8-23-79	
25. DATE OF DEPOSITION, INVESTIGATION & REPORTING DATE: September 27, 1979 - Welding QCIR #C304-288W documentation reviewed, corrected and updated as required in accordance with SF/PSP G-7.1. Verified on September 28, 1979. November 1, 1979 - Reviewed training session memos on file in PFQCE's office - Reviewed LWQCE and Project Engineering response to Bechtel QA. November 5, 1979 - See letter LAD-1170.			
26. DESIGN/PROJECT NO. WITH REV. NO.:	27. NO. REV. WITH REV. NO.:	28. PROJECT NO. WITH REV. NO.:	29. REV. NO. WITH REV. NO.:
NA	NA	NA	See Letter LAD-1170
30. DES. NO. WITH REV. NO.:	31. REV. NO. WITH REV. NO.:	32. REV. NO. WITH REV. NO.:	33. REV. NO. WITH REV. NO.:
See Letter LAD-1170	NA	NA	<i>[Signature]</i>
34. REVIEW OF PART NO. REVISIONS: Reviewed QCIR #C304-288W documentation package revisions.			
35. REV. OF DES. NO. WITH REV. NO.:		36. REV. OF PART NO. WITH REV. NO.:	
See Letter LAD-1170		<i>[Signature]</i> 11/6/79	



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -

QUALITY ASSURANCE DEPARTMENT

M-01-4-9-089

SEE SERIAL NUMBER:

PAGE 2 OF 3

10. CA ASSIGNMENT OF ROOT CAUSE(S):

Unknown, to be determined.

11. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE, TO BE COMPLETED BY REG. RESPONSIBLE FOR PROCESS CA:

See letter LAD-1170.

12. PROCESS CA DERIVED FROM:

DESIGN ☒

FABRICATION ☐

CONSTRUCTION ☒

OPERATION ☐

MAINTENANCE ☒

13. CA RECOMMENDATION FOR PROCESS CA:

Unknown, to be determined.

14. PROCESS CA TO BE DONE BY REG(S) CHECKED IN BLOCK 12 & DATE OF COMPLETION:

See letter LAD-1170 - November 2, 1979.

15. METHOD OF PROCESS CA VERIFICATION:

Reviewed and verified corrected QCIR #C304-288W.

Informal discussion with LWQCE on individual training of SF/PSP G-7.1.

90007256

16. REG. RESPONSIBLE FOR PROCESS CA VERIFIED COMPLETION:

SEE letter LAD-1170 Nov 2, 1979

17. DATE & SIGNATURE OF REG. RESPONSIBLE:

[Signature] 11/6/79

NCR SERIAL NO: M-01-4-9-089
DATE: 8-23-79
DATE OF REV: Closed 11-6-79
FILE NO: 16.3.4, 16.3.6

12. "AS IS" NONCONFORMING CONDITION VERSUS "AS REQUIRED" CONDITION WITH REFS:

(Contd from Page 1)

2. (Contd)

Paragraph 2.7 through 2.14 of AWS D1.1-76 specifies the allowable prequalified joint designs.

3. Paragraph 2.7.1.2 of AWS D1.1-76 states in part, "The maximum fillet weld size permitted along edges of material shall be:

- (1) The thickness of the base metal, for metal less than $\frac{1}{4}$ inch (6.4mm) thick..."

4. Drawing C195(Q) Rev 5 specifies welding of electrical equipment to embedments will be fillet welded completely around the hole circumference unless noted otherwise on vendor documents. FCR C-1991 dated 7/10/79 was issued to Drawing C197(Q) Rev 9 to include the similar requirements of Note #13 in Drawing C195(Q).

5. Reference welding QCIR C304-288W specifies plug welding using WPS P1-A-Lh (Structural), Rev 0.

Contrary to this, electrical equipment (1A05, 1A06, 2A05 and 2A06) classified as Seismic Category I has been installed by plug welding and circumferential fillet welding on 16 gauge carbon steel to embeds at elevation 614' - Aux Bldg (location 5.3 - 7.8 and H-Kc Line) using WPS P1-A-Lh (Structural).

Welding of these compartments does not comply with required weld thickness on prequalified fillet welds or prequalified joint design of plug welding as specified in paragraphs 2.7 and 2.8 respectively of AWS D1.1-76, therefore, WPS P1-A-Lh (Structural) is not prequalified for welding the electrical cabinets to the embedments.

13. QA RECOMMENDATION FOR PART CA:

(Contd from Page 1)

3. Retest and/or qualify welders to qualified procedure acceptable for plug and/or circumferential welding.
4. Take corrective action as required to preclude and alleviate referenced deviations.
5. Reinspect all referenced compartment installations. Document all discrepancies found.
6. Determine why the supports were not installed according to design drawings and take action to preclude recurrence.
7. Re-evaluate stress calculations using "as-built" installation configuration and provide assurance that all requirements of Seismic Category I are adequate and acceptable.

90007257

CONSUMERS POWER
RECEIVED
NOV 2 1979
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

RECEIVED

November 2, 1979

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

CPCo NCR M-01-4-9-089 and
NRC Item of Noncompliance 79-20-01
Complete Response S-044
LAD 1170 Action Item S-042(c)

Dear Mr. Corley:

The subject CPCo NCR and NRC Item of Noncompliance identified errors and inconsistencies in QC inspection records of the welds anchoring the 4.16 KV switch gear to embeds in the floor.

Attached is the results of Bechtel's evaluation and actions taken relative to the subject items. Although the attachment is formatted as the response to the NRC, it is intended to also be the complete response to the subject NCR.

Should you have additional questions, please contact Gene Smith of my office.

Very truly yours,

L. A. Dreisbach

L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/GS/sjc

Attachment

cc: W. Bird
B. Marguglio

WLC	
CRK	
RCW	
TH	
WSS	<i>WSS</i>
WZ	<i>WZ</i>
Ge	
FILE	

90007258

Consumers Power Company Response to the Notice of Violation
Described in NRC Inspection Report
No 50-329/79-20 and No 50-330/79-20

A. Lack of control for special processes relative to welding activities
(329/79-20-01; 330/79-20-01)

1. Description of Noncompliance

Appendix A of Report No 50-329/79-20 and 50-330/79-20 provides the following:

"1. 10 CFR 50, Appendix B, Criterion IX, requires, in part, that measures shall be established to assure that special processes, including welding are controlled.

Paragraph 5.2 of procedure 9-1 of the Consumers Power Company Quality Assurance Program Topical Report (CPC QA PTR) CPC-1 states, in part, 'Special processes are accomplished with written process sheets, procedures, checklists or equivalent which describe parameters to be met during the performance of the special process . . .'

Contrary to the above, the following discrepancies identified relative to the anchoring of safety related 4.16¹²⁵⁰ KV switchgear indicate that welding activities may not have been adequately controlled; these documents went through several reviews and were approved.

a. Quality Control Inspection Record (QCIR) #C304-288W specifies that the switchgear be anchored to the embeds by plug welds; Note 13 on the installation drawing C-195(Q) requires fillet

90007259

welds. This indicates that the manufacturer's recommendations were not followed.

- b. The QCIR specifies the use of Weld Procedure Specification (WPS) P1-ALh (structural) for plug welds; this WPS is prequalified to AWS D1.1-76 requirements which excludes 7/8" diameter plug welds. This indicates that an incorrect WPS was specified and approved.
- c. The inspection records indicate that "plug welds" were inspected and determined acceptable.
- d. On August 23, 1979, subsequent to the NRC inspection, corrections were made to the above record without the benefit of procedural requirements.
- e. Visual inspection of the welds and discussion with the various site personnel indicate that they may be fillet welds."

2. Response:

It is our evaluation that Bechtel Quality Control Inspection Record (QCIR) C304-288W erroneously referred to the subject welds as "plug" welds. Reinspection by Bechtel QC and evaluation by Bechtel Project Engineering confirmed the welds to be circumferential fillet welds as required. Since the inspection criteria (i.e., 100% visual inspection) are the same in either case, the welds are acceptable as is.

Bechtel Welding Procedure (WPS) P1-A-LH-Structural used in conjunction with Bechtel Welding Specification GWS-Structural is the correct welding procedure for these circumferential fillet welds.

QCIR C304-288W has been corrected in accordance with Bechtel QC Procedure

(PSP/SF) C-71 to reflect the above conclusions including the incorrect
change made by a QCE on 8/24/79.

90007260

To preclude recurrence of this problem, the individual QCE involved has been apprised of the errors and trained in the proper manner of correcting QCIR Records per SF/PSP G-71. Additionally, all QCE's have received training on the requirements of SF/PSP G-71. *Edits 11/5/77*

The above actions, which are considered effective immediately, will achieve full compliance with respect to this infraction.

90007261



NONCONFORMANCE REPORT

Start Up System: 2-BKA

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 3

1. PROJECT NAME: Midland 1 & 2	7. NONCONFORMANCE PART NO: QCIR	3. NONCONFORMANCE PART NAME: R/B Spray Ring Anchors	2. BECHTEL NO.: M-01-9-0-093
4. BECHTEL UNIT: Unit 2 Anchor No 090, 070, 050, 030 & 020 (2 anchors each No)	10. QIR, COMPLETE NO: Bechtel OC	11. AREA/LOC. OF DEF: Vault	5. DATE OF DEF: 9-4-79
12. AS IT NONCONFORMANCE CONDITION (DEFECT) WAS OBSERVED, DESCRIBE WITH DETAIL: Activity 3.5a has an NA entered and initialed for Welding/NDE IR review. Further, the Welding/NDE IR number is not entered. Contrary to the above, PQCI P-2.10 Rev 1 instruction for activity 3.5 states in part, "Verify that required welding and NDE, installation and testing of concrete expansion anchors, and grouting and drypacking have been completed and are acceptable by reviewing the applicable inspection documentation for the QCE acceptance signature. Enter the applicable documentation identity number(s) on the pipe support IR".			6. DATE OF DEF: Closed 11-27-79
13. ACTION REQUIRED FOR PART NO: 1. Re-open affected QCIR's and correct deficiencies.			8. PERSONNEL: LADreisbach WLBardclay DBMiller WRBird WGMoring TCCooke(2) JFNawgen JLCorley JARutgers RHermeston RASimanek SHHowell DATaggart DRJohnson GSKeeley BWMarguglio JMilandin
14. FIELD TAG APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> TAG NO. & DATE OF FIELD TAG APPLIED: NA			
15. IS PROBLEM OR DEFECT: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:			
16. DATE TO AFFECT & LAST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			
17. IS IT REPORTABLE PER 50.55(a): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
18. IS IT REPORTABLE PER PART 2.14: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
19. IF YES, DATE & TIME OF REPORT TO HQ: NA			
20. IF YES, HAS BEEN REPORT TO HQ: NA			
21. IF YES, NAME OF THE OFFICIAL TO WHOM REPORTED: NA			
22. NO CORRECTED BY: <i>Donald K. Martin</i>		23. REVIEW DATE ENTERED BY: 9-19-79	24. REVIEWER'S SIGNATURE/DATE: <i>DRKesting 9-4-79</i>
25. DATE OF DEFECT, IDENTIFICATION & CORRECTIVE ACTION: Affected QCIR's were opened and addendums made. 11/21/79			
26. REVIEW/PROJECT NO. AFTER DEFECT: NA	27. NO DEF. WITH DEFECT: NA	28. NONCONFORMANCE NO. AFTER DEFECT: NA	29. NAME OF DEFECT, IDENTIFICATION & CORRECTIVE ACTION: Bechtel Letter LAD-1202
30. DATE/CORRECT. NO. AFTER DEF. DEFECT: NA	31. DEF. OF DEFECT REPORT ACTION: NA	32. DEF. DATE NO. & DEF. NO. DEFECT: NA	33. A DEF. NO. TO BE ENTERED AFTER: <i>Donald K. Martin</i>
34. REVIEW OF PART NO. IDENTIFICATION: See Page 3.			
35. DEF. OF DEF. DEF. FOR PART NO. IDENTIFICATION: Bechtel Letter LAD-1202	36. DEF. REVIEWED PART NO. & DEF. NO. DEFECT: <i>Donald K. Martin 11/20/79</i>	37. DEF. CORRECTED BY DEF. (PART & PROJECT NO. IDENTIFICATION): <i>Donald K. Martin 11/23/79</i>	



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT
N-61-9-9-093
NCR SERIAL NUMBER:

PAGE 2 OF 3

18. AN ASSIGNMENT OF ROOT CAUSE(S):

To be determined.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY CRO. RESPONSIBLE FOR PROCESS CA):

The root cause was inattention to detail. Bechtel letter LAD-1202.

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

CONSTRUCTION ☐

OPERATION ☐

MAINTENANCE ☒

21. CA RECOMMENDATION FOR PROCESS CA:

1. Review all QCIR's for Spray Ring Anchors of Unit 1 and 2 for similar omissions/errors.
2. Document and correct omissions/errors found in Item 1 above.
3. Take action to preclude recurrence.
4. Determine root cause and corrective action.

22. PROCESS CA TO BE TAKEN BY CRO(S) CARRIED IN BLOCK #1 & DATE OF COMPLETION:

1. Affected QCIR's were opened and addendums made. 11/21/79
2. Training session was conducted.

90007263

23. METHOD OF PROCESS CA VERIFICATION:

1. QCIR P-2.10-613-1a, b and c, Log No 46030 was reviewed.
Activity 3.5a was reviewed for the following seven out of a total of ten hangers:
2-GCB-14-H2 Sketch 2-613-1-14 2-GCB-16-H41 Sketch 2-613-1-17
2-GCB-15-H44 Sketch 2-613-1-8 2-GCB-13-H4 Sketch 2-613-1-12
2-GCB-15-H45 Sketch 2-613-1-9 2-GCB-16-H42 Sketch 2-613-1-13
2-GCB-13-H2 Sketch 2-613-1-10

(Contd on Page 3)

24. ICR, IF CRO. RESPONSIBLE FOR PROCESS CA, SIGNATURE AND DATE:

Bechtel Letter LAD-1202

25. PROCESS CA COMPLETION VERIFIED BY/DATE:

Donald H. Hinton 11/27/79

NCR SERIAL NO: M-01-9-9-093
 DATE: 9-4-79
 DATE OF REV: Closed 11-27-79
 FILE NO: 16.3.6

34. METHOD OF PART CA VERIFICATION:

QCIR P-2.10-613-1a, b and c, Log No 46030 was reviewed.
 Activity 3.5a was reviewed for the following seven out of a total of ten hangers:

2-GCB-14-H2	Sketch 2-613-1-14
2-GCB-15-H44	Sketch 2-613-1-8
2-GCB-15-H45	Sketch 2-613-1-9
2-GCB-13-H2	Sketch 2-613-1-10
2-GCB-16-H41	Sketch 2-613-1-17
2-GCB-13-H4	Sketch 2-613-1-12
2-GCB-16-H42	Sketch 2-613-1-18

Additionally, QCIR P-2.10-612-1-1c was reviewed for hanger 1GCB-13-H2 Sketch 1-612-1-10.
 QCIR P-2.10-612-1-1a and -1b addendum c copy (only) was reviewed.

43. METHOD OF PROCESS CA VERIFICATION:

(Contd from Page 2)

1. (Contd)

Additionally, QCIR P-2.10-612-1-1c was reviewed for hanger 1GCB-13-H2 Sketch 1-612-1-10. QCIR P-2.10-612-1-1a and -1b addendum c copy (only) was reviewed.

2. QCFM 6718 was reviewed for documenting training session.

90007264

JLC	12
DRK	
RGW	
PRK	
DDG	
QE	
DKM	

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



November 16, 1979

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR M-01-9-9-093
Complete Response
LAD-1202 Action Item-S-053

Dear Mr. Corley:

The subject NCR identified that R/B Spray Ring Anchor QCIR's Lacked welding NDE IR numbers contrary to the requirements of PQCI P-2.10 Rev. 1. It recommended that Bechtel correct the deficiencies and take appropriate process corrective action based on the root cause determined by Bechtel.

Bechtel has evaluated the problem and the following is submitted as a complete response.

- 1) QCIR's for Spray Ring Anchors have been reviewed and discrepancies have been corrected (e.g., QCIR's P-2.10-613-1C, and P-2.10-612-1-1C).
- 2) The root cause was inattention to detail.
- 3) Corrective action has been taken and training session held is documented in QCIFM 6713.

I believe all the concerns expressed in the subject NCR have been addressed by this complete response. Should you have any additional questions, please contact T. K. Subramanian of this office.

Very truly yours,

L. A. Dreisbach


L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/TKS/bss

cc: W. Bird
B. Marguglio
D. Miller

CONSUMERS POWER COMPANY
RECEIVED
NOV 21 1979
PROJECT QUALITY ASSURANCE
MIDLAND, MICHIGAN

90007265



NONCONFORMANCE REPORT

Start Up System: 2-GNC

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

Page 1 of 2

1. PROJECT NAME: Midland		7. IDENTIFYING PART NO: I-1.10-2TE-1958-1 I-1.10-2TE-1957-1		3. IDENTIFYING PART NAME: OC Inspection Report		1. DATE OF REPORT: 11-07-79	
2. SERIAL NUMBER: NA		10. DES. COMMISSION NO: Bechtel OC		12. AREA/LOC. OF DEF. NA		2. DATE: 9-24-79	
11. AS IT APPLIES CONCERNING THE DEFECTS: Section 3.4.6 of SF/PSP G-1.1 Rev 3 states in part concerning the standards for inspection are based upon "the criteria established in the design documents and Field Engineering documents". Inspection Records for the Installation of Instruments (I-1.10) used to inspect 2TE-1958 and 2TE-1957 reference piping isometric M-619, Sheet #2, Rev 6/F5. The correct isometric is M-619, Sheet #3, Rev 6/F2.						3. DATE OF DEF. Closed 11-12-79	
						4. TIME TO 16.3.6	
13. RECOMMENDATION FOR PART NO: 1. Reinspect thermowells to correct isometrics. 2. Correct the I-1.10's to reflect correct inspection documents.						5. IDENTIFICATION ACTION COPY: LADreisbach	
						INFO COPY: WLB Barclay DB Miller WRB Bird WGMoring TCCooke(2) JFNwgen JLCorley JARutgers RHermeston RASimanek SHHowell DATaggart DRJohnson CSKeeley BWMarguglio JMilandin	
14. FIELD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NA						16. IS THIS REPORTABLE PER 50.05(4): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
15. IS THERE A REMARK: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF YES, ENTER REMARKS BELOW:						17. IF YES, DATE & TIME OF REPORT TO DEF: NA	
18. IF YES, HAS THIS REPORT BEEN: NA						19. IF YES, NAME OF THE OFFICIAL TO WHOM REPORTED: NA	
22. NOT COMPLETED BY: <i>7/20/79</i>				23. WHEN REPORT FORWARDED BY: 10-5-79		24. SUPERVISOR'S SIGNATURE/DATE: <i>DRK Keating 9-24-79</i>	
25. PART NO IDENTIFICATION, IDENTIFICATION & COMPLETION DATE: Verified I-1.10-2TE-1958-1 I-1.10-2TE-1957-1 Corrected and re-inspected.							
26. DESIGN PROJECT NO. AFTER DEFECT:		27. NO DEF. AFTER DEFECT:		28. PROJECT NO. AFTER DEFECT:		29. DATE OF DEF. AFTER DEFECT:	
NA		NA		NA		See LAD-1189	
30. PART/COMP. NO. AFTER DEF. DEFECT:		31. NO. OF DEF. AFTER DEFECT:		32. NO. OF DEF. AFTER DEFECT:		33. A. AFTER DEF. TO DEFECT DEFECT:	
NA		NA		NA		<i>7/20/79</i>	
34. COPIES OF PART NO IDENTIFICATION: Visual							
35. NO. OF DEF. AFTER DEF. DEFECT: LAD-1189 <i>7/20/79</i>				36. NO. OF DEF. AFTER DEF. DEFECT: <i>7/20/79</i>		37. NO. OF DEF. AFTER DEF. DEFECT: <i>7/20/79</i>	

90007266



NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

ICE DEPARTMENT
M-01-4-9-101

11-014-9-
771 00024 200-101

Page 2 of 2

10.4. AN ANALYSIS OF 1997 CENSUS DATA

QC errored in transposing sheet numbers due to 2TE-1956 which is on Sheet #2 and was part of the group of IR's acted upon on the same day.

13. ACTUAL BOOT CHASE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY CNO, RESPONSIBLE FOR TRACKING C):

See LAD-1189.

WJ. HOUSE 14 1947-1950 FROM:

DATE

TABLE III. (continued)

CONFIDENTIAL

PROZINKIN

	X
--	---

4. LA INNOVATION NE DOIT PAS

1. Conduct training session concerning QC's review of design document requirements and their proper/correct transposition onto the IR Form QCG-6.6.

4. FIELDS OF 11 IN EACH OF ONE(S) COLUMNS IN BLOCK 1 & 2 ARE OF SIGNIFICANCE.

See LAD-1189.

4. ~~NUMBER OF PAGES IN~~ ~~ORIGINAL~~ ~~AND~~ ~~REVISIONS~~

Reviewed training records.

90007267

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

See LAD-1189

4. PROCESO DE CONSTRUCCIÓN DEL CONCEPTO

Mar 22/64 - 13/Nov/79

CONSTRUCTION-
DEPARTMENT 101
NOV 12 1979

CONSUMERS POWER COMPANY
RECEIVED
NOV 12 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640

November 9, 1979

Job 7220 Midland Project
CPCo NCR M-01-4-9-101
Complete Response
LAD 1189, Action Item S-070

Dear Mr. Corley:

The subject NCR noted incorrect drawing reference on inspection records, 2TE-1958 and 2TE-1957.

In response, Bechtel Control has reinspected the subject thermowell installation in conjunction with correcting the reference criteria on IR's I-1.10-2TE-1957-1 and I-1.10-2TE-1958-1 were conducted satisfactorily on 9/20/79.

A training session for all Piping/Mechanical/Instrumentation QCE's concerning the requirements for documenting and conducting a review of inspection reference criteria prior to performing inspections was conducted on 9/21/79 (Ref. QCFM-6866).

If you have any questions concerning the above, please contact Phil Falkenberg of this office.

Very truly yours,

L. A. Dreisbach
L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/PEF/sjc

cc: B. Marguglio
W. Bird

XJLC	<i>[Signature]</i>
XDRK	<i>[Signature]</i>
RCW	
PRK	
DDB	
XJNE	
QE	
FILE	

90007268



Consumers
Power
Company

NONCONFORMANCE REPORT

Start Up System: Indeterminate
PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

PAGE 1 OF 2

6. PROJECT NAME: Midland	7. NONCONFORMANCE PART NO: NA	8. NONCONFORMANCE PART NAME: Portable Rod Oven	1. PER SERIAL NO: M-01-4-9-110
9. SERIAL NUMBER: NA	10. ORG. COMMITTEE NO: Bechtel Construction	11. AREA/LOC. OF NO: Cont #2	2. DATE: 10-9-79
12. AS IS NONCONFORMANCE CONDITION (ORIGIN "AS RECEIVED" CONDITION WITH INFO: Portable rod oven No 288 issued to Welder P-654 containing approximately six pounds of 3/32" diameter 7018 electrodes was found adjacent to the emergency lock. The oven was not plugged in and the electrodes were cold indicating that the oven had not been plugged in for a considerable period. This is contrary to paragraphs 6.5 and 6.5.7 of WFMC-1, Rev 6.			3. DATE OF TEST: 11-20-79 Closed
13. RECOMMENDATION FOR PART NO: Discard the electrodes.			4. FILE NO: 16.3.4
14. DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input type="checkbox"/> NOT REQUIRED <input checked="" type="checkbox"/>			5. DISTRIBUTION ACTION COPY: IADreisbach INFO COPY: WRBird TCCooke (2) JLCorley GSKeeley BWMarguglio JMilandin DBMiller DATaggart
16. BOLD TAGS APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> NUMBER, LOCATION & TYPE OF BOLD TAGS APPLIED: NA			
15. IS PROCESS QA REVIEWED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, EXPLAIN JUSTIFICATION BELOW:			
18. DOES IT AFFECT 2-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			
17. IS IT REPORTABLE PER 50.55(e): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
19. IS IT REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
19. IF YES, DATE & TIME OF REPORT TO JRC: NA			
20. IF YES, WHO MADE REPORT TO JRC: NA			
21. IF YES, NAME OF JRC OFFICIAL TO WHOM REPORTED: NA			
22. PER ORIGINATOR BY: <i>R.O. Rafferty</i>		23. WRITTEN REPLY REQUIRED BY: 10-24-79 TO ESTABLISH QA COMPLETION DATE	
24. SUPERVISOR'S SIGNATURE/DATE: <i>L. B. [Signature]</i> 10-10-79			
25. PART NO DISPOSITION, JUSTIFICATION & COMPLETION DATE: See Attachment Page 1 20 Nov 79,			
26. DESIGN/PROJECT ENG. AUTH. DESP.: N/A	27. NO ENG. AUTH. DESP.: N/A	28. PROJECT ENG. AUTH. DESP.: N/A	29. ENG. AUTH. DESP. FOR JRC: See Attachments
30. FAB/CONST. ENG. AUTH. DESP.: N/A	31. ENG. AUTH. DESP. GROUP ACTION: N/A	32. PER PART NO - PER. DESP. ENG. AUTH. DESP.: N/A	33. QA AUTH. DESP. TO FOLLOW-UP DESP.: <i>R.O. Rafferty</i>
34. METHOD OF PART NO VERIFICATION: Reviewed Attachment Page 1. Verified that the electrodes were discarded			
35. ENG. AUTH. DESP. FOR PART NO SIGNATURE/COMPLETION: See Attachments		36. ENG. AUTH. DESP. FOR PART NO SIGNATURE/COMPLETION: <i>R.O. Rafferty</i> 20 NOV 79	
37. ENG. AUTH. DESP. FOR PART NO SIGNATURE/COMPLETION: <i>R.O. Rafferty</i> 20 NOV 79		38. ENG. AUTH. DESP. FOR PART NO SIGNATURE/COMPLETION: <i>R.O. Rafferty</i> 20 NOV 79	



Consumers
Power
Company

NONCONFORMANCE REPORT PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION,
QUALITY ASSURANCE DEPARTMENT
M-01-4-9-110
SERIAL NUMBER:

PAGE 2 OF 2

18. CA ASSESSMENT OF ROOT CAUSE(S):

To be determined later.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

N/A

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☒

CONSTRUCTION ☐

PROCUREMENT ☐

INSPECTION ☐

OTHER _____

21. CA RECOMMENDATION FOR PROCESS CA:

Re-emphasize the requirements of WFMC-1 to the responsible personnel.

22. PROCESS CA TO BE DONE BY ORG(S) CHECKED IN BLOCK 21 & DATE OF COMPLETION:

See Attachments 20 Nov 79

23. METHOD OF PROCESS CA VERIFICATION:

Reviewed Attachments.

Verified that Craft Personnel had been given training.

90007270

24. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA VERIFYING COMPLETION:

See Attachments

25. PROCESS CA COMPLETION DATE & SIGNATURE:

R. E. Kallert 20 NOV 79

Bechtel Power Corporation

Interoffice Memorandum

To: G. Smith

Subject: SO - 93 & 94

File No.

Date: November 7, 1979

From: P.S. Brooks

Of: Welding

At: Midland, MI. Ext. 426

Copies to

In response to the above QA Action Item No. 93 & 94; the Welding Department has re-issued the "do's" and "don'ts" that are given to welders upon satisfactorily passing the welder's qualification tests. This document is read and signed by each welder before going to the field. It has also been typed in French due to the number of Canadians on the project. Also, Mr. L. Davis will be issuing a letter concerning the above subject.

In addition to the above, all Field Welding Engineers have been re-instructed to the requirements of WFMC-1 and were told that any cans found with cold electrodes shall be taken to the rod rooms, where they shall be either destroyed or sent to the test booth.

P.S. Brooks
P.S. Brooks

*cc Phil
File with NCR 7ltr.
- Phil Response to EPCO.*

NCR MDI-4-9-110 A/I 5-93

NCR MDI-4-9-111 A/I 5-94

MR 344-50A79 A/E 5-100

from fr

— NRC information

90007271

ATTACHMENT TO CPO NCR M-01-4-9-110 PAGE 1

INSTRUCTION -
PAGE 110
2 of 2

RECEIVED
NOV 12 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



November 8, 1979

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR's M-01-4-9-110
and M-01-4-9-111
NRC Infraction 79-22-02
Complete Response
LAD-1184 Action Items-S-93,
S-94 and S-100

Dear Mr. Corley:

Please find attached Bechtel's reply to NRC Infraction 79-22-02
"Two Rod Ovens Not Energized" which were also documented on the
two subject Consumers Power Company NCR's.

The attachment is formatted as a NRC response and is also a full
response to the two subject Consumers Power Company NCR's.

Should you need any additional information, please contact Mr.
Phil Falkenberg of my office.

Very truly yours,

L. A. Dreisbach

L. A. Dreisbach
Project Quality Assurance
Engineer

LAD/PEF/bss

cc: W. Bird
B. Marguglio

Attachment

JLC	
CRK	
RGW	
PRK	
YDOB	
KKK	<i>shb</i>
	<i>Len</i>
QE	
FILE	

90007272

ATTACHMENT TO CPCO NCR M-01-4-9-110 PAGE 2

CONSUMERS POWER COMPANY RESPONSE

TO ITEM OF NONCOMPLIANCE

DESCRIBED IN NRC INSPECTION REPORT

(NO. 50-329/79-22) (NO. 50-330/79-22)

TWO PORTABLE ROD OVENS NOT ENERGIZED

(50-330/79-22-02)

Description of Noncompliance

10 CFR 50, Appendix B, Criterion V, states, in part, that, "Activities affecting quality shall be prescribed by documented instruction, procedures, . . . and shall be accomplished in accordance with these instructions, procedures, . . ."

Bechtel Quality Assurance Manual ASME Section III Nuclear Components Division 1, paragraph 5148, states in part, that, " . . . Requirements for receipt, inspection, storage, issue and return to stock of welding filler materials are in WFMC-1 . . ."

Bechtel Power Corporation Procedure Specification No. WFMC-1, Revision 6, Amendment 2, paragraph 6.5.8.1, states, in part, that, "The portable warmers shall be energized within three hours of the electrode issuance from the rod room . . ."

Contrary to the above, the inspector established the following:

- a. On October 9, 1979, approximately 3:00 p.m. a portable oven with I.D. No. 288, containing approximately 30 sticks of 3/32" diameter E7018 welding rods was left unenergized in the Unit 2 Containment Building adjacent to the Emergency Personnel Hatch. The welding rods were cold to touch. The welding rods were issued to be used on weld No. M326-2880W, of Systems No. 10"-2HBC-110-H9 on drawing No. 619-2-9.
- b. On October 10, 1979, approximately 2:00 p.m., a portable oven with I.D. No. 286, containing approximately 60 sticks of 3/32" and 1/8" diameter E7018 welding rods was left unenergized in the Unit 2 Containment Building at approximately elevation 611' -0" and 270° azimuth. The welding rods were cold to touch. The welding rods were issued to be used on weld No. M326-2496W, of system No. 10" -2HBC-110-H28, on drawing No. 619-2-30.
- c. The portable ovens were issued to the welders at 7:00 a.m. on the days in question according to the logs kept at the rod room.
- d. No welding has been performed at the time when the conditions were noted because no weld rod stub was in the stub can.

90007273

ATTACHMENT TO CPCCO NCR M-01-4-9-110 PAGE 3

Response

The offending welders were immediately retrained by Bechtel supervision on weld rod control and emphasis was placed on portable warmer energizing requirements. At this time Bechtel Supervision and field engineers concentrated on this subject to assure conformance of specification requirements by other craftsman. Subsequent to these incidences, by direction a documented training session was conducted by Site Management.

To preclude recurrence Bechtel Field Engineering has re-issued the "do's" and "don't" that are given to welders upon satisfactorily passing the welders qualification tests. This document is read and signed by each welder before going to the field. It has also been typed in French due to the number of Canadians on the project.

These actions have all taken place and full compliance has been achieved.

90007274

ATTACHMENT TO CPCO NCR M-01-H-9 -110 PAGE 4

Bechtel Power Corporation

Interoffice Memorandum

To Midland QA File
Midland Training File
Subject Record of Training
Housekeeping and Equipment
Protection

File No. LAD-1162
Date October 26, 1979
From P. E. Falkenberg
Of Quality Assurance
At Midland, MI Ext 390

Copies to L. Davis
L. Dreisbach
O. Holman

Reference: CPCo Memo 344FQA79 (NRC Exit 10/12/79)

O. H. Holman, Project Superintendent Construction conducted the 45 minute training session/conference on Spec. FPG-7.000 Rev. 0 Para. 7.7 the requirements of the housekeeping spec. was reviewed along with the other handouts, i.e. FPS 1.300 Rev. 0 Welding-Burning and cutting procedures plus NRC Notice of Violation. Each super attending is to hold a training session with the general foreman and foreman reporting to him.

This is to be done by Friday, October 19, 1979 and attendance lists are to be made.

Subcontracts is to take this same or similar action with the major sub-contractors.

He also discussed today's violation concerning Rod Ovens Not being turned on, and stressed correcting this problem.

He then discussed the need to clean concrete splashes from stainless steel surfaces and general clean-up requirements being stepped up.

A detailed conversation followed about eating areas and tool box locations and zones for housekeeping (FPS-7.000 Para. 6.0).

P. E. Falkenberg
P. E. Falkenberg
Quality Assurance Engineer

PEF/bss

90007275

ATTACHMENT TO CPCO NCR M-01-4-g-110 PAGE 5

OCT. 12, 1979

H. HOLMAN'S

TRAINING SESSION IFPG-7.000 PARA. 7.7 RE

ATTENDEES

PHIL FALKENBERG BECHTEL QA.

BRUCE MATTHEWS BECHTEL ELECTRICAL

S.G. [Signature] BECHTEL SUPT.

[Signature] Bech. Supt, Elect

D. Short BECH. MECH. ENGRG.

L. OLSEN Bech. Aux Supt.

WM J. NATELA Bechtel AREA Supt

Charlie [Signature] Bechtel Subcontract

Harold [Signature] " "

M. [Signature] BECHTEL SUPERVISION

[Signature] " "

90007276

ATTACHMENT TO CPD NCR M-01-4-9-110 PAGE 6

Bechtel Power Corporation

Interoffice Memorandum

To All Craft Welders

Subject Job 7220 Midland Project
Rules for Test Facilities

File No.

Date November 9, 1979

From L. E. Davis

Of Construction

At Midland, MI Ext.

Copies to

1. If you have any questions or problems, one of the Welding Engineers will try to help solve them.
2. When you come in to test, you are assigned to the test booth. If any help is needed for unloading rods, coupons, etc... you will be asked to assist.
3. At the end of the day or test, you will clean up your booth before leaving test facilities.
4. Throw the rod stubs in the rod stub bucket and at the end of the shift, throw them in the rod stub containers (55 gallon drum - yellow).
5. Keep curtains closed when grinding or welding.
6. Cleanup time is 10 minutes prior to shift quitting time.
7. You can use the grinder to grind your stops and starts only on the first pass.
8. You are to use the safety equipment provided. If there isn't any, ask the Welding Engineer.
9. Keep rod ovens plugged up.
10. Keep test tables down. Tables will be stationary, but can swivel.
11. Bench grinder will be used for Tungsten only.

90007277

ATTACHMENT TO CPO NCR M-01-4-9 - 110 PAGE 7

Rules for Test Facilities
Page 2

12. There will be no down-hill welding at anytime.
13. Do not arc the face of the coupon. Strike where you are going to weld in the groove.
14. Do not weld to or set your welding machine by welding on the test stand.
15. Do not spit on the floor or in the rod stub bucket.
16. All unused rod will be returned to the ovens.
17. Paper and trash will be put in the trash bin and not the skid box.
18. All horizontal bead patterns will be welded from the bottom up.
19. All test coupons will be tacked in position and remain so until the test position is completed.
20. Grinders will be kept off the floor. Hang them up.
21. Any infraction of these rules may result in your removal from the test facility and/or termination.


L. E. Davis

LED/KLB/JGS/mkm

Welders Signature

90007278

ATTACHMENT TO CPPO WCR M-01-4-9-110, PAGE 8

Bechtel Power Corporation

Interoffice Memorandum

To Aux soudeurs dans tout les métiers

File No.

Subject Règlements pour ceux qui testent

Date November 9, 1979

From L. E. Davis

Of Construction

Copies to

At Midland, MI Ext.

1. Si vous avez des questions ou problèmes l'Ingénieur en charge S'occupera de vous aider à résoudre ces problèmes et répondre à vos questions.
2. Lorsque vous entrez pour tester on vous désigneras une table de travail (booth). Dans certaines occasions on aura besoin d'aide pour manipuler des coupons et boîte d'électrodes, dans ces cas vous serez demandés d'aider.
3. A la fin de la journée ou lorsque votre test est completé, nettoyez votre table de travail (booth) et le plancher avant de partir.
4. Ne jetez pas les bouts de rods sur le plancher. Déposez les dans la chaudière qui vous est donné dans ce but. A la fin de la journée, videz cette chaudière dans le baril jaune de 55 gallon.
5. Gardez les rideaux fermés en tout temps lorsque vous travaillez.
6. Le temps du nettoyage est a 10 minutes avant la fin de la journée.
7. Vous pouvez vous servir du grinder pour les départs et arrêts de la première passe de soudure seulement.
8. Servez vous de l'équipement de securité en tout temps, protecteur pour les yeux et la figure. Au cas ou vous n'en avez pas a votre table de travail, demandez en a votre ingénieur en charge.
9. Gardez les fourneaux portatifs connectés en tout temps.

90007279

Reglements pour ceuz qui testent
Page 2

10. Gardez la table de test basse, la table doit être stationnaire mais peut être tournée.
11. La meule d'émery doit servir pour aiguiser vos tungstens seulement.
12. La soudure de haut en bas est interdite.
13. Commencez à souder dans l'angle (bevel) du coupon, pas sur la face.
14. N'Adjustez pas votre machine en soudant sur la table. Prenez une pièce rebut (scrap).
15. Ne crachez pas sur le plancher ou dans la chaudière pour les bouts de rods.
16. Retournez au fourneau les électrodes n'ont pas servies.
17. Papiers et autre rebuts doivent être jettés dans la poubelle, pas dans la boîte à métal.
18. Dans la position horizontal, déposez les passes du bas en haut.
19. Les coupons doivent être attachés (tacked) en position et y demeurer jusqu'à la fin de cette partie du test.
20. Ne laissez pas les outils à air (grinders) sur le plancher. Accrochez les.
21. Toute déviation a ces règlements pourrais être une cause de renvois de l'atelier de soudure et/ou être terminer.


L. E. Davis

LED/KLB/JGS/mkm

Signature du Soudeur

90007280

ATTACHMENT TO EPCO NCR M-01-4-9-110 P160 10

MIDLAND PROJECT
UNITS 1 & 2

GENERAL INSTRUCTIONS TO WELDERS

A. Welder Qualification

1. All Bechtel Power Corporation welders working on this project shall be qualified by Bechtel in strict accordance with the codes, job specifications, and Bechtel welding procedures.
2. After qualification, each welder will be given a welder's symbol according to his craft.

B. Before Welding

1. Before going to the rod room, the welder must have a Filler Metal Withdrawal Form (WR-6 or WR-6A) identifying the size and classification of filler material to be issued. These forms are to be signed by your foreman and shall include the welder's name and identification number, and for non-Q welding, shall include the work location. The form must also be signed by the area field welding engineer.
2. Check to see that you have the type welding filler metal specified on the Filler Metal Withdrawal Form (WR-6 or WR-6A). This information can be found on each covered electrode and on the flytagged end of each bare wire.
3. Use only the filler metal issued to you for the weld or welds described on the Filler Metal Withdrawal Form (WR-6 or WR-6A).
4. Assure that the weld joint is properly cleaned including the removal of paint (except deoxaluminite), grease, oil and rust.
5. When grinding is required on stainless steel, use only the proper grinding tools, as directed by your foreman.
6. When filler metal (bare wire) must be cut short to facilitate welding, only the portion with the identification tag shall be used. The remaining portion must be discarded in the stub bucket and not be used for welding.
7. Assure that adjacent material and equipment are properly protected from welding heat, sparks, and slag. Particular attention shall be given to the area below the weld.

90007281

ATTACHMENT TO CPO WCR M-01-4-9-110 PAGE 11

General Instructions to Welders
Page 2

8. Welding to anchor bolts, rebar, containment liner plate, tendon base plates, valves, pumps, tanks, vessels, and other vendor supplied equipment is prohibited unless allowed by engineering documents.

C. During Welding

1. Assure that the rod warmer is plugged in when at the work area.
2. Keep the rod container or rod warmer lid closed except removing filler metal.
3. Precautions shall be taken to avoid arc strikes.
4. Filler metal stubs shall be placed in the stub buckets not place stubs in rod containers, rod warmers, or on floor.
5. Contact your foreman or area field welding engineer if have any questions or are having problems with the joint.

D. After Welding

1. Assure that all slag is removed from completed welds.
2. Assure that your identification symbol is placed adjacent to the weld as required.
3. Assure that any arc strikes are removed.
4. At the end of each shift or upon completion of the welds, assure that the following is returned to the issue rod room:
 - a. Rod container or rod warmers.
 - b. Unused filler metal.
 - c. Filler Metal Withdrawal Forms in the plastic envelope except for welds in "Q" piping and supports.
 - d. Stub bucket with filler metal stubs for disposal in designated containers.

Violations of the above instructions will result in disciplinary action.

90007282

ATTACHMENT Y-0 C.P.C.O. N.C.R. M-01-4-9-110 PAGE 12

MIDLAND PROJECT
UNITS 1 & 2

INSTRUCTIONS GENERALES POUR SOUDEURS

A. Qualification Du Soudeur

1. A tous les soudeurs de Bechtel Power travaillant sur le project a Midland, devront etre qualifies par Bechtel en accord avec les codes, specifications du project et des procedures en soudure de la Bechtel.
2. Apres s'etre qualifie, chaque soudeur lui sera donne un symbol d'apres son metier.

B. Avant De Souder

1. Avant d'aller a la rod room, le soudeur doit avoir en sa possession une requisition: forme (WR-6 ou WR-6A) indentifiant la sorte, le diametre et la classification des electrodes qui vous seront donnees. Ces formes doivent etre signes par votre contre-maitre et doivent inclure votre nom, numero d'identification (symbol). Pour la soudure non-Q la location du travail devra etre specifiee sur la forme. La forme doit aussi etre signee par l'Ingenieur de soudure en charge de l'endroit ou le travail doit etre effectue.
2. Verifiez les electrodes qu'on vous donne, les informations sont sur la forme (WR-6-A). Les electrodes sont etampes, et ceux qui n'ont pas de flux ont un drapeau indentificateur.
3. Employez seulement les electrodes qui vous ont ete donnees d'apres la forme WR-6 - WR-6A.
4. Assurez vous que le joint que vous allez souder est nettoye. Ce-ci inclus la peinture, graisse, Huile, rouille, (deoxaluminite est une exception).
5. Lorsque vous avez a grinder sur le stainless steel, employez les outils designes a cet effet. EX: les roues brosse d'acier sont marques avec peinture blanche. Si vous n'etes pas certain demandez a votre contre-maitre.
6. Dans certains cas vous aurez a couper un electrode en deux, employez la partie avec l'identification seulement. L'autre partie ne doit pas servir pour souder jetez la dans la chaudiere (stub bucket).
7. Assurez vous que le materiel ou piece d'equipement sont proteges, contre la chaleur etincelles. Une attention speciale pour ce qui en dessous.

90007283

ATTACHMENT TO CPCO WCR M-01-H-9-110 PAGE 13

Instructions Generales Pour Soudeurs
Page 2

8. Souder sur boulons d'encrage, acier d'armature, mur du containement, plaque de base pour tendons, valves, pompes, tanks, vesseaux et autre equipments fournis par d'autre compagnies est defendu, a moins que ce soit permit par un document venant d'un Ingenieur.

C. Lorsque Vous Soudez

1. Lorsque vous arrivez a l'endroit de votre travail, connectez votre chauffe-electrode portatif.
2. Gardez le couvercle du chauffe-electrode ferme, ouvrez le seulement qu'au besoin.
3. Precautions doivent etre prise pour eviter les arc-strikes
4. Vos bout d'electrode doivent etre dans la chaudiere. Ne les laissez pas sur le plancher ou dans le chauffe-electro
5. Si vous avez des problemes avec le joint que vous soudez, n'esitez pas, voyez votre contre-maitre ou votre Ingenieur de soudure.

D. SOUDURE COMPLETEE

1. Assurez vous que toute la slag est enlevee et bien brosse.
2. Assurez-vous que vous avez etampes votre symbol d'indentification adjacent a votre soudure comme requis.
3. Assurez-vous que les "Arc-strikes" sont enleves.
4. A la fin de votre journee de travail ou apres avoir completer la soudure assurez vous que les items qui suivent soient retournes a la rod room qui vous l'a donne.
 - a. Contenant d'electrodes ou chauffe electrodes.
 - b. Toutes electrodes qui n'ont pas servis.
 - c. L'enveloppe de plastique contenant les formes WR-6 ou WR-6A, a l'exception des soudures qui sont listes "Q" pour tuyaux ou supports.
 - d. Voir a vider votre chaudiere de bouts d'electrode dans les contenants designes a cet effet.

Violation a ces reglements ci-haut resultera a une action disciplina

90007284

ATTACHMENT TO CPOC WCR M-01-4-7-110 PAGE 14

Bechtel Power Corporation

Interoffice Memorandum

To

File No.

Subject Job 7220 Midland Project
General Instructions to
Welders

Date November 1, 1979

From Signee Below

Of Crafts

Copies to

At Midland, MI. Ext 216

I have read and understand the General Instructions to Welders.

Welder's Name

Craft

Badge No

Date

90007285

Attachment to CPD, NR 4-4-9-110 PAGE 15

Bechtel Power Corporation

Interoffice Memorandum

To Aux Surintendants de Tout Les Métiers File No.
Subject Job 7220 Midland Project Date November 9, 1979
Instruction Generales Pour Soudeurs From Soussigne
Of Metier
Copies to At Midland, MI Ext

J'ai lu et compris les instructions générales des soudeurs.

Nom Du Soudeur

Metier

Badge

Symbol

Date

90007286

Consumers
Power
Company

NONCONFORMANCE REPORT

PAGE 1 of 2

6. PROJECT NAME: Midland	7. DESIGN NUMBER PART NO: NA	8. SUBCONTRACTOR PART NAME: Portable Rod Oven	1. REPORT NO: N-01-4-79-111
9. SERIAL NUMBER: NA	10. ORG. COMPLETING NO: Bechtel Construction	11. AREA/LOC. OF DEF: Cont #2	2. DATE: 10-10-79
12. "AS IS" PORTABLE ROD OVEN VERIFIED "AS SERVED" CONDITION WITH INFO: Portable rod oven 286 issued to Welder P-538 containing approximately 10 pounds of 3/32" and 1/8" diameter 7018 electrodes was found at elevation 611. The oven was not warm and the electrodes were cold. This is contrary to paragraphs 6.5 and 6.5.7 of WPMC-1 Rev 6.			3. DATE OF REV: 11-20-79 Closed
13. CA RECOMMENDATION FOR PART DEF: Discard the electrodes.			4. REV NO: 16.3.4
DESIGN/PROJECT ENG. DISPOSITION REQUIRED <input type="checkbox"/> NOT REQUIRED <input checked="" type="checkbox"/>			5. DISTRIBUTION ACTION COPY: LADreisbach
14. HOLD DATE APPLIED: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> JUDGE, LOCATION & DATE OF HOLD DATE APPLIED: NA			INFO COPY: WRBird TCCooke (2) JLCorley SHHowell GSKeeley BWMarguglio JMilandin DBMiller DATaggart
15. IS PROCESS CA REMEDIED: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> IF NO, ENTER JUSTIFICATION BELOW:			
16. DOES IT AFFECT Q-LIST ITEM: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			
17. IS IT REPORTABLE PER 10.55(*): YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
18. IS IT REPORTABLE PER PART 21: YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
19. IF YES, DATE & TIME OF REPORT TO HQ: NA			
20. IF YES, NAME OF HQ OFFICIAL TO WHOM REPORTED: NA			
22. FOR ORIGINATOR BY: <i>R.D. Rafferty</i>		23. WRITTEN REPLY REQUIRED BY: 10-25-79 TO ESTABLISH CA COMPLETION DATE	24. SUPERVISOR'S SIGNATURE/DATE: <i>[Signature]</i>
25. PART CA DISPOSITION, JUSTIFICATION & COMPLETION DATE: See Attachment Page 1 20 Nov 79			
26. DESIGN/PROJECT ENG. AUTH. DESP.: N/A	27. HQ ENG. AUTH. DESP.: N/A	28. PROJECT/ENG. AUTH. DESP.: N/A	29. DATE OF ENG. DESP. FOR Q-LIST: See Attachments
30. FAB/CONST. ENG. AUTH. DESP.: N/A	31. SIG. OF TEST GROUP AUTHORITY: N/A	32. FOR MATER. NO. - ENG. DESP.: N/A	33. CA AUTH. DESP. TO DISPOSITION DESP.: <i>R.D. Rafferty</i>
34. REVIEWED IF PART CA QUALIFICATION: Reviewed Attachment Page 1. Verified that the electrodes were discarded.			
35. SIG. OF ENG. DESP. FOR PART 21A: See Attachments		36. SIG. VERIFYING PART 21A & HOLD DATE: <i>R.D. Rafferty</i> 20 NOV 79	37. FOR Q-LIST TO Q-LIST: PART 21A HOLD DATE: <i>R.D. Rafferty</i> 20 NOV 79



Consumers
Power
Company

NONCONFORMANCE REPORT

PROCESS CORRECTIVE ACTION

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT
M-01-4-9-111
NCR SERIAL NUMBER:

PAGE 2 OF 2

18. CA ASSIGNMENT OF ROOT CAUSE(S):

To be determined later.

19. ACTUAL ROOT CAUSE(S), IF DIFFERENT FROM ABOVE (TO BE COMPLETED BY ORG. RESPONSIBLE FOR PROCESS CA):

N/A

20. PROCESS CA DERIVED FROM:

DESIGN ☐

FABRICATION ☐

OPERATION ☒

PROCUREMENT ☐

INSPECTION ☐

OTHER _____

21. CA RECOMMENDATION FOR PROCESS CA:

Additional training to be given to craft personnel in the requirements of WPMC-1 with attendance rosters, by name, of all attendees furnished to CPCo QA upon completion.

22. PROCESS CA TO BE TAKEN BY ORG(S) CHECKED IN BLOCK 21 & DATE OF COMPLETION:

See Attachments 20 Nov 79

23. METHOD OF PROCESS CA VERIFICATION:

Reviewed Attachments.

Verified that Craft Personnel had been given training.

90007288

24. SIG. OF ORG. RESPONSIBLE FOR PROCESS CA SIGNIFYING COMPLETION:

See Attachments

25. PROCESS CA COMPLETION REVIEW DATE:

R. O. Lafferty 20 NOV 79

Bechtel Power Corporation

Interoffice Memorandum

To: G. Smith

File No.

Subject: SO - 93 & 94

Date: November 7, 1979

From: P.S. Brooks

Of: Welding

At: Midland, MI. Ext. 426

Copies to

In response to the above QA Action Item No. 93 & 94; the Welding Department has re-issued the "do's" and "don'ts" that are given to welders upon satisfactorily passing the welder's qualification tests. This document is read and signed by each welder before going to the field. It has also been typed in French due to the number of Canadians on the project. Also, Mr. L. Davis will be issuing a letter concerning the above subject.

In addition to the above, all Field Welding Engineers have been re-instructed to the requirements of WPMC-1 and were told that any cans found with cold electrodes shall be taken to the rod rooms, where they shall be either destroyed or sent to the test booth.

P.S. Brooks
P.S. Brooks

cc Phil
File with NCR 7ltr.
- Phil Respond to EPCO.

NCR MDI-4-9-110 A/I 5-93

NCR MDI-4-9-111 A/I 5-94

NR 344 EOP 79 A/I 5-100

--- NRC information

90007289

ATTACHMENT TO EPCO NCR M-01-4-9-111 PAGE 1

RECEIVED
NOV 12 1979

Bechtel Power Corporation

Post Office Box 2167
Midland, Michigan 48640



November 8, 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Consumers Power Company
P. O. Box 1963
Midland, MI 48640

Attention: J. L. Corley

Job 7220 Midland Project
CPCo NCR's M-01-4-9-110
and M-01-4-9-111
NRC Infraction 79-22-02
Complete Response
LAD-1184 Action Items-S-93,
S-94 and S-100

Dear Mr. Corley:

Please find attached Bechtel's reply to NRC Infraction 79-22-02
"Two Rod Ovens Not Energized" which were also documented on the
two subject Consumers Power Company NCR's.

The attachment is formatted as a NRC response and is also a full
response to the two subject Consumers Power Company NCR's.

Should you need any additional information, please contact Mr.
Phil Falkenberg of my office.

Very truly yours,

L. A. Dreisbach

L. A. Dreisbach
Project Quality Assurance
Engineer

90007290

LAD/PEF/bss

cc: W. Bird
B. Marguglio

Attachment

XJLC	
DRK	
RGW	
PRK	
YDDB	
XJCK	
CE	
FILE	

ATTACHMENT TO CPCO NCR M-01-4-9-111 PAGE 2

CONSUMERS POWER COMPANY RESPONSE

TO ITEM OF NONCOMPLIANCE

DESCRIBED IN NRC INSPECTION REPORT

(NO. 50-329/79-22) (NO. 50-330/79-22)

TWO PORTABLE ROD OVENS NOT ENERGIZED

(50-330/79-22-02)

Description of Noncompliance

10 CFR 50, Appendix P, Criterion V, states, in part, that, "Activities affecting quality shall be prescribed by documented instruction, procedures, . . . and shall be accomplished in accordance with these instructions, procedures, . . ."

Bechtel Quality Assurance Manual ASME Section III Nuclear Components Division 1, paragraph 5148, states in part, that, " . . . Requirements for receipt, inspection, storage, issue and return to stock of welding filler materials are in WPMC-1 . . ."

Bechtel Power Corporation Procedure Specification No. WPMC-1, Revision 6, Amendment 2, paragraph 6.5.8.1, states, in part, that, "The portable warmers shall be energized within three hours of the electrode issuance from the rod room . . ."

Contrary to the above, the inspector established the following:

- a. On October 9, 1979, approximately 3:00 p.m. a portable oven with I.D. No. 238, containing approximately 30 sticks of 3/32" diameter E7018 welding rods was left unenergized in the Unit 2 Containment Building adjacent to the Emergency Personnel Hatch. The welding rods were cold to touch. The welding rods were issued to be used on weld No. M326-2880W, of Systems No. 10"-2HBC-110-H9 on drawing No. 619-2-9.
- b. On October 10, 1979, approximately 2:00 p.m., a portable oven with I.D. No. 236, containing approximately 60 sticks of 3/32" and 1/8" diameter E7018 welding rods was left unenergized in the Unit 2 Containment Building at approximately elevation 611' -0" and 270° azimuth. The welding rods were cold to touch. The welding rods were issued to be used on weld No. M326-2496W, of system No. 10" -2HBC-110-H28, on drawing No. 619-2-30.
- c. The portable ovens were issued to the welders at 7:00 a.m. on the days in question according to the logs kept at the rod room.
- d. No welding has been performed at the time when the conditions were noted because no weld rod stub was in the stub can.

90007291

ATTACHMENT TO CPO NCR M-01-4-9-111 PAGE 3

Response

The offending welders were immediately retrained by Bechtel supervision on weld rod control and emphasis was placed on portable warmer energizing requirements. At this time Bechtel Supervision and field engineers concentrated on this subject to assure conformance of specification requirements by other craftsman. Subsequent to these incidences, by direction a documented training session was conducted by Site Management.

To preclude recurrence Bechtel Field Engineering has re-issued the "do's" and "don't" that are given to welders upon satisfactorily passing the welders qualification tests. This document is read and signed by each welder before going to the field. It has also been typed in French due to the number of Canadians on the project.

These actions have all taken place and full compliance has been achieved.

90007292

ATTACHMENT TO CAPCO NCR M-01-4-9-111 PAGE 4

Hocher Power Corporation

Interoffice Memorandum

To Midland QA File
Midland Training File
Subject Record of Training
Housekeeping and Equipment
Protection

File No. LAD-1162
Date October 26, 1979
From P. E. Falkenberg
Of Quality Assurance
At Midland, MI Ext 390

Copies to L. Davis
L. Dreisbach
O. Holman

Reference: CPCo Memo 344FQA79 (NRC Exit 10/12/79)

O. H. Holman, Project Superintendent Construction conducted the 45 minute training session/conference on Spec. FPG-7.000 Rev. 0 Para. 7.7 the requirements of the housekeeping spec. was reviewed along with the other handouts, i.e. FPS 1.300 Rev. 0 Welding-Burning and cutting procedures plus NRC Notice of Violation. Each super attending is to hold a training session with the general foreman and foreman reporting to him.

This is to be done by Friday, October 19, 1979 and attendance lists are to be made.

Subcontracts is to take this same or similar action with the major sub-contractors.

He also discussed today's violation concerning Rod Ovens Not being turned on, and stressed correcting this problem.

He then discussed the need to clean concrete splashes from stainless steel surfaces and general clean-up requirements being stepped up.

A detailed conversation followed about eating areas and tool box locations and zones for housekeeping (FPS-7.000 Para. 6.0).

P. E. Falkenberg
P. E. Falkenberg
Quality Assurance Engineer

PEF/bss

90007293

OCT. 12, 1979

D. H. HOLMAN'S

TRAINING SESSION IFPG-7.000 PARA. 7.7 R

ATTENDEES

PHIL FALKENBERG

BECHTEL QA

BRUCE MATTHEWS

BECHTEL ELECTRICAL

S.G. [Signature]

BECHTEL SUPT.

[Signature]

Bech. Supt, Elect

[Signature]

Bech. MECH. ENGRG.

D. SHOT

BECH. MECH. ENGRG.

L. OLSEN

Bech. Aux Supt.

Wm J. NATELA

Bechtel AREA Supt

Charlie Cross

Bechtel Subcontract

Harold Aden

11

11

M. [Signature]

BECHTEL SUPERVISION

[Signature]

11

11

90007294

ATTACHMENT TO CPRO NCR M-01-4-R-111 PAGE 6

Bechtel Power Corporation

Interoffice Memorandum

To All Craft Welders

Subject Job 7220 Midland Project
Rules for Test Facilities

File No.

Date November 9, 1979

From L. E. Davis

Of Construction

At Midland, MI Ext

Copies to

1. If you have any questions or problems, one of the Welding Engineers will try to help solve them.
2. When you come in to test, you are assigned to the test booth. If any help is needed for unloading rods, coupons, etc... you will be asked to assist.
3. At the end of the day or test, you will clean up your booth before leaving test facilities.
4. Throw the rod stubs in the rod stub bucket and at the end of the shift, throw them in the rod stub containers (55 gallon drum - yellow).
5. Keep curtains closed when grinding or welding.
6. Cleanup time is 10 minutes prior to shift quitting time.
7. You can use the grinder to grind your stops and starts only on the first pass.
8. You are to use the safety equipment provided. If there isn't any, ask the Welding Engineer.
9. Keep rod ovens plugged up.
10. Keep test tables down. Tables will be stationary, but can swivel.
11. Bench grinder will be used for Tungsten only.

90007295

ATTACHMENT TO CPO NCR M-01-40-8-111 PROOF 8

- 
L. E. Davis

Welders Signature

90007296

Bechtel Power Corporation

Interoffice Memorandum

To Aux soudeurs dans tout les métiers

File No.

Subject Règlements pour ceux qui testent

Date November 9, 1979

From L. E. Davis

Of Construction

Copies to

At Midland, MI

ExL

1. Si vous avez des questions ou problèmes l'Ingénieur en charge s'occupera de vous aider à résoudre ces problèmes et répondre à vos questions.
2. Lorsque vous entrez pour tester on vous désignera une table de travail (booth). Dans certaines occasions on aura besoin d'aide pour manipuler des coupons et boîte d'électrodes, dans ces cas vous serez demandés d'aider.
3. A la fin de la journée ou lorsque votre test est completé, nettoyez votre table de travail (booth) et le plancher avant de partir.
4. Ne jetez pas les bouts de rods sur le plancher. Déposez les dans la chaudière qui vous est donné dans ce but. A la fin de la journée, videz cette chaudière dans le baril jaune de 55 gallon.
5. Gardez les rideaux fermés en tout temps lorsque vous travaillez.
6. Le temps du nettoyage est a 10 minutes avant la fin de la journée.
7. Vous pouvez vous servir du grinder pour les départs et arrêts de la première passe de soudure seulement.
8. Servez vous de l'équipement de sécurité en tout temps, protecteur pour les yeux et la figure. Au cas ou vous n'en avez pas a votre table de travail, demandez en a votre ingénieur en charge.
9. Gardez les fourneaux portatifs connectés en tout temps.

90007297

10. Gardez la table de test basse, la table doit être stationnaire mais peut être tournée.
11. La meule d'émery doit servir pour aiguiser vos tungstens seulement.
12. La soudure de haut en bas est interdite.
13. Commencez à souder dans l'angle (bevel) du coupon, pas sur la face.
14. N'Adjustez pas votre machine en soudant sur la table. Prenez une pièce de rebut (scrap).
15. Ne crachez pas sur le plancher ou dans la chaudière pour les bouts de rods.
16. Retournez au fourneau les électrodes qui n'ont pas servies.
17. Papiers et autre rebuts doivent être jettés dans la poubelle, pas dans la boîte à métal.
18. Dans la position horizontal, déposez les passes du bas en haut.
19. Les coupons doivent être attachés (tacked) en position et y demeurer jusqu'à la fin de cette partie du test.
20. Ne laissez pas les outils à air (grinders) sur le plancher. Accrochez les.
21. Toute déviation à ces règlements pourrait être une cause de renvois de l'atelier de soudure et/ou être terminer.


L. E. Davis

LED/KLB/JGS/mkm

Signature du Soudeur

90007298

ATTACHMENT TO CIRCULAR MEMO - 4-9-1111 P1800-10

MIDLAND PROJECT
UNITS 1 & 2

GENERAL INSTRUCTIONS TO WELDERS

A. Welder Qualification

1. All Bechtel Power Corporation welders working on this project shall be qualified by Bechtel in strict accordance with the codes, job specifications, and Bechtel welding procedures.
2. After qualification, each welder will be given a welder's symbol according to his craft.

B. Before Welding

1. Before going to the rod room, the welder must have a Filler Metal Withdrawal Form (WR-6 or WR-6A) identifying the size and classification of filler material to be issued. These forms are to be signed by your foreman and shall include the welder's name and identification number, and for non-Q welding, shall include the work location. The form must also be signed by the area field welding engineer.
2. Check to see that you have the type welding filler metal specified on the Filler Metal Withdrawal Form (WR-6 or WR-6A). This information can be found on each covered electrode and on the flytagged end of each bare wire.
3. Use only the filler metal issued to you for the weld or welds described on the Filler Metal Withdrawal Form (WR-6 or WR-6A).
4. Assure that the weld joint is properly cleaned including the removal of paint (except deoxaluminite), grease, oil and rust.
5. When grinding is required on stainless steel, use only the proper grinding tools, as directed by your foreman.
6. When filler metal (bare wire) must be cut short to facilitate welding, only the portion with the identification tag shall be used. The remaining portion must be discarded in the stub bucket and not be used for welding.
7. Assure that adjacent material and equipment are properly protected from welding heat, sparks, and slag. Particular attention shall be given to the area below the weld.

90007299

ATTACHMENT TO CPCC NCR M -01-4-9-111 PAGE 11

8. Welding to anchor bolts, rebar, containment liner plat tendon base plates, valves, pumps, tanks, vessels, and other vendor supplied equipment is prohibited unless allowed by engineering documents.

C. During Welding

1. Assure that the rod warmer is plugged in when at the work area.
2. Keep the rod container or rod warmer lid closed except when removing filler metal.
3. Precautions shall be taken to avoid arc strikes.
4. Filler metal stubs shall be placed in the stub buckets. Do not place stubs in rod containers, rod warmers, or on the floor.
5. Contact your foreman or area field welding engineer if you have any questions or are having problems with the joint.

D. After Welding

1. Assure that all slag is removed from completed welds.
2. Assure that your identification symbol is placed adjacent to the weld as required.
3. Assure that any arc strikes are removed.
4. At the end of each shift or upon completion of the welds, assure that the following is returned to the issue rod room:
 - a. Rod container or rod warmers.
 - b. Unused filler metal.
 - c. Filler Metal Withdrawal Forms in the plastic envelope except for welds in "Q" piping and supports.
 - d. Stub bucket with filler metal stubs for disposal in designated containers.

Violations of the above instructions will result in disciplinary action

90007500

MIDLAND PROJECT
UNITS 1 & 2

INSTRUCTIONS GENERALES POUR SOUDEURS

A. Qualification Du Soudeur

1. A tous les soudeurs de Bechtel Power travaillant sur le project a Midland, devront etre qualifies par Bechtel en accord avec les codes, specifications du project et des procedures en soudure de la Bechtel.
2. Apres s'etre qualifie, chaque soudeur lui sera donne un symbol d'apres son metier.

B. Avant De Souder

1. Avant d'aller a la rod room, le soudeur doit avoir en sa possession une requisition: forme (WR-6 ou WR-6A) indentifiant la sorte, le diametre et la classification des electrodes qui vous seront donnees. Ces formes doivent etre signes par votre contre-maitre et doivent inclure votre nom, numero d'identification (symbol). Pour la soudure non-Q la location du travail devra etre specifiee sur la forme. La forme doit aussi etre signee par l'Ingenieur de soudure en charge de l'endroit ou le travail doit etre effectue.
2. Verifiez les electrodes qu'on vous donne, les informations sont sur la forme (WR-6-A). Les electrodes sont etampes, et ceux qui n'ont pas de flux ont un drapeau indentificateu
3. Employez seulement les electrodes qui vous ont ete donnees d'apres la forme WR-6 - WR-6A.
4. Assurez vous que le joint que vous allez souder est nettoye. Ce-ci inclus la peinture, graisse, Huile, rouille, (deoxaluminite est une exception).
5. Lorsque vous avez a grinder sur le stainless steel, employez les outils designes a cet effet. EX: les roues brosse d'acier sont marques avec peinture blanche. Si vous n'etes pas certain demandez a votre contre-maitre.
6. Dans certains cas vous aurez a couper un electrode en deux, employez la partie avec l'identification seulement. L'autre partie ne doit pas servir pour souder jetez la dans la chaudiere (stub bucket).
7. Assurez vous que le materiel ou piece d'equipement sont proteges, contre la chaleur etincelles. Une attention speciale pour ce qui en dessous.

90007501

8. Souder sur boulons d'encrage, acier d'armature, mur du containement, plaque de base pour tendons, valves, pompes tanks, vesseaux et autre equipments fournis par d'autre compagnies est defendu, a moins que ce soit permit par un document venant d'un Ingenieur.

C. Lorsque Vous Soudez

1. Lorsque vous arrivez a l'endroit de votre travail, connectez votre chauffe-electrode portatif.
2. Gardez le couvercle du chauffe-electrode ferme, ouvrez le seulement qu'au besoin.
3. Precautions doivent etre prise pour eviter les arc-strikes
4. Vos bout d'electrode doivent etre dans la chaudiere. Ne les laissez pas sur le plancher ou dans le chauffe-electrode
5. Si vous avez des problemes avec le joint que vous soudez, n'esitez pas, voyez votre contre-maitre ou votre Ingenieur de soudure.

D. SOUDURE COMPLETEE

1. Assurez vous que toute la slag est enlevee et bien brosse.
2. Assurez-vous que vous avez etampes votre symbol d'identification adjacent a votre soudure comme requis.
3. Assurez-vous que les "Arc-strikes" sont enleves.
4. A la fin de votre journee de travail ou apres avoir completer la soudure assurez vous que les items qui suivent soient retournes a la rod room qui vous l'a donne.
 - a. Contenant d'electrodes ou chauffe electrodes.
 - b. Toutes electrodes qui n'ont pas servis.
 - c. L'enveloppe de plastique contenant les formes WR-5 ou WR-6A, a l'exception des soudures qui sont listes "Q" pour tuyaux ou supports.
 - d. Voir a vider votre chaudiere de bouts d'electrode dans les contenants designes a cet effet.

Violation a ces reglements ci-haut resultera a une action disciplinaire

90007502

Bechtel Power Corporation

Interoffice Memorandum

To _____
Subject Job 7220 Midland Project
General Instructions to
Welders

File No.

Date November 1, 1979

From Signee Below

Of Crafts

Copies to

At Midland, MI. Ext. 216

I have read and understand the General Instructions to Welders.

Welder's Name

Craft Badge No

Date

90007503

ATTACHMENT TO CPOD NCR M-01-4-9-111 PAGE 15

Bechtel Power Corporation

Interoffice Memorandum

To Aux Surintendants de Tout Les Métiers File No.
Subject Job 7220 Midland Project Date November 9, 1979
Instruction Generales Pour Soudeurs From Soussigne
Of Metier
Copies to At Midland, MI Ext

J'ai lu et compris les instructions générales des soudeurs.

Nom Du Soudeur

Metier

Badge

Symbol

Date

90007504

ATTACHMENT TO CPO NCR M-01-4-9-11 PAGE 16



Consumers
Power
Company

PROJECTS, ENGINEERING AND CONSTRUCTION -
QUALITY ASSURANCE DEPARTMENT

AUDIT FINDING REPORT

AS IS CONDITION VERSUS AS REQUIRED / "AS NEEDED" CONDITION WITH REFERENCES:

Paragraph 2.6 of PQCI 7220/E-4.0 Rev 3 requires that the Inspector verify that the cable is installed in the correct via as specified on the scheme cable card (ie, highlight each pulled via on front of card).

Contrary to the above, the following vias located at switchgear 1A05 and 2A05 are not identified: 1ASL131, 1ASL133, 1ASL138, 1ASL141, 1ASL142, 2ASL132, and 2ASL133. Cables that use these vias are 1AMU026 B, 1AA0512 F, 1AA0512 E, 1AA0511 U, 1AA0511 K, 1AA0511 L, 1AA0511 N, 1AW016 B, 1AA0508 E, 1AW014 B, 2AA0501 A, 2AA0502 N, 2AA0502 P, and 2AA0502 S. These Inspection Records are closed and are in the QC vault.

AFR SER NO:

M-01-12-9-04

FROM/DEPT AUDITED:

Bechtel OC

DATE OF ORIGINATION:

3-14-79

FILE NUMBER:

18.4.3.4, 18.4.3.6

DISTRIBUTION:

WLBarclay	JFNewgen
WRBird	RASimanek
TCCooke	DATaggart
JLCorley	
LADreisbach	
RHermeston	
SIHHowell	
DRJohnson	
GSKeeley	
BWMarguglio	
PAMartinez	
JMilandin	
DBMiller	
WGMoring	

RECOMMENDED CORRECTIVE ACTION:

It is recommended that all vias on switchgear units 1A05 and 2A05 be identified on the switchgear with the proper color channel marking.

CORRECTIVE ACTION COMMITMENT:

DATE OF C/A COMPLETION:

ORG. RESP FOR C/A:

PERSON MAKING C/A COMMITMENT:

DATE OF C/A EFFECTIVENESS:

Bechtel Construction

METHOD OF VERIFICATION:

All vias are properly marked on top of Switchgear 1A05 and 2A05 with the correct color channel markings and this was verified by a visual check.

IS AF REPORTABLE PER 30.000000?

YES ☐

NO ☒

IF "YES", DATE OF REPORT TO NRC:

NA

IF "YES", TIME OF REPORT TO NRC:

NA

IF "YES", NAME OF NRC OFFICIAL TO WHOM REPORTED:

NA

IF "YES", WHO MADE REPORT:

NA

AFR ORIGINATOR'S SIGNATURE:

E. J. Jones

SUPERVISOR'S SIGNATURE:

[Signature]

C/A VERIFICATION SIGNATURE:

E. J. Jones

DATE OF VERIFICATION:

11/7/79

90007505

CORRECTIVE ACTION REPORT

①

0 - NEG - E - 001

② Description of Deficiency

See Attached Sheet☒ (✓) Con't on Attachment

③ Recommended Corrective Action and Retest

As on Attached sheet☐ (✓) Con't on Attachment

④ Related Documents and References

FUEL STORAGE MACHINE FUNCTIONS AND ELECTRICAL SCHEMATIC 7220-¹¹¹²⁹~~11125~~-28-2
FUEL STORAGE BRIDGE & TROLLEY CRT ELECTRICAL SCHEMATIC 7220-11129-24-2

☒ Deficiency ⑤☐ Design Chg☐ Troubleshoot☐ Maintenance☐ Retest Only

⑥ Initial

B P D

A Subsequent

C

T

I

O

N

⑦ Cause

0.1

Category

0.2

☐ Retest Req☒ Q-Listed

NRC Reportability 10CFR50.55e

☒ Not Reportable☐ Reportable; QA Notified

Name

Date

⑨ Signature

Orig: Stephen I. Chisholm

FE/TE: 2/11/79

PS/PTS: 11/11/79

Date

Time

11/11/79 0800

11/11/79 1330

11/11/79 1500

⑩ Corrective Action or Response:

CONSUMERS POWER COMPANY
RECEIVED
NOV 21 1979
HOLD QUANTITY ASSURANCE
MIDLAND, MICHIGAN

Action Organization Representative

Date

⑪ Retest Complete

Date

TE:

Completion Review Signature

Date

QA:

TE:


PS/PTS:

☒ (✓) Con't on Attachment

90007.06

1. In the lower left hand corner of the Fuel storage multiple function mast circuit schematic (lines 82-84) the geared limit switch labeled as "LS-19(FUEL)" should be "LS-19(ROD)" to agree with the limit switch designations above the title block area.

2. In the same area as Item 1. above are two contacts FCR-6 and NFE-7. These contacts appear to be reversed or the section wiring otherwise ~~improperly~~ improperly depicted. As it presently is depicted the "LS-19(ROD)" geared limit switch would only serve a function if the "grapple mode switch" (SSW-3) were in the "fuel" mode and would not serve its intended dual functions (along with the rod grapple low load interlock) to allow rod grapple engagement/disengagement or latch retraction/extension when handling control or burnable poison rods over the new fuel Elevator. The section should be redrawn as follows:



In addition, the blocks indicating contacts for the relays should be changed to reflect the above (upper right hand corner of dra. for both the multiple function mast and fuel storage bridge and trolley circuit schematic). 90007507.

1. On the Midland No 1 Transfer System Electrical Schematic section D-2 and I-1 two contacts are incorrectly identified as "LS-32" and "XFL-1". These contacts should be changed to LS-32 and XFL-430 as to be in agreement with the Fuel Storage Bridge and Trolley Circuit and Fuel Storage Multiple Function Mast Electrical Schematics.
2. On the Midland No 1 Transfer System Electrical Schematic section D-11 contact RT-4 is represented as a normally open/energized closed contact. This is incorrect as RT-4 is a normally closed/energized open contact. The contact should be changed to normally closed/energized open contact to agree with the Midland No 1 Main Bridge & Trolley Circuit.
3. On the Midland No 1 Transfer System Electrical Schematic section D-11 the symbols under contacts RT-4 and GU-3 are reversed. RT-4 should have a (N) under it and GU-3 should have a (X) under it.

CORRECTIVE ACTION REPORT

Unit S/U System Discip Serial

①

2 - K E J - E - 002

② Description of Deficiency

See attached sheet

☒ (✓) Con't on Attachment

③ Recommended Corrective Action and Retest

As on attached sheet

☒ (✓) Con't on Attachment

④ Related Documents and References

MIDLAND No 2 TRANSFER SYSTEM ELECTRICAL SCHEMATIC 7220-M120-40-2
FUEL STORAGE MULTIPLE FUNCTION MAST ELECTRICAL SCHEMATIC 7220-M129-28-2
FUEL STORAGE BRIDGE TROLLEY CRT ELECTRICAL SCHEMATIC 7220-M129-24-2
MIDLAND No 2 MAIN MULTIPLE FUNCTION MAST ELECTRICAL SCHEMATIC 7220-M129-22-2

☒ Deficiency ⑤

- ☐ Design Chg
- ☐ Troubleshoot
- ☐ Maintenance
- ☐ Retest Only

⑥ Initial

B, P, D

Subsequent

A
C
T
I
O
N

⑦ Cause

01

Category

02

☐ Retest Req

☒ Q-Listed

NRC Reportability 10CFR50.55e

☒ Not Reportable

☐ Reportable; QA Notified

NAME 11/19/77

⑨ Signature

Orig: *Stacy A. Hulse*
FE/TE: *Will Brown*
PS/PTS: *Park Walker*

Date

11/17/77 0800
11/19/77 1330
12/11/77 1500

⑩ Corrective Action or Response:

CONSUMERS POWER COMPANY
RECEIVED
NOV 21 1977
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Action Organization Representative

Date

⑪ Retest Complete

TE:

Completion Review Signature

QA:

TE:

PS/PTS:

Date

Date



☒ (✓) Con't on Attachment



90007510

1. In section D-7 and J-1 of the Midland No. 2 transfer system electrical schematic the limit switch and contact numbers depicted in these areas as "LS-33" and "XFL-2" do not agree with the fuel storage multiple function mast schematic or the fuel storage bridge and trolley circuit schematic. The correct designations should be LS-36 and XFL-5 respectively.

2.

a. In section D-11 of the Midland No 2 transfer system electrical schematic contact RT-4 is incorrectly depicted as a normally open / energized closed contact. The representation should be changed to show the contact as a normally closed / energized open contact as depicted elsewhere on the drawing and on ~~the~~ the main bridge and trolley circuit schematic.

b. The symbol designating the relay RT is as depicted here () and is incorrect and should be changed to () to correctly reference the Unit 2 main bridge and trolley circuit schematic.

c. The symbol under contact GU-3 (located just below RT-4) is also incorrect - () and should be changed to reference the Unit 2 Main, multiple Function mast circuit schematic as follows .

90007311

CORRECTIVE ACTION REPORT

Unit 578 System Discip Serial
① 1 - 578 - 5 - 002

② Description of Deficiency

The termination at 2000 was wrong, per 1000-222, item 2.6.4
Also the termination was wrong for the following systems:
2100 at 2000
1800 at 2000

☐ (✓) Con't on Attachment

③ Recommended Corrective Action and Retest

update E-240 to reflect the correct termination to ^{conclude} terminate with priority

☐ (✓) Con't on Attachment

④ Related Documents and References

7220-E-000 Rev. 37
7220-E-82

<input checked="" type="checkbox"/> Deficiency ⑤ <input type="checkbox"/> Design Chg <input type="checkbox"/> Troubleshoot <input type="checkbox"/> Maintenance <input type="checkbox"/> Retest Only	⑥ Initial B, P, D A Subseqnt C T I O N	⑦ Cause 0, 1 Category 0, 6 <input type="checkbox"/> Retest Req <input checked="" type="checkbox"/> Q-Listed	NRC Reportability 10CFR50.55e ⑧		
			<input checked="" type="checkbox"/> Not Reportable <i>Kal K. Williams 19 Nov 79</i> <input type="checkbox"/> Reportable; QA Notified		
			⑨ Signature	Date	Time
			Orig: <i>Kal K. Williams</i>	11/21/79	1500
			FE/TE: <i>William B. Williams</i>	11-21-79	0730
			PS/PTS: <i>Kal K. Williams</i>	11-21-79	1500

⑩ Corrective Action or Response:

CONSUMERS POWER COMPANY
RECEIVED
NOV 21 1979
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Action Organization Representative

Date

⑪ Retest Complete	Date
TE:	
Completion Review Signature	Date
QA:	
TE:	
PS/PTS:	

☐ (✓) Con't on Attachment

90007, 12

CORRECTIVE ACTION REPORT

Unit S/U System Discp Serial

①

2 - S C A - 1 - 010

② Description of Deficiency

Several discrepancies exist between level setting diagram J-612 (J-611) and Babcock and Wilcox documentation. This involves steam generator level tap locations and level ranges.

Level Setting Diagram shows the following:

Operate Range: 116 7/16" between taps (-35" to + 81 7/16")

Startup Range: 96" between taps (-306 11/16" to -210 11/16")

Low Alarm: 12"

B&W Documentation show the following (in composite form):

Operate Range: 0-180" = 292" between taps (-210 11/16" to + 81 7/16")

Startup Range: 0-250" = 388" between taps (-306 11/16" to + 81 7/16")

Low Alarm: 24"

Note: Startup range is suppressed 138", so that only the lower 250" are utilized.

(✓) Con't on Attachment

③ Recommended Corrective Action and Retest

As the equipment supplied by B&W is designed for B&W documented ranges, and as the two ranges shown provide overlap between ranges, change level setting diagram to reflect correct ranges.

(✓) Con't on Attachment

④ Related Documents and References

Level Setting Diagram J-612 (J-611) SH 143 rev 0

B&W Specification 08.1048000005-04

Bailey NNI Vendor Manual, ML35-739

OMSG Outline Drawing ML6-1-10

☒ Deficiency ⑤

☐ Design Chg

☐ Troubleshoot

☐ Maintenance

☐ Retest Only

⑥ Initial

B.P.D.

A Subseqnt

C

T

I

O

N

⑦ Cause

0,0,1

Category

0,0,4

☐ Retest Req

☒ Q-Listed

NRC Reportability 10CFR50.55e

☒ Not Reportable

☐ Reportable; QA Notified

SWIE 11/2/79 ⑧

⑨ Signature

Orig: J. R. Ruff / PJO

FE/TE: J. R. Ruff

PS/PTS: J. R. Ruff

Name Time/Date

Date Time

11/2/79 12:51

11/2/79 12:00

11/2/79 07:00

⑩ Corrective Action or Response:

Action Organization Representative

Date

⑪ Retest Complete

TE:

Date

Completion Review Signature Date

QA:

FE/TE:

PS/PTS:

(✓) Con't on Attachment

CONSUMERS POWER COMPANY

RECEIVED
NOV 13 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

90007513

CORRECTIVE ACTION REPORT

RPM-5

Unit S/U System Discip Serial

①

1/2 - GJA - I - 004

② Description of Deficiency

BLC-6679, dated 10-13-78 ^{78 MFB} stated IWP flow measurements could be obtained with output current meters provided with the flow transmitters. Subsequent to BLC-6679, transmitter vendor selection was changed to Rosemount which have no output current meters or flow indication. Flow indication must be provided for Section XI requirements.

(✓) Con't on Attachment

③ Recommended Corrective Action and Retest

Add local flow indication to 1FT-5725 A&B and 2FT-5725 A&B. Instrument requirements shall be in accordance with the Summer 1978 Addenda of ASME B&PV Code, Section XI, Article IWP-4000.

(✓) Con't on Attachment

④ Related Documents and References

ELC-6679 dated 10-13-78 ^{78 MFB} MR# J-245
M-457 Sh 2, Rev 3 J-204
M-457 Sh 3, Rev 4

☒ Deficiency ⑤

☐ Design Chg

☐ Troubleshoot

☐ Maintenance

☐ Retest Only

⑥ Initial

B.P.D

A Subseqnt

C

T

I

O

N

⑦ Cause

0.3

Category

0.5

☐ Retest Req

☒ Q-Listed

NRC Reportability 10CFR50.55e

☒ Not Reportable

☐ Reportable; QA Notified

Name

Date

⑨ Signature

Orig:

FE/TE:

PS/PTS:

Date

Time

⑩ Corrective Action or Response:

Action Organization Representative

Date

CONSUMERS POWER COMPANY

RECEIVED
NOV 12 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

(✓) Con't on Attachment

⑪ Retest Complete	Date
TE:	
Completion Review Signature	Date
QA:	
TE:	
PS/PTS:	

90007 14

Proc No MPEM-1
Revision Original
Date 10/12/78

CAR ATTACHMENT A
COST/BENEFIT ANALYSIS

ESTIMATED COST:

BENEFITS (\$):

BENEFITS (If not able to assign \$):

Operational readiness testing per Section XI is a requirement of 10 CFR 50.55a(g) and is incorporated via Technical Specifications. The Safety related function of a pump can be demonstrated by these operability test requirements, which includes measuring pump flow.

90007315

W. H. H. H.
Analysis Performed By

10/23/79
Date

Superintendent

Date

CORRECTIVE ACTION REPORT

Unit S/U System Discip Serial

①

2 - 154 - 1 - 009

② Description of Deficiency

THE CONTINUATION OF LINE 2407 ON P-20 M4045H1A/2006
#1001539(2005-5) IS INCORRECTLY MARKED.

(✓) Con't on Attachment

③ Recommended Corrective Action and Retest

THE ABOVE LINE ON 5H1A SHOULD BE MARKED "5H1A(5-5)"
"5H1A" "5H1A(8-4)"

(✓) Con't on Attachment

④ Related Documents and References

M4045H1A(0), M4045H2A(0)

☒ Deficiency ⑤☐ Design Chg☐ Troubleshoot☐ Maintenance☐ Retest Only

⑥ Initial

B.P.D.

A Subseqnt

C 0.0.1

T 0.0.1

I 0.0.1

O 0.0.1

N 0.0.1

⑦ Cause

0.0.1

Category

0.0.5

☐ Retest Req☒ Q-Listed

NRC Reportability 10CFR50.55e

☒ Not Reportable☐ Reportable; QA Notified

Name Time/Date

⑨ Signature

Orig: P. B. D.

FE/TE: P. B. D.

PS/PTS: P. B. D.

Date Time

11-7-2006

11-24-2006

11-27-2006

⑩ Corrective Action or Response:

90007316

CONSUMERS POWER COMPANY
RECEIVED
NOV 21 1973
FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

Action Organization Representative

Date

⑪ Retest Complete

Date

TE:

Completion Review Signature Date

QA:

FE/TE:

PS/PTS:

(✓) Con't on Attachment

CORRECTIVE ACTION REPORT

101-031

Unit S/U System Discip Serial

①

C-1111-031

- ② Description of Deficiency The current transducers are wired in a manner that could result in the CT being opened circuited. Under certain conditions, if the transducers were removed without opening all three contact switches the opposite phase CT could be open circuited. See attached sketch. This applies to all 4160 VOLT (R) switch gear.

(✓) Con't on Attachment

- ③ Recommended Corrective Action and Retest

REWIRE TRANSDUCERS AND CORRECT

PINS (BET. CT AND VENDOR)

11-27-79

(✓) Con't on Attachment

- ④ Related Documents and References

E905-285-3 & E53

<input checked="" type="checkbox"/> Deficiency <input type="checkbox"/> Design Chg <input type="checkbox"/> Troubleshoot <input type="checkbox"/> Maintenance <input type="checkbox"/> Retest Only	⑤	⑥ Initial	⑦ Cause	NRC Reportability 10CFR50.55e		⑧
		B.P.D.	0.0.3	<input checked="" type="checkbox"/> Not Reportable	<input type="checkbox"/> Reportable; QA Notified	
		A Subseqnt	Category	Name		Time/Date
		C	0.0.7	Orig: E. J. [Signature]		Date 11-27-79
		T		FE/TE: [Signature]		Time 3:15 PM
		I		PS/PTS: [Signature]		Date 11-27-79
		O				Time 10:25
		N				
			<input checked="" type="checkbox"/> Retest Req			
			<input checked="" type="checkbox"/> Q-Listed			

- ⑩ Corrective Action or Response:

00007317

Action Organization Representative

Date


CONSUMERS POWER COMPANY

RECEIVED
NOV 28 1979FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

⑪ Retest Complete	Date
TE:	
Completion Review Signature	Date
QA:	
FE/TE:	
PS/PTS:	

(✓) Con't on Attachment


4160 VOLT SWITCH GEAR (Q) INCOMING COMPARTMENT (01)



SHORTING TYPE
CUTOUT TEST
SWITCH

TRANSDUCCRS

AS WIRED



SHORTING TYPE
CUTOUT TEST
SWITCH

TRANSDUCCRS

RECOMMENDED METHOD

(X phase transducer removal for repair/recalibration would open neutral path for y & z phase transducers - W.Pain)

90007, 18

R. Elkin

CORRECTIVE ACTION REPORT

①

2

N

K

A

E

2

1

2

② Description of Deficiency

During the initial charging of the plant battery systems, the Exide field representative has recommended that the batteries be maintained at a float voltage of 2.25 volts per cell (135.0 volts/bank) rather than at the CPCo recommended value of 2.17 volts per cell (130.2 volts/bank). Additionally, this new value exceeds the recommended float voltage range specified in Section 15 of the Exide Instruction Manual 58.11 (E12-53-1).

☒ (✓) Con't on Attachment

③ Recommended Corrective Action and Retest

Consult with Exide, if necessary, and provide concurrence with the 2.25 VPC float voltage or provide a voltage level at which the plant batteries should be floated.

☐ (✓) Con't on Attachment

④ Related Documents and References

- 1) Exide Instruction Manual 58.11 (E12-53-1)
- 2) Ltr from MLJohnson to RHeimann, dtd 8/17/78, Serial # MLJ 50-78 (ATT)

BPD

☒ Deficiency ⑤☒ Design Chg☐ Troubleshoot☐ Maintenance☐ Retest Only

⑥ Initial

G P E

A Subseqnt

C

T

I

O

N

⑦ Cause

4, 0

Category

0, 5

☐ Retest Req☒ Q-Listed

NRC Reportability 10CFR50.55e

☒ Not Reportable Patrick P. Davis 17 Aug 79☐ Reportable; QA Notified

Name

Date

⑨

Signature

Date

Time

Orig: Patrick P. Davis 8/17/79 1720

FE/TE: R. J. Heppner 8/17/79 1500

PS/PTS: [Signature] 8/17/79 1200

⑩ Corrective Action or Response:

Per the attached letter dated 19 June 1979 and phone conversations with Mike Johnson CPCo we will operate at 2.25 VPC.

90007319

Action Organization Representative

Patrick P. Davis Date 8/25/79

⑪ Retest Complete

TE: N/A

Date

Completion Review Signature

Date

QA: [Signature] 8/23/79

TE: Patrick P. Davis 8/23/79

PS/PTS: [Signature] 8/23/79

☒ (✓) Con't on Attachment

RECEIVED
NOV 29 1979

FIELD QUALITY ASSURANCE
MIDLAND, MICHIGAN

QA



GENERAL ELECTRIC
POWER
COMPANY

General Offices: 212 West Michigan Avenue, Jackson, Michigan 49201 • Area Code 517 788-0350

August 17, 1978
MLJ 50-78

Mr Richard Heimann
Exide Power Systems Division
12717 Prospect
Dearborn, MI 48126

As we discussed over the telephone, the staff for the Midland Nuclear Plant is in the process of preparing operating and maintenance procedures for the station batteries (four 60-cell, Type 20C-17 and two 120-cell, Type 20C-23). We would like to treat these new batteries the same as other batteries in our power plants and substations. Our present practice is to float at the lower recommended voltage and equalize charge once a month. This we feel gives us a high degree of surveillance of battery condition and makes the maintenance charging routine so that it is less likely to be overlooked. Specifically, we intend to float the Midland batteries at 2.17 VPC and equalize at 2.33 VPC monthly. We will daily monitor pilot cell voltage and gravity and monthly check all cells. Our questions are as follows:

1. Is a monthly equalize charge too frequent for these particular batteries? It is our intent to insure that the batteries are kept in a fully charged condition. In addition, we would like to maximize battery life.
2. The recommended duration of the equalize charge according to the instruction book is 72 hours (Page 9, Section 58.01). This seems overly long, since we intend to equalize monthly. We normally equalize for 24 hours on our antimony batteries. We would like a clarification of the recommended equalize charge duration.
3. For the fully charged condition for these cells, what are the upper and lower limits for individual cell voltages and specific gravity? We will apply the lower limits as limiting conditions for operation.

Michael L Johnson

Michael L Johnson
Senior Engineer - MEAS


82016

90007 20.

CC: JLRuthven

EXIDE POWER SYSTEMS DIVISION

ESB INCORPORATED,



12717 PROSPECT STREET, DEARBORN, MICHIGAN 48125

(313) 551-0400

October 30, 1978

Michael L. Johnson
Senior Engineer - M & AS
Consumers Power Company
212 West Michigan Avenue
Jackson, Mi. 49201


Our apologies for the delay in responding to your letter.

I am attaching our Section 58.11, "Installing and Operating "G" Type Exide Industrial Batteries." In addition, engineering comments from Division Offices are as follows:

- a) Equalizing charge - No longer necessary. Equalize when needed per paragraph 16d of Section 58.11
- b) Floating at 2.17 VPC is OK. See paragraph 15c.
- c) Monthly equalizing charges under normal circumstances would be too much. The recommended procedures for equalizing may be found in paragraph 16 and 11g.
- d) See Table A on page 16 for Specific Gravity Ranges. There is really no upper limit in cell voltage and the lower limit would be no more than .05 volts when floated at 2.17 VPC. See paragraph 16D, 2 and 3.

I trust this information will be of assistance to you. If we can be of any further help, please contact us.

EXIDE INDUSTRIAL BATTERY DIVISION


Richard Heimann
District Manager

gem
attach.

90007521

EXIDE INDUSTRIAL BATTERY DIVISION
ESB INCORPORATED

12717 PROSPECT STREET, DEARBORN, MICHIGAN 48126

(313) 581-0400



June 19, 1979

Consumers Power Company
Testing
Midland Plant
Midland, Michigan 48640

ATTN: Mr. Pat Devine

RE: Project 7220 - Midland Nuclear Plants 1 & 2

Gentlemen;

With reference to your verbal request during my visit on June 15, 1979,
in regards to float voltage for the GC-17 and GC-23 cells on site.

Per our Section 51.50 "Exide Calcium Flat Plate Type GC" (attached),
float systems at recommended 2.25 volts per cell. Floating at 2.25
volts per cell will afford you optimum life and service for your
applications.

Exide battery systems involved: 1D01, 1D02, 2D01 and 2D02 consisting
of GC-17 cells, and 1D03A, 1D03B, 2D03A and 2D03B consisting of GC-23
cells.

Respectfully submitted,

Rollie J. Boorsma
Rollie J. Boorsma
Service Engineer
Exide Industrial Battery Division
E S B Ray-O-Vac

90007 22

Exide

CORRECTIVE ACTION REPORT

Unit S/U System Discip Serial

① ☐ - ☐ - ☐ - ☐ - 015

② Description of Deficiency in Unit E76 - 7.8 Rev 1
 Some 7.8 4.111. Information is in "Center on
 27.1A". The Name should be "Center on 5.10"

☐ (✓) Con't on Attachment

③ Recommended Corrective Action and Retest

CORRECT PRINT

☐ (✓) Con't on Attachment

④ Related Documents and References

E76 5.1 9 REV 3 + E76 5.110 REV 0

<input checked="" type="checkbox"/> Deficiency <input type="checkbox"/> Design Chg <input type="checkbox"/> Troubleshoot <input type="checkbox"/> Maintenance <input type="checkbox"/> Retest Only	⑤	⑥ Initial	⑦ Cause	NRC Reportability 10CFR50.55e	⑧
		32D	0.1	<input checked="" type="checkbox"/> Not Reportable	
	A Subseqnt	Category	<input type="checkbox"/> Reportable; QA Notified	Name	Time/Date
	C		0.2		
	T				
I			Retest Req	⑨ Signature	Date
O			<input type="checkbox"/> Q-Listed	Orig: E. J. [Signature]	Time
N				FE/TE: [Signature]	
				PS/PTS: [Signature]	

⑩ Corrective Action or Response:

9000723

Action Organization Representative

Date

CONSUMERS POWER COMPANY

RECEIVED
 DEC 6 1979

FIELD QUALITY ASSURANCE
 MIDLAND, MICHIGAN

☐ (✓) Con't on Attachment

⑪ Retest Complete	Date
TE:	
Completion Review Signature	Date
QA:	
FE/TE:	
PS/PTS:	