

J. A. JONES CONSTRUCTION COMPANY
 SITE INSPECTION AND TEST PROCEDURE
 FOR
 WATERSTOP INSPECTION

WATERFORD SES UNIT NO. 3
 CONTRACT NO. W3-NY-4

EBASCO SERVICES
 INCORPORATED

QUALITY
 ASSURANCE
 ENGINEERING

This Document is:

- ☒ Reviewed Without Comments
☐ Reviewed With Comments as
 Noted; Incorporate Comments,
 and Resubmit; Proceed With
 Order.
☐ Rejected; Revise and Resubmit

NOTE:

Review of this document, with or
 without comments, is for general
 conformance with the applicable
 specifications only and in no way
 relieves the manufacturer or con-
 tractor from full responsibility for
 delivery of all materials, equip-
 ment, services and documentation
 in strict accordance with the Pur-
 chase Order.

By: SA Kalat

Date: 3/8/78

REV.	DATE	ENGINEERING REVIEWED BY	DATE	CONSTRUCTION REVIEWED BY	DATE	QUALITY ASSURANCE APPROVED BY	DATE
0	10/13/75	al Prince	10/14/75	Leo Terry	10/14/75	Phillip L. Schenck	10/14/75
1	10/27/75	al Prince	10/27/75	Leo Terry	10/27/75	W. J. Schenck	10/27/75
2	11/13/75	al Prince	11/14/75	Leo Terry	11/14/75	W. J. Schenck	11/14/75
3	2-02-78	EMM. Kelly	2/28/78	2 R. White	2/27/78	W. J. Schenck	2-27-78

~~FREEDOM~~ OF INFORMATION
 ACT REQUEST

84-455

6/659

SITE INSPECTION AND TEST PROCEDURE:	PROCEDURE NO. W-SITP-8
TITLE: WATERSTOP INSPECTION	REV. NO. 3 DATE: 2-02-78
PROJECT TITLE: WATERFORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4	

1.0 PURPOSE

To specify the inspections and examinations that will be performed by J. A. Jones Quality Assurance personnel to assure that waterstops are in accordance with contract drawings and specifications.

2.0 SCOPE

This procedure covers the handling and installation of waterstops for Waterford SES Unit No. 3, Phase I, Concrete Construction.

3.0 REFERENCES

- 3.1 Ebasco Services, Inc. Specification No. LOU-1564.476, latest revision, "Waterstops".
- 3.2 J. A. Jones Construction Work Procedure No. W-WP-8, "Handling and Installation of Waterstops".

4.0 RESPONSIBILITIES

- 4.1 Ebasco is responsible for supplying factory spliced waterstops and the materials for field made splices, with the proper certifications as required by Reference 3.1.
- 4.2 J. A. Jones is responsible for the proper handling, splicer training, splicing and installation of waterstops as required by Reference 3.1 and 3.2 and in accordance with approved construction drawings. J. A. Jones is also responsible for field testing in accordance with Reference 3.1.
- 4.3 J. A. Jones Engineering and Construction Supervisory personnel are responsible to train the craftsman (splicer) who will be making production splices prior to the performance of the work.
- 4.4 J. A. Jones Engineering and Construction Supervisory personnel are responsible to complete and maintain all records as required by Reference 3.2.

SITE INSPECTION AND TEST PROCEDURE:	PROCEDURE NO. W-SITP-8
TITLE: WATERSTOP INSPECTION	REV. NO. 3 DATE: 2-02-78
PROJECT TITLE: WATERFORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4	

- 4.5 J. A. Jones Quality Assurance personnel are responsible to assure compliance with this procedure and Reference 3.2. Also, to assure that only trained personnel (craftsmen) are used for making job-made splices.

5.0 DEFINITIONS

- 5.1 Waterstops - A continuous sheet of material designed to bridge across either a closed or an open joint in concrete to prevent the passage of water through the joint.

- 5.2 Test Unit - Shall be as defined in Reference 3.1.

6.0 INSPECTION

- 6.1 The assigned Quality Verification Inspector(s) shall, as a minimum, perform and document the following inspections.

- 6.1.1 Assure that only trained splicers are used for making job-made splices.
- 6.1.2 Assure that the proper equipment is used for making splices and that the equipment is in good working condition.
- 6.1.3 Assure that splice joint configuration is correct.
- 6.1.4 Assure that the technique specified in Paragraphs 9.3, 9.4 and 9.5 of Reference 3.2 for joining is followed by craftsmen.
- 6.1.5 Assure that factory-made waterstops, job-made waterstops, splices and waterstop materials are handled in such a manner as to prevent damage or contamination from deleterious materials.
- 6.1.6 Assure that waterstops are installed in accordance with approved construction drawings.
- 6.1.7 Assure that the testing frequency specified in Paragraph 7.0 below is complied with.

SITE INSPECTION AND TEST PROCEDURE:	PROCEDURE NO. W-SITP-8
TITLE: WATERSTOP INSPECTION	REV. NO. 3 DATE: 2-02-78
PROJECT TITLE: WATERFORD SES UNIT NO. 3 CONTRACT NO. W3-NY-4	

7.0 TESTING

Test units shall be made to meet the following requirements:

- 7.1 Three (3) test units shall be made by each splicer for qualification. In addition, one (1) test unit shall be made if there is reason to question the quality of work or as may be deemed necessary by Ebasco.
- 7.2 One (1) test unit shall be made for each ten (10) field splices.
- 7.3 Test units may be taken from splices made as production splices or from a companion splice placed alongside the actual waterstop to be used for the sole purpose of obtaining test samples. Companion splices shall be made under actual field conditions.
- 7.4 The assigned Quality Verification Inspector(s) shall identify the test splice with the splicer's J. A. Jones badge number and assure delivery to the testing agency.
- 7.5 J. A. Jones shall furnish Ebasco one (1) copy of the test data report. J. A. Jones will document the acceptability of job-made waterstop splices on the Waterstop Splice Log, Attachment 9.1.

8.0 RECORDS AND DOCUMENTATION

- 8.1 The assigned Quality Verification Inspector(s) shall perform the inspections listed Paragraph 6.0 and record the information on Attachment 9.1, Waterstop Splice Log.
- 8.2 All records, upon completion of the work or as otherwise specified, will be turned over to the Ebasco Quality Assurance Supervisor for the purchaser's records.

9.0 ATTACHMENT

- 9.1 Waterstop Splice Log (Form No. W-SITP-8.1)

Inspectors
Signature and Initials_

WATERSTOP SPLICE LOG

[illegible]