

May 20, 1985
NRC/TMI-85-037

MEMORANDUM FOR: Harold R. Denton, Director
Office of Nuclear Reactor Regulation

Bernard J. Snyder, Program Director
TMI Program Office

FROM: William D. Travers, Deputy Program Director
TMI Program Office

SUBJECT: NRC TMI PROGRAM OFFICE WEEKLY STATUS REPORT FOR
MAY 13, 1985 - MAY 19, 1985

1. PLANT STATUS

- The facility remains in long term cold shutdown with the Reactor Coolant System (RCS) vented to the reactor building atmosphere and the reactor vessel head and plenum assembly removed.
- RCS cooling is by natural heat loss to the reactor building ambient atmosphere. Incore thermocouple readings range from 72°F to 92°F with an average of 81°F. Average cold leg temperature is 58°F.
- Calculated reactor decay heat is less than 14 kilowatts.
- The modified internals indexing fixture is installed on the reactor vessel flange and is flooded to elevation 327 feet 6 inches (15½ feet above the top of the core region).
- The average reactor building temperature is 60°F. The reactor building airborne activity is 1.3 E-9 uCi/cc tritium, and 5.0 E-10 uCi/cc particulates, predominantly cesium 137.
- The reactor vessel plenum has been removed from the reactor vessel and placed on its storage stand in the deep end of the fuel transfer canal. A dam has been installed between the deep and shallow ends of the fuel transfer canal. The deep end is filled with water to a depth of about 20 feet.

2. WASTE MANAGEMENT

- The Submerged Demineralizer System (SDS) completed processing batch S-118, consisting of 12,217 gallons of miscellaneous waste from the neutralizer tanks.
- No EPICOR II processing occurred this week.
- Total volume processed through SDS to date is 2,875,999 gallons, and the total volume processed through EPICOR II is 2,447,788 gallons.

*TDK-5
TMI
X of m-6-1*

8505310095 850520
PDR ADDCK 05000320
PDR

OFFICE	
SURNAME	
DATE	

3. DOSE REDUCTION/DECONTAMINATION ACTIVITIES

- General cleanup continued in the control and service building.
- Decontamination of the auxiliary building elevator shaft continued.
- Cleanup is in progress in the 'A' RCBT cubicle.
- Decontamination is in progress in the tendon access gallery.
- Average general area radiation dose rate on the 347' level of the reactor building is 36 mrem per hour. Average dose rate on the 305' level is 160 mrem per hour.

4. ENVIRONMENTAL MONITORING

- The Lancaster water sample taken at the water works intake and analyzed by the US Environmental Protection Agency consisted of a seven day composite sample taken from April 28, to May 4, 1985. A gamma scan detected no reactor related radioactivity.
- TMI water samples taken by the US Environmental Protection Agency at the plant discharge to the river consisted of seven daily composite samples taken from April 27, to May 1, 1985. Gamma scans detected no reactor related radioactivity.
- The NRC outdoor airborne particulate sampler at the TMI Site collected a sample between May 8, and May 16, 1985. No reactor related radioactivity was detected. Analysis showed I-131 and Cs-137 concentrations to be less than the lower limits of detectability.
- The above EPA sample analysis results show TMI site liquid effluents to be in accordance with regulatory limits, NRC requirements, and the City of Lancaster Agreement.

5. REACTOR BUILDING ACTIVITIES

- The plenum assembly was removed from the reactor vessel and transferred to storage in the deep end of the fuel transfer canal on May 15, 1985. The maximum measured dose rate, 3½ feet directly below the plenum, was 80 R/hr. Radiation levels in the refueling canal returned to pre-transfer levels once the plenum was stored under 6 feet of water in the deep end of the canal.
- Future work in the reactor building will be focused on preparations for the first phase of defueling in September 1985. The near term defueling preparations include installation of a 5-ton service crane over the refueling canal and completion of the Defueling Water Cleanup System.

6. AUXILIARY AND FUEL HANDLING BUILDING ACTIVITIES

- Installation of the Defueling Water Cleanup System (DWCS) continued.
- Testing of the fuel transfer system and upenders has been completed in the 'A' spent fuel pool.
- Boration of the processed water storage tank number 1 is in progress. The chemistry of this water is being adjusted to provide a source of RCS quality water for flooding of the 'A' spent fuel pool. The chemical addition will take about one month.

OFFICE						
SURNAME						
DATE						

7. NRC EVALUATIONS IN PROGRESS

- Defueling Water Cleanup System Technical Evaluation
- Technical Specification Change Requests numbers 46 and 48
- Equipment Hatch Removal Safety Evaluation
- Recovery Operations Plan Change number 27
- Fuel Canister Technical Evaluation
- Fuel Handling Senior Reactor Operator Training Program
- Defueling Safety Evaluation

8. PROJECTED SCHEDULE OF FUTURE EVENTS

- Start of Defueling: September 1985

9. PUBLIC MEETING

- The Advisory Panel for the Decontamination of Three Mile Island Unit 2 met on May 16, 1985. At the meeting, which was open to the public, the Panel discussed their position on the level of the Panel's inquiry into health effect studies and data related to the radioactive release during the TMI-2 accident. The Panel received a presentation from representatives of General Public Utilities Nuclear Corporation on plans for reactor fuel removal and storage. The Department of Energy briefed the Panel on the current status of fuel shipping casks that will be used for offsite transport of fuel and debris removed from the reactor. The NRC staff provided the Panel with an update on the status of NRC investigations and enforcement actions. The date and location of the next Panel meeting will be announced in the future.

William D. Travers
Deputy Program Director
TMI Program Office

OFFICE							
SURNAME							
DATE							

Harold R. Denton
Bernard J. Snyder

4

May 20, 1985
NRC/TMI-85-G37

INTERNAL DISTRIBUTION

EDO
OGC
Office Directors
Commissioner's Technical Assistants
NRR Division Directors
NRR A/D's
Regional Administrators
IE Division Directors
TAS
EIS
TMI Program Office Staff (10)
PHS
EPA
DOE
RI Division Directors
Public Affairs, RI
State Liaison, RI
TMIPO HQ r/f
TMI SITE r/f
CENTRAL FILE
NRC PDR
LOCAL PDR
TMI-2 Project Section File

OFFICE ▶	TMIPQ <i>[Signature]</i>	TMIPQ <i>[Signature]</i>	TMIPQ <i>[Signature]</i>	TMIPQ		
SURNAME ▶	JBell/lmp	CCowgill	PGrady <i>[Signature]</i>	WTravers		
DATE ▶	5/20/85	5/20/85	5/20/85	5/ /85		