

SSER

Task No.: Allegation A-128d, A-212, A-275

Reference No.: 4-84-A-06/23d; 4-84-A-06/100; 4-84-A-06/157

Characterization: It was alleged in a newspaper article of January 14, 1984 that there were undersized welds in work performed by the Mercury Construction Company.

Assessment of the Allegation: The NRC staff reviewed records of Mercury activities and learned that undersized welds had been discovered by LP&L in Mercury socket weld fittings. Upon their discovery, LP&L issued Significant Construction Deficiency (SCD) 62, "Undersized welds on $\frac{1}{2}$ " schedule 160 pipe." Resolution of this SCD was controlled by EBASCO NCRs W3-4410, Revision 1, W3-4365, and W3-4366.

According to the ASME Code, the size of a weld is determined by the wall thickness of piping or tubing. The reason Mercury gave for the deficient welding and inspection was that both were based on criteria for $\frac{1}{2}$ " stainless tubing with a thinner wall thickness of 0.065", rather than for the Schedule 160 piping installed, which has a wall thickness of 0.188". A large share of Mercury's work involved the installation of the thinner tubing. The tubing required a 1/8" fillet weld rather than the 1/4" fillet required for Schedule 160 pipe. The SCD and NCRs resulted in a reinspection and rewelding of doubtful welds by Mercury. The rewelds were reinspected by LP&L and found adequate. SCD 62 was reported to the NRC in accordance with 10 CFR 50.55(e) requirements. The NRC staff concurred in the need for SCD 62, but QA controls were adequate to recognize and correct the problem. It may have been a concern at some time prior to the issuance of SCD 62.

In assessing this allegation, the NRC staff visually inspected portions of 20 systems welded by Mercury and found no unacceptable welds in tubing or support welding. Based on its review of the records and on a visual inspection of accessible portions of 20 systems, the staff believes that the allegation has neither safety significance nor generic implications. The NRC staff has discussed their findings with the allegor and he agreed and expressed satisfaction with the staff's efforts and conclusions.

B510020386 840710
PDR ADDCK 05000382
E PDR

[Potential Violation: None.]

Action Required: None.

References

1. Significant Construction Deficiency No. 62.
2. NCR W3-4410.
3. NCR W3-4365.
4. NCR W3-4366.
5. List of systems inspected.

Prepared by:

W. H. Spaulding

Date

Reviewed by:

Team Leader

Date

Site Team Leader

Date

Approved by:

Task Management

Date