



Log # TXX-88280  
File # 10110  
908.3  
Ref. # 10CFR50.55(e)

William G. Council  
Executive Vice President

March 1, 1988 - *al*

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D.C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)  
DOCKET NOS. 50-445 AND 50-446  
6.9KV SWITCHGEAR INSTALLATION  
SDAR: CP-87-03 (SUPPLEMENTAL REPORT)

Gentlemen:

On March 16, 1987, we notified you by our letter logged TXX-6334 of a reportable deficiency involving the installation of the safety-related 6.9KV Switchgear on structural embedments which were not level. Our latest report on this issue, logged TXX-6944, was submitted November 20, 1987. This is a supplemental report submitted to status corrective actions implemented to date.

Currently, the 6.9KV Switchgear installation is complete and the associated cables have been reterminated. Testing for the switchgear has been rescheduled for completion by March 20, 1989. The replacement of the jackshafts has been rescheduled for completion by March 31, 1988. Accordingly, final supporting documentation will be available for your inspectors to review at the CPSES Project site after May 20, 1989.

Very truly yours,

*W. G. Council*

W. G. Council

By:

*J. S. Marshall*

J. S. Marshall

Supervisor, Generic Licensing

WJH:clh

c-Mr. R. D. Martin, Region IV  
Resident Inspectors CPSES (3)

8803080217 880301  
PDR ADOCK 05000445  
S DCD

*IE27*  
*1/0*