

APR 19 2022

Docket No.: 52-025

ND-22-0272
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC Item 2.6.04.02c [Index Number 624]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.6.04.02c [Index Number 624]. This ITAAC confirms that the load sequencer associated with each standby diesel generator initiates a closure signal within ± 5 seconds of the set intervals to connect the loads. The closure process for this ITAAC is based on guidance in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli A. Roberts at 706-848-6991.

Respectfully submitted,

Jamie M. Coleman
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.6.04.02c [Index Number 624]

JMC/DCH/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. J.B. Williams

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coover

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Mr. T. Fanelli

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Ms. S.L. Zwack

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

Southern Nuclear Operating Company
ND-22-0272
Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.6.04.02c [Index Number 624]

ITAAC Statement

Design Commitment

2.c) Automatic-sequence loads are sequentially loaded on the associated buses.

Inspections, Tests, Analyses

An actual or simulated signal is initiated to start the load sequencer operation. Output signals will be monitored to determine the operability of the load sequencer. Time measurements are taken to determine the load stepping intervals.

Acceptance Criteria

The load sequencer initiates a closure signal within ± 5 seconds of the set intervals to connect the loads.

ITAAC Determination Basis

Pre-operational testing of the onsite standby power system (ZOS) was performed to demonstrate the automatic-sequence loads were sequentially loaded on the associated buses of each standby diesel generator within the specified time intervals. The operation of the load sequencer for each generator was tested in accordance with test procedure listed in Reference 1.

The A and B train load sequencers were tested independently. The Data Display and Processing System (DDS) was utilized to monitor and record the inputs and outputs of the load sequencer to determine operability during the test. A test signal which simulated a loss of voltage on the associated 6900V bus was initiated to start the operation of the load sequencer. The start time of the sequencer and the time of the closure signals of each load step was recorded by the DDS. The DDS event log was evaluated to determine the load stepping intervals for each group of loads, and to verify each automatic-sequence load received the closure signal. The test results are included in Reference 1 and confirm that the load sequencer initiated a closure signal within ± 5 seconds of the set intervals to connect the loads.

Reference 1 is available for NRC inspection as part of Unit 3 ITAAC Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The review is documented in the ITAAC Completion Package (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.6.04.02c was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-ZOS-ITR-800624, Rev 0, "Unit 3 Results of Onsite Standby Power System (ZOS) Sequencer Testing: ITAAC 2.6.04.02c, NRC Index Number: 624"
2. 2.6.04.02c- U3-CP-Rev0, "ITAAC Completion Package"