

Michael J. Yox Regulatory Affairs Vogtle 3 & 4

7825 River Road Waynesboro, GA 30830 706-848-6459 tel

IIII 1 5 2021

Docket No.: 52-025

ND-21-0605 10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission **Document Control Desk** Washington, DC 20555-0001

> Southern Nuclear Operating Company Vogtle Electric Generating Plant Unit 3 ITAAC Closure Notification on Completion of ITAAC 2.6.03.05d.i [Index Number 613]

#### Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) item 2.6.03.05d.i [Index Number 613] for verifying the IDS Divisions B and C regulating transformers supply their post-72-hour ac loads when powered from an ancillary diesel generator. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox

Regulatory Affairs Director Vogtle 3 & 4

Enclosure:

Vogtle Electric Generating Plant (VEGP) Unit 3

Completion of ITAAC 2.6.03.05d.i [Index Number 613]

MJY/JMW/sfr

U.S. Nuclear Regulatory Commission

ND-21-0605

Page 2 of 3

#### To:

# Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. M. D. Meier

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. M. J. Yox

Mr. A. S. Parton

Ms. K. A. Roberts

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

#### cc:

# **Nuclear Regulatory Commission**

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Mr. E. Davidson

Mr. T. Fanelli

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

U.S. Nuclear Regulatory Commission ND-21-0605 Page 3 of 3

# **Oglethorpe Power Corporation**

Mr. R. B. Brinkman Mr. E. Rasmussen

# **Municipal Electric Authority of Georgia**

Mr. J. E. Fuller Mr. S. M. Jackson

# **Dalton Utilities**

Mr. T. Bundros

# Westinghouse Electric Company, LLC

Dr. L. Oriani

Mr. D. C. Durham

Mr. M. M. Corletti

Mr. Z. S. Harper

Mr. J. L. Coward

### **Other**

Mr. S. W. Kline, Bechtel Power Corporation

Ms. L. Matis, Tetra Tech NUS, Inc.

Dr. W. R. Jacobs, Jr., Ph.D., GDS Associates, Inc.

Mr. S. Roetger, Georgia Public Service Commission

Mr. R. L. Trokey, Georgia Public Service Commission

Mr. K. C. Greene, Troutman Sanders

Mr. S. Blanton, Balch Bingham

U.S. Nuclear Regulatory Commission ND-21-0605 Page 1 of 3

# Southern Nuclear Operating Company ND-21-0605 Enclosure

Vogtle Electric Generating Plant (VEGP) Unit 3 Completion of ITAAC 2.6.03.05d.i [Index Number 613] U.S. Nuclear Regulatory Commission ND-21-0605 Page 2 of 3

# **ITAAC Statement**

## **Design Commitment**

5.d) The IDS Divisions B and C regulating transformers supply their post-72-hour ac loads when powered from an ancillary diesel generator.

## Inspections/Tests/Analyses

Inspection of the as-built system will be performed.

Inspection of the as-built system will be performed.

### Acceptance Criteria

- i) Ancillary diesel generator 1 is electrically connected to regulating transformer IDSC-DT-1
- ii) Ancillary diesel generator 2 is electrically connected to regulating transformer IDSB-DT-1.

### **ITAAC Determination Basis**

Ancillary generators 1 and 2 are provided to supply power to the Class 1E direct current (dc) and Uninterruptible Power Supply System (IDS) Division C and B regulating transformers, respectively, to supply their post-72-hour alternating current (ac) loads. This ITAAC requires an as-built system inspection to verify that each ancillary generator is electrically connected to its corresponding regulating transformer.

The cables from each ancillary diesel generator to its regulating transformer were installed in accordance with design drawings and specifications issued for construction and work package requirements. Cable continuity and completed cable terminations were inspected in accordance with the Construction Quality Verification Program (Reference 1). A review of the as-built circuit inspection records was performed to confirm ancillary diesel generator 1 is electrically connected to regulating transformer IDSC-DT-1 and ancillary diesel generator 2 is electrically connected to regulating transformer IDSB-DT-1.

The results of the inspection records are summarized in Unit 3 ITAAC 2.6.03.05d.i Technical Report (Reference 2) and confirm ancillary diesel generators 1 and 2 are electrically connected to regulating transformers IDSC-DT-1 and IDSB-DT-1, respectively.

The ITAAC Technical Report is available for NRC inspection as part of the Unit 3 ITAAC 2.6.03.05d.i Completion Package (Reference 3).

U.S. Nuclear Regulatory Commission ND-21-0605 Page 3 of 3

# **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.6.03.05d.i (Reference 3) and is available for NRC inspection.

### **ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.6.03.05d.i was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

## References (available for NRC inspection)

- 1. 26139-000-4MP-T81C-N7101, Construction Quality Verification Program
- 2. SV3-IDS-ITR-800613, Rev. 0, "Unit 3 ITAAC 2.6.03.05d.i Technical Report"
- 3. 2.6.03.05d.i-U3-CP-Rev 0 "Completion Package for Unit 3 ITAAC 2.6.03.05d.i [Index Number 613]"