

C13

Norman, Yolande

From: Norman, Yolande
Sent: Thursday, September 16, 2010 11:20 AM
To: Lemoncelli, Mauri; Kauffman, Laurie; Joustra, Judith
Cc: Chang, Lydia; Norman, Yolande
Subject: SLDA - Biweekly Teleconference Call 09/16/2010

ExS

07/28/11

Participants

David Frothingham (USACE)
Janna Hummel (USACE)
Bill Lenart (USACE)
Lydia Chang (NRC)
Yolande Norman (NRC)

(b)(5)

Update on Field Activities

PADEP was on-site the past few days installing air monitors and dosimeters around the site perimeter (4 planned – 2 functional and 2 more will be on-line soon).

Licensee maintains a presence on-site during USACE's field activities

USACE is still on track to complete all the projected field work by 11/2010

- New haul road has been graded. Paving to commence 09/16/2010
- FSSP Pad has a base coat in place and grading is expected to be completed by the end of the week
- Material Handling Building has footers in place. Construction material to erect the building was delivered to the site. Steel columns to be erected next week
- Below DCGL Pad has been surveyed and is 90% complete
- Water Treatment Plant Building was delivered.

c-9

Other issues

Due to some complaints by the local community, USACE will be making repairs to Kiskimere Road