

APPENDIX B1.2

GEOTECHNICAL TEST RESULTS

ADVANCED TERRA TESTING

Moisture & Density Determinations
ASTM D 2216 & D 2937

CLIENT:	MWH	JOB NO.	2512-77
PROJECT	Church Rock	LOCATION	NECR
PROJECT NO.	--		

BORING NO.	NECR2-CC07	SF3-CC01	N2D-CC01	NECR2-CC01
DEPTH	6-6.5'	6-6.5'	11-11.5'	5.5-6.0'
SAMPLE NO.	NECR2-CC07-001b	SF3-CC01-002a	N2D-CC01-003a	NECR2-CC01-001a
DATE SAMPLED	10/30/2013	10/30/2013	10/30/2013	10/30/2013
DATE TESTED	11/15/2013	11/15/2013	11/15/2013	11/15/2013
LOCATION	NECR2	SANDFILL3	NECRDRAIN	NECR2

DENSITY DETERMINATIONS

Sample Height (IN)	5.812	5.726	5.802	5.995
Sample Diameter (IN)	1.929	1.922	1.929	1.928
Wt of Wet Soil (Gms)	462.90	464.36	425.18	489.32
Sample Volume (CU Ft)	0.00983	0.00961	0.00981	0.01013
WET DENSITY (PCF)	103.8	106.5	95.5	106.5
DRY DENSITY (PCF)	101.0	96.4	91.8	99.1

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	472.25	472.80	431.72	495.90
Wt. of Dry Soil & Dish (gms)	459.88	428.62	415.31	461.98
Net Loss of Moisture (gms)	12.37	44.18	16.41	33.92
Wt. of Dish (gms)	9.35	8.44	6.54	6.58
Wt. of Dry Soil (gms)	450.53	420.18	408.77	455.40
Moisture Content (%)	2.7	10.5	4.0	7.4

BORING NO.	SF3-CC01	SF3-CC01
DEPTH	3.5-4'	11-11.5'
SAMPLE NO.	SF3-CC01-001a	SF3-CC01-003a
DATE SAMPLED	10/30/2013	10/30/2013
DATE TESTED	11/15/2013	11/15/2013
LOCATION	SANDFILL3	SANDFILL3

DENSITY DETERMINATIONS

Sample Height (IN)	5.049	5.649
Sample Diameter (IN)	1.933	1.929
Wt of Wet Soil (Gms)	451.90	391.33
Sample Volume (CU Ft)	0.00857	0.00955
WET DENSITY (PCF)	116.2	90.3
DRY DENSITY (PCF)	99.3	83.5

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	458.44	397.92
Wt. of Dry Soil & Dish (gms)	392.63	368.34
Net Loss of Moisture (gms)	65.81	29.58
Wt. of Dish (gms)	6.54	6.59
Wt. of Dry Soil (gms)	386.09	361.75
Moisture Content (%)	17.0	8.2

Data entry by:	CJW	Date:	11/18/2013
Checked by:	<u>CJC</u>	Date:	<u>11/18/2013</u>
File name:	M&D-ASTMD-2216-2937-R0-AsnSheet1P2.xls		



Moisture & Density Determinations
ASTM D 2216 & D 2937

CLIENT:	MWH	JOB NO.	2512-77
PROJECT	Church Rock	LOCATION	NECR
PROJECT NO.	--		

BORING NO.	N2D-CC01	NECR2-CC05	N2D-CC01	NECR2-CC05
DEPTH	3.5 -4'	5-5.5'	6-6.5'	2.5-3'
SAMPLE NO.	N2D-CC01-001a	NECR2-CC05	N2D-CC01-002a	NECR2-CC05-002
DATE SAMPLED	10/30/2013	10/29/2013	10/30/2013	10/29/2013
DATE TESTED	11/15/2013	11/15/2013	11/15/2013	11/15/2013
LOCATION	NECR2DRAIN	NECR2	NECR2DRAIN	NECR2

DENSITY DETERMINATIONS

Sample Height (IN)	5.986	NA	5.213	2.207
Sample Diameter (IN)	1.927	NA	1.917	1.925
Wt of Wet Soil (GMs)	454.06	NA	360.54	170.87
Sample Volume (CU Ft)	0.01010	NA	0.00871	0.00372
WET DENSITY (PCF)	99.1	Disturbed	91.3	101.3
DRY DENSITY (PCF)	91.2	MC Only	87.2	93.7

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	463.61	246.09	368.98	364.25
Wt. of Dry Soil & Dish (gms)	427.70	224.51	352.72	337.53
Net Loss of Moisture (gms)	35.91	21.58	16.26	26.72
Wt. of Dish (gms)	9.55	9.27	8.44	8.49
Wt. of Dry Soil (gms)	418.15	215.24	344.28	329.04
Moisture Content (%)	8.6	10.0	4.7	8.1

BORING NO.	NECR2-CC07	NECR2-006	NECR2-CC07	NECR2-CC06
DEPTH	5.5-6'	3.5-4'	10-10.5'	3-3.5'
SAMPLE NO.	NECR2-CC07-001b	NECR2-006-001a	NECR2-CC07-002a	NECR2-CC06-001b
DATE SAMPLED	10/30/2013	10/30/2013	10/30/2013	10/30/2013
DATE TESTED	11/15/2013	11/15/2013	11/15/2013	11/15/2013
LOCATION	NECR2	NECR2	NECR2	NECR2

DENSITY DETERMINATIONS

Sample Height (IN)	5.992	5.757	5.246	5.730
Sample Diameter (IN)	1.920	1.928	1.921	1.925
Wt of Wet Soil (GMs)	482.25	467.05	403.55	475.35
Sample Volume (CU Ft)	0.01004	0.00973	0.00880	0.00965
WET DENSITY (PCF)	105.9	105.9	101.1	108.6
DRY DENSITY (PCF)	101.3	101.1	97.1	103.4

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	491.56	476.34	412.78	483.77
Wt. of Dry Soil & Dish (gms)	470.63	455.18	396.73	461.18
Net Loss of Moisture (gms)	20.93	21.16	16.05	22.59
Wt. of Dish (gms)	9.31	9.29	9.23	8.42
Wt. of Dry Soil (gms)	461.32	445.89	387.50	452.76
Moisture Content (%)	4.5	4.7	4.1	5.0

Data entry by:	CJW	Date:	11/17/2013
Checked by:	<u>Che</u>	Date:	<u>11/18/2013</u>
File name:	M&D-ASTMD-2216-2937-R0-AsnSheet1P1.xls		



Moisture & Density Determinations
ASTM D 2216 & D 2937

CLIENT:	MWH	JOB NO.	2512-77
PROJECT	Church Rock	LOCATION	NECR
PROJECT NO.	--		

BORING NO.	SP-CC13	SP-CC13
DEPTH	11-11.5'	15.5-16.0'
SAMPLE NO.	SP-CC13-002a (11-11.5)	SP-CC13-003a (15.5-16)
DATE SAMPLED	11/11/13 MWH	11/11/13 MWH
DATE TESTED	11/17/13 CJW	11/17/13 CJW
LOCATION	SEDPAD	SEDPAD

DENSITY DETERMINATIONS

Sample Height (IN)	5.880	5.709
Sample Diameter (IN)	1.938	1.913
Wt of Wet Soil (Gms)	474.81	449.00
Sample Volume (CU Ft)	0.01004	0.00950
WET DENSITY (PCF)	104.3	104.2
DRY DENSITY (PCF)	100.8	97.5

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	481.37	445.23
Wt. of Dry Soil & Dish (gms)	465.29	416.79
Net Loss of Moisture (gms)	16.08	28.44
Wt. of Dish (gms)	6.57	6.63
Wt. of Dry Soil (gms)	458.72	410.16
Moisture Content (%)	3.5	6.9

Data entry by:
Checked by:
File name:

CAL
CL
M&D-ASTMD-2216-2937-R0-AsnSheet2P2.xls

Date: 11/18/2013
Date: 11/19/2013



Moisture & Density Determinations
ASTM D 2216 & D 2937

CLIENT:	MWH	JOB NO.	2512-77
PROJECT	Church Rock	LOCATION	NECR
PROJECT NO.	--		

BORING NO.	NECR1-CC17	NECR1-CC17	NECR1-CC17	NECR1-CC17
DEPTH	5.5-6.0'	10.5-11.0'	15.5-16.0'	20.5-21.0'
SAMPLE NO.	NECR1-CC17-001b (5.5-6.0)	NECR1-CC17-002b (10.5-11)	NECR1-CC17-003b (15.5-16)	NECR1-CC17-004b (20.5-21)
DATE SAMPLED	11/07/13 MWH	11/07/13 MWH	11/07/13 MWH	11/07/13 MWH
DATE TESTED	11/17/13 CJW	11/17/13 CJW	11/17/13 CJW	11/17/13 CJW
LOCATION	NECR1	NECR1	NECR1	NECR1

DENSITY DETERMINATIONS

Sample Height (IN)	5.779	5.672	5.702	5.811
Sample Diameter (IN)	1.937	1.933	1.939	1.936
Wt of Wet Soil (Gms)	432.79	447.40	481.39	512.32
Sample Volume (CU Ft)	0.00986	0.00963	0.00974	0.00990
WET DENSITY (PCF)	96.8	102.4	108.9	114.1
DRY DENSITY (PCF)	92.3	96.5	106.7	95.8

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	439.34	456.69	490.67	521.61
Wt. of Dry Soil & Dish (gms)	419.09	430.76	456.45	439.59
Net Loss of Moisture (gms)	20.25	25.93	9.28	82.02
Wt. of Dish (gms)	6.55	9.29	0.00	9.29
Wt. of Dry Soil (gms)	412.54	421.47	456.45	430.30
Moisture Content (%)	4.9	6.2	2.0	19.1

BORING NO.	NMSA-CC02	NMSA-CC02	NMSA-CC02	SP-CC13
DEPTH	3-3.5'	6-6.5'	10.5-11.0'	5.5-6'
SAMPLE NO.	NMSA-CC02-001b (3-3.5)	NMSA-CC02-002a (6-6.5)	NMSA-CC02-003b (10.5-11)	SP-CC13-001b (5.5-6)
DATE SAMPLED	11/08/13 MWH	11/08/13 MWH	11/08/13 MWH	11/11/13 MWH
DATE TESTED	11/17/13 CJW	11/17/13 CJW	11/17/13 CJW	11/17/13 CJW
SOIL DESCRIPTION	NMSA	NMSA	NMSA	SEDPAD

DENSITY DETERMINATIONS

Sample Height (IN)	5.608	5.227	5.891	5.805
Sample Diameter (IN)	1.925	1.922	1.934	1.934
Wt of Wet Soil (Gms)	512.20	465.85	452.18	500.18
Sample Volume (CU Ft)	0.00945	0.00878	0.01001	0.00987
WET DENSITY (PCF)	119.6	117.0	99.5	111.7
DRY DENSITY (PCF)	110.6	97.5	86.6	101.4

MOISTURE DETERMINATIONS

Wt. of Wet Soil & Dish (gms)	521.74	475.17	460.65	508.64
Wt. of Dry Soil & Dish (gms)	483.22	397.64	401.71	462.43
Net Loss of Moisture (gms)	38.52	77.53	58.94	46.21
Wt. of Dish (gms)	9.54	9.32	8.47	8.46
Wt. of Dry Soil (gms)	473.68	388.32	393.24	453.97
Moisture Content (%)	8.1	20.0	15.0	10.2

Data entry by:
Checked by:
File name:

CAL
CJ
M&D-ASTMD-2216-2937-R0-AsnSheet2P1.xls

Date: 11/18/2013
Date: 11/19/2013



SPECIFIC GRAVITY TESTS

ASTM D 854

CLIENT:

MWH

JOB NO.

2512-77

PROJECT:

Church Rock

BORING NO.	SF2-CC01	NECR1-CC01	NECR2-CC07	SF3-CC01
DEPTH	0-10'	10-20'	0-10'	0-10'
SAMPLE NO.	SF-CC01-BULK(0-1)	NECR1-CC01-BULK(0-20)	NECR2-CC07-BULK(0-10)	SF3-CC01-004-BULK(0-10)
DATE SAMPLED	10/29/13 MWH	10/30/13 MWH	10/30/13 MWH	10/30/13 MWH
DATE TESTED	11/22/13 CAL	11/22/13 CAL	11/22/13 CAL	11/22/13 CAL
LOCATION	Sandfill 2	NECR1	NECR2	Sandfill 3
Pycnometer #	FF	1	SS	EE
Weight of oven dry soil (g) (Wo)	30.382	30.888	30.050	30.107
Weight of flask, soil, and water. (g) (Wb)	183.789	181.356	187.398	182.404
Temperature (deg. C) (Tx)	18.9	19.0	19.0	19.0
Weight of water & flask at Tx (from cal. curve)(Wa)	164.874	162.008	168.450	163.537
Specific Gravity*	2.65	2.68	2.71	2.68

*Specific Gravity = $Wo/[Wo+(Wa-Wb)]$

Data entry by: CAL
 Data checked by: KR
 FileName: MWSGAS11

Date: 12/03/2013
 Date: 12/5/13



SPECIFIC GRAVITY TESTS

ASTM D 854

CLIENT:

MWH

JOB NO.

2512-77

PROJECT:

Church Rock

BORING NO.

NMSA-CC04

P2-CC04

SP-CC13

DEPTH

0-15'

0-3'

0-15'

SAMPLE NO.

NMSA-CC04-BULK(0-15)

P2-CC04-BULK(0-3)

SP-CC13-BULK(0-15)

DATE SAMPLED

11/08/13 MWH

11/11/13 MWH

11/11/13 MWH

DATE TESTED

11/22/13 CAL

11/26/13 CAL

11/26/13 CAL

LOCATION

NMSA

POND2

SEDPAD

Pycnometer #

AA

AA

1

Weight of oven dry soil

30.310

30.628

30.614

(g) (Wo)

Weight of flask, soil,

183.999

184.157

180.890

and water. (g) (Wb)

Temperature (deg. C)

19.2

20.5

21.0

(Tx)

Weight of water & flask

165.084

165.056

161.946

at Tx (from cal. curve)(Wa)

Specific Gravity*

2.66

2.66

2.62

*Specific Gravity = $Wo/[Wo+(Wa-Wb)]$

Data entry by: CAL

Date:

12/03/2013

Data checked by: KRDate: 12/5/13

FileName: MWSGAS21



Specific Gravity
ASTM D 854 - Method B

CLIENT: MWH JOB NO. 2512-77

PROJECT Church Rock LOCATION Pond 3
PROJECT NO. -

BORING NO. P3-CC07
DEPTH 0-5
SAMPLE NO. P3-CC07-Bulk (0-5)
DATE SAMPLED -
DATE TESTED 3/14/14 SKL

Pycnometer # Big 9

Weight of oven dry soil (g) (Wo) 45.94
Weight of flask, soil,
and water. (g) (Wb) 703.28
Temperature (deg. C) (Tx) 23.5
Weight of water & flask
at Tx (from cal. curve)(Wa) 674.82
Specific Gravity* 2.63

*Specific Gravity = $Wo/[Wo+(Wa-Wb)]$

Data entry by: SKL Date: 3/14/2014
Checked by: BKL Date: 3/14/14
File name: 2512_77_SpecificGravity-ASTM-854-R1_9.xls

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	NECR1-CC01	DATE SAMPLED	10/30/13 MWH
DEPTH	10-20'	DATE TESTED	11/19/13 CAL
SAMPLE NO.	NECR1-CC01-BULK	LOCATION	NECR1
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5	6
Wt of Moisture added (ml)	200.00	160.00	120.00	80.00	40.00	0.00
Wt. of soil & dish (g)	512.31	489.06	397.85	647.91	459.96	466.13
Dry wt. soil & dish (g)	430.77	418.04	344.27	572.38	412.64	425.75
Net loss of moisture (g)	81.54	71.02	53.58	75.53	47.32	40.38
Wt. of dish (g)	9.48	8.44	9.23	6.55	6.56	8.45
Net wt. of dry soil (g)	421.29	409.60	335.04	565.83	406.08	417.30
Moisture Content (%)	19.35	17.34	15.99	13.35	11.65	9.68
Corrected Moisture Content	16.66	14.92	13.76	11.49	10.03	8.33

Density determination


Wt of soil & mold (lb)	14.46	14.61	14.67	14.60	14.51	14.27
Wt. of mold (lb)	10.25	10.25	10.25	10.25	10.25	10.25
Net wt. of wet soil (lb)	4.21	4.36	4.42	4.35	4.26	4.02
Net wt of dry soil (lb)	3.53	3.72	3.81	3.84	3.82	3.67
Dry Density, (pcf)	105.82	111.47	114.32	115.13	114.46	109.96
Corrected Dry Density (pcf)	111.45	116.81	119.49	120.25	119.62	115.38
Volume Factor	30	30	30	30	30	30

Data entered by: CAL Date: 11/22/2013
 Data checked by: KR Date: 12/3/13
 FileName: MWD698-4



Proctor Compaction Test

NECR1-CC01, 10-20', NECR1-CC01-BULK



■ Best Fit Curve ▲ Zero Air Voids Curve
● Actual Data @ SG = 2.65

OPTIMUM MOISTURE CONTENT = 11.9 MAXIMUM DRY DENSITY = 120.7
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT: MWH

JOB NO. 2512-77

BORING NO.	NECR2-CC05	DATE SAMPLED	10/29/13 MWH
DEPTH	0-10'	DATE TESTED	11/20/13 CAL
SAMPLE NO.	NECR2-CC05-BULK(0-10)	LOCATION	NECR2
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	0.00	40.00	80.00	120.00	160.00
Wt. of soil & dish (g)	530.56	604.79	499.68	483.58	571.50
Dry wt. soil & dish (g)	485.68	543.80	442.92	421.27	491.30
Net loss of moisture (g)	44.88	60.99	56.76	62.31	80.20
Wt. of dish (g)	6.54	6.55	6.53	6.58	6.61
Net wt. of dry soil (g)	479.14	537.25	436.39	414.69	484.69
Moisture Content (%)	9.37	11.35	13.01	15.03	16.55
Corrected Moisture Content	8.83	10.70	12.25	14.15	15.59

Density determination

Wt of soil & mold (lb)	9.41	9.66	9.76	9.73	9.61
Wt. of mold (lb)	5.36	5.36	5.36	5.36	5.36
Net wt. of wet soil (lb)	4.05	4.30	4.40	4.37	4.25
Net wt of dry soil (lb)	3.70	3.86	3.89	3.80	3.65
Dry Density, (pcf)	111.09	115.85	116.81	113.97	109.40
Corrected Dry Density (pcf)	113.26	117.91	118.84	116.08	111.60
Volume Factor	30	30	30	30	30


Data entered by: CAL
Data checked by: KR
FileName: MWD698-6

Date: 11/22/2013
Date: 12/3/13



Proctor Compaction Test

NECR2-CC05, 0-10', NECR2-CC05-BULK(0-10)



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.65
● Actual Data

OPTIMUM MOISTURE CONTENT = 11.9 MAXIMUM DRY DENSITY = 118.8
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	SF3-CC01	DATE SAMPLED	10/30/13 MWH
DEPTH	0-10'	DATE TESTED	11/19/13 CAL
SAMPLE NO.	SF3-CC01-004-BULK	LOCATION	Sandfill 3
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	160.00	120.00	80.00	40.00	0.00
Wt. of soil & dish (g)	511.46	457.01	542.53	487.40	565.67
Dry wt. soil & dish (g)	430.43	391.92	473.59	433.08	508.96
Net loss of moisture (g)	81.03	65.09	68.94	54.32	56.71
Wt. of dish (g)	6.55	8.47	9.28	9.29	9.28
Net wt. of dry soil (g)	423.88	383.45	464.31	423.79	499.68
Moisture Content (%)	19.12	16.97	14.85	12.82	11.35
Corrected Moisture Content	15.99	14.20	12.42	10.73	9.50

Density determination


Wt of soil & mold (lb)	14.43	14.52	14.64	14.60	14.43
Wt. of mold (lb)	10.25	10.25	10.25	10.25	10.25
Net wt. of wet soil (lb)	4.18	4.27	4.39	4.35	4.18
Net wt of dry soil (lb)	3.51	3.65	3.82	3.86	3.75
Dry Density, (pcf)	105.28	109.51	114.67	115.67	112.62
Corrected Dry Density (pcf)	111.73	115.70	120.48	121.41	118.58
Volume Factor	30	30	30	30	30

Data entered by: CAL Date: 11/20/2013
 Data checked by: CAL Date: 11/20/2013
 FileName: MWD698-5



Proctor Compaction Test

SF3-CC01, 0-10', SF3-CC01-004-BULK



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.60
● Actual Data

OPTIMUM MOISTURE CONTENT = 11.1 MAXIMUM DRY DENSITY = 121.7
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	N2D-CC01	DATE SAMPLED	10/30/13 MWH
DEPTH	0-10'	DATE TESTED	11/19/13 CAL
SAMPLE NO.	ND2-CC01-004-BULK	LOCATION	NECR2DRAIN
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	240.00	200.00	120.00	160.00	80.00
Wt. of soil & dish (g)	339.84	514.11	540.07	494.69	560.97
Dry wt. soil & dish (g)	290.85	448.56	485.15	439.82	511.77
Net loss of moisture (g)	48.99	65.55	54.92	54.87	49.20
Wt. of dish (g)	6.58	6.55	6.55	6.56	6.55
Net wt. of dry soil (g)	284.27	442.01	478.60	433.26	505.22
Moisture Content (%)	17.23	14.83	11.48	12.66	9.74
Corrected Moisture Content	16.25	13.98	10.82	11.94	9.18

Density determination


Wt of soil & mold (lb)	9.58	9.70	9.45	9.63	9.29
Wt. of mold (lb)	5.37	5.37	5.37	5.37	5.37
Net wt. of wet soil (lb)	4.21	4.33	4.08	4.26	3.92
Net wt of dry soil (lb)	3.59	3.77	3.66	3.78	3.57
Dry Density, (pcf)	107.73	113.12	109.80	113.43	107.16
Corrected Dry Density (pcf)	109.77	115.04	111.79	115.34	109.22
Volume Factor	30	30	30	30	30

Data entered by: CAL Date: 11/20/2013
 Data checked by: CJ Date: 11/20/2013
 FileName: MHD698-1



Proctor Compaction Test

N2D-CC01, 0-10', ND2-CC01-004-BULK



■ Best Fit Curve ▲ Zero Air Voids Curve
● Actual Data @ SG = 2.55

OPTIMUM MOISTURE CONTENT = 13.4 MAXIMUM DRY DENSITY = 115.6
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	SF2-CC01	DATE SAMPLED	10/29/13 MWH
DEPTH	0-10'	DATE TESTED	11/19/13 CAL
SAMPLE NO.	SF2-CC01-BULK	LOCATION	Sandfill 2
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	240.00	200.00	160.00	120.00	80.00
Wt. of soil & dish (g)	385.56	540.26	677.11	671.10	583.45
Dry wt. soil & dish (g)	327.35	466.25	594.71	598.75	528.20
Net loss of moisture (g)	58.21	74.01	82.40	72.35	55.25
Wt. of dish (g)	6.46	6.54	6.56	6.58	6.58
Net wt. of dry soil (g)	320.89	459.71	588.15	592.17	521.62
Moisture Content (%)	18.14	16.10	14.01	12.22	10.59
Corrected Moisture Content	15.10	13.41	11.67	10.18	8.83

Density determination


Wt of soil & mold (lb)	14.43	14.52	14.63	14.57	14.41
Wt. of mold (lb)	10.25	10.25	10.25	10.25	10.25
Net wt. of wet soil (lb)	4.18	4.27	4.38	4.32	4.16
Net wt of dry soil (lb)	3.54	3.68	3.84	3.85	3.76
Dry Density, (pcf)	106.15	110.34	115.25	115.49	112.85
Corrected Dry Density (pcf)	112.45	116.34	120.86	121.08	118.66
Volume Factor	30	30	30	30	30

Data entered by: CAL Date: 11/20/2013
 Data checked by: CS Date: 11/20/2013
 FileName: MWD698-3



Proctor Compaction Test

SF2-CC01, 0-10', SF2-CC01-BULK



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.55
● Actual Data

OPTIMUM MOISTURE CONTENT = 10.5 MAXIMUM DRY DENSITY = 121.5
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	NECR2-CC07	DATE SAMPLED	10/30/13 MWH
DEPTH	0-10'	DATE TESTED	11/19/13 CAL
SAMPLE NO.	NECR2-CC07-BULK	LOCATION	NECR2
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	280.00	240.00	200.00	160.00	120.00
Wt. of soil & dish (g)	387.96	508.58	478.16	425.83	525.04
Dry wt. soil & dish (g)	330.02	437.49	418.43	379.11	473.12
Net loss of moisture (g)	57.94	71.09	59.73	46.72	51.92
Wt. of dish (g)	6.59	6.54	8.39	9.30	8.47
Net wt. of dry soil (g)	323.43	430.95	410.04	369.81	464.65
Moisture Content (%)	17.91	16.50	14.57	12.63	11.17
Corrected Moisture Content	14.95	13.77	12.16	10.55	9.33

Density determination


Wt of soil & mold (lb)	14.43	14.49	14.53	14.42	14.26
Wt. of mold (lb)	10.25	10.25	10.25	10.25	10.25
Net wt. of wet soil (lb)	4.18	4.24	4.28	4.17	4.01
Net wt of dry soil (lb)	3.54	3.64	3.74	3.70	3.61
Dry Density, (pcf)	106.35	109.19	112.07	111.07	108.21
Corrected Dry Density (pcf)	112.56	115.20	117.87	116.94	114.29
Volume Factor	30	30	30	30	30

Data entered by: CAL Date: 11/20/2013
 Data checked by: CAL Date: 11/20/2013
 FileName: MHD698-2.123



Proctor Compaction Test

NECR2-CC07, 0-10', NECR2-CC07-BULK



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.55
● Actual Data

OPTIMUM MOISTURE CONTENT = 11.6 MAXIMUM DRY DENSITY = 117.8
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	P2-CC04	DATE SAMPLED	11/11/13 MWH
DEPTH	0-3'	DATE TESTED	11/21/13 CAL
SAMPLE NO.	P2-CC04-BULK(0-3)	LOCATION	POND 2
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4
Wt of Moisture added (ml)	80.00	120.00	160.00	200.00
Wt. of soil & dish (g)	547.89	554.37	449.61	571.03
Dry wt. soil & dish (g)	467.42	464.58	371.66	464.06
Net loss of moisture (g)	80.47	89.79	77.95	106.97
Wt. of dish (g)	6.54	6.53	6.58	6.57
Net wt. of dry soil (g)	460.88	458.05	365.08	457.49
Moisture Content (%)	17.46	19.60	21.35	23.38
Corrected Moisture Content				

Density determination


Wt of soil & mold (lb)	9.33	9.43	9.49	9.44
Wt. of mold (lb)	5.37	5.37	5.37	5.37
Net wt. of wet soil (lb)	3.96	4.06	4.12	4.07
Net wt of dry soil (lb)	3.37	3.39	3.40	3.30
Dry Density, (pcf)	101.14	101.84	101.85	98.96
Corrected Dry Density (pcf)				
Volume Factor	30	30	30	30

Data entered by: CAL Date: 11/22/2013
Data checked by: KE Date: 12/5/13
FileName: MWD69810



Proctor Compaction Test

P2-CC04, 0-3', P2-CC04-BULK(0-3)



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.65
● Actual Data

OPTIMUM MOISTURE CONTENT = 20.6 MAXIMUM DRY DENSITY = 102.0
ASTM D 698 A, Rock correction applied? N

COMPACTION TEST
ASTM D 698 A

CLIENT: MWH JOB NO. 2512-77

BORING NO. NECR1-CC17 DATE SAMPLED 11/07/13 MWH
DEPTH 10-20' DATE TESTED 11/21/13 CAL
SAMPLE NO. NECR1-CC17-BULK(0-20) LOCATION NECR1
PROJECT Church Rock

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	0.00	40.00	80.00	120.00	160.00
Wt. of soil & dish (g)	637.62	470.29	463.87	439.93	465.65
Dry wt. soil & dish (g)	599.51	435.29	422.14	393.10	410.00
Net loss of moisture (g)	38.11	35.00	41.73	46.83	55.65
Wt. of dish (g)	8.40	9.22	9.44	8.43	6.61
Net wt. of dry soil (g)	591.11	426.07	412.70	384.67	403.39
Moisture Content (%)	6.45	8.21	10.11	12.17	13.80
Corrected Moisture Content	6.06	7.72	9.50	11.44	12.96

Density determination

Wt of soil & mold (lb)	9.47	9.70	9.90	9.91	9.81
Wt. of mold (lb)	5.37	5.37	5.37	5.37	5.37
Net wt. of wet soil (lb)	4.10	4.33	4.53	4.54	4.44
Net wt of dry soil (lb)	3.85	4.00	4.11	4.05	3.90
Dry Density, (pcf)	115.55	120.04	123.42	121.42	117.05
Corrected Dry Density (pcf)	117.71	122.08	125.36	123.42	119.17
Volume Factor	30	30	30	30	30


Data entered by: CAL
Data checked by: KE
FileName: MWD698-9

Date: 11/22/2013
Date: 12/3/13



Proctor Compaction Test

NECR1-CC17, 10-20', NECR1-CC17-BULK(0-20)



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.65
● Actual Data

OPTIMUM MOISTURE CONTENT = 10.0 MAXIMUM DRY DENSITY = 125.1
ASTM D 698 A, Rock correction applied? Y

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	NECR1-CC17	DATE SAMPLED	11/07/13 MWH
DEPTH	0-10'	DATE TESTED	11/21/13 CAL
SAMPLE NO.	NECR1-CC17-BULK(0-10)	LOCATION	NECR1
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	80.00	120.00	160.00	200.00	240.00
Wt. of soil & dish (g)	467.96	518.98	562.68	360.41	498.63
Dry wt. soil & dish (g)	428.71	467.39	497.75	314.33	427.94
Net loss of moisture (g)	39.25	51.59	64.93	46.08	70.69
Wt. of dish (g)	6.62	6.58	6.52	6.53	6.54
Net wt. of dry soil (g)	422.09	460.81	491.23	307.80	421.40
Moisture Content (%)	9.30	11.20	13.22	14.97	16.78
Corrected Moisture Content					

Density determination

Wt of soil & mold (lb)	9.63	9.83	9.83	9.75	9.65
Wt. of mold (lb)	5.37	5.37	5.37	5.37	5.37
Net wt. of wet soil (lb)	4.26	4.46	4.46	4.38	4.28
Net wt of dry soil (lb)	3.90	4.01	3.94	3.81	3.67
Dry Density, (pcf)	116.93	120.33	118.18	114.29	109.96
Corrected Dry Density (pcf)					
Volume Factor	30	30	30	30	30


Data entered by: CAL
 Data checked by: VR
 FileName: MW669811

Date: 11/22/2013
 Date: 12/5/13



Proctor Compaction Test

NECR1-CC17, 0-10', NECR1-CC17-BULK(0-10)



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.65
● Actual Data

OPTIMUM MOISTURE CONTENT = 11.3 MAXIMUM DRY DENSITY = 120.3
ASTM D 698 A, Rock correction applied? N

COMPACTION TEST
ASTM D 698 A

CLIENT:	MWH	JOB NO.	2512-77
BORING NO.	SP-CC13	DATE SAMPLED	11/11/13 MWH
DEPTH	0-15'	DATE TESTED	11/21/13 CAL
SAMPLE NO.	SP-CC13-BULK(0-15)	LOCATION	SED PAD
PROJECT	Church Rock		

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	0.00	40.00	80.00	120.00	160.00
Wt. of soil & dish (g)	479.38	485.02	527.78	439.82	503.74
Dry wt. soil & dish (g)	447.85	444.46	476.80	390.51	439.77
Net loss of moisture (g)	31.53	40.56	50.98	49.31	63.97
Wt. of dish (g)	6.54	6.50	9.23	9.26	9.27
Net wt. of dry soil (g)	441.31	437.96	467.57	381.25	430.50
Moisture Content (%)	7.14	9.26	10.90	12.93	14.86
Corrected Moisture Content					

Density determination


Wt of soil & mold (lb)	9.51	9.70	9.83	9.87	9.75
Wt. of mold (lb)	5.37	5.37	5.37	5.37	5.37
Net wt. of wet soil (lb)	4.14	4.33	4.46	4.50	4.38
Net wt of dry soil (lb)	3.86	3.96	4.02	3.98	3.81
Dry Density, (pcf)	115.92	118.89	120.65	119.54	114.40
Corrected Dry Density (pcf)					
Volume Factor	30	30	30	30	30

Data entered by: CAL Date: 11/22/2013
 Data checked by: KP Date: 12/3/13
 FileName: MWD698-8



Proctor Compaction Test

SP-CC13, 0-15', SP-CC13-BULK(0-15)



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.65
● Actual Data

OPTIMUM MOISTURE CONTENT = 11.5 MAXIMUM DRY DENSITY = 120.6
ASTM D 698 A, Rock correction applied? N

COMPACTION TEST
ASTM D 698 A

CLIENT: MWH JOB NO. 2512-77

BORING NO. NMSA-CC04 DATE SAMPLED 11/08/13 MWH
DEPTH 0-15' DATE TESTED 11/21/13 CAL
SAMPLE NO. NMSA-CC04-BULK(0-15) LOCATION NMSA
PROJECT Church Rock

Moisture Determination

	1	2	3	4	5
Wt of Moisture added (ml)	0.00	40.00	80.00	120.00	160.00
Wt. of soil & dish (g)	688.18	647.30	575.39	519.17	451.34
Dry wt. soil & dish (g)	635.64	588.48	514.17	455.66	389.98
Net loss of moisture (g)	52.54	58.82	61.22	63.51	61.36
Wt. of dish (g)	6.54	8.44	6.54	6.55	6.59
Net wt. of dry soil (g)	629.10	580.04	507.63	449.11	383.39
Moisture Content (%)	8.35	10.14	12.06	14.14	16.00
Corrected Moisture Content	7.91	9.60	11.42	13.38	15.15

Density determination

Wt of soil & mold (lb)	9.72	9.90	9.93	9.82	9.71
Wt. of mold (lb)	5.37	5.37	5.37	5.37	5.37
Net wt. of wet soil (lb)	4.35	4.53	4.56	4.45	4.34
Net wt of dry soil (lb)	4.01	4.11	4.07	3.90	3.74
Dry Density, (pcf)	120.44	123.39	122.08	116.96	112.24
Corrected Dry Density (pcf)	122.23	125.10	123.82	118.83	114.21
Volume Factor	30	30	30	30	30


Data entered by: CAL
Data checked by: KR
FileName: MW6698-7

Date: 11/22/2013
Date: 12/3/13



Proctor Compaction Test

NMSA-CC04, 0-15', NMSA-CC04-BULK(0-15)



■ Best Fit Curve ▲ Zero Air Voids Curve @ SG = 2.65
● Actual Data

OPTIMUM MOISTURE CONTENT = 9.8 MAXIMUM DRY DENSITY = 125.2
ASTM D 698 A, Rock correction applied? Y

Compaction Test ASTM D 698 - A

Client: MWH
Project Number: Church Rock
Location: Pond 3
Sampled by: --
Tested by: BDF

Job number: 2512-77
Boring: P3-CC07
Depth: 0-5
Sample Id: Bulk(0-5)
Test date: 3/10/2014

Initial conditions

Wet Weight Pan and Soil (g): 49.33 Wet Weight of Total Fines (lb): 32.03
Dry Weight Pan and Soil (g): 48.90 Dry weight of total fines (lb): 31.73
Wt. Water (g): 0.43 Mdc (mass dry coarse) (lb): 1.55

Pf (% fines) 95.36%
Pc (% course) 4.64%
Use Correction? No
Layers 5
Blows/Layer 25

Wt of Moisture added (ml)	240	280	320	360	400
Wt. of soil & dish (g)	473.88	469.95	490.69	571.15	520.97
Dry wt. soil & dish (g)	425.98	416.04	428.87	491.79	442.43
Net loss of moisture (g)	47.90	53.91	61.82	79.36	78.54
Wt. of dish (g)	6.53	6.53	6.63	8.23	6.65
Net wt. of dry soil (g)	419.45	409.51	422.24	483.56	435.78
Moisture Content	11.42%	13.16%	14.64%	16.41%	18.02%
Corrected Moisture Content					

Wt of soil & mold (lb)	13.80	13.91	13.97	13.95	13.88
Wt. of mold (lb)	9.78	9.78	9.78	9.78	9.78
Net wt. of wet soil (lb)	4.02	4.13	4.19	4.17	4.10
Net wt of dry soil (lb)	3.61	3.65	3.65	3.58	3.47
Dry Density, (pcf)	108.24	109.49	109.65	107.46	104.22
Corrected Dry Density (pcf)					

Data entry by:
Data checked by:
Filename

BDF



Date: 03/14/14
Date: 3/14/14


2512_77_Proctor_ASTMD1557_ASTMD698_R0_1.xls

Compaction Test
ASTM D 698 - A

Client: MWH
Project Number: Church Rock
Location: Pond 3
Sampled by: --
Tested by: BDF

Job number: 2512-77
Boring: P3-CC07
Depth: 0-5
Sample Id: Bulk(0-5)
Test date: 3/10/2014

Proctor Compaction Test



Optimum Moisture content: 13.72 Maximum dry density: 109.71

Zero air voids curve @ SG = 2.63

Data entry by:
Data checked by:
Filename

BDF
2512_77_Proctor_ASTMD1557_ASTMD698_R0_1.xls



Date:
Date:

03/14/14
3/14/14