



**Department of Energy**  
Washington, DC 20585

February 22, 2017

WM-00048

U.S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Deputy Director  
Mail Stop T8-F5  
Washington, DC 20555-0001

Subject: Durango, Colorado UMTRCA Title I Site: Pond Removal and Transient Drainage Closure  
General Schedule of Key Project Activities

To Whom It May Concern:

The U.S. Department of Energy Office of Legacy Management (DOE-LM) is providing the following range of dates for starting or completing key activities pertaining to the Durango, Colorado, Pond Removal and Transient Drainage Closure Project. DOE-LM will provide email updates to this schedule as needed or as the work gets closer and the schedule is refined.

Mobilization, site preparation, road upgrades – May 1, 2017 to May 17, 2017 (start date)  
Initial pond excavation and material bagging – May 30, 2017 to June 12, 2017 (start date)  
Begin transportation of material to the GJDS – June 19, 2017 to July 3, 2017 (start date)  
Completion of excavation and transportation – August 7, 2017 to August 21, 2017 (completion date)  
Verification surveys and sampling (2 days) – August 8, 2017 to August 21, 2017 (start date)  
Site restoration complete – August 28, 2017 to September 11, 2017 (completion date)

Please call me at (970) 248-6016 if you have any questions. Please address any correspondence to:

U.S. Department of Energy  
Office of Legacy Management  
2597 Legacy Way  
Grand Junction, CO 81503

Sincerely,

Jalena Dayva  
Site Manager

cc:

D. Orlando, NRC  
J. Whited, NRC  
M. Cosby, CDPHE  
W. Naugle, CDPHE  
A. Kuhlman, Navarro (e)  
D. Miller, Navarro (e)  
File: DUD 0510.10 (records)

Sites\Durango\2-22-17 Durango Pond Removal and Transient Drainage Closure (N



NM5520