

CENTRAL
MAIL

AMERICAN ELECTRIC POWER Service Corporation



2 Broadway, New York, N. Y. 10004
(212) 422-4800

ROBERT S. HUNTER
Vice President-Nuclear Engineering

September 23, 1976

Donald C. Cook Nuclear Plant
Docket No. 50-315
DPR No. 58

U.S. Nuclear Regulatory Commission
Office of Inspection and Enforcement
Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

Attention: Mr. J. G. Keppler, Regional Director

Gentlemen:

Item 6 of IE Bulletin 75-04A requires a schedule for accomplishment of any revision to our policies and procedures and any proposed changes to the facility, to assure that consideration for alternate methods for accomplishing an orderly plant shutdown and cooldown are provided in case of loss of normal and preferred alternate shutdown and cooldown systems at the Donald C. Cook Nuclear Plant. Our letter to you dated June 27, 1975 provided this schedule.

In addition, Item 6 requests summary reports detailing our monthly progress. This letter is the fifteenth such monthly report.

The Local Shutdown Instrumentation (LSI) panels, as described in previous monthly progress letters, have been shipped to the Cook Nuclear Plant site. The panels for Unit 1 have been inspected and their installation will begin shortly. However, the completion of the wiring connections to operating plant systems must await a Unit outage.

SEP 27 1976

10-10-10




Mr. J. G. Keppler

- 2 -

September 23, 1976

The LSI panels are planned to be operational no later than the start-up date following the first refueling outage of Unit 1 which is currently expected during the first quarter of 1977.

Very truly yours,



R. S. Hunter

Vice President-Nuclear Engineering

RSH:mam

cc: G. Charnoff
R. C. Callen
P. W. Steketee
R. Walsh
D. D. Comey
John Tillinghast
R. W. Jurgensen - Bridgman

