



USNRC REGIONAL  
ATLANTA

TIC  
50-302

29 SEP 4 A10: 54

**Florida  
Power**  
CORPORATION

August 31, 1979

File: 3-0-3-a-3

Mr. J. P. O'Reilly  
Director  
U.S. Nuclear Regulatory Commission  
Office of Inspection & Enforcement  
Suite 3100  
101 Marietta Street  
Atlanta, GA 30303

Subject: Crystal River Unit 3  
Docket No. 50-302  
Operating License No. DPR-72  
IE Bulletin 79-14

Dear Mr. O'Reilly:

Item 2 of IE Bulletin 79-14 required that Florida Power Corporation submit by August 31, 1979, a description of the results of our inspection of the normally accessible safety-related systems at Crystal River Unit 3.

As stated in our letter of August 23, 1979, FPC was utilizing an unplanned outage at CR#3 to inspect the inaccessible safety-related systems located inside the Containment Building, which would delay completion of our inspection of the accessible safety-related systems.

As of September 1, 1979, the inspection of the inaccessible safety-related systems at CR#3, as defined in our Inspection Program and our exemption requests dated August 23, 30, and 31, 1979, should be completed. Of the approximate 2,200 accessible supports, 1,616 have been inspected. The inspection of the remaining accessible supports is scheduled to be completed by the latter part of September. A report summarizing the results of our inspection of both the accessible and inaccessible systems at CR#3 will be submitted as soon as possible following completion of our inspection program and no later than October 30, 1979.

700929 • 322

1056 051

Mr. J. P. O'Reilly

Page Two

August 31, 1979

If you require any further discussion concerning our response, please contact this office.

Very truly yours,

FLORIDA POWER CORPORATION

*L. W. Marshall*

*for* W. P. Stewart  
Manager  
Nuclear Operations

ECSekcF07(D5)

1056 052