

Mailing Address
Alabama Power Company
630 North 18th Street
Post Office Box 2641
Birmingham, Alabama 35291
Telephone 205 783-6081

F. L. Clayton, Jr.
Senior Vice President
Elintride Building



October 10, 1983

Docket Nos. 50-348
50-364

Director, Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

Attention: Mr. S. A. Varga

Joseph M. Farley Nuclear Plant - Units 1 and 2
Licensing Items Requesting
NRC Approval

Gentlemen:

Attached for your information is a status of all licensing items identified in Alabama Power Company's letter dated January 13, 1983. This status is provided on a monthly basis and updated to include any additional submittals requesting NRC approval. Each updated or revised item is identified by a sideline in the margin. New outstanding items identified since January 13, 1983 are included in the attachment supplement.

If you have any questions, please advise.

Yours truly,


F. L. Clayton, Jr.

FLCJr/GGY:1sh-D39
Attachment

cc: Mr. R. A. Thomas
Mr. G. F. Trowbridge
Mr. J. P. O'Reilly
Mr. E. A. Reeves
Mr. W. H. Bradford
Dr. I. L. Myers

*Ad
11*

8310170407 831010
PDR ADOCK 05000348
P PDR

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

ITEM	PROPOSED APCo SUBMITTAL DATE	ACTUAL APCo SUBMITTAL DATE	REQUESTED NRC APPROVAL DATE	ACTUAL NRC APPROVAL DATE	TAC NO.	REMARKS
1. Movable Control Rod Assemblies for FNP 1 and 2 (T.S. 3/4.1.3)	02-22-83	03-04-83 06-03-83 07-28-83 07-28-83 10-06-83	07-15-83	See Remarks	49951 49952	Letter clarifying APCo's position schedule for 10-07-83
2. Charcoal Filters for FNP 1 and 2 (T.S. 4.7.7, 4.7.8 and 4.9.14)	03-01-83	03-04-83	09-01-83	APCo requested date past due	49953 49954	Note 1
3. River Water System for FNP 1 and 2 (T.S. 3/4.7.5)	N/A	12-30-82	07-01-83	APCo requested date past due	49374 49375	
4. Diesel Generator Overload Test for FNP 1 and 2 (T.S. 4.8.1.1.2.c.5)	N/A	08-03-82 12-30-82 06-03-83	07-01-83 10-01-83	APCo requested date past due	49374 49375	
5. BIT Reduction for FNP 1 and 2 (T.S. 3/4.5.4)	N/A	12-30-82 03-04-83	03-31-83 03-18-83	03-15-83	N/A	COMPLETE
6. Turbine Valve Surveillance for FNP 2 (T.S. 3/4.3.4)	N/A	10-08-82 12-10-82 01-18-83 05-31-83	12-01-82 11-01-83		48973	APCo to submit ad- ditional in- formation by 10-06-83
7. RCS Pressure Isolation Valves for FNP 1 and 2 (T.S. 3/4.4.7.2 and 3/4.4.7.3)	N/A	08-10-82 12-23-82	07-01-83	09-08-83	N/A	COMPLETE

1. The 30 day Federal Register notification requirement of 10CFR50.91 has delayed NRC approval beyond APCo requested date.

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

ITEM	PROPOSED APCo SUBMITTAL DATE	ACTUAL APCo SUBMITTAL DATE	REQUESTED NRC APPROVAL DATE	ACTUAL NRC APPROVAL DATE	TAC NO.	REMARKS
8. Mechanical Snubber Functional Test Exemption for FNP 1 (T.S.4.7.9.e)	N/A	11-05-82	12-01-82	01-31-83	N/A	COMPLETE
9. Waste Gas Hydrogen/Oxygen Analyzer for FNP 1 and 2 (T.S. Table 4.3-9)	12-01-83		06-01-84			
10. ISI/IST Licensing Program						
a. Unit 1 Inservice Inspection (ISI) Program for ASME Code Class 1, 2 and 3 Components						
1) Relief Requests on vessel cladding examinations	N/A	04-17-81 01-10-83	09-01-83	08-24-83	48559	COMPLETE
2) Relief Requests on hydrostatic test requirements	01-18-83	01-28-83	09-01-83	APCo requested date past due	49547	
b. Unit 2 Inservice Inspection (ISI) Program for ASME Code Class 1, 2 and 3 Components						
1) Revision 0 Relief Requests	N/A	07-25-80 06-20-83	09-01-83	09-22-83	N/A	COMPLETE
2) Relief Requests on vessel cladding examinations	N/A	01-10-83 06-20-83	09-01-83	08-24-83	49373	COMPLETE
3) Relief Request on hydrostatic test requirements.	01-18-83	01-28-83 06-20-83	09-01-83	09-22-83	N/A	COMPLETE

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
c. Unit 1 Inservice Testing (IST) Program for AMSE Code Class 1, 2 and 3 Components						
1) Revision 2 Relief Requests	N/A	04-21-80	03-15-83	05-02-83	N/A	COMPLETE See Item 10, Page 2 of Supplement
2) Revision 3 Relief Requests	N/A	07-16-81	03-15-83	05-02-83	N/A	COMPLETE See Item 10, Page 2 of Supplement
3) Revision 4 Relief Requests	N/A	10-25-82	03-15-83	05-02-83	N/A	COMPLETE See Item 10, Page 2 of Supplement
d. Unit 2 Inservice Testing (IST) Program for ASME Code Class 1, 2 and 3 Components						
1) Revision 0 Relief Requests	N/A	03-12-80 06-20-83	02-15-83	04-08-83	N/A	COMPLETE See Item 10, Page 2 of Supplement
2) Revision 1 Relief Requests	N/A	03-17-82 06-20-83	02-15-83	04-08-83	N/A	COMPLETE See Item 10, Page 2 of Supplement
3) Revision 2 Relief Requests	N/A	08-06-82 06-20-83	02-15-83	04-08-83	N/A	COMPLETE See Item 10, Page 2 of Supplement

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
11. Spent Fuel Pool Storage Additions for FNP 1	N/A	03-19-82	11-01-82	04-15-83	N/A	COMPLETE
12. Change 18 Month Interval to Refueling	04-01-83	04-05-83	10-01-83	Denied 08-22-83	51408 51409	COMPLETE
13. Meteorological Tower Surveillance for FNP 1 and 2 (T.S. 3/4.3.3.4)	02-01-83	01-24-83	08-01-83	APCo requested date past due	51437 51438	
14. In-Core Thimbles for FNP 1 and 2 (T.S. 3.3.3.2)	N/A	N/A	N/A	N/A	N/A	Requires no NRC action
15. Safety Evaluations for Next Fuel Reloads:						
a. Unit 1 Upflow Modification	N/A	08-16-82	N/A	N/A	N/A	Requires no NRC action
b. Unit 1 Cycle 5	03-14-83	03-17-83	N/A	N/A	N/A	Requires no NRC action
c. Unit 2 Cycle 3 18 Month Fuel Cycle	09-01-83	09-02-83	N/A	N/A	N/A	Requires no NRC action
16. F delta H and Positive Moderator Temperature Coefficient	10-15-83		02-01-84			
17. Containment Spray	N/A	N/A	N/A	N/A	N/A	Requires no NRC action
18. Technical Specification Optimization-Westinghouse Owners Group	07-01-84					
19. Safety Related Battery Changes	04-15-83	05-03-83 07-29-83 09-23-83	11-03-83		51631 51629	

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
20. Rod Swap Test During Low Power Physics Testing	03-01-83	03-01-83	N/A	N/A	N/A	Requires no NRC action
21. Rod Drop Timing During Low Power Physics Testing	07-01-84		N/A	N/A	N/A	Requires no NRC action
22. Auto Rod Control Above 90% Power for Unit 2, Cycle 2 and Unit 1, Cycle 5	N/A	01-11-83 09-14-82	04-01-83 12-01-82	03-24-83	N/A	COMPLETE
23. Unit 2 Licensing Deletion Amendment Clarification Letter	01-12-83	01-07-83	N/A	N/A	N/A	Requires no NRC action
24. FSAR Update	07-01-83	07-01-83	N/A	N/A	N/A	Requires no NRC action
25. Administrative Changes						
a. Accumulator and ECCS Subsystem for FNP 1 and 2 (T.S. 4.5.1.1 (c) and 4.5.2.(a))	02-01-83	02-01-83	09-01-83	APCo requested date past due	49184 49185	
b. Generic Letter 82-17 on Audit of Emergency Plan for FNP 1 and 2 (T.S. 6.5.2.8.e)	N/A	10-25-82	09-01-83	APCo requested date past due	49068 49069	
c. Mechanical and Hydraulic Snubber Lists for FNP 1 (T.S. Table 3.7-4A and 3.7-4b)	06-01-83	05-27-83	09-01-83	APCo requested date past due		

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
d. Administrative Changes for FNP 1 and 2:	03-01-83	02-01-83 08-23-83	09-01-83	APCo requested date past due	49184 49185	
1) Fire Detectors Table 3.3-12						
2) RHR Isolation 4.5.2.d.1						
3) River Water Surv 3/4.7.5						
4) Yard Fire Hydrant Table 3.7-7						
5) Service Water Battery 4.8.2.5.2(d)						Note 2
6) Organization Chart Figure 6.2-2						
e. Unit 2 Pressurizer Sensor Table (T.S. 3.3.3.7)	03-01-83	02-01-83	09-01-83	APCo requested date past due	49185	
f. Unit 1 Refueling Outage Change: Containment Vent	03-01-83	02-01-83	09-01-83	APCo requested date past due	49184	
g. Turbine Building Hydraulic Snubbers for FNP 2	N/A	12-10-82	09-01-83	APCo requested date past due	49287	
h. Incorporation of Licensing Requirements for FNP 2	N/A	11-24-82	09-01-83	APCo requested date past due	49182	
1) FNP 2 License Condition 2.C.(17) - Containment Vent Line						
2) Mechanical Snubber List for FNP 2 (T.S. Table 3.7-4b)						

2. Delay of approval will adversely affect the FNP 2 Refueling Outage in September 1983.

STATUS OF LICENSING ITEMS REQUIRING
NRC APPROVAL
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
3) FNP 2 License Condition 2.C.(19)(b) - Containment Overcurrent Protection						
i. Organization Change to Offsite Management for FNP 1 and 2	N/A	11-16-82 06-29-83	09-01-83	APCo requested date past due	51999 52000	

LICENSING ITEMS REQUESTED SUBSEQUENT TO
APCo's JANUARY 13, 1983 LETTER
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
1. Administrative Changes	N/A	02-01-83	09-01-83	APCo requested date past due	49184 49185	
a. Engineered Safety Actuation System Instrumentation ACTION Statement 20 Error						
b. Security Plan Audit Frequency						
c. Environmental Qualification (FNP 1)						
d. Augmented Low Power Test Program (FNP 2)						
2. Turbine Valve Surveillance One-Time Change (T.S. 3/4.3.4) for FNP 2	N/A	05-27-83 06-20-83 07-13-83 07-15-83	07-29-83 08-01-83 07-18-83	07-15-83	N/A	COMPLETE
3. Snubber Visual Inspection One-Time Change (T.S. 3/4.7.9)	06-17-83	06-17-83 06-20-83 07-08-83	10-01-83	APCo Requested date past due	1891	Note 1 & 3
4. Environmental Qualification Extension Request	N/A	05-20-83 08-24-83 09-27-83	10-14-83			Note 4
5. Multiplant Action Item B-32	N/A	04-06-83	09-01-83	APCo requested date past due	49184 49185	
6. River Water System One-Time Technical Specification Change	N/A	08-20-83 08-20-83 08-29-83	08-03-83	08-02-83	N/A	COMPLETE

1. The 30 day Federal Register notification requirement of 10CFR50.91 may delay NRC approval beyond APCo requested date.

3. Delay of approval could precipitate a special outage.

4. Delay of approval could preclude startup of each unit after refueling.

LICENSING ITEMS REQUESTED SUBSEQUENT TO
APCo's JANUARY 13, 1983 LETTER
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
7. RCS Pressure Isolation Valve One-Time Technical Specification Change for Unit 2	N/A	06-20-83 07-08-83	08-15-83	09-08-83	N/A	COMPLETE
8. Hydraulic Snubber List for FNP 2	60 days after startup following the Unit 2 2nd R.O		07-01-84			
9. Unit 2 Inservice Inspection Program, Relief Request on first 40-month Reactor Vessel Examination	N/A	08-04-83	09-01-83	08-24-83	N/A	COMPLETE
10. Relief Request Appeal, Unit 1 and Unit 2 Inservice Testing (IST) Program	N/A	03-12-80 04-21-80 07-16-81 03-17-82 08-06-82 10-25-82 06-20-83 07-05-83	01-01-84 (Unit 1)	09-16-83 For Unit 2	52015 52016	Unit 2 Complete Unit 1 Open
11. Auto Shunt Trip of RTB, DS-416	N/A	06-30-83 08-12-83 08-25-83 09-13-83	09-16-83	09-20-83		COMPLETE
12. Fire Protection System Administrative T.S. Change	N/A	08-26-83	Considered Part of Item 25			

LICENSING ITEMS REQUESTED SUBSEQUENT TO
APCo's JANUARY 13, 1983 LETTER
OCTOBER 10, 1983

<u>ITEM</u>	<u>PROPOSED APCo SUBMITTAL DATE</u>	<u>ACTUAL APCo SUBMITTAL DATE</u>	<u>REQUESTED NRC APPROVAL DATE</u>	<u>ACTUAL NRC APPROVAL DATE</u>	<u>TAC NO.</u>	<u>REMARKS</u>
13. Inservice Testing of Pressure Isolation Valves	N/A	09-27-83	01-01-84			See Item 10 of Attachment and Item 10 of Supplement