

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

83 NOV 16 4 59:46 November 14, 1983

U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

SEQUOYAH NUCLEAR PLANT UNITS 1 AND 2 - OFFICE OF INSPECTION AND ENFORCEMENT
BULLETIN 79-13 REVISION 2 - RII: JPO 50-327, 50-328 - SUPPLEMENTAL
RESPONSE

In my January 31, 1980 letter to you, we agreed to perform the inspections required by item 2 of the bulletin during the first refueling outage for the respective units. A subsequent request for relief from the inspections was submitted by my September 15, 1982 letter to you.

The results of the augmented inspection of the feedwater system piping and supports for unit 1 of our Sequoyah Nuclear Plant were submitted by my December 29, 1982 letter to you. Enclosed are the results of the augmented inspection for unit 2.

If you have any questions, please get in touch with R. H. Shell at
FTS 858-2688.

To the best of my knowledge, I declare the statements contained herein are complete and true.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills
L. M. Mills, Manager
Nuclear Licensing

Enclosure

cc: Mr. Richard C. DeYoung, Director (Enclosure)
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Records Center (Enclosure)
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, Georgia 30339

8312050154 831114
PDR ADOCK 05000327
Q PDR

1983-TVA 50TH ANNIVERSARY

An Equal Opportunity Employer

ENCLOSURE

NRC-OIE BULLETIN 79-13, REVISION II
SUPPLEMENTAL RESPONSE

SEQUOYAH NUCLEAR PLANT, UNIT 2

In accordance with the reference bulletin, a radiographic examination was performed on all feedwater nozzle-to-pipe welds, the transition piece, and the transition piece-to-pipe welds including adjacent base metal equal to two-wall thicknesses. In addition, a radiographic examination was performed on an area of base metal of the main feedwater line beginning at the centerline of the auxiliary feedwater to main feedwater weld and extending downstream one-pipe diameter. Evaluation of the radiographs was done in accordance with ASME Section III, Subsection NC, Article NC-5000, to 2-2T quality level in lieu of table NC-5111-1. A review of the radiographs revealed no indication of cracking.

The construction and/or vendor radiographs of the feedwater piping welds to the first support, excluding those listed above, were reviewed for compliance with the bulletin. One vendor radiograph (loop 1, elbow-to-pipe weld) did not comply with the 2-2T quality level; however, it should be noted that this weld was radiographed to meet the requirements thereof and did not indicate evidence of cracking. All other radiographs meet the bulletin requirements (i.e., 2-2T, quality level, weld quality, and technique) except in some instances where the base metal coverage of two-wall thicknesses was not attained on both sides of the weld. Since the thermal and geometric conditions do not exist at these locations to support stratification and striping and the radiographs were evaluated to the 2-2T quality level, no additional radiography was performed on these welds.

Because of the limited access and the configuration of the feedwater line-to-containment penetration welds, an ultrasonic examination was performed in lieu of radiography. The ultrasonic examination was performed in accordance with TVA procedure SQ-UT-27, revision 0, which meets the requirements set forth by the ASME Boiler and Pressure Vessel Code, Section XI, 1977 Edition, Summer Addenda. The ultrasonic examination revealed no indication of cracking.

The radiographic and ultrasonic examination reports will be retained in permanent storage at the plant site.