



Tennessee Valley Authority, Post Office Box 2000, Decatur, Alabama 35609

September 11, 1995

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

Gentlemen:

In the Matter of) Docket No. 50-296
Tennessee Valley Authority)

**BROWNS FERRY NUCLEAR PLANT (BFN) - UNIT 3 - CORRECTIVE ACTION
TRACKING DOCUMENT (CATD) RELATED COMMITMENTS**

This letter supersedes TVA's letter dated September 5, 1995, involving Unit 3 CATD related commitments. The cover letter to the September 5, 1995 letter incorrectly stated that corrective actions for ten CATDs are not scheduled for completion prior to Unit 3 restart. The enclosure correctly included 11 CATDs. Additionally, the enclosure included an incorrect heading for one of the sections.

TVA's letter to NRC dated January 18, 1995 notified NRC of TVA's intent to take an aggressive approach and complete the corrective actions for Unit 3 CATDs prior to Unit 3 return to service. Exceptions were to be addressed on a case by case basis with a report to be submitted to the NRC within 90 days prior to restart.

At this time, the corrective actions for 11 CATDs are not scheduled to be completed prior to Unit 3 return to service. The associated CATDs have been closed and the remaining corrective actions for these CATDs are being tracked by the commitment management system.

The enclosure provides information about actions remaining to be completed including the bases for the acceptability of the completion schedule.

100087


9509210012 950911
PDR ADCK 05000296
P PDR

DD301

U.S. Nuclear Regulatory Commission
Page 2
September 11, 1995

There are no commitments contained in this correspondence. If you have any questions, please contact Pedro Salas at (205) 729-2636.

Sincerely,



Pedro Salas
Manager of Site Licensing

Enclosure

cc (Enclosure):

Mr. Mark S. Lesser, Acting Branch Chief
U.S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

NRC Resident Inspector
Browns Ferry Nuclear Plant
10833 Shaw Road
Athens, Alabama 35611

Mr. J. F. Williams, Project Manager
U.S. Nuclear Regulatory Commission
One White Flint, North
11555 Rockville Pike
Rockville, Maryland 20852

ENCLOSURE

TENNESSEE VALLEY AUTHORITY
BROWNS FERRY NUCLEAR PLANT (BFN)
UNIT 3

CORRECTIVE ACTION TRACKING DOCUMENT (CATD)
CORRECTIVE ACTIONS TO BE COMPLETED AFTER RESTART

Activities Related to Unresolved Safety Issue (USI) A-46

1. Evaluation of Seismic Spatial Interactions will be conducted following resolution of USI A-46 utilizing techniques developed by the Seismic Qualification Upgrade Group (SQUG). (NCO860326222)

Related CATDs

22600-BFN-01 - Spatial Interaction

22600-BFN-02 - Lighting Fixture Supports

50132-BFN-01 - Support Welds

Schedule for Completion

March 19, 1996

Basis for Not Completing Actions Prior to Unit 3 Restart

This action is tied to the overall resolution of USI A-46. The implementation schedule for the resolution of USI A-46 for Units 2 and 3 is March 19, 1996, as described in the January 19, 1993, TVA letter to NRC, Generic Letter 87-02, Supplement 1, 120-Day Response, Request for Additional Information.

2. Perform the seismic plant verification walkdown required by the Generic Implementation Procedure for resolution of USI A-46. (NCO880208003)

Related CATD

22500-BFN-02 - Battery Racks

Schedule for Completion

March 19, 1996

Basis for Not Completing Actions Prior to Unit 3 Restart

This action is tied to the overall resolution of USI A-46. The implementation schedule for the resolution of USI A-46 for Units 2 and 3 is March 19, 1996, as described in the January 19, 1993, TVA letter to NRC, Generic Letter 87-02, Supplement 1, 120-Day Response, Request for Additional Information.

3. Safety related flexible conduits not attached to 10 CFR 50.49 equipment will be evaluated as part of the overall resolution of USI A-46. (NCO890113026)

Related CATDs

19200-NPS-02 - Flex Conduit

19201-NPS-01 - Flex Conduit

Schedule for Completion

March 19, 1996

Basis for Not Completing Actions Prior to Unit 3 Restart

Issues associated with flexible conduit attached to electrical equipment covered by 10 CFR 50.49 will be resolved prior to restart of Unit 3. Seismic qualification of other flexible conduit is tied to the overall resolution of USI A-46. The implementation schedule for the resolution of USI A-46 for Units 2 and 3 is March 19, 1996, as described in the January 19, 1993 TVA letter to NRC, Generic Letter 87-02, Supplement 1, 120-Day Response, Request for Additional Information.

Personnel Safety Issue Associated With Removal and Reinstallation of Main Steam Relief Valves

4. Implement the actions associated with the latest approved corrective action plan for CATDs 90700-BFN-01 and 30801-BFN-01. (NCO930185047)

Related CATDs

30801-BFN-01 - Personnel Safety - Main Steam Relief Valves

90700-BFN-01 - Personnel Safety - Main Steam Relief Valves

Schedule for Completion

To Be Established

Basis for Not Completing Actions Prior to Unit 3 Restart

These CATDs involve personnel safety issues associated with rigging required for removal and reinstallation of the Main Steam Relief Valves (MSRVs). There are no nuclear safety issues associated with these CATDs. The MSRVs can be safely moved using enhanced procedural guidance. Implementation of the corrective action plan for the listed CATDs involves plant design changes which have not been fully developed.

Drawings for Security Lighting

5. Summary of Actions to be Completed After Restart

Implement the actions associated with the latest approved corrective action plan for CATD 31211-BFN-01.
(NCO930185063)

Related CATD

31211-BFN-01 - Security Lighting Drawings

Schedule for Completion

January 5, 1996

Basis for Not Completing Commitment Prior to Unit 3 Restart

This CATD involves the adequacy of "as constructed" documentation for security lighting. Security lighting is being modified as part of the current security upgrade project. This action is tied to the completion of the current Security System upgrades. The Security System upgrades are currently scheduled for completion by January 5, 1996 but are not constraints to Unit 3 start-up.

Control Room Emergency Ventilation System

6. Summary of Actions to be Completed After Restart

Obtain resolution of issues associated with Control Room Emergency Ventilation System (NCO930185001)

Related CATD

20000-BFN-01 - Control Room Habitability

Schedule for Completion

February 29, 1996

Basis for Not Completing Actions Prior to Unit 3 Restart

The referenced CATD involves leakage of potentially contaminated outside air from the control building Heating Ventilation and Air Condition (HVAC) supply ducts into the control bay pressurization envelope. The issue of Control Room Emergency Ventilation System (CREVS) compliance with General Design Criteria (GDC) 19 is the subject of current discussions with the NRC staff. Completion of this action is tied to overall resolution of the CREVS GDC 19 issues. The resolution of these issues is still ongoing with final resolution currently expected by February 29, 1996.

Reactor Feed Pump Low Load By-Pass Lines Vibration

7. Summary of Actions to be Completed After Restart

Implement the actions associated with the latest approved corrective action plan (CAP) for CATD 30103-BFN-03. The reactor feedwater (RFW) pump low load by-pass lines (minimum flow line) may have excessive pipe vibration. However, this cannot be verified unless an inspection is performed during operation. The inspection should include a clearance check and thermal movement verification to establish if additional hangers are necessary. (NCO930185024)

Related CATD

30103-BFN-03

Schedule for Completion

January 3, 1996

Basis for Not Completing Actions Prior to Unit 3 Restart

The inspection is required to be performed during operation.