

June 10, 1985  
NRC/TMI-85-041

MEMORANDUM FOR: Harold R. Denton, Director  
Office of Nuclear Reactor Regulation

Bernard J. Snyder, Program Director  
TMI Program Office

FROM: William D. Travers, Deputy Program Director  
TMI Program Office

SUBJECT: NRC TMI PROGRAM OFFICE WEEKLY STATUS REPORT FOR  
JUNE 3, 1985 - JUNE 9, 1985

## 1. PLANT STATUS

- The facility remains in long term cold shutdown with the Reactor Coolant System (RCS) vented to the reactor building atmosphere and the reactor vessel head and plenum assembly removed.
- The reactor vessel plenum has been removed from the reactor vessel and placed on its storage stand in the deep end of the fuel transfer canal. A dam has been installed between the deep and shallow ends of the fuel transfer canal. The deep end is filled with water to a depth of about 20 feet (about 5 feet above the top of the plenum).
- The modified internals indexing fixture is installed on the reactor vessel flange and is flooded to elevation 327 feet 6 inches (15½ feet above the top of the core region).
- Calculated reactor decay heat is less than 12 kilowatts.
- RCS cooling is by natural heat loss to the reactor building ambient atmosphere. Incore thermocouple readings range from 71°F to 93°F with an average of 81°F. Average cold leg temperature is 55°F.
- The average reactor building temperature is 59°F. The reactor building airborne activity is 5.4 E-8 uCi/cc tritium, and 2.8 E-10 uCi/cc particulate, predominantly cesium 137.

## 2. WASTE MANAGEMENT

- No EPICOR II or Submerged Demineralizer System (SDS) processing occurred this week.
- Total volume processed through SDS to date is 2,875,999 gallons, and the total volume processed through EPICOR II is 2,447,788 gallons.

8506200429 850610  
PDR ADOCK 05000320  
R PDR

100-443885-5  
TMI

3. DOSE REDUCTION/DECONTAMINATION ACTIVITIES

- Average general area radiation dose rate is 36 mrem per hour on the 347' level of the reactor building and is 160 mrem per hour on the 305' level of the reactor building.

4. ENVIRONMENTAL MONITORING

- The Lancaster water sample taken at the water works intake and analyzed by the US Environmental Protection Agency consisted of a seven day composite sample taken from May 19, to May 25, 1985. A gamma scan detected no reactor related radioactivity.
- TMI water samples taken by the US Environmental Protection Agency at the plant discharge to the river consisted of seven daily composite samples taken from May 18, to May 25, 1985. Gamma scans detected no reactor related radioactivity.
- The NRC outdoor airborne particulate sampler at the TMI Site collected a sample between May 30, and June 5, 1985. No reactor related radioactivity was detected. Analysis showed I-131 and Cs-137 concentrations to be less than the lower limits of detectability.
- The above EPA sample analysis results show TMI site liquid effluents to be in accordance with regulatory limits, NRC requirements, and the City of Lancaster Agreement.

5. REACTOR BUILDING ACTIVITIES

- Future work in the reactor building will be focused on preparations for the first phase of defueling in September 1985. The near term defueling preparations include installation of a 5-ton service crane over the refueling canal, completion of the Defueling Water Cleanup System and modifications to the auxiliary fuel handling bridge.

6. AUXILIARY AND FUEL HANDLING BUILDING ACTIVITIES

- Installation of the Defueling Water Cleanup System (DWCS) continued.
- Boration of the processed water storage tank number 1 is in progress. The chemical addition will be completed in June.

7. NRC EVALUATIONS IN PROGRESS

- Defueling Water Cleanup System Technical Evaluation
- Technical Specification Change Requests numbers 46 and 48
- Equipment Hatch Removal Safety Evaluation
- Recovery Operations Plan Change numbers 27 and 29
- Fuel Canister Technical Evaluation
- Fuel Handling Senior Reactor Operator Training Program
- Defueling Safety Evaluation

OFFICE							
SURNAME							
DATE							

8. PROJECTED SCHEDULE OF FUTURE EVENTS

- Start of Defueling: September 1985

9. PUBLIC MEETING

- The Advisory Panel for the Decontamination of Three Mile Island Unit 2 will meet with the NRC Commissioners on June 20, 1985, at 11:00 AM, in Washington, D.C.

ORIGINAL SIGNED BY  
PHIL GRANT  
William D. Travers  
Deputy Program Director  
TMI Program Office

OFFICE ▶							
SURNAME ▶							
DATE ▶							

Harold R. Denton  
Bernard J. Snyder

4

June 10, 1985  
NRC/TM1-85-041

INTERNAL DISTRIBUTION

EDO  
OGC  
Office Directors  
Commissioner's Technical Assistants  
NRR Division Directors  
NRR A/D's  
Regional Administrators  
IE Division Directors  
TAS  
EIS  
TMI Program Office Staff (10)  
PHS  
EPA  
DOE  
RI Division Directors  
Public Affairs, RI  
State Liaison, RI  
TMIPO HQ r/f  
TMI SITE r/f  
CENTRAL FILE  
NRC PDR  
LOCAL PDR  
TMI-2 Project Section File

OFFICE	TMPO	TMPO	TMPO	TMPO		
SURNAME	J Bell:jes	CCowgill	R6	R6	WTravers	
DATE	6/10/85	6/10/85	6/10/85	6/10/85		